

CONSTRUCTION QUALITY ASSURANCE REPORT CLOSURE OF ASH POND A, ASH POND B, ASH POND C, AND BOTTOM ASH POND HUTSONVILLE POWER STATION 15142 EAST 1900 AVENUE CRAWFORD COUNTY, ILLINOIS

Prepared for:

AMERENERGY MEDINA VALLEY COGEN, L.L.C.

Prepared by:

GEOTECHNOLOGY, INC. St. Louis, Missouri

Project No. J019896.05

November 21, 2016



November 21, 2016

J019896.05

Mr. Mike Wagstaff, P. E. Ameren Missouri 3700 South Lindbergh Boulevard St. Louis, Missouri

Re:

Construction Quality Assurance Report

Closure of Ash Pond A, Ash Pond B, Ash Pond C, and Bottom Ash Pond

Hutsonville Power Station 15142 East 1900 Avenue Crawford County, Illinois

Dear Mr. Wagstaff:

Attached is the Construction Quality Assurance report for the referenced site. This report is documentation of the activities associated with the closure of Ash Pond A, Ash Pond B, Ash Pond C, and the Bottom Ash Pond at the Hutsonville Power Station in Crawford County, Illinois.

If you have any questions or comments regarding the attached information, please feel free to contact the undersigned at (314) 997-7440.

Very truly yours,

GEOTECHNOLOGY, INC.

Anna M. Saindon, P.E., Ph.D.

Project Manager

JYH/AMS/MSR:jyh/jsj

CLOSURE OF ASH POND A, ASH POND B, ASH POND C, AND BOTTOM ASH POND HUTSONVILLE POWER STATION 15142 EAST 1900 AVENUE CRAWFORD COUNTY, ILLINOIS

TABLE OF CONTENTS

1.	PRO.	<u>P:</u> JECT BACKGROUND	<u>age</u> .1
2.	CLE	AN CLOSURE ACTIVITIES	2
۷.	2.1	CCB Removal Activities	
	2.2	Coal Yard	
	2.3	Ash Pond D Slope at the Bottom Ash Pond	
	2.4	Survey of Final Grade	
	2.5	Surface Water Management	
	2.6	Vegetation	
3.	ASH	POND A SUBGRADE PREPARATION	.4
	3.1	Laboratory Testing	4
	3.2	Subgrade Compaction	
	3.3	Subgrade Survey	
4.	GEO	MEMBRANE	.5
	4.1	Prequalification Testing	.5
	4.2	Installer Certification of Placement Surface	-
	4.3	Seam Overlap Testing	
	4.4	Non-Destructive Testing	
		4.4.1 Vacuum Testing (Extrusion Welds)	
		4.4.2 Air Pressure Testing (Double Fusion Welds)	
	4.5	Destructive Testing	
		4.5.1 Testing Location and Frequency	
		4.5.2 Sampling Procedures	
		4.5.3 Field Testing	
		4.5.4 Laboratory Testing	
		4.5.5 Procedures for Failed Destructive Tests	.9
5.	FINA	AL COVER	.9
6.	SUR	FACE WATER MANAGEMENT	10
7.	SIGN	JATURE	11

J019896.05

CONSTRUCTION QUALITY ASSURANCE REPORT CLOSURE OF ASH POND A, ASH POND B, ASH POND C, AND BOTTOM ASH POND HUTSONVILLE POWER STATION 15142 EAST 1900 AVENUE CRAWFORD COUNTY, ILLINOIS

TABLE OF CONTENTS (continued)

TABLES

S	Summary of Field Density Testing - Subgrade	<u>Table</u> 1
	SHEETS	
P	Existing Conditions Map (Pre-Construction) Pond Cap Survey Ash Pond A (2 pages) As-Built Final Survey	SUV-1
	APPENDICES	
		<u>Appendix</u>
V	Weekly Reports	A
C	CQA Certifications	B
M	Materials Testing	C
4	0-mil HDPE Geomembrane	D
Ir	nstaller Certification	E
C	Calibrations	F

J019896.05

CONSTRUCTION QUALITY ASSURANCE REPORT CLOSURE OF ASH POND A, ASH POND B, ASH POND C, AND BOTTOM ASH POND HUTSONVILLE POWER STATION 15142 EAST 1900 AVENUE CRAWFORD COUNTY, ILLINOIS

1.0 PROJECT BACKGROUND

The AmerenEnergy Medina Valley Cogen, L.L.C. (Ameren) Hutsonville Power Station (Hutsonville) is located at 15142 East 1900 Avenue, Hutsonville, Illinois. This report is documentation of the completed Construction Quality Assurance (CQA) program for the closure of four ash ponds: Ash Pond A, Ash Pond B, Ash Pond C, and the Bottom Ash Pond. The plan has been completed in general accordance with the coal combustion byproduct (CCB) surface impoundment closure requirements of 35 Illinois Administration Code (IAC) 840.146 entitled Construction Quality Assurance Program.

Ash Pond A was operational from 1986 until the plant ceased operations in December 2011. Fly ash from the operating units was collected by an electrostatic precipitator and sluiced to Ash Pond A. The pond was constructed with an 80 mil high-density polyethylene (HDPE) liner. Ash was sluiced to the pond where solids were permitted to settle out and supernatant liquids were decanted. The pond contained fly ash within an area of approximately 12 acres, with an average ash depth of approximately 20 feet. Prior to closure initiation, it was estimated that Ash Pond A contained approximately 81,000 cubic yards of ash. The ash pond was contained by a 2,400 foot long perimeter embankment approximately 15 feet high.

Ash Pond B, an HDPE-lined pond, was placed in service in 2000 for disposal of sluiced fly ash and bottom ash. This pond received wastewater and/or storm water for periodic discharge and was permitted under the facility's National Pollutant Discharge Elimination System (NPDES) and Subpart B permits. Ash Pond B had a surface area of approximately 4.4 acres, with a maximum embankment height of 17 feet. Prior to closure initiation, it was estimated that Ash Pond B contained approximately 12,400 cubic yards of ash. Ash Pond B functioned as a secondary settling pond (polishing pond), receiving flow via a triplex pump station in Ash Pond C and flow from Ash Pond A before discharging to the Wabash River via NPDES-permitted outfall #002 (IL0000175).

Ash Pond C was an HDPE-lined pond placed in service in 2000 for disposal of sluice water from the Bottom Ash Pond. This pond received storm water and was permitted under the facility's NPDES and Subpart B permits. Storm water from the Bottom Ash Pond and Ash Pond C was discharged to Ash Pond B via a pump station. Ash Pond C was incised with a surface area of approximately 2 acres. Prior to closure initiation, it was estimated that Ash Pond C contained approximately 10,000 cubic yards of ash.



J019896.05 Hutsonville Power Station

The Bottom Ash Pond was put into service in 1969 for disposal and reuse of bottom ash. The Bottom Ash Pond had a surface area of approximately 1.2 acres, with a maximum embankment height of 15 feet. Prior to closure initiation, it was estimated that the Bottom Ash Pond contained approximately 23,000 cubic yards of bottom ash. This pond received storm water for periodic discharge and was permitted under the facility's NPDES and Subpart B permits.

In summary, the closure activities for the three clean-closure ash ponds included: removal of CCB, removal of geomembrane, grading, construction of surface water control structures, and vegetation. The closure activities for Ash Pond A included: placement of CCB from the three clean-closure ash ponds, CCB subgrade grading, CCB subgrade compaction, placement of 40-mil HDPE geomembrane, placement of a three-foot thick final cover soil layer, construction of surface water control structures, and vegetation. As required in the CQA Plan, a scheduled program of monitoring, inspecting, sampling, and testing was performed. The CQA Plan was used to evaluate compliance with the intent of the closure plans¹ and specifications². A summary of the site activities, construction observation, field testing, laboratory testing, and surveying during the ash pond closures are included in this CQA report. Presented in Appendix A are the weekly memorandums, daily reports, meeting minutes, and photograph logs. Presented in Appendix B are the CQA certifications.

2.0 CLEAN CLOSURE ACTIVITIES

2.1 CCB Removal Activities

CCB was removed from Ash Pond B, Ash Pond C, and the Bottom Ash Pond to facilitate clean closure of these ponds. CCB removal began on June 4, 2015 and concluded on September 24, 2015. A CQA representative periodically observed the CCB removal activities to assess the completeness of CCB removal. The CCB removed from Ash Pond B, Ash Pond C, and the Bottom Ash Pond was placed in Ash Pond A. After the CCB was removed, the ponds were brought to final grade, storm water controls were installed, and the ponds were vegetated.

_

¹ Construction Plans for the Closure of Ash Ponds A, B, C and Bottom Ash Pond, Medina Valley Cogen, LLC, Hutsonville Power Station, Revised August 2014; prepared by Hanson Professional Services Inc. for Ameren Energy Generating Company, 2014.

² Construction Specification UE-2165 for Closure of Ash Ponds A, B, C and Bottom Ash Pond at Medina Valley Cogen, LLC Hutsonville Power Station; prepared by Hanson Professional Services Inc. for Ameren Energy Generating Company, 2014.



J019896.05 Hutsonville Power Station

2.2 Coal Yard

The Coal Yard previously stored coal for use at the power plant. The excess coal stored in the Coal Yard after the power plant operation ceased was removed prior to the beginning of the project. Coal spoils were still present in the Coal Yard after these removal activities. The top twelve inches of coal spoils were removed from the surface of the Coal Yard and placed in Ash Pond A. The top twelve inches were then backfilled with excess soil from on site.

2.3 Ash Pond D Slope at the Bottom Ash Pond

Ash Pond D was closed on the site in 2012. The slope of Ash Pond D adjacent to the east end of the Bottom Ash Pond contained ash extending into Ash Pond D. The Ash Pond D slope, extending from a tie-in to the previously installed Ash Pond D geomembrane to the base of the slope, was installed using the same procedures outlined in Section 4.0 (Geomembrane) of this report. The Ash Pond D geomembrane was installed on November 5, 2015 and protective cover was installed on November 20, 2015.

2.4 Survey of Final Grade

The finished grade of Ash Pond B, Ash Pond C, and the Bottom Ash Pond was surveyed by a licensed surveyor for a final as-built drawing. The results of the survey are illustrated and summarized on Sheet S-XXX-001A.

2.5 Surface Water Management

Surface water management structures in Ash Pond B, Ash Pond C, and the Bottom Ash Pond, including ditches and outfalls, were built in accordance with the design and approved modifications thereof.

2.6 Vegetation

After Ash Pond B, Ash Pond C, the Bottom Ash Pond, and the Coal Yard were brought to final grade, they were fertilized and seeded using synthetic mats and straw as needed to establish vegetation.



J019896.05 Hutsonville Power Station

3.0 ASH POND A SUBGRADE PREPARATION

Subgrade preparation began on May 11, 2015 and was completed on October 30, 2015. In summary, subgrade preparation activities consisted of placing CCB material excavated from Ash Pond B, Ash Pond C, and the Bottom Ash Pond, placing spoils excavated from the Coal Yard, grading CCB in Ash Pond A, compacting the top 1 foot of subgrade material, performing compaction testing, and surveying the final subgrade elevations. In addition, the prepared subgrade was visually assessed by the CQA Officer to observe that the surface was relatively smooth and free of deleterious materials (i.e. jagged, irregularly-shaped protrusions) that could damage the geomembrane.

3.1 Laboratory Testing

Three CCB bulk samples were obtained from the existing subgrade. Index testing (moisture content and Atterberg limits) was performed on select samples. Standard Proctor moisture-density relationship was performed on the three bulk samples. The laboratory test results are summarized and presented in Appendix C.

3.2 Subgrade Compaction

Nuclear gauge density tests were performed on the upper 12 inches of the prepared subgrade at a frequency of five tests per acre (refer to Table 1). The field density tests were compared to the standard Proctor moisture-density relationship laboratory test data (Appendix C) to provide information regarding subgrade compaction. The project specifications required the subgrade to be compacted to 90 percent of the maximum standard Proctor dry density. Areas of failed density tests were recompacted and retested as needed. Based on the laboratory test results and field density test results, the subgrade was compacted in conformance with the CQA plan. The field tests are summarized in Table 1 and provided in the field observation reports in Appendix A.

3.3 Subgrade Survey

The subgrade was surveyed by a licensed surveyor. In addition, the subgrade was observed by the CQA Officer to verify that the prepare slopes did not have sharp grade changes, depressions, or protrusions. Repairs were made to areas that did not meet these criteria prior to geomembrane placement. A final as-built survey of the subgrade was performed. The results of the survey are illustrated and summarized on Sheet SUV-1. After the subgrade was smoothed, certification of the survey data and general condition of the subgrade was provided by the CQA Officer prior to installation of the 40-mil HDPE geomembrane liner (Appendix B).



J019896.05 Hutsonville Power Station

4.0 GEOMEMBRANE

Geomembrane placement began on October 30, 2015 and was completed on November 13, 2015.

4.1 Prequalification Testing

The geomembrane manufacturer supplied an inventory list of the 40-mil HDPE geomembrane rolls to the owner and the CQA Officer. The geomembrane manufacturer submitted samples from the prequalification rolls to an independent geosynthetics laboratory for verification of selected manufacturer's guaranteed properties (presented in Appendix D). On each geomembrane roll selected for sampling, a 3-foot long sample was collected along the entire width of the roll.

In addition, the manufacturer submitted documentation that the materials supplied were tested for the parameters listed in the manufacturers list of guaranteed properties at the required testing frequency. The results of the testing, including identification of tested rolls, were submitted to the CQA Officer for review. The manufacturer certified that all rolls met the manufacturer's guaranteed properties in accordance with the specified testing frequency rate (Appendix D).

Geomembrane prequalification testing was completed prior to delivery. Copies of the testing results are provided in Appendix D.

4.2 Installer Certification of Placement Surface

The geomembrane installer's inspection and acceptance of the prepared subgrade surface as suitable for the geomembrane installation is documented through Certificates of Acceptance (Appendix E). Certificates of Acceptance were provided to the CQA Officer each day for the area covered by geomembrane that day.

4.3 Seam Overlap Testing

The general contractor and geomembrane installer arranged the geomembrane panels in an orientation to reduce the number of field seams. Within the geomembrane footprint, seam overlaps were field measured by the geomembrane installer to verify that the required 3 inches of overlap was met for all seams. Seam overlaps were "shingled" in the direction of the downslope. The CQA Officer and field representatives made independent measurements of the seam overlaps for additional verification.



J019896.05 Hutsonville Power Station

4.4 Non-Destructive Testing

The geomembrane installer performed non-destructive testing of seams at the frequency specified in the CQA Plan. The seams were non-destructively tested over the full-length using a vacuum test unit, air pressure test, or other methods (i.e., spark testing for geomembrane boots around vent pipes) approved by the CQA Officer. Vacuum testing and air pressure testing procedures are presented in Sections 4.4.1 and 4.4.2. Continuity testing was completed as the seaming progressed. The CQA Officer and field representatives observed the non-destructive testing performed by the geomembrane installer. The geomembrane installer submitted all non-destructive field-testing results to the CQA Officer (Appendix C).

4.4.1 Vacuum Testing (Extrusion Welds)

Extrusion welds were typically used for repairs, protrusions through the geomembrane, and the tie-in to the existing geomembrane of Ash Pond D. Vacuum testing procedures for extrusion welds follow.

Equipment

The following equipment was used:

- Vacuum box assembly consisting of a rigid housing with a transparent viewing window, soft neoprene gasket attached to the bottom, port hole or valve assembly and a vacuum gauge;
- Vacuum tank and pump assembly equipped with a pressure controller and pipe connections;
- Rubber pressure or vacuum hose with fittings and connections;
- Bucket; and
- Soapy solution.

Procedures

The following procedures were followed:

- 1. The vacuum pump was energized and tank pressure was adjusted to approximately 10 inches of mercury.
- 2. A strip of geomembrane approximately 12 inches wide by 48 inches long (an area larger than the coverage of the vacuum box) was wetted with the soapy solution.
- 3. The box was placed over the wetted area.
- 4. The bleed valve was closed and the vacuum valve opened.
- 5. Creation of a leak tight seal was verified.

J019896.05 Hutsonville Power Station

- 6. The geomembrane was observed for at least ten seconds through the viewing window for the presence of soap bubbles.
- 7. When bubbles were not observed after 10 seconds, the vacuum valve was closed, and the bleed valve opened. The box was moved to the next adjoining area, and the process was repeated.
- 8. All areas where soap bubbles appeared were marked, repaired, and retested until passing test results were obtained.

4.4.2 Air Pressure Testing (Double Fusion Welds)

Double fusion seams were typically used to fuse two panels of geomembrane together. Air pressure testing procedures for double fusion welds follow.

Equipment

The following equipment was used:

- Air pump (manual or motor driven) equipped with pressure gauge capable of generating and sustaining a pressure of 25 to 30 pounds per square inch (psi) and mounted on a cushion to protect the geomembrane;
- Rubber hose with fittings and connections; and
- Sharp hollow needle.

Procedures

The following procedures were followed:

- 1. Both ends of the seam to be tested were sealed.
- 2. A needle was inserted into the tunnel created by the fusion weld.
- 3. A protective cushion was inserted between the air pump and the geomembrane.
- 4. The air pump was energized to a pressure between 25 psi and 30 psi. The valve was closed, and the pressure was sustained for a minimum of five minutes.
- 5. If loss of pressure exceeded 3 psi or did not stabilize, the leaking area was located, then repaired and retested until passing test results were obtained.
- 6. At the conclusion of a passing air pressure test, the opposite end of the seam was slit and the subsequent drop in pressure was observed. Our observation of the pressure drop indicated that the seam passed.
- 7. The needle was removed and the needle hole sealed.



J019896.05 Hutsonville Power Station

4.5 Destructive Testing

Destructive seam tests were performed at randomly selected geomembrane locations as seaming work progressed. The purpose of the destructive seam tests was to evaluate seam strength. The CQA Officer and field representatives observed the destructive testing performed by the geomembrane installer.

The geomembrane installer submitted the results of the field destructive testing to the CQA Officer. An independent laboratory, selected by the CQA Officer, performed the destructive seam tests that included peel and shear strength testing. The destructive seam testing results (field-testing and independent testing) are presented in Appendix D.

4.5.1 Testing Location and Frequency

The CQA Officer or field representative selected the destructive test locations where seam samples were removed for testing at a minimum frequency of one sample per 500 feet of seaming. In addition, the CQA Officer or field representative could select additional destructive seam sample locations at their discretion. Destructive seam test locations include random seam testing and areas of possible defects (excess crystallinity, contamination, offset welds, equipment malfunction).

4.5.2 Sampling Procedures

Destructive seam samples were obtained as the seaming progressed. This method was used to facilitate approval of the geomembrane results prior to covering the geomembrane with the next layer of the closure construction. The geomembrane installer assigned a number to each destructive seam sample and marked the location and seaming information on each collected sample. The destructive seam sample location was recorded on an as-built drawing. The locations of the destructive seam samples were repaired in accordance with the CQA Plan. The continuity of the repairs was subsequently vacuum tested.

4.5.3 Field Testing

The geomembrane installer used a tensiometer to test ten 1-inch wide strips from each sample identified for destructive testing. In accordance with the CQA Plan, the field destructive tests consisted of five samples for peel adhesion and five samples for shear strength. Upon successful field-testing, the remaining destructive seam samples were qualified to be submitted for independent laboratory testing.



J019896.05 Hutsonville Power Station

4.5.4 Laboratory Testing

Samples that passed the prequalifying field-tests were submitted to the independent testing laboratory. Ten specimens from each destructive seam sample were tested, including five shear strength tests and five peel adhesion tests. Laboratory testing was in accordance with "Standard Test Method for Determining the Integrity of Nonreinforced Geomembrane Seams Produced Using Thermo-Fusion Methods" (ASTM D 6392). Acceptance was based on the criteria outlined in the Geosynthetic Research Institute (GRI) standard GRI GM19 as provided in the CQA Plan.

4.5.5 Procedures for Failed Destructive Tests

If a destructive sample did not pass either a field or a laboratory test, the geomembrane installer had two options to remediate the failure. The geomembrane installer could reconstruct and repair the seam between any two passed test locations completed by the same technician on the same day. Alternatively, the geomembrane installer could trace the welding path to an intermediate location at least 10 feet from the failed test in either direction and take additional destructive seam samples. The additional samples were then field-tested prior to sending to the independent laboratory as previously described. If the additional samples passed, then the seam was reconstructed between the two passing samples. If the additional samples failed, then the process was repeated to establish the zone in which the seam should be reconstructed.

Reconstructed seams were bounded by two locations with passing laboratory destructive tests. In cases that exceeded 150 feet of reconstructed seam, a destructive sample was taken from the zone in the reconstructed area. The geomembrane installer documented the actions taken in conjunction with destructive test failures (Appendix D).

5.0 FINAL COVER

After the geomembrane was constructed and approved, 3 feet of final cover (soil) was placed over the 40-mil HDPE geomembrane. Soil grading began on November 23, 2015. On December 22, 2015, the protective cover was winterized for completion in the spring; all parts of the HDPE geomembrane were covered by at least two feet of protective cover as of this date. Protective cover placement, shaping, and grading resumed on April 6, 2016 and were completed on June 6, 2016.

The final cover installer's inspection and acceptance of the geomembrane surface as suitable for the final cover installation is documented through Certificates of Acceptance (Appendix E). Certificates of Acceptance were provided to the CQA Officer each day for the area of geomembrane covered by final cover that day.



J019896.05 Hutsonville Power Station

The soil grading activities consisted of:

- Visually observing that the geomembrane surface was free of defects prior to soil placement,
- Removing deleterious materials (such as roots and rocks) from the soil that could damage the geomembrane,
- Spreading the soil over the geomembrane,
- Preparing the partial cover for the winter months,
- Repairing erosive damage to the partial cover when work resumed in the spring,
- Surveying the final subgrade elevations on the established 100-foot grid points, and
- Calculating the difference between the ash subgrade and the final surface to confirm that a minimum of 3 feet of soil as a final cover was present over the geomembrane.

The soil was placed in a 2-foot thick lift by a low pressure bulldozer. During the placement of the 2-foot thick lift, a 3-foot thick road was built and maintained to allow haul trucks to transport soil onto Ash Pond A. The soil was then brought to final grade in a second grading phase after the geomembrane surface was covered. The final surface survey data and calculated thickness are provided on Sheet SUV-1. Discussions of the soil placement are provided on the field observation reports presented in Appendix A.

After the final cover was graded and the surface water management controls constructed, Ash Pond A was fertilized and seeded using synthetic mats and straw as needed to establish vegetation.

6.0 SURFACE WATER MANAGEMENT

Berms and channels were constructed on the final cover for surface water management. Construction of the berms and channels were observed and an as-built survey was performed.

A copy of the surface water management structure survey data is provided on Sheet S-XXX-001A. Additional information on the field observations are provided in Appendix A.

J019896.05 Hutsonville Power Station

7.0 SIGNATURE

As Construction Quality Assurance (CQA) Officer for the construction of the closure of Ash Pond A, Ash Pond B, Ash Pond C, and the Bottom Ash Pond (from April 14, 2015 to October 12, 2016), located at the AmerenEnergy Medina Valley Cogen, Hutsonville Plant in Hutsonville, Illinois, I am familiar with the plans and specifications, and the CQA Plan as prepared and approved for the project. Based on my observations and the observations of the Construction Quality Assurance Officers-In-Absentia (Cassandra Baresel, Steve Graham, and Jessie Hahn), it is my professional opinion that the construction was completed as described in this Report. CQA certification by the owner's representative does not relieve the contractor of their obligations to furnish all work in accordance with the contract.

Rosanna M. Saindon, P.E., Ph.D.

Illinois Licensed Professional Engineer

Project Manager

Geotechnology, Inc.

ROSANNA MARIE TO SAINDON TO SAIND

	Location			LIFT			Compacti	on					
Point Number	Latitude (°N)	Longitude (°W)	TEST DATE	NUMBER (1-lower, 2-upper)	Max. Dry Density (pcf)	Optimum Moisture (%)	Field Dry Density (pcf)	Field Moisture Content (%)	Compaction (%)	Pass (P)/ Fail (F)	Notes/ Passing Test Reference	Material Description	
4.1	20 12022	07.66171	10/01/15	2	79.0	NA	104.0	13.17	131.7%	P	Retested (see 41R)	Grey Ash with Sand	
41	39.13022	-87.66171	10/01/15	1	79.0	NA	106.7	12.16	135.1%	P	Retested (see 41R)	Grey Ash with Sand	
40	20 12000	97.66140	10/01/15	2	79.0	NA	103.7	13.79	131.2%	P	Retested (see 42R)	Grey Ash with Sand	
42	39.12998	-87.66149	10/01/15	1	79.0	NA	102.7	12.98	130.0%	P	Retested (see 42R)	Grey Ash with Sand	
42	20.12001	07.66122	10/01/15	2	79.0	NA	116.6	9.76	147.6%	P	Retested (see 43R)	Grey Ash with Sand	
43	39.12981	-87.66132	10/01/15	1	79.0	NA	115.1	10.49	145.7%	P	Retested (see 43R)	Grey Ash with Sand	
4.4	20 12067	97.66117	10/01/15	2	79.0	NA	101.7	13.36	128.7%	P	Retested (see 44R)	Grey Ash with Sand	
44	39.12967	-87.66117	10/01/15	1	79.0	NA	107.4	12.34	135.9%	P	Retested (see 44R)	Grey Ash with Sand	
26	20.12047	07.66127	10/01/15	2	79.0	NA	105.5	11.62	133.6%	P	Retested (see 36R)	Grey Ash with Sand	
36	39.12947	-87.66137	10/01/15	1	79.0	NA	99.4	11.08	125.8%	P	Retested (see 36R)	Grey Ash with Sand	
2.5	20.12050	07.66150	10/01/15	2	79.0	NA	116.4	10.34	147.4%	P	Retested (see 35R)	Grey Ash with Sand	
35	39.12958	-87.66150	10/01/15	1	79.0	NA	119.2	9.68	150.8%	P	Retested (see 35R)	Grey Ash with Sand	
34	39.12977	-87.66173	10/01/15	2	79.0	NA	106.4	11.82	134.7%	P	Retested (see 34R)	Grey Ash with Sand	
34	39.12977	-87.00173	10/01/15	1	79.0	NA	106.7	11.24	135.1%	P	Retested (see 34R)	Grey Ash with Sand	
33	39.12999	-87.66195	10/01/15	2	79.0	NA	112.6	12.08	142.6%	P	Retested (see 33R)	Grey Ash with Sand	
33	39.12999	-87.00193	10/01/15	1	79.0	NA	114.3	11.34	144.7%	P	Retested (see 33R)	Grey Ash with Sand	
40	39.13004	-87.66194	10/01/15	2	79.0	NA	110.0	11.91	139.3%	P	Retested (see 40R)	Grey Ash with Sand	
40	39.13004	-87.00194	10/01/15	1	79.0	NA	110.0	11.32	139.3%	P	Retested (see 40R)	Grey Ash with Sand	
39	39.13058	-87.66209	10/01/15	2	79.0	NA	104.1	14.14	131.8%	P	Retested (see 39R)	Grey Ash with Sand	
39	39.13038	-87.00209	10/01/15	1	79.0	NA	105.2	13.94	133.2%	P	Retested (see 39R)	Grey Ash with Sand	
48	39.13075	-87.66188	10/01/15	2	79.0	NA	94.5	17.12	119.7%	P	Retested (see 48R)	Grey Ash with Sand	
48	39.130/3	-87.00188	10/01/15	1	79.0	NA	97.8	16.73	123.8%	P	Retested (see 48R)	Grey Ash with Sand	
49	39.13057	-87.66156	10/01/15	2	79.0	NA	58.4	41.80	74.0%	F	Retested (see 49R)	Grey Ash with Sand and Coal	
47	39.13037	-87.00130	10/01/15	1	79.0	NA	55.6	44.73	70.5%	F	Retested (see 49R)	Grey Ash with Sand and Coal	
50	39.13036	-87.66141	10/01/15	2	79.0	NA	79.1	29.10	100.1%	P	Retested (see 50R)	Grey Ash with Sand	
30	39.13030	-87.00141	10/01/15	1	79.0	NA	87.9	26.94	111.2%	P	Retested (see 50R)	Grey Ash with Sand	
51	39.13005	-87.66115	10/01/15	2	79.0	NA	105.2	13.04	133.2%	P	Retested (see 51R)	Grey Ash with Sand	
JI	37.13003	-07.00113	10/01/15	1	79.0	NA	105.7	12.31	133.8%	P	Retested (see 51R)	Grey Ash with Sand	
52	39.12988	-87.66092	10/01/15	2	79.0	NA	92.8	16.75	117.5%	P	Retested (see 52R)	Grey Ash with Sand	
34	39.12900	-07.00092	10/01/15	1	79.0	NA	98.6	13.89	124.8%	P	Retested (see 52R)	Grey Ash with Sand	
33R	39.12992	-87.66199	10/07/15	2	79.0	NA	108.2	16.90	137.0%	P		Grey Ash	
JJK	39.12992	-07.00139	10/07/15	1	79.0	NA	109.5	16.00	138.6%	P		Grey Ash	
25	39.12992	-87.66224	10/07/15	2	79.0	NA	110.3	16.00	139.6%	P	·	Grey Ash	
23	37.12772	-07.00224	10/07/15	1	79.0	NA	110.2	15.23	139.4%	P		Grey Ash	

	Location			LIFT			Compacti	on				
Point Number	Latitude (°N)	Longitude (°W)	TEST DATE	NUMBER (1-lower, 2-upper)	Max. Dry Density (pcf)	Optimum Moisture (%)	Field Dry Density (pcf)	Field Moisture Content (%)	Compaction (%)	Pass (P)/ Fail (F)	Notes/ Passing Test Reference	Material Description
26	39.12973	-87.66199	10/07/15	2	79.0	NA	95.5	16.93	120.9%	P		Grey Ash with Sand
26	39.12973	-87.00199	10/07/15	1	79.0	NA	98.7	16.91	124.9%	P		Grey Ash with Sand
27	39.12953	-87.66174	10/07/15	2	79.0	NA	104.9	9.96	132.8%	P		Grey Ash
21	39.12933	-87.00174	10/07/15	1	79.0	NA	105.9	10.28	134.1%	P		Grey Ash
20	20 12050	97.66160	10/07/15	2	79.0	NA	104.7	10.80	132.5%	P		Grey Ash with Sand
28	39.12950	-87.66169	10/07/15	1	79.0	NA	104.1	10.29	131.8%	P		Grey Ash with Sand
20	39.12925	-87.66206	10/07/15	2	79.0	NA	100.6	13.53	127.3%	P		Grey Ash with Sand
20	39.12923	-87.00200	10/07/15	1	79.0	NA	102.8	13.88	130.1%	P		Grey Ash with Sand
21	20.12040	97.66221	10/07/15	2	79.0	NA	110.3	15.81	139.6%	P		Grey Ash with Sand
31	39.13049	-87.66231	10/07/15	1	79.0	NA	113.0	15.62	143.0%	P		Grey Ash with Sand
22	20.12044	97.66241	10/07/15	2	79.0	NA	108.5	12.41	137.4%	P		Grey Ash with Sand
23	39.13044	-87.66241	10/07/15	1	79.0	NA	108.9	12.64	137.9%	P		Grey Ash with Sand
16	39.13037	97.66267	10/07/15	2	79.0	NA	110.9	10.14	140.4%	P		Grey Ash with Sand
16	39.13037	-87.66267	10/07/15	1	79.0	NA	113.8	10.08	144.1%	P		Grey Ash with Sand
17	20.12002	97.66277	10/07/15	2	79.0	NA	110.8	9.64	140.3%	P		Grey Ash with Sand
17	39.12993	-87.66277	10/07/15	1	79.0	NA	112.4	9.99	142.3%	P		Grey Ash with Sand
18	39.12783	-87.66257	10/07/15	2	79.0	NA	106.2	15.58	134.5%	P		Grey Ash with Sand
18	39.12/83	-87.00237	10/07/15	1	79.0	NA	111.0	13.22	140.5%	P		Grey Ash with Sand
19	39.12950	-87.66229	10/07/15	2	79.0	NA	104.6	16.27	132.4%	P		Grey Ash with Sand
19	39.12930	-87.00229	10/07/15	1	79.0	NA	104.8	15.45	132.7%	P		Grey Ash with Sand
12	20.12040	97.66221	10/07/15	2	79.0	NA	100.9	14.29	127.7%	P		Grey Ash with Sand
13	39.12949	-87.66231	10/07/15	1	79.0	NA	101.6	13.15	128.6%	P		Grey Ash with Sand
12	39.12951	-87.66233	10/07/15	2	79.0	NA	103.9	16.48	131.5%	P		Grey Ash with Sand
12	39.12931	-87.00233	10/07/15	1	79.0	NA	102.4	16.42	129.7%	P		Grey Ash with Sand
11	39.12976	-87.66296	10/07/15	2	79.0	NA	110.0	14.02	139.3%	P		Grey Ash with Sand
11	39.12976	-87.00290	10/07/15	1	79.0	NA	110.1	14.31	139.3%	P		Grey Ash with Sand
24	39.13011	-87.66251	10/07/15	2	79.0	NA	108.7	14.69	137.6%	P		Grey Ash with Sand
24	39.13011	-87.00231	10/07/15	1	79.0	NA	113.4	13.58	143.5%	P		Grey Ash with Sand
22	39.13013	-87.66247	10/07/15	2	79.0	NA	104.0	12.85	131.6%	P		Grey Ash with Sand
32	39.13013	-07.00247	10/07/15	1	79.0	NA	113.2	11.40	143.4%	P		Grey Ash with Sand
240	39.12980	-87.66173	10/08/15	2	79.0	NA	99.4	17.28	125.8%	P		Grey Ash with Sand
34R	39.12980	-8/.001/3	10/08/15	1	79.0	NA	101.1	17.37	128.0%	P		Grey Ash with Sand
25D	20 12062	97 66155	10/08/15	2	79.0	NA	117.5	6.10	148.7%	P		Grey Ash with Sand
35R	39.12963	-87.66155	10/08/15	1	79.0	NA	122.6	5.99	155.2%	P		Grey Ash with Sand
26D	39.12948	-87.66138	10/08/15	2	79.0	NA	102.0	11.78	129.1%	P		Grey Ash with Sand
36R	39.12948	-87.00138	10/08/15	1	79.0	NA	98.0	12.59	124.1%	P		Grey Ash with Sand


	Location			LIFT			Compacti	on				
Point Number	Latitude (°N)	Longitude (°W)	TEST DATE	NUMBER (1-lower, 2-upper)	Max. Dry Density (pcf)	Optimum Moisture (%)	Field Dry Density (pcf)	Field Moisture Content (%)	Compaction (%)	Pass (P)/ Fail (F)	Notes/ Passing Test Reference	Material Description
60	39.12944	-87.66131	10/08/15	2	79.0	NA	87.8	21.40	111.1%	P		Grey Ash with Sand
00	39.12944	-87.00131	10/08/15	1	79.0	NA	89.0	20.82	112.6%	P		Grey Ash with Sand
45	39.12922	-87.66096	10/08/15	2	79.0	NA	89.3	18.81	113.0%	P		Grey Ash with Sand
43	39.12922	-87.00090	10/08/15	1	79.0	NA	90.2	17.93	114.1%	P		Grey Ash with Sand
44D	20.12026	97.66005	10/08/15	2	79.0	NA	100.8	11.65	127.6%	P		Grey Ash with Sand
44R	39.12926	-87.66095	10/08/15	1	79.0	NA	101.8	11.44	128.8%	P		Grey Ash with Sand
43R	39.12971	-87.66125	10/08/15	2	79.0	NA	108.8	6.36	137.7%	P		Grey Ash with Sand
43K	39.129/1	-87.66125	10/08/15	1	79.0	NA	114.2	6.38	144.6%	P		Grey Ash with Sand
42D	20.12075	97.66129	10/08/15	2	79.0	NA	107.7	12.41	136.9%	P		Grey Ash with Sand
42R	39.12975	-87.66128	10/08/15	1	79.0	NA	104.9	12.82	132.7%	P		Grey Ash with Sand
410	20.12016	07.66167	10/08/15	2	79.0	NA	108.4	13.34	137.2%	P		Grey Ash with Sand
41R	39.13016	-87.66167	10/08/15	1	79.0	NA	109.1	12.47	138.1%	P		Grey Ash with Sand
40D	20 12022	97.66190	10/08/15	2	79.0	NA	111.1	10.64	140.7%	P		Grey Ash with Sand
40R	39.13032	-87.66180	10/08/15	1	79.0	NA	118.6	10.22	149.8%	P		Grey Ash with Sand
200	20 12020	07.66170	10/08/15	2	79.0	NA	106.4	13.53	134.7%	P		Grey Ash with Sand
39R	39.13039	-87.66179	10/08/15	1	79.0	NA	109.8	13.58	139.0%	P		Grey Ash with Sand
400	20.12042	07.66102	10/08/15	2	79.0	NA	86.7	20.17	109.8%	P		Grey Ash with Sand
48R	39.13043	-87.66183	10/08/15	1	79.0	NA	96.9	18.27	122.6%	P		Grey Ash with Sand
4070	20.12045	05.66100	10/08/15	2	79.0	NA	75.7	18.53	95.8%	P	Retested (see 49R2)	Grey Ash with Sand and Coal
49R	39.13045	-87.66182	10/08/15	1	79.0	NA	66.9	22.51	84.7%	F	Retested (see 49R2)	Grey Ash with Sand and Coal
500	20.12044	05.66150	10/08/15	2	79.0	NA	99.2	12.25	125.5%	P		Grey Ash with Sand
50R	39.13044	-87.66178	10/08/15	1	79.0	NA	105.9	10.46	134.1%	P		Grey Ash with Sand
51D	20.120.42	05.66155	10/08/15	2	79.0	NA	107.4	11.14	136.0%	P		Grey Ash with Sand
51R	39.13043	-87.66175	10/08/15	1	79.0	NA	107.8	12.27	136.5%	P		Grey Ash with Sand
san	20.12002	07.66004	10/08/15	2	79.0	NA	93.2	13.87	118.0%	P		Grey Ash with Sand
52R	39.12992	-87.66094	10/08/15	1	79.0	NA	89.9	13.95	113.8%	P		Grey Ash with Sand
10	20.12000	07.66224	10/08/15	2	79.0	NA	107.2	13.81	135.6%	P		Grey Ash with Sand
10	39.12980	-87.66324	10/08/15	1	79.0	NA	111.7	12.70	141.4%	P		Grey Ash with Sand
_	20 12077	07.66226	10/08/15	2	79.0	NA	96.2	18.17	121.7%	P		Grey Ash with Sand
5	39.12977	-87.66326	10/08/15	1	79.0	NA	95.6	18.20	121.0%	P		Grey Ash with Sand
	20 12072	97.7727	10/08/15	2	79.0	NA	101.4	15.14	128.3%	P		Grey Ash with Sand
6	39.12972	-87.66327	10/08/15	1	79.0	NA	105.9	14.07	134.1%	P		Grey Ash with Sand
-	20.12027	97.77204	10/08/15	2	79.0	NA	104.4	10.25	132.1%	P		Grey Ash with Sand
7	39.12936	-87.66284	10/08/15	1	79.0	NA	105.6	11.02	133.7%	P		Grey Ash with Sand
50	20.12026	07.66200	10/08/15	2	79.0	NA	88.9	22.06	112.6%	P		Grey Ash with Sand
59	39.12936	-87.66280	10/08/15	1	79.0	NA	89.8	22.28	113.6%	P		Grey Ash with Sand

	Location			LIFT			Compacti	on				
Point Number	Latitude (°N)	Longitude (°W)	TEST DATE	NUMBER (1-lower, 2-upper)	Max. Dry Density (pcf)	Optimum Moisture (%)	Field Dry Density (pcf)	Field Moisture Content (%)	Compaction (%)	Pass (P)/ Fail (F)	Notes/ Passing Test Reference	Material Description
46	20 12022	97.66220	10/08/15	2	79.0	NA	89.6	14.90	113.4%	P		Grey Ash with Sand
46	39.12933	-87.66329	10/08/15	1	79.0	NA	86.0	14.54	108.8%	P		Grey Ash with Sand
2	39.12941	-87.66347	10/08/15	2	79.0	NA	93.8	16.26	118.7%	P		Grey Ash with Sand
3	39.12941	-8/.0034/	10/08/15	1	79.0	NA	93.2	16.50	118.0%	P		Grey Ash with Sand
2	20.12040	07.66250	10/08/15	2	79.0	NA	98.6	18.43	124.8%	P		Grey Ash with Sand
2	39.12948	-87.66350	10/08/15	1	79.0	NA	96.1	18.69	121.6%	P		Grey Ash with Sand
4	20.12004	07.66266	10/08/15	2	79.0	NA	85.5	13.60	108.2%	P		Grey Ash with Sand
4	39.12984	-87.66366	10/08/15	1	79.0	NA	88.5	13.02	112.0%	P		Grey Ash with Sand
	20.12002	05.66250	10/08/15	2	79.0	NA	102.8	13.81	130.2%	P		Grey Ash with Sand
9	39.13003	-87.66350	10/08/15	1	79.0	NA	102.8	13.11	130.1%	P		Grey Ash with Sand
1.5	20.12020	07.66000	10/08/15	2	79.0	NA	105.0	15.40	133.0%	P		Grey Ash with Sand
15	39.13029	-87.66322	10/08/15	1	79.0	NA	105.2	15.23	133.1%	P		Grey Ash with Sand
22	20 12047	07.66200	10/08/15	2	79.0	NA	108.7	15.63	137.6%	P		Grey Ash with Sand
22	39.13047	-87.66290	10/08/15	1	79.0	NA	109.5	14.61	138.6%	P		Grey Ash with Sand
20	20.12040	07.66205	10/08/15	2	79.0	NA	101.5	16.79	128.4%	P		Grey Ash with Sand
30	39.13048	-87.66285	10/08/15	1	79.0	NA	104.9	15.69	132.8%	P		Grey Ash with Sand
20	20 12072	07.66250	10/08/15	2	79.0	NA	103.5	15.14	131.0%	P		Grey Ash with Sand
29	39.13072	-87.66258	10/08/15	1	79.0	NA	100.7	14.91	127.5%	P		Grey Ash with Sand
21	20.12050	07.66206	10/08/15	2	79.0	NA	82.4	25.55	104.3%	P		Grey Ash with Sand
21	39.13058	-87.66306	10/08/15	1	79.0	NA	82.5	22.95	104.4%	P		Grey Ash with Sand
1.4	20.12020	05.66240	10/08/15	2	79.0	NA	96.3	18.45	121.9%	P		Grey Ash with Sand
14	39.13039	-87.66348	10/08/15	1	79.0	NA	94.2	19.38	119.3%	P		Grey Ash with Sand
0	20 12001	07 ((271	10/08/15	2	79.0	NA	95.0	18.60	120.2%	P		Grey Ash with Sand
8	39.13001	-87.66371	10/08/15	1	79.0	NA	90.8	18.64	115.0%	P		Grey Ash with Sand
4000	20.12045	07.66102	10/08/15	2	79.0	NA	98.6	13.31	124.8%	P		Grey Ash with Sand and Coal
49R2	39.13045	-87.66182	10/08/15	1	79.0	NA	104.4	12.98	132.2%	P		Grey Ash with Sand and Coal
27	20.12102	07.66221	10/08/15	2	79.0	NA	91.9	17.49	116.3%	P		Grey Ash with Sand
37	39.13103	-87.66231	10/08/15	1	79.0	NA	90.5	17.88	114.6%	P		Grey Ash with Sand
20	20.12004	07.66227	10/08/15	2	79.0	NA	96.5	20.30	122.1%	P		Grey Ash with Sand
38	39.13094	-87.66227	10/08/15	1	79.0	NA	91.3	21.40	115.6%	P		Grey Ash with Sand
47	20 12007	97.66197	10/08/15	2	79.0	NA	96.2	22.21	121.8%	P		Grey Ash with Sand
47	39.13087	-87.66187	10/08/15	1	79.0	NA	101.2	20.05	128.0%	P		Grey Ash with Sand
5.5	20 12000	97 ((190	10/08/15	2	79.0	NA	99.6	16.96	126.1%	P		Grey Ash with Sand
55	39.13088	-87.66180	10/08/15	1	79.0	NA	103.9	16.22	131.5%	P		Grey Ash with Sand
5.0	20.12097	97.661.47	10/08/15	2	79.0	NA	86.9	23.16	110.0%	P		Grey Ash with Sand
56	39.13086	-87.66147	10/08/15	1	79.0	NA	82.3	23.81	104.1%	P		Grey Ash with Sand

TABLE 1 SUMMARY OF FIELD DENSITY TESTING - SUBGRADE ASH POND A HUTSONVILLE POWER STATION

CRAWFORD COUNTY, ILLINOIS

	Location			LIFT			Compaction	on				
Point Number	Latitude (°N)	Longitude (°W)	TEST DATE	NUMBER (1-lower, 2-upper)	Max. Dry Density (pcf)	Optimum Moisture (%)	Field Dry Density (pcf)	Field Moisture Content (%)	Compaction (%)	Pass (P)/ Fail (F)	Notes/ Passing Test Reference	Material Description
57	39.13060	-87.66131	10/08/15	2	79.0	NA	67.1	35.47	84.9%	F	Retested (see 57R)	Grey Ash with Sand and Coal
37	39.13000	-87.00131	10/08/15	1	79.0	NA	85.7	26.22	108.4%	P	Retested (see 57R)	Grey Ash with Sand and Coal
58	39.13031	-87.66109	10/08/15	2	79.0	NA	105.7	13.53	133.8%	P		Grey Ash with Sand
36	39.13031	-87.00109	10/08/15	1	79.0	NA	108.8	12.11	137.8%	P		Grey Ash with Sand
57R	39.13060	-87.66131	10/09/15	2	79.0	NA	79.6	29.27	100.7%	P		Grey Ash with Sand and Coal
3/K	39.13000	-87.00131	10/09/15	1	79.0	NA	92.3	22.82	116.8%	P		Grey Ash with Sand and Coal
53	39.12956	-87.66075	10/09/15	2	79.0	NA	96.0	20.95	121.5%	P		Grey Ash with Sand
33	39.12930	-87.00073	10/09/15	1	79.0	NA	93.2	20.41	118.0%	P		Grey Ash with Sand
54	39.12997	-87.66091	10/09/15	2	79.0	NA	102.1	14.67	129.2%	P		Grey Ash with Sand
34	37.12997	-67.00091	10/09/15	1	79.0	NA	103.8	14.08	131.4%	P		Grey Ash with Sand
1	39.12931	-87.66362	10/09/15	2	79.0	NA	96.5	17.52	122.2%	P		Grey Ash with Sand
1	39.12931	-67.00302	10/09/15	1	79.0	NA	97.8	17.38	123.9%	P		Grey Ash with Sand



POND CAP SURVEY A TRACT OF LAND BEING PART OF AMEREN HUTSONVILLE POWER STATION HUTSONVILLE, ILLINOIS ASH POND "A"

MONITERING WELL
CONC BASE ELEV=453.49
TOP OF WELL ELEV=456.17
TOP OF CAP ELEV=455.87

SASSICIATES
FIRST STATE STATE



MISSOURI PROFESSIONAL LAND SURVEYING LIMITED LIABILITY CO No. 2016004723 (EXPIRES 12-31-2016)

ILLINOIS DESIGN FIRM
LAND SURVEYOR, LLC REGISTRATION
No. 184-003753
(EXPIRES 04-30-2017)

NO: DATE: DESCRIPTION:

1. 06/09/16 CLIENT COMMENTS

2. 06/17/16 CLIENT COMMENTS

3. 06/17/16 CLIENT COMMENTS

1. 06/17/16 CLIENT CL

POND CAP SURVEY
A TRACT OF LAND BEING PART OF
AMEREN HUTSONVILLE POWER STATION
HUTSONVILLE, ILLINOIS

DATE: 06/08/16
BOOK NO.: 97
DRAFTED BY: DAW
APPROVED BY: WFM
FILE NAME: 10022.DW

SHEET TITLE: POND CAP SURVEY

SHEET NUMBER:


SUV-1

SHEET NO: 1 OF 2
PROJECT NO: 10022.01.002

POND CAP SURVEY

A TRACT OF LAND BEING PART OF AMEREN HUTSONVILLE POWER STATION HUTSONVILLE, ILLINOIS

	I Northlee		ver Grade Cer	tification Poin		,
Point Numbe	Northing (ft)	Easting (ft)	As-Built Base (ft)	As-Built Cover	Calculated Thickness(ft)	Description
353	4693.39		465.91	470.42	4.51	COVER GRAD
354 355	4702.29			468.93	3.68	COVER GRAD
355	4714,28	3357.04	466.59	466.64	0.05	COVER GRAD
356	4736.55		466.75	466.85	0.10	COVER GRAD
357	4725.43	3399.46	465.58 465.73 466.35 467.26 467.13	469.29	3.71	COVER GRAD
358	4746.47	3436.80	465.73	469.22	3.49	COVER GRAD
359 360	4759.60 4772.96	3429.90 3470.55	466.35	467.63	1.28	COVER GRAD
361	47/2.90	3474.76	467.26	467.82	0.56	COVER GRAD
363	4772.70	3516.19	467.38	468.71	1.58 1.54	COVER GRAD
364	4783.22	3516.24	467.61	468.92 468.26	0.65	COVER GRAD
365	4788.24		465.98	468.66	2.68	COVER GRAD
366		3560.49	465.72	469.53	3.81	COVER GRAD
367	4718.43	3559.00	474.28	477.41	3.13	COVER GRAD
500015	460415	347P 24	473.63	476.77	3.14	COVER GRAD
360	4728.81	3598.49	474.59	477.61	3.02	COVER GRAD
370 371	4783.94	3598.49 3599.02 3599.56 3643.60 3643.27	466.07	469.05	2.98	COVER GRAD
371	4778.28	3599.56	465.99	469.97	3.98	COVER GRAD
3/2	4780.93	3643.60	465.29	469.88	3.59 3.17	COVER GRAD
373	4791.15	3643.27 3642.70	466.52 475.00	469.69	3.17	COVER GRAD
374	4734.95	3642.70	475.00	478.08	3.08	COVER GRAD
375		3684.35	474.16	477.35	3.19	COVER GRAD
376	4776.96	3686.84	466.43 466.20	470.46	4.03	COVER GRAD
377	4788.65	3682.72	466.20	469.64	3.44	COVER GRAD
378 379	4776.87 4782.46	3732.73	466.23	469.67	3.44	COVER GRAD
380	4784.03	3773 07	466.60 466.40	468.65	4.09	COVER GRAD
381	4774.16	3774 51	465.59	468.10 469.52	1.70	COVER GRAD
382	4771 56	3820.62	465.45	468.69	3.93	
383	4771.56 4784.41 4781.87 4766.02 4766.82	3818 39	466.02	467.49	3.24 1.47	COVER GRAD
384	4781.87	3861.85	465.29	466.69	1.43	COVER GRAD
385	4766.02	3861.85	465.29 464.31	468.60	4 29	COVER GRAD
386	4766.82	3905.01	463.89	468.60 467.22	4.29 3.33	COVER GRAD
387	4//8.21	3905.181	464.14	465.98	1.84	COVER GRAD
388	4775.25	3941.86	463.71	465.39	1.68	COVER GRAD
389	4766.41	3942.29	463.71	465.98 465.39 466.29	2.58	COVER GRAD
390	4761.18	3987.44	462.45	465.61	3.16	COVER GRAD
391	4770.63		463.24	464.79	1.55	COVER GRAD
392	4770.58	4028.65	462.65	463.64	0.99	COVER GRAD
393	4755.25 4738.25	4027.50	461.40	464.94		COVER GRAD
394	4/38.25	4073.84	460.83	464.80		COVER GRAD
395	4695.92	4054.23	468.40	471.48		COVER GRAD
500023 397	4708.06 4716.36 4725.86 4732.00 4734.74	3073 7B	469.57	472.69	3.12	COVER GRAD
398	4775.96	3033 00	469.94	472.96	3.02	COVER GRAD
500022	4732.00	3800.05	470.19	473.24	3.05	COVER GRAD
500021	4734.74	3846 80	470.63 471.34	473.81 474.48	3.18 3.14	COVER GRADI
401	4736.09	3810.36	471.98	475 19	3.21	COVER GRADI
500020	4737.59	3767.43	472.57	475.19 475.68	3.01	COVER GRADI
	4738.49	3727.57	473.19	476.43	3.24	COVER GRADI
404	4177.67	1027.62	464.44	468.14	3.70	COVER GRADI
405	4174.73		464.67	466.91	3.33	COVER GRADI
406	4134.25	1027.93	464.37	465.95	1.58	COVER GRADE
407	4134.05	4014.07	463.12	467.17	4.05	COVER GRADE
408	4093.24		462.59	465.29	2.70	COVER GRADE
409	4088.03	4017.73	463.61	464.17	0.56	COVER GRADE
410	4051.57	997.00	461.12	463.93	2.81	COVER GRADE
411	4053.78	3997.00 3991.54 974.59	460.41 459.51	464.08 463.91	3.67	COVER GRADE
	4028.61 3	091.15	450.00		4.40	COVER GRADI
		981.45	460.09	463.60	3.51	COVER GRADE
		952.06 944.38	460.73 461.54	464.42	3.69 3.92	COVER GRADE
	4130.68	3968.64	470.80	465.56 473.98		COVER GRADE
		964.13	470.34	473.48	3.14	COVER GRADE
	1100.64 3		471.43	474.48	3.05	COVER GRADE
500066	4123.75	963.45	470.69	473.95	3.26	COVER GRADE
420	4086.30 3	941.56				COVER GRADE
421	1055.81 3	920.70	470.13 470.10	473.13 473.27		COVER GRADE
422	4020 E1 7	1000 E7	468.74	471.83		COVER GRADE
423	3996.25 3 3982.97 3 4000.79 3 4012.85 3 4045.99 3	3886.01	463.11	466.87	3.76	COVER GRADE
424	3982.97	878.07	464.40	465.45		COVER GRADE
425	4000.7913	846.53	464.56	465.72	1.16	OVER GRADE
426	1012.85 3	855.30	464.41	467.99	3.58	COVER GRADE
427	4045.99	878.06	470.21	473.21		OVER GRADE



			over Grade Ce	rtification Pol	nts	
Point Number	Northing (ft)	Easting (ft)	As-Built Base (ft)	As-Built Cover (ft)	Colculated Thickness(ft)	Description
500006	4407.02	3499.67	474.63 472.49	477.73	3.10	COVER GRADE
300172 300173	4390.98	3463.25	472.49	475.51 473.19	3.02 3.00	COVER GRADE
300174	4366.42 4350.24	3428.21 3405.76	466.74	471.03	4.29	COVER GRADE
300175 300176	4350.24	3389.37 3381.06	466.04 465.78	469.22 467.12	3.18 0.34	COVER GRADE
300177	4314.40	3414.83	467.27	467.40	0.13	COVER GRADE
300178	4319.83	3426.87	466.44	469.99	3.55	COVER GRADE
300179 300180	4325.78	3447.34 3469.77	467.32 470.86	471.60 473.92	4.28 3.06	COVER GRADE COVER GRADE
500005	4337.20 4349.27	3509.27	473.32	476.37	3.05	COVER GRADE
500004	4361.50	3549.12	475.41	478.51	3.10	COVER GRADE
300183 500003	4380.90 4395.98	3588.59 3626.62 3658.70	477.87 479.99	481.82 483.08	3.95	COVER GRADE
500003 300185	4406 64	3658.70	481.90	485.05	3.09 3.15	COVER GRADE
300186 500000	4419.37	3694.57 3724.57	483.72	486.76 488.47	3.04 3.15	COVER GRADE
300188	4437.85	3756.89	485.32 485.75	488.77	3.02	COVER GRADE
300189 300190	4443.00	3796.79	484.96	487.97	3.01 3.06	COVER GRADE
300191	4447.33 4447.19	3831.61 3868.77	483.15 481.12	486.21 484.16	3.04	COVER GRADE COVER GRADE
500052	4445.90	3906.22	479.12	482.39 481.38	3.27	COVER GRADE
300193 300194	4446.59	3944.67	477.03	481.38 478.27	4.35 3.12	COVER GRADE COVER GRADE
300195	4446.50 4443.36 4442.37	4016.80	475.15 473.45 471.72	476.50	3.05	COVER GRADE
300196	4442.37	4046.80	471.72	474.87	3.15	COVER GRADE COVER GRADE
500076 500075	4407.03 4405.69		471.88 474.18	475.09 477.33	3.21 3.15	COVER GRADE
300199	4403.36	3975.82	475.69 477.79	477.33 478.75	3.06	COVER GRADE
300200	4398.68	3936.56	477.79	481.52	3.73 3.02	COVER GRADE
300201 300202	4392.64	3868.29	479.63 481.53	482.65 484.64	3.02	COVER GRADE COVER GRADE
300203	4389.87	3837.10	483.12	486.16	3.04	COVER GRADE
500051 500049	4368 55	3764 50	485.48 484.58	488.74 487.69	3.26 3.11	COVER GRADE COVER GRADE
300206 300207	4405.69 4403.36 4398.68 4394.09 4392.64 4389.87 4382.07 4368.55 4355.62 4340.10 4316.20	3734.99	483.43	486.53	3.10	COVER GRADE
300207 300208	4340.10	3702.21	481.73 478.98	486.53 484.75 483.76	3.02	COVER GRADE
500058	4301 D1	3631 14	477 26	480.28		COVER GRADE
500059	4285.25 4264.96 4241.16	3600.45	475.39 473.23 467.69	478.52 476.38 470.83	3.13	COVER GRADE
300211 500061	4264.96	3568.30	473.23	476.38 470.83	3.15	COVER GRADE
300213	4233./61	3524.41	467.79	468.11	0.32	COVER GRADE
300214	4214.10	3549.07	467.95	468.16		COVER GRADE
300215 500060 300217	4222.72 4246.62 4267.22	3585.20	467.22 473.25	470.92 476.41	3 16	COVER GRADE COVER GRADE
300217	4267.22	3614.42	473.25 475.55	476.41 478.57	3.02	COVER GRADE
300218 I	4280.55 4298.09	3645.821	477.28 479.49	480.35 484.24	3.07	COVER GRADE
300220	4319.60	3719.97	481.49	484.52	3.03	COVER GRADE
300221	4334.12 4342.08	3751.27	482.79 483.81	485.81	3.02	COVER GRADE
500050 300223	4345.33	3832.20	483.65	486.84 486.74	3.03 3.09	COVER GRADE COVER GRADE
500053	4347.44	3874.99	481.30	484.37	3.07	COVER GRADE
300225 300226	4351.02 4348.69	3908.23	479.56 477.68	482.64 480.71		COVER GRADE COVER GRADE
300227	4339.92	3979.79	475.87	478.95	3.08	COVER GRADE
500074	4339.92 4342.07	4023.26	473.63	476.84	3.21	COVER GRADE
300229 300230	4344.16	4065.60 4078.54	465.69 465.78	469.10 467.92		COVER GRADE
300231	4340.76 4382.73	40899.03	464.88	467.46	2.58	COVER GRADE
300232	4430.04 4437.67	4102.77 4084.53	464.63 464.55	466.67 468.18	2.04 1	COVER GRADE COVER GRADE
300234	4300.73	4070.85	466.21	468.84	2.63	COVER GRADE
300235	4302 75	4057 64	466.11	469.70	3.59	COVER GRADE
500072 500071	4293.55 4296.36 4291.70	4013.53 3980.83	474.40 476.00	477.54 479.29	3.14 3.29	COVER GRADE COVER GRADE
500070	4291.70	3946.17	476.00 477.80	480.89	3.09	COVER GRADE
300239 I	4286.49	3905.60	480.21 480.88	484.87 484.01		COVER GRADE
500055	4271.70	3866.19 3827.57	481.07	484.19	3.12	COVER GRADE
500056	4265.40	3785.551	479.91	483.00 I	3.09	COVER GRADE
300243 500057	4236.92	3746.68 3708.43	478.57 476.98	483.10 480.12		COVER GRADE COVER GRADE
500063 1	4991 94 F	3660 21 I	475.59	478.67	3.08	COVER GRADE
500062 300247	4205.78	3605.04	473.70	476.80		COVER GRADE
300247	4205.78 4187.87 4181.37	3594.37	473.70 467.66 468.02	471.44 468.78	0.76	COVER GRADE
300249	4115.70	3001.41	467.57	467.96	0.39	COVER GRADE
300250	4126.05 \ 4153.83 \	3724.77	467.25 472.94	470.57 475.98	3.32 3.04	COVER GRADE
300251 300252	4182.73	3757.09	472.94 475.09	478.12	3.03	COVER GRADE COVER GRADE COVER GRADE
500064 500065	4182.73 4204.01 4220.68	3790.60	476.84 478.38	479.84 481.46	3.00 3.08	COVER GRADE
300255 I	4230.261	3863.991	479.64	482.64	3.00	COVER GRADE
300256 300257	4238.39 4242.15 4248.55 4257.34	3895.68	478.88	483.67	4.79	COVER GRADE
300257 500069	4248 55	3966.09	477.41 476.20	480.50 479.30	3.09	COVER GRADE
500073	4257.34	4004.49	476.20 474.77	479.30 477.95	3.18	COVER GRADE COVER GRADE
300260	4262.95	4048.48	466.13 466.62	470.08		COVER GRADE
300262	4259.51 - 4216.97 -	4051 12	466.09	470.11 468.46	2.37	COVER GRADE
300263	4219.12 4164.45	1042.14	465.43 473.26	469.16	3,73	COVER GRADE
300264 300265	4164.45	3936 61	473.26 474.85	476.38 477.93	3.12	COVER GRADE
500070	4176.52 3 4166.36 3		475.73	477.93	3.13	COVER GRADE
300267	4154.76 4146.23 4137.51 4123.05	3858.12	475.74 474.58	478.81		COVER GRADE
300268 300269 500079	4137.51	3794.67	474.58 473.46	477.59 476.47	3.07 3.01 3.05	COVER GRADE COVER GRADE
500079	4123.05	3756.53	471.66	474.74		COVER GRADE
300271 300272	4101.78	3726.48	466.49 466.70	469.80 467.49	3.31	COVER GRADE

MASSMANN
913 South 13th Street St. Louis, MO 63103 314-862-5577, 314-862-5579 FAX
WILLIAM F.
MASSMANN, JR. OS NAMBER 035-00285
O'VIE LAIO 3

MISSOURI PROFESSIONAL LAND SURVEYING LIMITED LIABILITY CO. No. 2016004723 (EXPIRES 12-31-2016)

ILLINOIS DESIGN FIRM
SURVEYOR, LLC REGISTRATION
No. 184-003753
(EXPIRES 04-30-2017)

		- 1			·"	200			ı
PRO.	IEC	T	R	EΥ	IS	O	V:		
DESCRIPTION: CLENT COMMENTS		!							
: DATE: 06/09/16	06/16/16	08/17/18							
<u>ö</u> -	2	mi	- 1	- 1				$_{\perp}$	

POND CAP SURVEY
A TRACT OF LAND BEING PART OF
AMEREN HUTSONVILLE POWER STATION
HUTSONVILLE, ILLINOIS

DATE: 06/08/16
BOOK NO.: 97
DRAFTED BY: DAW
APPROVED BY: WFM
FILE NAME: 10022.DWG

SHEET TITLE: POND CAP SURVEY

SHEET NUMBER:

SUV-1

SHEET NO: 2 OF 2
PROJECT NO: 10022.01.002



APPENDIX A WEEKLY REPORTS



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., R.G., Ph.D.

Geotechnology, Inc.

DATE: September 29, 2015

SUBJECT: Weekly Summary Report for September 15, 2015 to September 18, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally sunny and dry. Temperature (${}^{O}F$) lows ranged from 47 to 63 ${}^{O}F$, and temperature highs ranged from 82 to 89 ${}^{O}F$.

Construction Activities

Ash was removed from Ash Pond B and placed in Ash Pond A. The top one foot of material was removed from the Coal Yard and placed in Ash Pond A. Grading activities occurred in Ash Pond B and Ash Pond A. Wet materials in Ash Pond A were scarified to improve drying. The geomembrane liner was exposed and cleaned at the interface between the Bottom Ash Pond and the previously closed Ash Pond D.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 2 backhoes (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 3 dump trucks (John Deere 400D), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), and 1 water truck (Caterpillar 623B).

WB Koester had 12 employees working on site: 2 laborers, 1 mechanic, and 9 equipment operators.

Lamac Engineering was on site on Friday, September 18 to survey the ash ponds.

Meetings

A weekly progress meeting was held on Wednesday, September 16, 2015. Refer to the meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Ash from Ash Pond B and spoils from the Coal Yard were placed in Ash Pond A.

Testing/Sampling

One sample of soil from a potential borrow source was obtained from Quality Lime Company for benzene, toluene, ethylbenzene and xylenes (BTEX) analysis.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





DAILY REPORT

DATE: <u>9/15/20</u>15

Project Name:	Hutsonville Ash Pond Clos	SUIFAS	Representative: JYH	
Project Number:	J019896.05	34163	Nepresentative. JTH	
Project Client:	Ameren			
TIME AND WEA	THER CONDITIONS:			(-) Lunc
Arrive: 1130	Depart: 1630	Travel: 3.00	Total: 8.00	
AM Conditions:	Clear		AM Temperature: 56 I	=
PM Conditions:	Class			
CONTRACTORS	S, EQUIPMENT, AND PER	SONNEL:		я
	3 Koester, Brandenberg			
Equipment: WI	3 Koester: 2 backhoes, 3 d		zers, 1 water truck (see add	
	3 Koester: 12 workers		, · · · · · · · · · · · · · · · · ·	
Visitors:				
MATERIALS US	ED, DELIVERIES, AND TE	STING:		
Materials Used:	Ash excavated at Pond B a	and placed at Pond A		
Deliveries:				
,				
Testing:				
-				
CONSTRUCTION	SITE LOCATIONS:			
CONSTRUCTION	SITE LOCATIONS:			
		tion drawing for more	e information.	
	Pond B. See attached loca	tion drawing for more	e information.	
		tion drawing for more	e information.	
		tion drawing for more	e information.	2
	Pond B. See attached loca	1015 Mu	e information.	<i>9-28-2</i> Date



DAILY REPORT

DATE: 9/15/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:

Loaded out steel from the coal yard so that the top 1' can be removed to Ash Pond A. Ongoing demolition of buildings. Don Shaver (Ameren) indicated that the hydrogen tanks will be purged Wednesday or Thursday this week so that the tanks can be removed.

WB Koester:

Equipment details: 2 backhoes (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 4 dump trucks (John Deere 400D) (3 in use), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 water truck (Caterpillar 623B)

Excavated ash at the northwest corner of Ash Pond B with two excavators and placed ash on eastern half of Ash Pond A with three dump trucks (a fourth dump truck is currently out of service for repairs on site). Graded bottom of Ash Pond B with one GPS bulldozer. Graded eastern berms of Ash Pond A with one GPS bulldozer. Scarified western half of Pond A with one non-GPS bulldozer to allow material to dry (material is visibly wet). Water truck sprayed road areas with water to reduce dust.

Other:

Bottom Ash Pond is waiting on the removal of hydrogen tanks and steel debris by Brandenberg before activity continues. Observed ash in Ash Pond C on the northeast end of the southeast wall adjacent to the roadway. Observed ash in Ash Pond B along northeast, southwest, and southeast ends. Ash on Ash Pond A is visibly wet on the western half and drier on the eastern half. There is ponded water in the northeast corner.



DAILY REPORT DATE: 9/16/2015

Project Name: Hutsonville Ash Pond Closures			Representative: Jessie Hahn		
	per: J019896.05	ond Glosdies		Tepresentative. Jessie	з папп
Project Client	: Ameren				
TIME AND W	EATHER CONDITION	IS:			(-0.5) Lunch
Arrive: 0630	Depart: 163	30 Tra	avel: -	Total: 9.50	
AM Conditions: Clear				AM Temperature: 73	F
PM Condition	s: Clear			PM Temperature: 84	F
CONTRACTO	DRS, EQUIPMENT, AN	ID PERSONNEL	-:		
Contractors:	WB Koester, Branden	berg		_	
Equipment:	WB Koester: 2 backh	oes, 3 dump truc	ks, 3 bulldoze	rs, 1 water truck (see add	ditional notes)
Personnel:	WB Koester: 12 work	ere			
Visitors:					
MATERIALS	USED, DELIVERIES, A	AND TESTING:			
Materials Use	d: Ash excavated at P	ond B and place	d at Pond A.		
	<u> </u>				
Deliveries:					
Testing:					
CONSTRUCT	ION SITE LOCATIONS	S:			
Ash Pond A; A	sh Pond B; Bottom As	h Pond. See atta	ched location	drawing for more informa	ation.
	1	-			
	1=//	9/14/2015	and the second	Mad	9/28/20
Seotechnology	/, Inc. Rep.	Date	Geotechnol	ogy, Inc. Engineer	Date



DAILY REPORT

DATE: 9/16/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Loaded out steel from the coal yard so that the top 1' can be removed to Ash Pond A. Ongoing demolition of buildings. WB Koester: Equipment details: 2 backhoes (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 3 dump trucks (John Deere 400D), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 water truck (Caterpillar 623B) Excavated ash at the southwest wall of Ash Pond B with one excavator and placed ash on eastern half of Ash Pond A with three dump trucks (a fourth dump truck is currently out of service for repairs on site). Graded bottom and sides of Ash Pond B with one GPS bulldozer. Graded eastern berms of Ash Pond A with one GPS bulldozer. Scarified western half of Ash Pond A with one non-GPS bulldozer and one excavator to allow material to dry in the early morning. Graded northeast portion of Ash Pond A with one non-GPS bulldozer in the late morning/afternoon. Moved soil to expose HDPE geomembrane liner at the interface between the Bottom Ash Pond and Ash Pond D with one excavator. Water truck sprayed road areas with water to reduce dust. Late afternoon both backhoes loading ash out of Ash Pond B (southwest and southeast corners) into Ash Pond A. 1330: Talked with Chris Atkinson (WB Koester) about remaining ash locations in the Bottom Ash Pond. Other: Progress meeting held today at 1030. Refer to the meeting minutes for more information.

Weekly Progress Meeting

Meeting Minutes

Date: 9-16-15

Attendees:

Ameren: Don Shaver, Mike Wagstaff (phone), Ken Beckman, John

Patterson (phone), Tim Free

WB Koester: Chris Atkinson, Bob Fisher

Geotechnology, Inc.: Jessie Hahn

Topics:

Safety/Housekeeping

No issues

- Make sure to wash and scrape the parking lot on Friday.
- Discuss with work crews that all must wear seat belts.

Manpower

- Man hours
 - Start of Job (4-27-15) through 9-14-15
 - Total = 6963 hrs.
- Next week expected manpower
 - WBK = 1 superintendent, 1 mechanic, 7 operators, 2 laborer, 1 teamster
 - o 10 hrs days approx.

Review old minutes and action items

- Silt Fence removal will be performed on a T&M basis as opposed to lump sum.
- Mike checked with Hanson regarding lowering the bottom ash pond berm, said to only lower it 5' lower than existing elevation).
- Bob submitted flowable fill mix design and it was approved.
- Geotechnology, Inc was given 5 gallon bucket of Quality Lime borrow soil to test. Jessie will obtain more at site to test for BTEX.

Next Meeting Scheduled: September 23, 2015 at 9:00 CST

Action Items

- Bob Fisher
 - o Prepare schedule of values
 - o Provide T&M price for a temp generator?
- Mike Wagstaff
 - Call farmer back to have him produce lease agreement. If not then WBK can borrow out of field.
 - o If borrow out of field is ok then check with LAMAC to see if they can amend SWPPP Plan to include the field.
- Don Shaver
 - o Take pictures during structure demolitions for records.
- Geotechnology, Inc.
 - Jessie to obtain more sample of Quality Lime borrow soil for BTEX testing
 - o Jessie to obtain sample of farm field soil for testing.

Cleanup and Demobilization		C16	_	Pond A seeding	1340
		C15	9d 14DEC15 28DEC15	Cleanup and Demobilization	1460
Pond A Turf Mat		C15	5d 08DEC15 14DEC15	Fond A Tur Mat	
Pond A Storm Sewer		C15	1d 08DEC15 08DEC15	Fond A Storm Sewer	
Pond A Agg surface for Access Road		C15	1d 07DEC15 07DEC15	Fond A Agg surface for Access Road	
Pond A Rip Rap Chutes	•	C15	3d 02DEC15 04DEC15	Fond A Rip Rap Chutes	
Finish Grade Pond A Final Surface		C15	23NOV15	Finish Grade Pond A Final Surface	
	Fence Demolition (Final)	V15	1d 16NOV15 16NOV15	Fence Demolition (Final)	
	Fence Installation	V15	10d 02NOV15 13NOV15	Fence installation	
	□ Pond B Seeding	T15	2d 29OCT15 30OCT15	Pond B Seeding	
	Pond 8 Erosion Control Blanket	T15	3d 26OCT15 28OCT15	Pond B Erosion Control Blanket	
	Coal Yard Seeding	T15	1d 230CT15 230CT15	Coal Yard Seeding	
	I Pond € and BA Pond Seeding	T15	1d 230CT15 230CT15	Pond C and BA Pond Seeding	
	■ Pond B Agg Surface for Access Road	T15	1d 230CT15 230CT15	Pond B Agg Surface for Access Road	
	■ Pond C and BA Pond Erosion Cont Blanket	T15	2d 210CT15 220CT15	Pond C and BA Pond Erosion Cont Blanket	
	North Ditch to Coal Yard	T15	2d 210CT15 220CT15	North Ditch to Coal Yard	1280
	Pond C and BA Pond Turf Mat	T15	2d 19OCT15 20OCT15	Pond C and BA Pond Turf Mat	1410
Borrow Soil to Pond A cover		T15	4	Pond A perimeter berm cut	1240
	- CHARLE CANTILL CORPOR	C15	-+	Borrow soil to Pond A cover	1200
	Pont B Shrm Sawer	T15	160CT15	Pond B Storm Sewer	1350
	© Pond C and BA Dond Rin Pan	T15	150CT15	Pond C and BA Pond Rip Rap	1400
	Borrow Soil to Coal Vard	T15	150CT15	Borrow Soil to Coal Yard	1270
	Frish Grade Pond C	T15	_	Finish Grade Pond C	1220
	HDPE I iner in Board A	T15	4	HDPE Liner in Pond A	1150
	Site Erosion Control Installation	715	_	Site Erosion Control Installation	1030
	HDPE Liner Tie-In to Dond In at BA Excavation	715	-	HDPE Liner Tie-in to Pond D at BA Excavation	1080
	Georgechnology Surveying/compaction testing	020CT15	28SEP15	Geotechnology Surveying/compaction testing	1560
	Finish Grade Dond B	150CT15	25SEP15	Finish Grade Pond B	1230
	English Condo BA Done	4		Finish Grade BA Pond	1550
	Finish BA Pond Havil to Pond A	P15 21SEP15	<u>> </u>	Finish BA Pond Haul to Pond A	1210
	Pond A vent / niezomater install	4	4d 21SEP15 24SEP15	Pond A vent / piezometer install	1140
	Finish Coal Yard Hault to Pond A	4	17SEP15 A	Finish Coal Yard Haul to Pond A	1620
	Clean and pren line; for Pond A tie in	4	10d 14SEP15 A 25SEP15	Clean and prep liner for Pond A tie in	1120
	Finish Grade pond & liner subgrade	08SEP15	08SEP15 A	Finish Grade pond A liner subgrade	1130
	25AUG15 in B		5d 17AUG15 A 25A	Demo Liner partial in B	1110
	25AUG15 d.C. BA Pond and Coal Yard		17d 13AUG15 A 25AUG15 A 13AUG15	Pond B soil to Pond C, BA Pond and Coal Yard	1180
	Prep and Excavation of Ash from B to A	17SEP15 2/JUL15	38d 27JUL15 A 17S	Treat and Disch Water modified Pond B (Ameren)	1540
	14AUG15 A	A 22JUL15		Excavation of Ash from BA Pond to A	1480
	14AUG15	14AUG15 A 17JUL15 14	24d 17JUL15 A 14A	rump water from BA Fond	1000
	11SEP15 Mass Grade Subgrade in A	15JUL15	15JUL15 A	Mass Grade Subgrade in A	1510
	29JUL15	15JUL15	11d 15JUL15 A 29JUL15 A	Treat and Discharge Water from Pond B (Ameren)	1500
	21,101,16	13JUL15	7d 13JUL15 A 21J	Haul Stockpile from outside fence	1490
	17.JUL/15	29JUN15	14d 29JUN15 A 17J	Excavation of Coal Yard Spoils	1090
	ZBJUN15	08JUN15	08JUN15 A	Exc of Ash from C to A	1060
	02AUG15	11MAY 15	24d 11MAY 15 A 02A	Initial Site Prep / Dewatering/ Haul routes	1050
	01WAY15	01MAY15 A 30APR15 0	2d 30APR15 A 01N	Install temporary Fencing	1020
	06WAY15	AY15 A 27APR15 0	10d 27APR15 A 06MAY15 A 27APR15	Remove Existing Fencing Initial	1010
10) 14 25 28 64 14 VIII 28	5 14 21 28 06 112		24d6h 27APR15 A 15JUN15 A 27APR15	Mobilization	1000
OSC JAN	501	- mari			

WB Koester Construction, LLC Ameren Hutsonville Ash Pond Closure

Early bar
In progress bar
Critical bar
Critical bar
Start milestone point
Finish milestone point



DAILY REPORT DATE: 9/17/2015

GENERAL IN	NFORMATION:				
Project Name Project Numb Project Client	per: J019896.05	sh Pond Closu	res	Representative: <u>Jessie</u>	Hahn
TIME AND W	EATHER CONDI	TIONS:			(-0.5) Lunch
Arrive: 0730	Depart:	1600	Travel: -	Total: 9.50	
AM Condition	s: Clear			AM Temperature: 71 F	:
PM Conditions: Clear				PM Temperature: 84 F	
CONTRACTO	ORS, EQUIPMENT	Γ, AND PERS	ONNEL:		
Contractors:	WB Koester, Brai	ndenberg	v.		
Equipment:	WB Koester: 2 b	ackhoes, 3 dur	mp trucks, 3 bullo	lozers, 1 water truck (see add	itional notes)
Personnel:	WB Koester: 12				
					
Visitors:					
MATERIALS	USED, DELIVERI	ES, AND TES	TING:		
Materials Use	d: Ash excavated	at Ash Pond I	B and the Coal Ya	ard and placed at Ash Pond A	
Deliveries:					
Testing:					8
CONSTRUCT	ION SITE LOCAT	IONS:			
Ash Pond A; A	ish Pond B; Bottor	n Ash Pond. S	ee attached loca	tion drawing for more informat	ion.
	<u></u>				
12	And the second s	9/17/2			0//
Seotechnology	, Inc. Rep.	Date	Geotecl	nnology, Inc. Engineer	9 /28/201 Date



DATE: 9/17/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:

Finished loading out steel from the coal yard. Ongoing demolition of buildings. Began purging of the hydrogen tank located at the west end of the Bottom Ash Pond.

WB Koester:

Equipment details: 2 backhoes (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 3 dump trucks (John Deere 400D), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 water truck (Caterpillar 623B)

One excavator spent one hour in the morning cleaning off the HDPE geoembrane liner at the interface between the Bottom Ash Pond and Ash Pond D. Two laborers cleaned off the HDPE geomembrane liner between Ash Pond D and the Bottom Ash Pond with shovels in the morning.

Excavated ash at the southern edge of Ash Pond B and at the western corner of Ash Pond B with two excavators and placed ash on eastern half of Ash Pond A with three dump trucks. Graded bottom and sides of Ash Pond B with one GPS bulldozer and one excavator. Graded eastern berms of Ash Pond A with one non-GPS and one GPS bulldozer.

Around 0930, one excavator and one GPS-bulldozer moved to the Coal Yard to remove the top 1 foot of material. Three dump trucks transported the removed material to Ash Pond A. This activity continued for the remainder of the day.

Water truck sprayed road areas with water to reduce dust.

One tracked jackhammer arrived on site around 1400 this afternoon.

One bulldozer (non-GPS, previously grading material placed on Ash Pond A) out of service and under repair at 1530 site walk.

William of Latter Development To the Control of March Con As PRING ASSE TRANSING - 22.442 CY (CUT) / 76,279 CY (FLL)
ASS PRING DELONAL - 31,335 CY (CUT)
ASS PRING C PEDITON - 31,335 CY (CUT)
BETTON ASSE TRANSING COLUMN - 21,335 CY (CUT)
COLUMN STOKES RELONAL - 12,000 CY (CUT) COM, YARD CEPING & MULCHING - 12,895 CY (BORRON) TOTAL RAW: 90,619 CY (CUT) / 76,379 (FILL) APPROX. BALANCE WITH 18% SHRINKAGE ESTIMATED QUANTITIES, THIS SHEET: RIVER ASH POND D - CLOSED 2012 9/17/2015 Placing and Grading CLEAN CLOSURE PLAN III Exposing Liner ASH POND A BASE GRADE
AND PLACE FILL FROM:
AND PLACE FILL FROM:
ASH POND G
BOTTOM ASH SLUCE BASIN
COAL YARO SPOILS



DATE: <u>9/18/2015</u>

GENERAL INFO	ORMATION:	
Project Name: Project Number Project Client:		
TIME AND WEA	ATHER CONDITIONS:	(-0.0) Lunch
Arrive: 0730	Depart: 1200 Travel: 3.	00 Total: 7.50
AM Conditions:	Cloudy	AM Temperature: 72 F
CONTRACTOR	S, EQUIPMENT, AND PERSONNEL:	
Contractors: W	B Koester, Brandenberg	
Equipment: W		ulldozers, 1 water truck (see additional notes)
	R Koester: 12 workers	
Visitors:		
Materials Used:	Spoils excavated at the Coal Yard and place	ed at Ash Pond A.
Deliveries:		
Testing:		
	N SITE LOCATIONS: Pond B; Coal Yard. See attached location of	drawing for more information.
Seotechnology, I	9/18/2015 nc. Rep. Date Geot	echnology, Inc. Engineer Date



DATE: 9/18/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:

Finished loading out steel from the coal yard. Ongoing demolition of buildings. Continued purging of the hydrogen tank located at the west end of the Bottom Ash Pond.

WB Koester:

Equipment details: 2 backhoes (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 3 dump trucks (John Deere 400D), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 water truck (Caterpillar 623B)

The bulldozer that was under repair yesterday (9/17/15) afternoon is back in service.

Graded bottom and sides of Ash Pond B with one GPS bulldozer. Graded Ash Pond A with one non-GPS bulldozer. At 1000 the GPS bulldozer at Ash Pond B moved to Ash Pond A to continue grading activities.

Two excavators and one GPS bulldozer removed the top 1 foot of spoils and debris in the Coal Yard. Three dump trucks transported the material to Ash Pond A.

Water truck sprayed road areas with water to reduce dust.

Used one bulldozer to scrape material from roads.


WB Koester had a surveyor on site to generate an updated topo for the Ash Pond B and Ash Pond A to evaluate additional ash volume in Ash Pond A and to update grade design on Ash Pond B.

RIVER 3/18/2015 ASH POND D - CLOSED 2012 MM Excavation of Material

Motorial

Motorial

Motorial my Grading of material CLEAN CLOSURE PLAN ASH POND A BASE GRADE
AND PLACE FLL FROM:
ASH POND C
BOTTOM ASH SLUCE BASIN
COAL YARD SPOLS





Photograph 1 A - View of the north portion of the Bottom Ash Pond looking southeast, showing groundwater leaching and subsequent dewatering.



Photograph 2 A - View of the southern portion of the Bottom Ash Pond, looking south into Ash Pond C.



Photograph 3 A - View of Ash Pond C from the northwest corner, looking southeast.



Photograph 4 A - View of Ash Pond C from the southern end, looking north.



Photograph 5 A - View of the southeastern end of Ash Pond B, looking south.



Photograph 6 A - View of the western end of Ash Pond B, looking west.



Photograph 7 A - View of the western end of Ash Pond B, looking west.



Photograph 8 A - View of the northern end of Ash Pond A, looking northeast.



Photograph 9 A - View of the western end of Ash Pond A, looking west.



Photograph 10 A - View of excavation and grading of ash and soils at the south levee of Ash Pond B, looking south.



Photograph 11 A - View of material placement and grading on Ash Pond A, looking southwest.



Photograph 12 A - View of an excavator moving material to promote drying of wet material on Ash Pond A, looking southwest.



Photograph 13 A - Overview of Ash Pond B, looking south, showing loadout of material at southwest corner.



Photograph 14 ^ - View of material placement and grading on Ash Pond A, looking northwest.



Photograph 15 A - View of exposing the Ash Pond D liner at the Bottom Ash Pond, looking southwest.



Photograph 16 A - Overview of Ash Pond B showing grading of material, looking east.



Photograph 17 ^ - View of material placement and grading on Ash Pond A, looking southwest.



Photograph 18 A - Overview of Ash Pond B, looking east.



Photograph 19 A - View of loadout activity in the Coal Yard, looking northwest.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., R.G., Ph.D.

Geotechnology, Inc.

DATE: October 2, 2015

SUBJECT: Weekly Summary Report for September 21, 2015 to September 25, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally sunny and dry. Temperature (^oF) lows ranged from 44 to 53^oF, and temperature highs ranged from 79 to 87^oF.

Construction Activities

Ash was removed from the Bottom Ash Pond and placed on Ash Pond A. The Bottom Ash Pond was graded. Ash Pond A was graded and compacted. Wet portions of Ash Pond A (near the edges of the pond) were spread and scarified to encourage drying. Seven piezometers/vents were installed in Ash Pond A by Illini Drilled Foundations, Inc. on September 21-23, 2015. The electric line adjacent to the eastern bank of Ash Pond B was taken down and re-installed by ENR on September 22-24, 2015.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 2 backhoes (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 3 dump trucks (John Deere 400D), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 water truck (Caterpillar 623B), 1 sheepsfoot compactor (CA 251), 1 smooth drum roller (CS-433E), and 1 skidsteer (Caterpillar 247B).

WB Koester had 9 employees working on site: 2 laborers, 1 mechanic, and 6 equipment operators.

Illini Drilled Foundations, Inc. was on site September 21-23 with 3 operators. Illini had 1 Caterpillar 312B auger machine, 1 forklift, and 1 backhoe/front-end loader on site.

ENR was on site September 22-24 with two electricians. ENR had 1 manlift on site.

Meetings

A weekly progress meeting was held on Wednesday, September 23, 2015. Refer to the meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Ash from the Bottom Ash Pond was placed in Ash Pond A. Four-inch HDPE piezometers were installed in Ash Pond A at seven locations.

One delivery of HDPE geomembrane arrived on site on September 21, 2015.

Testing/Sampling

One protective cover soil sample was obtained from a farm field near the site for prequalification testing.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





DAILY REPORT DATE: 9/21/2015

GENERAL IN	IFORMATION:		
Project Name Project Numb Project Client	er: J019896.05	Representative: Jessie Hahn	
TIME AND W	EATHER CONDITIONS:	(-0.0) Lunch	
Arrive: 1030	Depart: 1630 Trav	vel: 3.50 Total: 9.50	
AM Condition	s: Clear	AM Temperature: 63 F	
PM Condition		DMT	
CONTRACTO	DRS, EQUIPMENT, AND PERSONNEL:		
Contractors:	WB Koester, Illini, Brandenberg		
	WB Koester: 2 excavators, 3 bulldozers	s, 1 sheepsfoot roller (see additional notes)	
Personnel:			
Visitors:			
MATERIALS I	USED, DELIVERIES, AND TESTING:		
Materials Used	d: Materials for the installation of the 4"	HDPE vents in Ash Pond A (see additional notes)	
Deliveries: Testing:	12 rolls of HDPE geomembrane were	delivered to the site at 1530.	
J			
CONSTRUCTI	ON SITE LOCATIONS:		
Ash Pond A; A	sh Pond B. See attached location drawin	ng for more information.	
	W.A biling	Al-1	
Seetechnology	4/4/70/5 Inc. Rep. Date	Geotechnology, Inc. Engineer Date	
0,	•	Date	

DATE: 9/21/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:

Ongoing demolition of buildings.

WB Koester:

Equipment details: 2 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 sheepsfoot roller compactor (CA 251).

Cleaned ash at the northeast corner of Ash Pond B and shaped the slopes with one excavator and dump trucks.

Mike Wagstaff (Ameren) was on site in the morning reviewing site issues and concerns. Per his direction, the east wall of Ash Pond C (where ash is visible) and the northeast corner of Ash Pond B (where ash is visible) will be covered with a protective cap of soil.

Graded Ash Pond A with three bulldozers (two with GPS). Two excavators shaped the HDPE geomembrane anchor trench at various locations at the Ash Pond A levees. In the morning, one sheepsfoot roller compacted in the northern half of Ash Pond A levees.


Illini Drilled Foundations, Inc.:

Equipment details: 1 Caterpillar 312B auger machine, 1 Caterpillar TL934C fork lift, 1 Caterpillar 420E backhoe/front-end loader.

Used auger machine to auger vents in Ash Pond A at locations indicated on attached plans. The vent borings were advanced by auger until the material was too wet, and then advanced by bucket. An 18-24 inch casing was advanced as the material was removed. The vents consist of a 4-inch HDPE pipe with four ½-inch holes at approximately 6-inch intervals. The HDPE pipe is enclosed in a sock to the approximate ground level and has three centralizers spaced evenly along its length. The borings had a diameter of approximately 18-24 inches. The annular space was backfilled with gravel and the casing removed.

At 1115, Illini had to send someone back to their Danville, IL office to pick up a correctly-sized bucket for picking up wet material. In the absence of proper tools, two other borings were advanced to the depth possible with the auger tool. The bucket arrived on site at around 1400 and normal production continued.

Two vents were completed on 9/21/2015, and a third vent was advanced to the depth possible with an auger.





DATE: <u>9/22/2015</u>

GENERAL	INFORMATION:			
Project Nam Project Num Project Clier	ber: J019896.05	osures	_ Representative: <u>Jess</u>	ie Hahn
TIME AND V	WEATHER CONDITIONS:			(-0.5) Lunch
Arrive: 0700	Depart: 1630	Travel: 0.00	Total: 9.00	
AM Conditions: Clear			AM Temperature: _6	3 F
PM Conditio	ns: Clear		PM Temperature: 83	3 F
CONTRACT	ORS, EQUIPMENT, AND PE	RSONNEL:		
Contractors:	WB Koester, Illini, ENR, Brai	ndenberg		
Equipment:	,,			
Personnel:				
Visitors:				
MATERIALS	USED, DELIVERIES, AND T	ESTING:		
Materials Use	ed: Materials for the installation	on of the 4" HDPE vent	s in Ash Pond A (see add	ditional notes)
Deliveries:		-		
Testing:				-
CONSTRUCT	TION SITE LOCATIONS:			
Ash Pond A;	Ash Pond B. See attached loc	ation drawing for more	information.	
Seal	4/24/20	215 Juli	Clark	9/29/2015
Geotechnolog	gy,4nc. Rep. Date	Geotechno	ology, Inc. Engineer	Date

DATE: 9/22/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:

Ongoing demolition of buildings. Demolition of hydrogen tank and foundation over bottom ash adjacent to the Bottom Ash Pond at the northwest corner.

Illini Drilled Foundations, Inc.:

Equipment details: 1 Caterpillar 312B auger machine, 1 Caterpillar TL934C fork lift, 1 Caterpillar 420E backhoe/front-end loader.

Advancement, materials, and vent construction performed as described in the 9/21/2015 daily report.

Four vents were completed on 9/22/2015.

ENR (Electricians):

Equipment details: 1 JLG Lift 600S manlift

Used manlift and one WB Koester excavator to take down the power line from the power poles on the east side of Ash Pond B. Exposed underground power lines at southeast corner of Ash Pond B. Rewired power poles after the poles were reinstalled by WB Koester.

WB Koester:

Equipment details: 2 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS).

Graded Ash Pond A with three bulldozers (two with GPS). Two excavators shaped the HDPE geomembrane anchor trench at various locations at the Ash Pond A levees.

One excavator assisted in removing the power line along the east side of Ash Pond B. Once the power line was down (0900), two excavators and one GPS bulldozer graded the west slope of Ash Pond B and removed a large concrete structure near the southern end of that slope. The two excavators reinstalled the power poles after grading was completed (beginning around 1200). One excavator dug trenching to expose existing electric lines (southeast corner of Ash Pond B) and for burial of electric lines (northeast corner of Ash Pond B).



DAILY REPORT DATE: 9/23/2015

GENERAL IN	FORMATION:		
Project Name Project Numb Project Client:	er: J0198 96.05	Representative: Jessie Hahn	
TIME AND WI	EATHER CONDITIONS:	(-0.5) Lunch	
Arrive: 0700	Depart: 1630 Travel: 0.00	Total: 9.00	
AM Conditions	s: Clear	_ AM Temperature: 63 F	
PM Conditions	s: Clear	PM Temperature: 82 F	
CONTRACTO	RS, EQUIPMENT, AND PERSONNEL:		
Contractors:	WB Koester, Illini, ENR, Brandenberg		
Equipment:	WB Koester: 2 excavators, 3 bulldozers, 1 dump truck, 1 compactor (see additional notes) Illini: 1 drilling machine, 1 fork lift, 1 backhoe; ENR: 1 manlift		
Visitors:			
MATERIALS U	JSED, DELIVERIES, AND TESTING:		
Materials Used	Materials for the installation of the 4" HDPE vents		
Deliveries:	Ash material from Ash Pond B placed in Ash Por	nd A.	
Testing:			
CONSTRUCTION	ON SITE LOCATIONS:		
Ash Pond A; As	sh Pond B. See attached location drawing for more	information.	
		1 11. 1 1	
Serie,	The 9/23/2015	Muile 9/29/2013	
Seotechnology,	Inc. Rep. Date Geotechno	plogy, Inc. Engineer Date	

DATE: 9/23/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:

Ongoing demolition of buildings. Steel above concrete structure was removed to make concrete structure accessible for removal.

Illini Drilled Foundations, Inc.:

Equipment details: 1 Caterpillar 312B auger machine, 1 Caterpillar TL934C fork lift, 1 Caterpillar 420E backhoe/front-end loader.

Advancement, materials, and vent construction performed as described in the 9/21/2015 daily report.

One vent was completed on 9/23/2015. This completes the vent installation in Ash Pond A. Illini off site by 1200 on 9/23/2015. Equipment remains on site.

ENR (Electricians):

Equipment details: 1 JLG Lift 600S manlift

Installed power line on reinstalled power poles and in adjoining trenches.

WB Koester:

Equipment details: 2 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 dump truck (John Deere 400D), 1 sheepsfoot roller (CA 251).

Graded and compacted Ash Pond A with two GPS bulldozers and one sheepsfoot roller.

Two excavators worked at Ash Pond B: loaded out material at the northeast corner of Ash Pond B with one dump truck in the early morning for 2-3 hours, set two power poles, and backfilled electrical trenches.

In the afternoon, two excavators worked at Ash Pond A spreading wet material from the corners to dry.

Other:

Progress meeting held at 0900. See meeting minutes for additional information.

Preliminary density testing was performed at the request of WB Koester.

Weekly Progress Meeting

Meeting Minutes

Date: 9-23-15

Attendees:

Ameren: Don Shaver, Mike Wagstaff, Ken Beckman, John Patterson, Tim

Free

WB Koester: Chris Atkinson, Bob Fisher

Geotechnology, Inc.: Jessie Hahn

Topics:

Safety/Housekeeping

No issues

• Make sure to wash and scrape the parking lot on Friday.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 9-21-15
 - Total = 7547 hrs.
- Next week expected manpower
 - o WBK = 1 superintendent, 1 mechanic, 5 operators, 2 laborer
 - o 10 hrs days approx.

Review old minutes and action items

- Bob provided schedule of values and invoice to Mike.
- Mike talked to farmer and we are ok to borrow out of farm field. Seed and Lime at conclusion. Strip and save topsoil and replace. Mike to look into amending SWPPP plan. Bob to get LAMAC to look at providing plan?

Material Issues

No issues discussed.

Quality Control Issues

No issues discussed.

Schedule Compliance

- Liner roll off boxes and disposal on going.
- WBK is continuing to shape pond A subgrades and placing ash in Pond A.
- Ash is out of Pond B. Ash around power poles will be removed this week.
- Brandenberg removed hydrogen tank and concrete trench. Ash to be removed in these areas by the end of week.
- Illini Drilled Foundation install piezometers this week.
- National Lining Systems moved to October 5th to start liners. Liner to be delivered starting Monday September 21.
- Brandenberg Divers on site Sept 28th. Will need WBK to build retention levee in Bottom ash pond for them to pump into.

•

Cost and Budget Control

• Silt fence removal in Pond D to be by T&M and not Lump sum.

Next Meeting Scheduled: September 30, 2015 at 9:00 CST

Action Items

- Bob Fisher
 - o See if LAMAC and work on SWPPP Plan in needed.
- Mike Wagstaff
 - o Look to make sure SWPPP can just be amended.
- Don Shaver
 - o Take pictures during structure demolitions for records.



DAILY REPORT DATE: 9/24/2015

GENERAL INFORMATION:				
Project Name: Hutsonville Ash Pond Closures Project Number: J019896.05	Representative: Jessie Hahn			
Project Client: Ameren				
TIME AND WEATHER CONDITIONS:	(-0.5) Lunch			
Arrive: 0730 Depart: 1600 Tra	avel: 0.00 Total: 8.00			
AM Conditions: Clear	AM Temperature: 65 F			
PM Conditions: Clear	PM Temperature: 85 F			
CONTRACTORS, EQUIPMENT, AND PERSONNEL	:			
Contractors: WB Koester, ENR, Brandenberg				
	quipment: WB Koester: 2 excavators, 3 bulldozers, 1 dump truck, 1 compactor (see additional notes)			
Personnel: WB Koester: 9 workers; ENR: 2 wor	kers			
Visitors:				
MATERIALS USED, DELIVERIES, AND TESTING:				
Materials Used: Ash material from the Bottom Ash F	ond placed in Ash Pond A.			
Deliveries:				
Testing:				
CONSTRUCTION SITE LOCATIONS:				
Ash Pond A, Ash Pond B, Bottom Ash Pond. See atta	ched location drawing for more information.			
abut -	6611			
Geotechnology, Inc. Rep. Date	Geotechnology, Inc. Engineer Date			
/ 27/	Date			



DATE: 9/24/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:

Ongoing demolition of buildings. Steel above concrete structure was removed to make concrete structure accessible for removal. Concrete structure in the Bottom Ash Pond removed to make ash accessible for removal by WB Koester.

ENR (Electricians):

Equipment details: 1 JLG Lift 600S manlift

Installed power line on reinstalled power poles and in adjoining trenches.

WB Koester:

Equipment details: 2 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 dump truck (John Deere 400D), 1 sheepsfoot roller (CA 251).

Graded and compacted Ash Pond A with two GPS bulldozers and one sheepsfoot roller. When not performing other activity, the two excavators were spreading wet material to dry adjacent to the edges of Ash Pond A.

One excavator backfilled an electrical trench adjacent to the southeast corner of Ash Pond B for 1 hour in the morning.

Loaded out ash material from the Bottom Ash Pond to Ash Pond A with one excavator, one non-GPS bulldozer, and one dump truck.



DATE: <u>9/25/2015</u>

Project Nam	e: Hutsonville Ash Pond Closures	Representative: Jessie Hahn
	ber: J019896.05	Representative. Jessie Hailii
Project Clien	t: Ameren	
TIME AND V	VEATHER CONDITIONS:	(-0.0) Lunc
Arrive: 0700	Depart: 1200 Travel: 3.50	Total: 8.00
AM Condition	ns: Clear	AM Temperature: _71 F
PM Condition	ns:	
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:	WB Koester, Brandenberg	
Equipment:	WB Koester: 2 excavators, 3 bulldozers, 1 skid	steer, 1 compactor (see additional notes)
Personnel:	WP Koostory Owerkors	
√isitors:		
visitors.		
	USED. DELIVERIES. AND TESTING:	
MATERIALS	USED, DELIVERIES, AND TESTING:	
MATERIALS		
MATERIALS Materials Use Deliveries:		
MATERIALS Materials Use Deliveries:	ed:	Koester arrived at 0730.
MATERIALS Materials Use Deliveries:	One skidsteer and one flat compactor for WB	Koester arrived at 0730.
MATERIALS Materials Use Deliveries: Testing:	One skidsteer and one flat compactor for WB	Koester arrived at 0730.
MATERIALS Materials Use Deliveries: Testing:	One skidsteer and one flat compactor for WB	Koester arrived at 0730.
MATERIALS Materials Use Deliveries: Testing:	One skidsteer and one flat compactor for WB	Koester arrived at 0730.
MATERIALS Materials Use Deliveries: Testing:	One skidsteer and one flat compactor for WB	Koester arrived at 0730.
MATERIALS Materials Use Deliveries: Testing:	One skidsteer and one flat compactor for WB	Koester arrived at 0730.




Brandenburg:

DAILY REPORT DATE: 9/25/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

	Ongoing demolition of buildings.
	WB Koester:
	Equipment details: 2 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 dump truck (John Deere 400D), 1 sheepsfoot roller (CA 251), 1 skidsteer (Caterpillar 247B), 1 flat roller (CS-433E).
	Graded and compacted Ash Pond A with two GPS bulldozers and one flat roller. Two excavators spread wet material to dry adjacent to the edges of Ash Pond A and brought the edges of the Ash Pond A to grade.
	One non-GPS bulldozer removed the top two feet of the north levee at the Bottom Ash Pond and graded the Bottom Ash Pond.
	Other:
	At 1000, Illini's drill rig was removed from site.
	Jessie Hahn (Geotechnology) took soil samples from a nearby borrow field for analysis.
_	





Photograph 1 A - View of vent installation at Ash Pond A, looking north.




Photograph 2 A - View of soil grading on Ash Pond A.



Photograph 3 A - View of anchor trench excavation at Ash Pond A, northwest embankment.



Photograph 4 A - View of gravel placement in the annular space of the vents on Ash Pond A.



Photograph 5 A - View of an installed vent at Ash Pond A.



Photograph 6 A - View of HDPE geomembrane unloading.



Photograph 7 A - View of power line removal at the southeast corner of Ash Pond B.



Photograph 8 A - View of the 4-inch HDPE vent pipes enclosed in socks with centralizers for Ash Pond A.



Photograph 9 A - View of casing removal after vent placement on Ash Pond A.



Photograph 10 ^ - View of electrical conduit trench adjacent to the southeast corner of Ash Pond B, looking south.



Photograph 11 ^ - View of a power pole installation along the eastern bank of Ash Pond B, looking northwest.



Photograph 12 A - View of hydrogen tank and foundation demolition at the northwest corner of the Bottom Ash Pond.



Photograph 13 A - View of wet ash drying activities at the west corner of Ash Pond A.



Photograph 14 ^ - View of material removal from the southeast corner of the Bottom Ash Pond, looking southwest.



Photograph 15 ^ - View of material removal at the location of the former hydrogen tank (west end of the Bottom Ash Pond), looking west.



Photograph 16 ^ - View of wet ash drying activities at the northwest corner of Ash Pond A, looking east.



Photograph 17 A - View of Ash Pond A grading, looking west.



Photograph 18 ^ - View of a smooth-drum roller compacting material on Ash Pond A, looking northeast.



Photograph 19 A - View of Bottom Ash Pond grading, looking northeast.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., R.G., Ph.D.

Geotechnology, Inc.

DATE: October 13, 2015

SUBJECT: Weekly Summary Report for September 28, 2015 to October 2, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy. Temperature (^oF) lows ranged from 48 to 61^oF, and temperature highs ranged from 69 to 84^oF.

Construction Activities

Ash Pond B and the Bottom Ash Pond were graded. A levee was built in the Bottom Ash Pond for use by Brandenburg as a siltation basin.

Concrete structures in Ash Pond B and Ash Pond A were demolished and removed.

Ash Pond A was graded and compacted. The wet ash material in the corners and edges of Ash Pond A, especially the western corner, was dug out and spread to dry. Ponded water in the corners was pumped out of Ash Pond A and the wet material was spread and mixed to dry. Dry soil from the pond levees was spread over wet ash near the levees to increase stability.

The outfall structure at Ash Pond A was abandoned-in-place by encasing in concrete at both ends.

Ameren Energy Resources October 13, 2015 Page 2

J019896.05

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 4 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Case CX210C, 1 Caterpillar 308E), 3 dump trucks (John Deere 400D), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 water truck (Caterpillar 623B), 1 sheepsfoot roller, 1 smooth drum roller (CS-433E), 1 skidsteer.

WB Koester had 11 employees working on site: 2 laborers, 1 mechanic, and 8 equipment operators.

Meetings

The weekly progress meeting was held on Wednesday, September 30, 2015. Refer to the meeting minutes provided by WB Koester for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Flowable fill was used to enclose both ends of the outfall structure at the southeast corner of Ash Pond A.

Testing/Sampling

Nuclear density tests were conducted at fifteen locations on Ash Pond A. See testing forms for additional information.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





DATE: <u>9/28/2015</u>


GENERAL INFOR	MATION:			
Project Number: J	Hutsonville Ash Pond Clos 1019896.05 Ameren	sures	Representative: <u>Jess</u>	ie Hahn
TIME AND WEAT	HER CONDITIONS:			(-0.5) Lunch
Arrive: 0900	Depart: 1630	Travel: 3.00	Total: 10.0	
AM Conditions: CI	ear		AM Temperature: 69) F
PM Conditions: CI			PM Temperature: 83	3 F
CONTRACTORS,	EQUIPMENT, AND PER	SONNEL:		
Contractors: WB	Koester, Brandenberg			
	Koester: 2 excavators, 3	bulldozers, 1 flat roll	er, 1 skidsteer (see additi	onal notes)
Personnel: WB	Koester: 11 workers			
Visitors:				
MATERIALS USEI	D, DELIVERIES, AND TE	STING:		
Materials Used:				
Deliveries: 12	2 rolls of HDPE geomemb	rane were delivered t	o the site before 0900.	
12	2 rolls of HDPE geomemb	rane were delivered t	o the site at 1400.	
Testing:				
CONSTRUCTION	SITE LOCATIONS:			
Ash Pond A, Botton	n Ash Pond. See attached	d location drawing for	more information.	
Desde	//alin 9/18/2	as in	Marte	9/5-/15
Geotechnology, Inc.	Rep. Date	Geotechno	ology, Inc. Engineer	Date

DAILY REPORT DATE: 9/28/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. **WB** Koester: Equipment details: 2 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 flat roller (CS-433E). Graded and compacted Ash Pond A with one GPS bulldozer and one flat roller. Two excavators developed the anchor trench adjacent to the edges of Ash Pond A and brought the edges of the Ash Pond A to grade. One non-GPS bulldozer and one GPS bulldozer graded the Bottom Ash Pond and began building a levee partway down its length for use by Brandenburg as a siltation basin. The skidsteer cleaned the roads at 1430. The water truck sprayed the roads to cut down on dust throughout the day.

9/28/2015





DAILY REPORT DATE: 9/29/2015


GENERAL II	NFORMATION:	
Project Name Project Numb Project Client	per: J019896.05	Representative: Jessie Hahn
TIME AND W	/EATHER CONDITIONS:	(-0.0) Lunch
Arrive: 0730	Depart: 1230 Travel: 0.00	Total: 8.00
AM Condition	s: Cloudy, Rain – Rain Day Called 0930	AM Temperature: 67 F
PM Condition	ns:	•
CONTRACTO	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:	WB Koester, Brandenberg	
Equipment:	WB Koester: 3 excavators, 3 bulldozers, 1 flat rolle	er, 1 skidsteer (see additional notes)
Personnel:	WB Koester: 11 workers	
Visitors:		
MATERIALS	USED, DELIVERIES, AND TESTING:	
Materials Use	d:	
Deliveries:	One Case CX210C excavator arrived on site at 0	0800.
Testing:		
CONSTRUCT	ION SITE LOCATIONS:	
Ash Pond A, A	Ash Pond B, Bottom Ash Pond. See attached location	n drawing for more information.
CO A	gralis hu	Maile mala-lice
Geotechnolog	v. Inc. Rep. Date Geotechno	plogy Inc Engineer Date

DATE: 9/29/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. WB Koester: Rain day - Left site at 0930. Equipment details: 3 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Case CX210C), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 flat roller (CS-433E). Graded and compacted Ash Pond A with one GPS bulldozer and one flat roller. Two excavators developed the anchor trench adjacent to the edges of Ash Pond A and brought the edges of the Ash Pond A to grade. One non-GPS bulldozer and one GPS bulldozer graded the Bottom Ash Pond and continued building a levee partway down its length for use by Brandenburg as a siltation basin. One Case excavator with a jackhammer attachment was delivered to the site. The jackhammer was used to break up the large concrete structure remaining in Ash Pond B. The skidsteer was used to clean the roads.

9/29/2019





DATE: <u>9/30/2015</u>

GENERAL II	NFORMATION:	
Project Name	e: Hutsonville Ash Pond Closures per: J019896.05	Representative: Jessie Hahn
Project Clien	t: Ameren	-
TIME AND W	/EATHER CONDITIONS:	(-0.5) Lunch
Arrive: 0715	Depart: 1545 Travel: 0.00	Total: 8.00
AM Condition	ns: Clear	_ AM Temperature: 63 F
PM Condition		PM Temperature: 71 F
CONTRACTO	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:	WB Koester, Brandenberg	
Equipment:	WB Koester: 3 excavators, 3 bulldozers, 1 flat rolle Earth Images: 1 trencher	er, 1 skidsteer (see additional notes)
Personnel:	WB Koester: 11 workers, Earth Images: 4 worke	ers
Visitors:		
MATERIALS	USED, DELIVERIES, AND TESTING:	
Materials Use	d:	*
Deliveries:		
Tankin ar		
Testing:		
CONSTRUCT	ION SITE LOCATIONS:	
Ash Pond A /	Ash Pond B, Bottom Ash Pond. See attached location	
ASITI ONG A, F	ASITI ONG D, DOROTH ASIT FONG. See attached location	drawing for more information.
Second	ie//alr 4/30/15 /m/	Mark 10/5/15
Sectechnolog	y, Inc. Rep. Date Geotechno	ology, Inc. Engineer Date



DATE: 9/30/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:

Ongoing demolition of buildings.

WB Koester:

Equipment details: 3 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Case CX210C), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 flat roller (CS-433E).

One excavator developed the anchor trench adjacent to the edges of Ash Pond A in the morning.

Water was pumped from the western corner of Ash Pond A in the morning.

One non-GPS bulldozer finished building a levee partway down its length for use by Brandenburg as a siltation basin. This was completed around 0800.

One GPS bulldozer and one non-GPS bulldozer graded Ash Pond B.

One excavator with a jackhammer attachment was used to break up the large concrete structure remaining in Ash Pond B. One excavator was used to remove the structure.

Two excavators (one with a jackhammer attachment) were used to break up and remove stabilized levee soil at the western corner of Ash Pond A to facilitate draining and drying of the ash.

Four sawcuts (at two locations) were made in the asphalt near the northern corner of Ash Pond A for future installation of HDPE culverts.

The skidsteer was used to clean the roads. The water truck sprayed the roads throughout the day.

Earth Images:

Silt fences were installed at the locations indicated on the attached work areas map.

Other:

The manlift used by the electricians was removed from site.

The weekly progress meeting was held at 0900. See the meeting minutes for additional details.

9/30/2015 700-XXX-S Fences @ Borrow Field BOTTOM ASH BASIN: REMOVE ASH TO APPROX, CONTOURS COAL YARD STORAGE AREA: REMOVE 1' OF EXISTING SPOILS AND REPLACE WITH CLEAN SOIL MATERIALS ESTIMATED QUANTITIES, THIS SHEET: ASH POND A BASE GRADING - 32,442 CY (CUT) / 78,379 CY (FILL) ASH POND B REMOVAL - 12,351 CY (CUT) ASH POND C REMOVAL - 9,86 CY (CUT) BOTTOM ASH REMOVAL - 23,142 CY (CUT) COAL YARD STADIS REMOVAL - 120 EPPH - 12,695 CY (CUT) TOTAL RAW: 90,619 CY (CUT) / 76,379 (FILL)
APPROX. BALANCE WITH 18% SHRINKAGE COAL YARD CAP WITH CLEAN SOIL - 12,695 CY (BORROW) COAL YARD SEEDING & MULCHING - 7.9 ACRES ASH POND B: 22,896 SQ.YD. ASH POND C: 10,437 SQ.YD. GEOMEMBRANE INSTALLATION:
ASH POND A: 55,382 SQ.YQ,
ASH POND D/BOTTOM ASH POND INTERFACE: 2000 SQ.YD. REMOVE ASH AND GEOMEMBRANE BOTTOM ELEV. APPROX. 445.0 Concrete Structure Demolition Saw cuts Grading. ASH POND D - CLOSED 2012 Levee Construction Moving Ash to Facilitate Drying Developing Anchor Trench Silt Fences Installed SCALE CLEAN CLOSURE-ASH MOVING PLAN

Weekly Progress Meeting

Meeting Minutes

Date: 9-30-15

Attendees:

Ameren: Don Shaver, Mike Wagstaff, Ken Beckman, John Patterson, Tim Free

WB Koester: Chris Atkinson, Bob Fisher, Greg Head, Mike Rexing

Geotechnology, Inc.: Jessie Hahn, Vince Epps, Anna Saindon

Topics:

Safety/Housekeeping

- No issues
- Chris cleaned roads sufficient last week.
- Make sure to wash and scrape the parking lot each Friday and as necessary.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 9-28-15
 - Total = 8042 hrs.
- Next week expected manpower
 - WBK = 1 superintendent, 1 mechanic, 6 operators, 2 laborer, 1 teamster
 - o 10 hrs days approx.

Review old minutes and action items

• Mike Smallwood with Ameren completed and submitted SWPPP plan for farm field on Monday/Tuesday. LAMAC supplied drawing of erosion control features. Mike W. says it is fine to install silt fence and construction entrance while we wait for the 30 day review period to take place.

Material Issues

No issues

Quality Control Issues

No issues

Schedule Compliance

- Liner roll off boxes and disposal on going.
- WBK is continuing to shape pond A subgrades and placing ash in Pond A.
- No more ash from site is expected to be brought to pond A.
- National Lining Systems moved to October 12th to start liners, weather permitting. All liner has been delivered to site.
- Brandenberg Divers on site this week to begin pumping, waiting on a guard but they will try to dive today. WBK has built berm for the retention pond for them. Brandenberg installed piping. WBK to keep pump on site to pump water to pond b outlet. Silt in detention pond will remain in place at end.
- WBK met with Mike W. to discuss changes to design in Pond B, C and Bottom ash pond. Bob to send revised Auto Cad files to Mike to review (possibly with Hanson). Excess soil from Pond B and Bottom ash pond levee will be used to seal off Bottom ash pond base, and cover Pond C slopes and coal yard
- Goal is to try and get some seeding completed ASAP and cover the areas that require turf mat ASAP as well. Will have to discuss with Brandenberg to determine how much of coal yard they will use as a laydown area and we will not seed that area.
- 1" of rain at site on Tuesday. Pumping water out of Pond A to help dry it out. Many rills in previously smooth drum rolled areas that will have to be re-rolled.
- Pond A SW corner is still soft. Discussed lime addition. Anna says that the 1' clean separation layer (ie. ash not mixed with lime) would apply to the top HDPE as well as the existing HDPE. WB Koester to visit site after meeting and determine plan of action to treat the ash in SW corner. (Note: WB Koester has decided to undercut the soft areas in SW corner and spread them over Pond A to dry. Replace with a bridge lift of drier ash from pond A and test compaction. Will check on availability of lime as well as a back up plan.) Update all

- on schedule for completion of Pond A (for testing and surveying) as soon as we see how the SW corner work is progressing.
- Chris saw cut the entrance road and access road where the new pipe installations will be. Will not remove until ready to install pipe. Possibly next week.
- Chris demolishing structures in Pond A and B today. Will plug structure and pipe in Pond A this week.
- Silt fence installation around Bottom ash pond berm outlet and farm field borrow area taking place today (Earth Images is subcontractor installing)

Cost and Budget Control

None discussed.

Next Meeting Scheduled: October 7, 2015 at 9:00 CST

Action Items

- Bob Fisher
 - o Send Mike W. AutoCads of Pond B, C and Bottom ash pond proposed re-design
 - Update all with schedule after SW corner work starts and progress and be projected.
- Mike Wagstaff n/a
- Don Shaver
 - o Take pictures during structure demolitions for records.
- Chris Atkinson make sure roads are cleaned regularly



DATE: 10/01/2015

GENERAL INFO	RMATION:	
Project Name: Project Number: Project Client:	Hutsonville Ash Pond Closures J019896.05 Ameren	Representative: Jessie Hahn
TIME AND WEA	THER CONDITIONS:	(-0.5) Lunch
Arrive: 0730	Depart: 1600 Travel: 0.	00 Total: 8.00
AM Conditions:	Clear	AM Temperature: 60 F
PM Conditions:	Clear, Windy	PM Temperature: 70 F
CONTRACTORS	S, EQUIPMENT, AND PERSONNEL:	
Contractors: WE	3 Koester, Brandenberg	
	3 Koester: 4 excavators, 3 bulldozers, 1 s	kidsteer, 1 haul truck (see notes)
Personnel: WE	8 Koester: 11 workers	
Visitors:		
MATERIALS USI	ED, DELIVERIES, AND TESTING:	
Materials Used:		
•	1 Caterpillar 308E Excavator	
Testing:	Jessie Hahn (Geotechnology) conducted n	uclear density tests at 15 locations on Ach
-	Pond A. One location failed.	delear density tests at 15 locations on Ash
CONSTRUCTION	SITE LOCATIONS:	
Ash Pond A Ash	Pond B. See attached location drawing for	more information
ASITI OHA A, ASIT	Total b. See attached location drawing for	more information.
and the state of t	ar susuana an san san san san san san san san s	16.11
Sell	effet 10/1/2015	fullate 10/5/15
Jeorgennology In	vcukten. 1)até Ge∩t	echnology Inc Engineer Date




DATE: 10/01/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. **WB** Koester: Equipment details: 4 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Case CX210C, 1 Caterpillar 308E), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 flat roller (CS-433E), 1 skidsteer. Water was pumped from the northern corner of Ash Pond A in the morning and the southeast corner in the afternoon. One non-GPS bulldozer graded Ash Pond B in the morning. Two excavators (one with a jackhammer attachment) were used to demo the outfall structure at the southeast corner of Ash Pond A and another concrete structure along the northeast wall of Ash Pond A. Various pieces of equipment moved, mixed, and spread ash on Ash Pond A to promote drying, including three bulldozers, three excavators, and a dump truck at different times throughout the day. One small excavator (Caterpillar 308E) was used to place loose soil over ash at the anchor trenches. One GPS bulldozer graded Ash Pond A. The skidsteer was used to clean the roads.

10/1/2015





DATE: <u>10/02/2015</u>

Project Name:	Hutsonville Ash P	ond Closures	S		Representative:	Jessie	Hahn
Project Number: Project Client:					. ropi dodinativo	<u> </u>	T I I I I I
TIME AND WEA	ATHER CONDITION	NS:					(-0.0) Lu
Arrive: 0730	Depart: 14	00	Travel:	0.00	Total: 8	.00	
AM Conditions:	Cloudy				AM Temperature	e: <u>56 F</u>	-
PM Conditions:	Partly Cloudy				PM Temperature	e: <u>70 F</u>	=
CONTRACTOR	S, EQUIPMENT, A	ND PERSON	INEL:				
Contractors: <u>W</u>	B Koester, Brander	berg					
Equipment: <u>W</u>	B Koester: 4 exca	vators, 3 bul	ldozers, 1	skidsteer	1 haul truck (see	notes)	
— Personnel: W	B Koester: 11 wor	kore					
Visitors:	b Roester. 11 Wor	VCI2					
MATERIALS US	ED, DELIVERIES,	AND TESTII	NG:				
		AND TESTII	NG:				
Materials Used:			NG:				
Materials Used:	Concrete		NG:				
MATERIALS US Materials Used: Deliveries: Testing:	Concrete		NG:				
Materials Used: Deliveries:	Concrete		NG:				
Materials Used: Deliveries:	Concrete		NG:				
Materials Used: Deliveries: Testing:	Concrete	avator	NG:				
Materials Used: Deliveries: Testing: CONSTRUCTION	Concrete 1 Hyundai 290 Exc	eavator		or more in	formation		
Materials Used: Deliveries: Testing: CONSTRUCTION	Concrete 1 Hyundai 290 Exc	eavator		or more in	formation.		
Materials Used: Deliveries: Testing: CONSTRUCTION	Concrete 1 Hyundai 290 Exc	eavator		or more in	formation.		
Materials Used: Deliveries: Testing: CONSTRUCTION	Concrete 1 Hyundai 290 Exc	eavator		or more in	formation.		
Materials Used: Deliveries: Testing: CONSTRUCTION	Concrete 1 Hyundai 290 Exc	eavator		or more in	formation.	lo lo	/5-/15-



DATE: 10/02/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. **WB Koester:** Equipment details: 4 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Case CX210C, 1 Caterpillar 308E), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 flat roller (CS-433E), 1 haul truck (John Deer 400D), 1 skidsteer. Water was pumped from the western corner of Ash Pond A in the morning. Various pieces of equipment moved, mixed, and spread ash on Ash Pond A to promote drying, including three bulldozers, three excavators, and a dump truck throughout the day. One excavator was used to place loose soil over ash at the anchor trenches. The outfall structure at Ash Pond A was grouted with concrete at 1030. The structure was grouted from the top and bottom. One GPS bulldozer graded Ash Pond B in the afternoon. The skidsteer was used to clean the roads. The water truck sprayed the roads to keep the dust down.

+00-XXX-S OKAWING NO. -BOTTOM ASH BASIN: REMOVE ASH TO APPROX. CONTOURS SHOWN (CREATED FROM 1969 BOTTOM ASH POND COAL YARD STORAGE AREA: REMOVE 1' OF EXISTING SPOILS AND REPLACE WITH CLEAN SOIL MATERIALS ESTIMATED QUANTITIES, THIS SHEET: ASH POND A BASE GRADING — 32,442 CY (CUT) / 76,379 CY (FILL)
ASH POND B REMOVAL — 12,351 CY (CUT)
ASH POND C REMOVAL — 9,980 CY (CUT)
BOTTOM ASH REMOVAL — 23,142 CY (CUT)
COAL YARD SPOILS REMOVAL, 12" DEPTH — 12,695 CY (CUT) TOTAL RAW: 90,619 CY (CUT) / 76,379 (FILL) APPROX. BALANCE WITH 18% SHRINKAGE COAL YARD SEEDING & MULCHING - 7.9 ACRES COLL YARD SEEDING & MULCHING - 7.9 ACRES


GEOMEBRANE REMOVAL:
ASH POND B: 22,886 SO.YO.
ASH POND C: 10,437 SO.YO.

GEOMEBRANE INSTALLATIONE
ASH POND 0: 55,303 SO.YO.
ASH POND 0: 455,303 SO.YO.
ASH POND D/BOTTOM ASH POND INTERFACE: 2000 SO.YO. ASH POND A BASE GRADE-REGRADE REMAINING ASH AND PLACE FILL FROM: ASH POND B ASH POND C BOTTOM ASH SLUCE BASIN COAL YARD SPOILS ASH POND C -ASH POND C: REMOVE ASH AND GEOMEMBRANE BOTTOM ELEV. APPROX. 445.0 Grading Spreading Ash to Dry Grout outsall Structure ASH POND D - CLOSED 2012 REMOVE ASH AND GEOMEMBRANE, BOTTOM ELEV. APPROX. 448.0 1 CLEAN CLOSURE PLAN SCALE CLEAN CLOSURE-ASH MOVING PLAN CONSTRUCTION PLANS FOR THE CLOSURE OF ASH PONDS A. B. C. AND BOTTOM ASH PONDS SITE: HUTSONVILLE POWER STATION

BRANNER, R. PRANNER, R. PEY. DESCRIPTION

SSET OF RESIDE - AFT OF COSTOLER

SSET OF RESIDE - AFT OF COSTOLER S-XXX-004 SHEET NO.





Photograph 1 A - View of Bottom Ash Pond grading, looking east.



Photograph 2 A - View of smooth drum roller compacting Ash Pond A, looking north.



Photograph 3 A - View of anchor trench excavation on the east edge of Ash Pond A, looking southeast.



Photograph 4 A - View of Ash Pond A grading, looking north.



Photograph 5 A - View of the western side of Ash Pond A, looking west, showing the smooth-rolled top of Ash Pond A and the wet ash in the western corner of Ash Pond A.



Photograph 6 A - View of the western corner of Ash Pond A, looking north, showing wet condition.



Photograph 7 A - View of the siltation levee at the Bottom Ash Pond nearing completion.



Photograph 8 A - Typical view of smooth-rolled portions of Ash Pond A after rain, showing rill development.



Photograph 9 A - View of southeast corner of Ash Pond A after rain, showing ponded water.



Photograph 10 A - View of western corner of Ash Pond A after rain, showing ponded water.



Photograph 11 A - View of northern corner of Ash Pond A after rain, showing ponded water.



Photograph 12 ▲ - View of road sawcuts for HDPE culvert installation.



Photograph 13 A - View of silt fence installed south of Ash Pond A.



Photograph 14 A - View of grading and structure demolition activity in Ash Pond B.



Photograph 15 A - View of liner demolition and anchor trench construction at the southeast corner of Ash Pond A.



Photograph 16 A - View of water pumped into siltation basin in the Bottom Ash Pond.



Photograph 17 A - View of placing dry soil to bridge over wet ash at the west corner of Ash Pond A.



Photograph 18 ▲ - View of dumping wet ash to be spread and dried.



Photograph 19 A - View of excavators removing ash and placing dry soil at the western corner of Ash Pond A.



Photograph 20 A - View of Ash Pond A outfall structure abandonment-in-place.



Photograph 21 A - View of concrete placement to plug the Ash Pond A outfall pipe.



Photograph 22 A - View of saturated ash level at the western corner of Ash Pond A.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., R.G., Ph.D.

Geotechnology, Inc.

DATE: October 15, 2015

SUBJECT: Weekly Summary Report for October 5, 2015 to October 09, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy. Temperature (^OF) lows ranged from 51 to 55^OF, and temperature highs ranged from 67 to 80^OF.

Construction Activities

Ash Pond A was shaped, graded, and compacted. Ponded water in the corners was pumped out of Ash Pond A. The edges of Ash Pond A were cleaned and shaped.

Excess soil was moved from Ash Pond B to the Coal Yard. Ash Pond B and the Coal Yard were graded.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 4 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Caterpillar 308E), 3 dump trucks (John Deere 400D), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 water truck (Caterpillar 623B), 1 sheepsfoot roller (CA251), 1 smooth drum roller (CS-433E), and 1 skidsteer.

WB Koester had 16 employees working on site: 7 laborers, 1 mechanic, and 8 equipment operators.

Ameren Energy Resources October 15, 2015 Page 2

J019896.05

Meetings

The weekly progress meeting was held on Wednesday, October 7, 2015. Refer to the meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Excess soil from Ash Pond B was placed in the Coal Yard.

Testing/Sampling

Moisture/density tests were conducted at sixty locations on Ash Pond A by Jessie Hahn of Geotechnology. Refer to testing forms for additional information.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





DAILY REPORT DATE: 10/05/2015


GENERAL I	NFORMATION:	
Project Nam	e: Hutsonville Ash Pond Closures	Representative: Jessie Hahn
	ber: J019896.05	Trepresentative. Jessie Hariii
Project Clier	nt: Ameren	 _
TIME AND V	VEATHER CONDITIONS:	(-0.5) Lunch
Arrive: 0830	Depart: 1600 Travel: 3.00	Total: 10.00
AM Conditions: Clear		AM Temperature: 69 F
PM Condition		DMT
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:		
Equipment:	WB Koester: 3 excavators, 2 bulldozers, 1 skidste	er, 2 compactors, 1 haul truck (see notes)
Personnel:	WB Koester: 16 workers	
Visitors:		
MATERIALS	USED, DELIVERIES, AND TESTING:	
Materials Use	ed:	
Deliveries:		
-		
Testing:		
CONSTRUCT	FION SITE LOCATIONS:	
CONSTRUCT	HON SITE ECCATIONS.	
Ash Pond A,	Ash Pond B. See attached location drawing for more	e information.
Continue de la contin		
	10/5/15 May	Mark 10/11/15
Geotechnolog		pology Inc Engineer Data



SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment details: 4 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Case CX210C, 1 Caterpillar 308E), 2 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 smooth roller (CS-433E), 1 haul truck (John Deer 400D), 1 skidsteer.
In the morning water was pumped from the western corner of Ash Pond A. Two excavators removed wet material and replaced it with loose, dry soil. A smooth drum roller compacted the placed soil.
Two bulldozers graded the wet ash on Ash Pond A. One sheepsfoot roller compacted ash on Ash Pond A in the afternoon. One GPS bulldozer graded Ash Pond B.
Three excavators exposed the HDPE liner and moved soil in preparation for the new HDPE liner and anchor trench at the Ash Pond A levees. Laborers repaired tears in the lower HDPE liner.
The skidsteer was used to clean the roads. The water truck sprayed the roads to keep the dust down.

10/5/2015






Project Name	e: Hutsonville Ash Pond Closures	Representative: Jessie Hahn
	ber: J019896.05	
Project Clien	t: Ameren	
TIME AND V	VEATHER CONDITIONS:	(-0.5) Luncl
Arrive: 0730	Depart: 1600 Travel: 0.0	00 Total: 8.00
AM Condition	ns: Foggy and cloudy	AM Temperature: 63 F
PM Condition		
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:	WB Koester, Brandenberg	
Equipment:	WB Koester: 3 excavators, 2 bulldozers, 1 skid	dsteer, 2 compactors, 1 haul truck (see note
Personnel:	WR Knester: 16 workers	
Visitors:		
	USED, DELIVERIES, AND TESTING:	
MATERIALS	USED, DELIVERIES, AND TESTING:	
MATERIALS Materials Use	USED, DELIVERIES, AND TESTING:	
MATERIALS Materials Use Deliveries:	USED, DELIVERIES, AND TESTING:	
MATERIALS Materials Use Deliveries:	USED, DELIVERIES, AND TESTING:	
MATERIALS Materials Use Deliveries:	USED, DELIVERIES, AND TESTING:	
MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES, AND TESTING:	
MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES, AND TESTING: ed: TION SITE LOCATIONS:	
MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES, AND TESTING: ed:	
MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES, AND TESTING: ed: TION SITE LOCATIONS:	
MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES, AND TESTING: ed: TION SITE LOCATIONS:	



SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment details: 4 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Case CX210C, 1 Caterpillar 308E), 2 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 smooth roller (CS-433E), 1 haul truck (John Deer 400D), 1 skidsteer.
One GPS bulldozer graded the wet ash on Ash Pond A. One smooth drum roller compacted ash on Ash Pond A.
Three excavators exposed the HDPE liner and moved soil in preparation for the new HDPE liner and anchor trench at the Ash Pond A levees. Laborers repaired tears in the lower HDPE liner. The skidsteer was used to clean the lower geomembrane.
One GPS bulldozer graded Ash Pond B.
The water truck sprayed the roads to keep the dust down.

10/6/2015





DAILY REPORT

DATE: <u>10/07/2015</u>

GENERAL I	NFORMATION:	
Project Nam		Representative: Jessie Hahn
	ber: <u>J019896.05</u>	_
Project Clien	nt: Ameren	
TIME AND V	VEATHER CONDITIONS:	(-0.5) Lunch
Arrive: 0700	Depart: 1600 Travel: 0.00	Total: 8.50
AM Condition	ns: Foggy, Clear by 0830	AM Temperature: 60 F
PM Condition	ns: Clear	PM Temperature: 74 F
CONTRACT	ODS EQUIDMENT AND DEDSONNEL.	
	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:	WB Koester, Brandenberg	
Equipment:	WB Koester: 4 excavators, 2 bulldozers, 1 skidste	er, 2 compactors, 1 haul truck (see notes)
Personnel:	WB Koester: 16 workers	
Visitors:		
MATERIALS	USED, DELIVERIES, AND TESTING:	
Materials Use	ed:	
Deliveries:		
Testing:	Jessie Hahn (Geotechnology) conducted nuclea	ar density tests at 17 locations on Ash
	Pond A. All tested locations passed.	
CONSTRUCT	FIGN CITE I CONTIONS	
CONSTRUC	FION SITE LOCATIONS:	
Ash Pond A, A	Ash Pond B. See attached location drawing for more	e information.
	1/2 1/2	0 1
Control	Habre 10/7/15 May	mile 10/12/15
eotechnoloc	ıv. iric. Keb. — Date Geotechn	nology Inc. Engineer Date




DAILY REPORT

DATE: 10/07/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. **WB Koester:** Equipment details: 4 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Case CX210C, 1 Caterpillar 308E), 2 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 smooth roller (CS-433E), 1 haul truck (John Deer 400D), 1 skidsteer. Two GPS bulldozers graded Ash Pond A. One smooth drum roller compacted Ash Pond A. Three excavators moved and shaped soil in preparation for the new HDPE liner and anchor trench at the Ash Pond A levees. Laborers repaired tears in the lower HDPE liner. The skidsteer was used to clean the lower geomembrane. Laborers and the skidsteer removed deleterious material from smooth-rolled portions of Ash Pond A. In the late afternoon, one GPS bulldozer graded the northeast corner of Ash Pond B. The water truck sprayed the roads to keep the dust down. Other: The weekly progress meeting was held at 0900. See the meeting minutes for additional details.



Weekly Progress Meeting

Meeting Minutes

Date: 10-7-15

Attendees:

Ameren: Don Shaver, Mike Wagstaff, Ken Beckman, Tim Free

WB Koester: Chris Atkinson, Bob Fisher

Geotechnology, Inc.: Jessie Hahn

Topics:

Safety/Housekeeping

No issues

- Chris cleaned roads sufficient last week.
- Chris to make sure to wash and scrape the parking lot each Friday and as necessary.
- Chris to pick up loose liner pieces so they don't get blown away in high winds.
- Chris to move grease barrels closer to trailer so they don't get hit with equipment.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 10-5-15
 - Total = 8705 hrs.
- Next week expected manpower
 - WBK = 1 superintendent, 1 mechanic, 6 operators, 6 laborer, 1 teamster, 1 surveyor
 - o 10 hrs days approx. (Daylight to dusk)

Review old minutes and action items

• Bob sent Mike W. Autocad files for the proposed designs in Ponds B, C and Bottom ash pond. He was fine with them. Would like a swale lined with turf mat in B coming out of detention area. In Pond C would like a rip rap

chute following the side slopes at the box culvert areas leading to the center swale. Turf line that swale also.

Material Issues

No issues

Quality Control Issues

- Jessie testing compaction and today all 8 have passed.
- SE corner still leaching water so may need to undercut it like the SW corner.

Schedule Compliance

- Liner roll off boxes and disposal on going.
- Pond A should be shaped, graded and smooth rolled by end of day Thursday.
- Mike says he will try and schedule Massman to survey on Monday.
- Jessie to continue getting all compaction testing completed by end of day Friday.
- Bob to schedule liner guys for October 19th.
- Next week Chris will continue to grade Pond B and use excess soil to finish off Pond C and Coal Yard.
- Brandenberg Divers on site this week. Began pumping to Bottom Ash pond. May take 6-7 weeks for them to complete. WBK to continue pumping during that time. Silt in detention pond will remain in place at end.
- Mike says LAMAC may be used to do the final surveys at the site.
- North Farm field borrow area -3700' of silt fence was installed last week.

Cost and Budget Control

 Bob to submit invoice which can include the cost for the stored HDPE liner (need to submit copy of National Lining Systems invoice as well).

Next Meeting Scheduled: October 14, 2015 at 9:00 CST

Action Items

- Bob Fisher
 - o Bob to submit Invoice.
 - o Schedule liner sub to start Oct 19th.
- Mike Wagstaff Schedule Massman to survey on Monday Oct 12th.
- Chris Atkinson
 - o make sure roads are cleaned regularly
 - o move grease barrels
 - o gather liner pieces and put in dumpster.
 - Finish Pond A grading and compaction so Jessie can complete compaction testing.
- Jessie Hahn Continue compaction testing, complete by Friday if possible.



GENERAL I	NFORMATION:	
Project Nam Project Num Project Clien	ber: J019896.05	Representative: Jessie Hahn
TIME AND V	VEATHER CONDITIONS:	(-0.5) Lunch
Arrive: 0730	Depart: 1600 Travel: 0.00	Total: 8.50
	Part Ot I	
	ns: Partly Cloudy	
PM Condition	ns: Clear	PM Temperature: 79 F
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:	WB Koester, Brandenberg	
Equipment:	WB Koester: 3 excavators, 2 bulldozers, 1 skidstee	er, 2 compactors, 1 haul truck (see notes)
Personnel:	WB Koester: 16 workers	
Visitors:		
MATERIALS	USED, DELIVERIES, AND TESTING:	
Materials Use	ed:	
Deliveries:		
Testing:	Jessie Hahn (Geotechnology) conducted nuclear	density tests at 40 locations on Ash
	Pond A. See testing results for additional details	
	FION SITE LOCATIONS:	
<u>4511 FUNG A, 7</u>	Ash Pond B. See attached location drawing for more	Information.
Geoteehnolog	10/8/2015 Julie: Rep. Date Geotechnology	March 10/12/15



DAILY REPORT

DATE: 10/08/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. WB Koester: Equipment details: 4 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Caterpillar 308E), 2 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 smooth roller (CS-433E), 1 skidsteer. One GPS bulldozers graded Ash Pond A. One smooth drum roller compacted Ash Pond A. Three excavators moved and shaped soil in preparation for the new HDPE liner and anchor trench at the Ash Pond A levees. Laborers repaired tears in the lower HDPE liner and dressed the slopes near the exposed liner. The skidsteer was used to clean the lower geomembrane. Laborers and the skidsteer removed deleterious material from smooth-rolled portions of Ash Pond A. One GPS bulldozer graded the Coal Yard and placed two feet of soil over exposed ash at the northeast corner of Ash Pond B. The water truck sprayed the roads to keep the dust down.

700-XXX-S DRAWING NO. -BOTTOM ASH BASIN: REMOVE ASH TO APPROX. CONTOURS SHOWN (CREATED FROM 1969 DESIGN DRAWINGS) BOTTOM ASH POND COAL YARD STORAGE AREA: REMOVE 1' OF EXISTING SPOILS AND REPLACE WITH CLEAN SOIL MATERIALS ESTIMATED QUANTITIES, THIS SHEET: ASH POND A BASE GRADING - 32,442 CY (CUT) / 76,378 CY (FIL) ASH POND 8 REMOVAL - 12,351 CY (CUT) ASH POND 6 THE - 9,588 CY (CUT) BOTTOM ASH REMOVAL - 23,142 CY (CUT) COAL YARD SPOILS REMOVAL, 12* DEPTH - 12,695 CY (CUT) TOTAL RAW: 90,619 CY (CUT) / 76,379 (FILL) APPROX. BALANCE WITH 18% SHRINKAGE COAL YARD SEEDING & MULCHING - 7.9 ACRES COLL WARD SEEDING & MULCHING - 7.9 ACRES AND COLUMN AND SEEDING & MULCHING - 7.9 ACRES AND COLUMN AND POWD CO. 10,437 SO.YO. ASH POWD C: 10,437 SO.YO. CEOMEBRANE RESTALLATION: ASH POWD D. 55,382 SO.YO. ASH POWD D/JOOTDM ASH POWD INTERFACE: 2000 SQ.YO. AND PLACE FILL FROM:
ASH POND B
ASH POND C
BOTTOM ASH SLUICE BASIN
COAL YARD SPOILS -ASH POND C: REMOVE ASH AND GEOMEMBRANE BOTTOM ELEV. APPROX, 445.0 Cleaning Edges of Ashford A@ liner Grading Smooth rolling ASH POND D - CLOSED 2012 -INTERIM POND B: REMOVE ASH AND GEOMEMBRANE, BOTTOM ELEV, APPROX, 448.0 CLEAN CLOSURE PLAN

SCALE CLEAN CLOSURE-ASH MOVING PLAN CONSTRUCTION PLANS FOR THE CLOSURE OF ASH PONDS A. B. C. AND BOTTOM ASH PONDS STE: HUTSONVILLE POWER STATION DESCRIPTION

SUBJECT HUMBER - NO FOR COMMERCIAN
SUBJECT CONSULTING S-XXX-004



GENERAL IN	FORMATION:	
Project Name: Project Number Project Client:		Representative: Jessie Hahn
TIME AND WE	EATHER CONDITIONS:	(-0.0) Lunch
Arrive: 0700	Depart: 1300 Travel: 3.50	Total: 9.50
AM Conditions	: Cloudy	AM Temperature: 60 F
PM Conditions:		
CONTRACTO	RS, EQUIPMENT, AND PERSONNEL:	
Contractors: \	NB Koester, Brandenberg	
Equipment:	NB Koester: 2 excavators, 2 bulldozers, 1 skidste	er, 1 compactors, 2 haul truck (see notes)
Personnel: Visitors:	VB Koester: 16 workers	
MATERIALS U	SED, DELIVERIES, AND TESTING:	
Materials Used Deliveries:	Ash Pond B material placed in the Coal Yard.	
Testing:	Jessie Hahn (Geotechnology) conducted nuclea	ar density tests at 4 locations on Ash
	Pond A. See testing results for additional details	S.
	ON SITE LOCATIONS: sh Pond B, Coal Yard. See attached location draw	ing for more information.
Geotechnology	/al 10/09/2015 mg.	Mark 10/12/15





Brandenburg:

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Ongoing demolition of buildings.
WB Koester:
Equipment details: 2 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 2 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 smooth roller (CS-433E), 1 skidsteer, 2 haul trucks (John Deere 400D).
One GPS bulldozers cleaned the edges of Ash Pond A. One smooth drum roller compacted Ash Pond A.
Laborers repaired tears in the lower HDPE liner and dressed the slopes near the exposed liner. The skidsteer was used to clean the lower geomembrane. Laborers and the skidsteer removed deleterious material from smooth-rolled portions of Ash Pond A.
One GPS bulldozer graded Ash Pond B. One excavator loaded out excess material from Ash Pond B. Two haul trucks moved the excess material to the Coal Yard. One GPS bulldozer graded the Coal Yard.
The water truck sprayed the roads to keep the dust down. The skidsteer cleaned the roads.

10/09/2015







Photograph 1 A - View of placing dry soil over wet ash at the western corner of Ash Pond A.



Photograph 2 A - View of smooth drum roller compacting dry soil over wet ash at the western corner of Ash Pond A.



Photograph 3 A - View of sheepsfoot roller compacting wet ash to promote drying.



Photograph 4 ^ - View of excavators cleaning the liner at the Ash Pond A levees, looking northeast.



Photograph 5 A - View of grading in Ash Pond B, looking south.



Photograph 6 A - View of grading and smooth drum rolling on Ash Pond A, looking west.



Photograph 7 A - View of deleterious material removal from the surface of Ash Pond A, looking north.



Photograph 8 A - View of smoothing ash with an excavator bucket, looking north.



Photograph 9 A - View of grading soil over ash at the northeast corner of Ash Pond B, looking south.



Photograph 10 A - View of skidsteer cleaning roads.



Photograph 11 A - View of placing and grading material at the Coal Yard, looking west.



Photograph 12 A - View of grading and loading out material at Ash Pond B, looking south.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., R.G., Ph.D.

Geotechnology, Inc.

DATE: October 21, 2015

SUBJECT: Weekly Summary Report for October 12, 2015 to October 16, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy. Temperature (^{O}F) lows ranged from 34 to 51 ^{O}F , and temperature highs ranged from 64 to $80^{O}F$.

Construction Activities

The edges of Ash Pond A were cleaned and shaped. Ash Pond A was smooth-drum rolled. A proof roll was conducted on Ash Pond A on October 15-16. On Monday, October 12, Ash Pond A was surveyed by Massmann Surveying.

Excess material was moved from Ash Pond C to the Coal Yard and the plant entrance field. Excess material was moved from Ash Pond B to the levees of Ash Pond C to form a two foot soil cap. Ash Pond B, Ash Pond C, and the Coal Yard were graded.

On October 15-16, the outfall adjacent to the Bottom Ash Pond at the Wabash River was installed.

On October 14-16, Skinner well drillers were on site to install Monitoring Wells MW-2D, MW-22S, and MW-22D and abandon Monitoring Well MW-1.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 3 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Caterpillar 308E), 3 dump trucks (John Deere 400D), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 water truck (Caterpillar 623B), 1 sheepsfoot roller (CA251), 1 smooth drum roller (CS-433E), and 1 skidsteer.

Ameren Energy Resources October 21, 2015 Page 2

J019896.05

WB Koester had 11 employees working on site: 3 laborers, 1 mechanic, and 7 equipment operators.

Massmann Surveying had 2 surveyors working on site on October 12.

Skinner had 1 well driller on site on October 14-15 and 2 driller's helpers on site October 14-16.

Meetings

The weekly progress meeting was held on Wednesday, October 14, 2015. Refer to the meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Well installation materials, including 2" PVC well casing and screen, sand, bentonite, hole plug, well covers, and concrete were used for the installation of three monitoring wells.

Rip-rap, gravel bedding, and filter fabric were used for the installation of the outfall adjacent to the Bottom Ash Pond at the Wabash River.

Testing/Sampling

A survey of Ash Pond A ash subgrade was performed by Massmann Surveying on Monday, October 12.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





DAILY REPORT DATE: 10/12/2015

GENERAL INFORMATION:	
Project Name: Hutsonville Ash Pond Closures Project Number: J019896.05	Representative: Jessie Hahn
Project Client: Ameren	-
TIME AND WEATHER CONDITIONS:	(-0.5) Lunch
Arrive: 0830 Depart: 1600 Travel: 3.00	Total: 10.00
AM Conditions: Clear and Windy	AM Temperature: _71 F
PM Conditions: Clear to Cloudy. Brief, light shower at 1600.	PM Temperature: 74 F
CONTRACTORS, EQUIPMENT, AND PERSONNEL:	
Contractors: WB Koester, Brandenberg, Massman Surveying	
Equipment: WB Koester: 1 excavator, 2 bulldozers, 1 skidsteer,	2 compactors, 2 haul trucks (see notes)
Personnel: WB Koester: 11 workers; Massman: 2 surveyors	
Visitors:	
MATERIALS USED, DELIVERIES, AND TESTING:	
Materials Used: Ash Pond C material placed in the Coal Yard and	at the Ash Pond A ramp.
Deliveries:	
resting:	
CONSTRUCTION SITE LOCATIONS:	
CONSTRUCTION SITE LOCATIONS:	
Ash Pond A, Ash Pond B, Coal Yard. See attached location drawing	g for more information.
	10 1
Jerue 10/12/2015 Mich	land 10/19/15
Geotechnology, Inc. Rep. / Date Geotechnology	ony Inc Engineer Date




DAILY REPORT

DATE: 10/12/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. WB Koester: Equipment details: 2 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 2 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 smooth roller (CS-433E), 1 sheepsfoot roller (CA 251), 1 skidsteer, 2 haul trucks (John Deere 400D). One smooth drum roller compacted Ash Pond A. Laborers repaired tears in the lower HDPE liner and dressed the slopes near the exposed liner. The skidsteer was used to clean the lower geomembrane. One GPS bulldozer graded Ash Pond C. One excavator loaded out excess material from Ash Pond C. In the morning, two haul trucks moved the excess material to the Coal Yard, one GPS bulldozer graded the Coal Yard, and one sheepsfoot roller compacted the Coal Yard. In the afternoon, one haul truck moved the excess material to build the new ramp onto Ash Pond A, one GPS bulldozer graded the ramp, and one sheepsfoot roller compacted the ramp. The water truck sprayed the roads to keep the dust down. The skidsteer cleaned the roads. Massman Surveying: Two surveyors arrived on site at 1200 and surveyed Ash Pond A.

10/12/2019






DAILY REPORT DATE: 10/13/2015

GENERAL INFORMATION:	
Project Name: Hutsonville Ash Pond Closures Project Number: J019896.05 Project Client: Ameren	Representative: <u>Jessie Hahn</u>
TIME AND WEATHER CONDITIONS:	(-0.0) Lunch
Arrive: 0730 Depart: 1530 Travel: 0.00	Total: 8.00
AM Conditions: Clear	AM Temperature: 57 F
PM Conditions: Clear	
CONTRACTORS, EQUIPMENT, AND PERSONNEL:	
Contractors: WB Koester, Brandenberg	
Equipment: WB Koester: 1 excavator, 2 buildozers, 1 compact	or, 2 haul trucks (see notes)
Personnel: WB Koester: 11 workers Visitors:	
MATERIALS USED, DELIVERIES, AND TESTING:	
Materials Used: Ash Pond C material placed in the Coal Yard and Deliveries:	d at the Ash Pond A ramp.
Festing:	
CONSTRUCTION SITE LOCATIONS:	
ash Pond A, Ash Pond B, Coal Yard, . See attached location draw	ing for more information.
Geotechnology, Inc. Rep. Date Geotechnol	Dology, Inc. Engineer Date



SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment details: 1 excavator (1 Komatsu PC 350 LC), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 sheepsfoot roller (CA 251), 1 skidsteer, 2 haul trucks (John Deere 400D).
One excavator loaded out excess material from Ash Pond C. Two haul trucks moved excess material to the Coal Yard, the Ash Pond A ramp, and the field near the site entrance. One GPS bulldozer graded Ash Pond C. One GPS bulldozer graded the ramp, the Coal Yard, and the site entrance field. One sheepsfoot roller compacted the Ash Pond A ramp.
At 1030, a haul truck hit and knocked over an electric pole with a light near the site entrance. Ameren stated that the line was de-energized at the time of the incident. WB Koester prepared an incident report. Refer to the incident report for additional information.
The water truck sprayed the roads to keep the dust down. The skidsteer cleaned the roads.






DAILY REPORT DATE: 10/14/2015

GENERAL	INFORMATION:		
Project Nam Project Num Project Clier	ber: J019896.05	Representative: Jessie Hahn	
TIME AND V	WEATHER CONDITIONS:	(-0.5) Lunch	
Arrive: 0630	0 Depart: 1700 Travel: 0.00	Total: 10.00	
AM Conditio	ns: Clear	AM Temperature: 51 F	
PM Condition			
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:		
Contractors:	WB Koester, Brandenberg, Skinner		
Equipment:			
Personnel:	WB Koester: 11 employees; Skinner: 3 employe	es	
Visitors:			
MATERIALS	S USED, DELIVERIES, AND TESTING:		
Materials Use	ed: Ash Pond B material placed at Ash Pond C levee	es.	
Deliveries:			
Γesting:			
esting.			
CONSTRUCT	TION SITE LOCATIONS:		
sh Pond B	Ash Pond C, . See attached location drawing for more		
ASIT FORGE, 7	ASIT Folid C, . See attached location drawing for more	e information.	
		101	
E A Si	10/14/2015 July	Mark 10/19/20	
eotechnolog	y Inc. Rep. Date Geotechno	logy, Inc. Engineer Date	



SITE ACTIVITIES. OBSERVATIONS. CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment details: 1 excavator (1 Komatsu PC 350 LC, 1 Caterpillar 308E), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 sheepsfoot roller (CA 251), 1 skidsteer, 2 haul trucks (John Deere 400D).
One excavator loaded out excess material from Ash Pond B. Two haul trucks moved excess material the levees of Ash Pond C. One GPS bulldozer graded Ash Pond C.
Two laborers and one excavator removed the silt fence around Ash Pond D.
The water truck sprayed the roads and Ash Pond A to keep the dust down. The skidsteer cleaned the roads.
Skinner:
Drilled and installed three wells at locations indicated on attached location drawing.
Other:
The weekly progress meeting was held at 0900. See the meeting minutes for additional details.



Weekly Progress Meeting

Meeting Minutes

Date: 10-14-15

Attendees:

Ameren: Don Shaver, Mike Wagstaff, Ken Beckman (phone), Tim Free

WB Koester: Chris Atkinson

Geotechnology, Inc.: Jessie Hahn

Topics:

Safety/Housekeeping

- Artic truck ran into de-energized power line at the stockpile area outside the gate while delivering cover soil. Chris wrote report and discussed the issue with crew. Reiterate that you don't move trucks until beds are completely back in place. Driver was off work for 3 days as discipline.
- Chris to make sure to wash and scrape the parking lot each Friday and as necessary.
- Continue to pick up loose liner pieces as encountered but most have been picked up by now.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 10-12-15
 - Total = 9345 hrs.
- Next week expected manpower
 - WBK = 1 superintendent, 1 mechanic, 4 operators, 6 laborer, 1 teamster
 - o 8 hrs days approx.

Review old minutes and action items

- Bob submitted invoice
- Mike scheduled Massman to survey this week,
- Jessie completed compaction testing

• Anna to review data in anticipation that liner company will start October 19th.

Material Issues

No issues

Quality Control Issues

No issues

Schedule Compliance

- Liner roll off boxes and disposal on going.
- Massman completed with survey, Jessie completed with compaction testing. Anna to review data. Chris will proof roll Pond A as well this week.
- Liner guys scheduled for October 19th.
- Chris will continue to grade Pond B and C and use excess soil to finish off Pond C slopes, Pond B slopes and Coal Yard.
- Brandenberg may take 6-7 weeks for them to complete. WBK to continue pumping during that time. Silt in detention pond will remain in place at end.
 - Discussed installing the sampling outlet point through the berm to the river and then divert the Brandenberg water through the outlet.
- Chris needs to relocate the temporary fence at the bottom ash pond to allow for the outlet construction and levee removal.
- Looking to seed Coal yard, Pond C, Pond B and stockpile area outside fence as soon as they are covered.
- May start to demo silt fence at Pond D this week.
- May demo concrete pump structure at Pond C this week. Will demo as much as we can and then grout rest with flowable fill.

Cost and Budget Control

• n/a

Next Meeting Scheduled: October 21, 2015 at 9:00 CST

Action Items - n/a



DAILY REPORT DATE: 10/15/2015

GENERAL INF	ORMATION:	
Project Name: Project Numbe Project Client:	Hutsonville Ash Pond Closures r: J019896.05 Ameren	Representative: Jessie Hahn
TIME AND WE	ATHER CONDITIONS:	(-0.5) Lunch
Arrive: 0645	Depart: 1615 Travel: 0.00) Total: 9.00
AM Conditions:	Clear	AM Temperature: 51 F
PM Conditions:	Clear	DMT
CONTRACTOR	RS, EQUIPMENT, AND PERSONNEL:	
Contractors: V	VB Koester, Brandenberg, Skinner	
Equipment: V	VB Koester: 2 excavators, 1 bulldozer, 1 haul t	truck, 2 compactors (see notes)
Personnel: V	VB Koester: 10 employees; Skinner: 3 employees	oyees
Visitors: _		
MATERIALS U	SED, DELIVERIES, AND TESTING:	
Materials Used:	Ash Pond B material placed at Ash Pond C le	vees.
Deliveries:	Rip-rap and bedding material for the outfall co	
Testing:		
CONSTRUCTIO	ON SITE LOCATIONS:	
Ash Pond B, Asl	n Pond C, . See attached location drawing for m	nore information.
Geotechnology,	Inc. Rep. Date Geoteci	Molaute 10/19/2015
		moog, no Lighton Date




DAILY REPORT

DATE: 10/15/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. **WB** Koester: Equipment details: 2 excavators (1 Komatsu PC 350 LC, 1 Caterpillar 320B), 1 bulldozer (Caterpillar D6N LGP with GPS), 1 sheepsfoot roller (CA 251), 1 smooth drum roller (CS-433E), 1 skidsteer, 1 haul truck (John Deere 400D). One excavator loaded out excess material from Ash Pond B. Two haul trucks moved excess material to the levees of Ash Pond C. One GPS bulldozer graded Ash Pond C. One sheepsfoot roller compacted the Ash Pond C levees. One excavator cleared trees and excavated the Bottom Ash Pond outfall location. A power line was uncovered (dug by hand once tape was revealed) at a higher elevation than expected, which would place it in the rip-rap of the final outfall. WB Koester dug out 50 feet from the exposed location in either direction in order to allow the line to sag to a lower elevation. A proof roll of the wet parts of Ash Pond A was performed with the smooth drum roller. The water truck sprayed the roads to keep the dust down. The skidsteer cleaned the roads. Skinner: Developed two wells, abandoned one well, and installed covers and bollards at three wells. Locations are indicated on attached location drawing.





GENERAL INFORMATION:	
Project Name: Hutsonville Ash Pond Closures Project Number: J019896.05 Project Client: Ameren	Representative: Jessie Hahn
TIME AND WEATHER CONDITIONS:	(-0.0) Lunch
Arrive: 0645 Depart: 1215 Travel: 3.00	Total: 8.50
AM Conditions: Clear	AM Temperature: 41 F
PM Conditions: Clear	
CONTRACTORS, EQUIPMENT, AND PERSONNEL:	
Contractors: WB Koester, Brandenberg, Skinner	
Equipment: WB Koester: 2 excavators, 1 bulldozer, 1 haul true	ck (see notes)
Personnel: WB Koester: 10 employees; Skinner: 2 employe	es
Visitors:	
MATERIALS USED, DELIVERIES, AND TESTING:	
Materials Used: Rip-rap, gravel, and filter fabric placed at the out	fall.
Deliveries:	
Testing:	
CONSTRUCTION SITE LOCATIONS:	
Ash Pond A, Ash Pond C, Outfall. See attached location drawing	for more information
	To more information.
Jersie / ahm 10/16/2015	Mark 10/19/20
Geotechnology Inc. Ren. Date Geotechnol	plagy Inc Engineer Data



DAILY REPORT

DATE: 10/16/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:

Ongoing demolition of buildings.

WB Koester:

Equipment details: 2 excavators (1 Komatsu PC 350 LC, 1 Caterpillar 320B), 1 bulldozer (Caterpillar D6N LGP with GPS), 1 skidsteer, 1 haul truck (John Deere 400D).

One excavator loaded out excess material from Ash Pond B. Two haul trucks moved excess material to the levees of Ash Pond C. One GPS bulldozer graded Ash Pond C. One sheepsfoot roller compacted the Ash Pond C levees.

One excavator cleared trees and excavated the Bottom Ash Pond outfall location. A power line was uncovered (dug by hand once tape was revealed) at a higher elevation than expected, which would place it in the rip-rap of the final outfall. WB Koester dug out 50 feet from the exposed location in either direction in order to allow the line to sag to a lower elevation.


Proof rolling using a loaded haul truck was performed on select areas of Ash Pond A.


The water truck sprayed the roads keep the dust down. The skidsteer cleaned the roads.

Skinner:

Painted bollards at three wells and finished developing one well. Locations are indicated on attached location drawing.

10/16/2015







Photograph 1 A - View of placing and grading material at the Coal Yard, looking northwest.



Photograph 2 A - View of cleaning the edges of Ash Pond A, looking east.



Photograph 3 A - View of pump removal at the Ash Pond C lift structure.



Photograph 4 A - View of material load out at Ash Pond C, looking southeast.



Photograph 5 A - View of silt fence removal around Ash Pond D.



Photograph 6 ^ - View of grading the two feet of material placed on the Ash Pond C levees, looking northeast.



Photograph 7 A - View of materials for Monitoring Well MW-22D.



Photograph 8 ^ - View of placing sand as filter pack in the Monitoring Well MW-22D annular space.



Photograph 9 A - View of placing bentonite seal in Monitoring Well MW-22D annular space.



Photograph 10 A - View of setup for monitoring well development.



Photograph 11 A - View of compacting soil at the Ash Pond C levees, looking northeast.



Photograph 12 A - View of material load out at Ash Pond B, looking southwest.



Photograph 13 A - View of hand-exposing power lines at the outfall location.



Photograph 14 A - View of installing well covers at Monitoring Wells MW-22S and MW-22D.



Photograph 15 A - View of Monitoring Well MW-1 abandonment.



Photograph 16 A - View of Monitoring Well MW-1 abandonment backfill.



Photograph 17 A - View of smooth drag roller on Ash Pond A, looking west.



Photograph 18 A - View of completed Monitoring Wells MW-22D and MW-22S.



Photograph 19 A - View of completed Monitoring Wells MW-2D.



Photograph 20 A - View of outfall construction showing filter fabric, gravel liner, and rip rap.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., R.G., Ph.D.

Geotechnology, Inc.

DATE: October 29, 2015

SUBJECT: Weekly Summary Report for October 19, 2015 to October 23, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

NOTE: A Geotechnology representative was not present on site on Monday, October 19, 2015.

Weather

The weather was generally partly cloudy. Temperature (^oF) lows ranged from 32 to 54^oF, and temperature highs ranged from 70 to 83^oF.

Construction Activities

On Monday, October 19, Ash Pond A was surveyed by Massman Surveying due to a loss of data from their previous survey.

Ash Pond B, Ash Pond C, and the Coal Yard were graded. A perforated pipe was installed with gravel in the Bottom Ash Pond to facilitate draining of the anchor trench at the east levee. Excess cementitious soil material was moved from the levees of Ash Pond A to the Bottom Ash Pond as backfill and graded.

Reinforced concrete pipe was installed at the new outfall location at Ash Pond B. Corrugated plastic culvert was installed under the road near the north corner of Ash Pond A.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 4 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Caterpillar 308E, 1 Hyundai 290), 3 dump trucks (John Deere 400D), 3 bulldozers

Ameren Energy Resources October 29, 2015 Page 2

J019896.05

(Caterpillar D6N LGP, 2 with GPS), 1 water truck (Caterpillar 623B), 1 sheepsfoot roller (CA251), 1 smooth drum roller (CS-433E), 1 skidsteer.

WB Koester had 8 employees working on site: 2 laborers, 1 mechanic, and 5 equipment operators.

Massman Surveying had 2 surveyors on site on October 19.

Meetings

The weekly progress meeting was held on Wednesday, October 21, 2015. Refer to the meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

<u>Materials</u>

Gravel bedding, reinforced concrete pipe, and corrugated plastic culvert were installed on the site.

Testing/Sampling

Testing and sampling activities did not occur during the referenced time period.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





Project Name: Hutsonville Ash Pond Closures Project Number: J019896.05 Project Client: Ameren	Representative: Jessie Hahn
TIME AND WEATHER CONDITIONS:	(-0.0) Lunc
Arrive: 0630 Depart: 1430 Travel: 0.00	Total: 8.00
AM Conditions: Clear	AM Temperature: 60 F
PM Conditions: Clear	
CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, Brandenberg Equipment: WB Koester: 2 excavators, 2 bulldozer, 1 haul tr	ruck (see notes)
Personnel: WB Koester: 8 employees Visitors:	
MATERIALS USED, DELIVERIES, AND TESTING:	
Materials Used:	
Testing:	
CONSTRUCTION SITE LOCATIONS: Ash Pond A, Ash Pond B, Coal Yard. See attached location dra	awing for more information.
Geotechnology, Inc. Rep. Date Geotech	Marke 10/26/15 Inology, Inc. Engineer Date



Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment details: 2 excavators (1 Komatsu PC 350 LC, 1 Caterpillar 320B), 1 bulldozer (Caterpillar D6N LGP with GPS), 1 skidsteer, 1 haul truck (John Deere 400D).
Two bulldozers graded Ash Pond B and the Coal Yard.
One excavator began excavating the anchor trench around Ash Pond A.
Laborers pumped ponded water out from location adjacent to the liner at Ash Pond A.
One excavator and one haul truck were used to place a plastic corrugated culvert under the road at the location indicated on the attached location drawing.
The water truck sprayed the roads keep the dust down. The skidsteer cleaned the roads.

100-XXX-S -BOTTOM ASH BASIN: REMOVE ASH TO APPROX. CONTOURS SHOWN (CREATED FROM 1989 DESIGN DRAWINGS) BOTTOM ASH POND COAL YARD-STORAGE AREA:
REMOVE 1' OF EXISTING SPOILS AND
REPLACE WITH CLEAN SOIL MATERIALS ESTIMATED QUANTITIES, THIS SHEET: ASH POND A BASE GRADING - 32,442 CY (CUT) / 76,379 CY (FILL) ASH POND B REMOVAL - 12,351 CY (CUT) ASH POND C REMOVAL - 9,398 CY (CUT) BOTTOM ASH REMOVAL - 23,142 CY (CUT) COAL YARD SPOILS REMOVAL, 12* DEPTH - 12,695 CY (CUT) TOTAL RAW: 90,619 CY (CUT) / 76,379 (FILL) APPROX. BALANCE WITH 18% SHRINKAGE COM. VARD CAP WITH CLAR STREETMAN.

COM. VARD SEEDING & MALICHING - 7.9 ACRES

ASI POND 6: 10.437 SQ.170.

CECURLIBRANKE INSTALLATIONS

ASI POND 6: 53.382 SQ.170.

ASI POND 0/90170M ASI POND INTERFACE: 2000 SQ.YQ. ASH POND A BASE GRADE-REGRADE REMAINING ASH AND PLACE FILL FROM: ASH POND B ASH POND C BOTTOM ASH SLUICE BASIN COAL YARD SPOILS ASH POND C -ASH POND C: REMOVE ASH AND GEOMEMBRANE BOTTOM ELEV. APPROX, 445.0 Grading

Excavating Anchor Trench Place Culvert ASH POND D - CLOSED 2012 -INTERIM POND B: REMOVE ASH AND GEOMEMBRANE, BOTTOM ELEV. APPROX. 448.0 CLEAN CLOSURE PLAN SCALE CLEAN CLOSURE—ASH MOVING PLAN CONSTRUCTION PLANS FOR THE CLOSURE OF ASH PONDS A. B. C. AND BOTTOM ASH PONDS STE: HUTSONVILLE POWER STATION DESCRIPTION S~XXX-004



Arrive: 0700 Depart: 1500 Travel: 0.00 Total: 8.00 AM Conditions: Partly Cloudy, light shower 0830-0845 AM Temperature: 54 F PM Conditions: Clear PM Temperature: 78 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, Brandenberg Equipment: WB Koester: 2 excavators, 1 bulldozer (see notes) Personnel: WB Koester: 8 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Concrete pipe was delivered to the site.	
Project Number: J019896.05 Project Client: Ameren TIME AND WEATHER CONDITIONS: (-0.0) Arrive: 0700 Depart: 1500 Travel: 0.00 Total: 8.00 AM Conditions: Partly Cloudy, light shower 0830-0845 AM Temperature: 54 F PM Conditions: Clear PM Temperature: 78 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, Brandenberg Equipment: WB Koester: 2 excavators, 1 bulldozer (see notes) Personnel: WB Koester: 8 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Concrete pipe was delivered to the site.	
Arrive: 0700 Depart: 1500 Travel: 0.00 Total: 8.00 AM Conditions: Partly Cloudy, light shower 0830-0845 AM Temperature: 54 F PM Conditions: Clear PM Temperature: 78 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, Brandenberg Equipment: WB Koester: 2 excavators, 1 bulldozer (see notes) Personnel: WB Koester: 8 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Concrete pipe was delivered to the site.	
AM Conditions: Partly Cloudy, light shower 0830-0845 PM Conditions: Clear CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, Brandenberg Equipment: WB Koester: 2 excavators, 1 bulldozer (see notes) Personnel: WB Koester: 8 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Concrete pipe was delivered to the site.) Lunch
PM Conditions: Clear PM Temperature: 78 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, Brandenberg Equipment: WB Koester: 2 excavators, 1 bulldozer (see notes) Personnel: WB Koester: 8 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Concrete pipe was delivered to the site.	
CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, Brandenberg Equipment: WB Koester: 2 excavators, 1 bulldozer (see notes) Personnel: WB Koester: 8 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Concrete pipe was delivered to the site.	
Contractors: WB Koester, Brandenberg Equipment: WB Koester: 2 excavators, 1 bulldozer (see notes) Personnel: WB Koester: 8 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Concrete pipe was delivered to the site.	
Equipment: WB Koester: 2 excavators, 1 bulldozer (see notes) Personnel: WB Koester: 8 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Concrete pipe was delivered to the site.	· ,,
Equipment: WB Koester: 2 excavators, 1 bulldozer (see notes) Personnel: WB Koester: 8 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Concrete pipe was delivered to the site.	
MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Concrete pipe was delivered to the site.	
MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Concrete pipe was delivered to the site.	
Materials Used: Deliveries: Concrete pipe was delivered to the site.	
Materials Used: Deliveries: Concrete pipe was delivered to the site. Testing:	
Testing:	
CONSTRUCTION SITE LOCATIONS:	
Ash Pond B, Bottom Ash Pond, Coal Yard. See attached location drawing for more information.	
Seotechnology; Inc. Rep. Date Geotechnology, Inc. Engineer Date	/2015



DAILY REPORT

DATE: 10/21/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. **WB** Koester: Equipment details: 2 excavators (1 Komatsu PC 350 LC, 1 Caterpillar 320B), 1 bulldozer (Caterpillar D6N LGP with GPS), 1 skidsteer. One excavator and two laborers excavated and placed a perforated pipe as a drain in the Bottom Ash Pond, east of the temporary levee, in order to drain the pond and move the pump-out sump away from the location of anchor trench for the liner at the interface with Ash Pond D. The lift structure at Ash Pond C was demolished to six feet below grade and filled with flowable fill. Two excavators moved concrete piping in preparation for placment at the Ash Pond B outfall. One bulldozer graded the Coal Yard. The water truck sprayed the roads keep the dust down. The skidsteer cleaned the roads. Other: The weekly progress meeting was held at 0930. Refer to the meeting minutes for additional information.

10/21/2015 \$00-XXX-S рвумие ио "BOTTOM ASH BASIN: REMOVE ASH TO APPROX. CONTOURS SHOWN (CREATED FROM 1969 BOTTOM ASH POND COAL YARD STORAGE AREA: REMOVE 1' OF EXISTING SPOILS AND REPLACE WITH CLEAN SOIL MATERIALS ESTIMATED QUANTITIES, THIS SHEET: ASH POND A BASE GRADING — 32,442 CY (CUT) / 76,379 CY (FILL)
ASH POND B REDOWL — 12,351 CY (CUT)
ASH POND C REMOWL — 9,889 CY (CUT)
BOTTOM ASH BROWL — 25,145 CY (CUT)
COAL YARD SPOILS REMOWA, 12" DEPTH — 12,695 CY (CUT) TOTAL RAW: 90,619 CY (CUT) / 76,379 (FILL) APPROX. BALANCE WITH 18% SHRINKAGE COAL YARD CAP WITH CLEAN SOIL - 12,595 CY (BORROW) COMPANIANT SELECTION & WULCHING - 7.9 ACRES

CECREGIBRANE RELITIVAL

ASH POIND © 22,998 50.70,
ASH POIND © 10,457 50.70,
ASH POIND O 10,457 50.70,
ASH POIND O 55,392 50.70,
ASH POIND D/SOTTOM ASH POIND INTERFACE: 2000 50.70, ASH POND A BASE GRADE REGRADE REMAINING ASH AND PLACE FILL FROM: ASH POND B ASH POND C BOTTOM ASH SLUICE BASIN COAL YARD SPOILS ASH POND C ASH POND C: REMOVE ASH AND GEOMEMBRANE BOTTOM ELEV. APPROX. 445.0 Install personated pipe drain Stage concrete fiping Fill structure Grading ASH POND D - CLOSED 2012 -INTERIM POND B: REMOVE ASH AND GEOMEMBRANE, BOTTOM ELEV. APPROX. 448.0

CLEAN CLOSURE PLAN

10 0 100 300

NN DATE PROCECT MIND STATEMENT S

Weekly Progress Meeting

Meeting Minutes

Date: 10-21-15

Attendees:

Ameren: Don Shaver, Mike Wagstaff, John Patterson (phone), Tim Free

WB Koester: Chris Atkinson

Geotechnology, Inc.: Jessie Hahn, Anna Saindon

Topics:

Safety/Housekeeping

No issues

- Chris to make sure to wash and scrape the parking lot each Friday and as necessary.
- Continue to pick up loose liner pieces as encountered but most have been picked up by now.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 10-19-15
 - Total = 9807 hrs.
- Next week expected manpower
 - WBK = 1 superintendent, 1 mechanic, 4 operators, 6 laborer, 1 teamster
 - 8 hrs days approx.

Review old minutes and action items

• Waiting on liner company to complete project in North Carolina and then they will mobilize to Hutsonville.

Material Issues

No issues

Quality Control Issues

No issues

Schedule Compliance

- Liner roll off boxes and disposal on going.
- Liner guys scheduled for week of October 26th.
- Chris finished grading Pond C, Coal Yard and most of Pond B.
- Chris installed HDPE pipe across access road
- Chris installed RCP pipe outlet in Pond B.
- Chris installed rip rap at box culverts in Pond C.
- Chris demolished structure at Pond C and filled with flowable fill.
- Brandenberg may take 6-7 weeks for them to complete.
 - o Installed the sampling outlet point through the berm to the river so we can divert the Brandenberg water through the outlet.
- Chris relocated the temporary fence at the bottom ash pond to allow for the outlet construction and levee removal.
- Looking to seed Coal yard, Pond C, Pond B and stockpile area outside fence week of October 26.
- Completed demo of silt fence at Pond D.

Cost and Budget Control

• n/a

Next Meeting Scheduled: October 28, 2015 at 9:00 CST


Action Items - n/a



Project Nam Project Num Project Clier	ber: J019896.05	Representative: <u>Jessie Hahn</u>
TIME AND V	WEATHER CONDITIONS:	(-0.0) Lunc
Arrive: 0630	0 Depart: 1430 Travel: 0.00	Total: 8.00
AM Conditio	ns: Clear	AM Temperature: 62 F
PM Conditio		DMT
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:	
	MD Kanadan Danidankan	
Equipment:	WB Koester: 3 excavators, 1 bulldozer (see notes	s)
Personnel:	WB Koester: 8 employees	
Visitors:		
MATERIALS	S USED, DELIVERIES, AND TESTING:	
Materials Us	ed:	
MATERIALS Materials Use Deliveries:		
Materials Us	ed:	
Materials Us Deliveries:	ed:	
Materials Use Deliveries: Festing:	ed:	
Materials Use Deliveries: Testing:	ed:	
Materials Use Deliveries: Testing: CONSTRUC	TION SITE LOCATIONS:	
Materials Use Deliveries: Testing: CONSTRUC	ed:	
Materials Use Deliveries: Festing:	TION SITE LOCATIONS:	
Materials Use Deliveries: Testing: CONSTRUC	TION SITE LOCATIONS:	



Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment details: 4 excavators (1 Komatsu PC 350 LC, 1 Caterpillar 320B, 1 Hyundai 290, 1 Caterpillar 308E), 1 bulldozer (Caterpillar D6N LGP with GPS), 1 haul truck (John Deere 400D), 1 skidsteer.
One excavator and the skidsteer installed a culvert at the Ash Pond A ramp adjacent to the liner.
One excavator and one bulldozer placed dry soil at Ash Pond D at the anchor trench location.
Two excavators and two laborers trenched, placed concrete piping, and backfilled at the outfall structure for Ash Pond B.
The water truck sprayed the roads keep the dust down. The skidsteer cleaned the roads.





Project Name Project Numb Project Client	er: J019896.05	Representative: Jessie Hahn
TIME AND W	EATHER CONDITIONS:	(-0.0) Lund
Arrive: 0630	Depart: 1300 Travel: 3.00	Total: 9.50
AM Conditions	s: Cloudy	AM Temperature: _57 F
	s: Cloudy	
Contractors:	WB Koester: 1 excavator, 2 bulldozers, 1 haul true	ck (see notes)
Personnel: Visitors:	WB Koester: 8 employees	
MATERIALS	USED, DELIVERIES, AND TESTING:	
MATERIALS Materials Used Deliveries:		
Materials Used	d:	
Materials Used Deliveries: Testing: CONSTRUCT	d:	



Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment details: 1 excavator (1 Komatsu PC 350), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 haul truck (John Deere 400D), 1 skidsteer.
One bulldozer graded Ash Pond C.
One excavator was used to move the sump and pump away from the east side of the Bottom Ash Pond.
One excavator loaded large cementitious material from the levees of Ash Pond A into a haul truck. The material was deposited at the east end of the Bottom Ash Pond as fill. One bulldozer graded the Bottom Ash Pond.
The water truck sprayed the roads keep the dust down. The skidsteer cleaned the roads.

SHEET NO. 004 +00-XXX-S -BOTTOM ASH BASIN: REMOVE ASH TO APPROX. CONTOURS SHOWN (CREATED FROM 1959 DESIGN DRAWINGS) COAL YARD STORAGE AREA: REMOVE 1' OF EXISTING SPOILS AND REPLACE WITH CLEAN SOIL MATERIALS ESTIMATED QUANTITIES, THIS SHEET: ASH POND A BASE GRADING — 32,442 CY (CUT) / 76,379 CY (FILL) ASH POND B REMOVAL — 12,351 CY (CUT) ASH POND C REMOVAL — 9,988 CY (CUT) BOTTOM ASH REMOVAL — 23,142 CY (CUT) CONL YARD SPOILS REMOVAL, 12" DEPTH — 12,695 CY (CUT) TOTAL RAW: 90,619 CY (CUT) / 76,379 (FILL) APPROX. BALANCE WITH 18% SHRINKAGE COAL YARD CAP WITH CLEAN SOIL - 12,695 CY (BORROW)

COAL YARD SEEDING & MULCHING - 7.9 ACRES COLL VARD SEEDING & MULCHING - 7.9 ACRES ACCES ACCESSION OF THE COLLEGE OF THE CO ASH POND A BASE GRADE-REGRADE REMAINING ASH AND PLACE FILL FROM: ASH POND B ASH POND C BOTTOM ASH SLURCE BASIN COAL YARD SPOILS REMOVE ASH AND GEOMEMBRANE BOTTOM ELEV. APPROX. 445.0 Loading Material


Placing + Grading Material

Grading Material ASH POND D - CLOSED 2012 "INTERIM POND 8: REMOVE ASH AND GEOMEMBRANE, BOTTOM ELEV. APPROX. 448.0 SCALE CLEAN CLOSURE—ASH MOVING PLAN CONSTRUCTION PLANS FOR THE CLOSURE OF ASH PONDS A, B, C AND BOTTOM ASH PONDS STE: HUTSONVILLE POWER STATION DESCRIPTION

SOLD FOR FRANCES — BUT OF DOCUMENTS

SOLD FOR COSTRICTOR

S-XXX-004





Photograph 1 A - View of culvert placement under the road between Ash Pond A and the Coal Yard.



Photograph 2 A - View of completed outfall from the Bottom Ash Pond.



Photograph 3 A - View of rip-rap apron at culvert in the west levee of Ash Pond C.



Photograph 4 A - View of rip-rap apron at culvert in the east levee of Ash Pond C.



Photograph 5 A - View of anchor trench construction on the west edge of Ash Pond A.



Photograph 6 A - View of grading Ash Pond B, looking south.



Photograph 7 A - View of grading the Coal Yard, looking northeast.



Photograph 8 A - View of flowable fill placed over the demolished lift station at Ash Pond C.



Photograph 9 ^ - View of perforated pipe installed to control seepage in the Bottom Ash Pond, looking south.



Photograph 10 A - View of concrete pipe staging for installation, looking east.



Photograph 11 ^ - View of placing dry soil over wet soil at the Bottom Ash Pond anchor trench.



Photograph 12 ^ - View of placing concrete pipe at the Ash Pond B outfall location, looking southwest.



Photograph 13 A - View of placing gravel pipe bedding over the concrete pipe at the Ash Pond B outfall.



Photograph 14 ^ - View of placing material with cementitious material blocks at the Bottom Ash Pond, looking south.



Photograph 15 ^ - View of loading material with cementitious material blocks at Ash Pond A, looking south.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: November 5, 2015

SUBJECT: Weekly Summary Report for October 26, 2015 to October 31, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy. Temperature (^OF) lows ranged from 36 to 50^OF, and temperature highs ranged from 54 to 68^OF. No work was performed Tuesday, October 27, 2015 due to rain.

Construction Activities

Reinforced concrete pipe was installed under the main access road near the north corner of Ash Pond A and an associated ditch was excavated.

Excess material from Ash Pond B was placed at the former stockpile outside the gate. Ash Pond B and the former stockpile outside the gate were graded. Excess cementitious soil material was moved from the levees of Ash Pond A to the Bottom Ash Pond as backfill, then was graded and compacted.

After the rain on October 27, 2015 temporary drainage ditches were excavated at the Ash Pond A levees to promote drainage in preparation for HDPE geomembrane placement.

National Lining Systems (NLS) filled sand bags on October 28 and 29. NLS placed, seamed, and tested the 40 mil HDPE geomembrane on October 30 and 31, 2015.

Ameren Energy Resources November 5, 2015 Page 2

J019896.05

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 4 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Caterpillar 308E, 1 Hyundai 290), 3 dump trucks (John Deere 400D), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 water truck (Caterpillar 623B), 1 sheepsfoot roller (CA251), 1 smooth drum roller (CS-433E), and 1 skidsteer.

WB Koester had 8 employees working on site on October 26 and 28-30, 2015: 2 laborers, 1 mechanic, and 5 equipment operators. WB Koester had 5 employees working on site on October 31, 2015: 2 laborers and 3 equipment operators.

NLS had 10 employees working on site on October 28-31, 2015.

Meetings

The weekly progress meeting was held on Wednesday, October 28, 2015. Refer to the meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Gravel bedding, reinforced concrete pipe, and 40 mil HDPE geomembrane were installed on the site.

Testing/Sampling

Non-destructive air testing of HDPE geomembrane seams was performed on October 31, 2015. Testing of trial seams for the HDPE geomembrane was performed on October 30 and 31, 2015. Refer to the geomembrane logs for additional information.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.








GENERAL II	NFORMATION:	
Project Name: Hutsonville Ash Pond Closures		Representative: Jessie Hahn
Project Numi	ber: J019896.05 t: Ameren	
- Toject Chen	. Alleien	
TIME AND V	VEATHER CONDITIONS:	(-0.0) Lunch
Arrive: 0830	Depart: 1430 Travel: 3.00	O Total: 9.00
AM Condition	ns: Clear	AM Temperature: 49 F
PM Condition		PR 4
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:	WB Koester, Brandenberg	
	WB Koester: 2 excavators, 2 bulldozers, 2 hau	I trucks 2 compactors (see notes)
-dailannana	TO ROOM TO SHOW THE S	radoks, 2 compactors (see notes)
Personnel:	WB Koester: 8 employees	
Visitors:		
MATERIALS	USED, DELIVERIES, AND TESTING:	
Materials Use	ed:	
Deliveries:		
Testing:		Proposition of the Control of the Co
CONSTRUCT	TION SITE LOCATIONS:	
Ash Pond A, A	Ash Pond B, Bottom Ash Pond. See attached loc	cation drawing for more information.
Code	infe 1976/2015	uMarole 10/2/15
Geotechnolog	y, inc. rep. Date Geotec	hnology, Inc. Engineer Date



Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment details: 2 excavators (1 Komatsu PC 350, 1 Caterpillar 320B), 2 bulldozers (Caterpillar D6N LGP with GPS), 2 haul trucks (John Deere 400D), 1 sheepsfoot roller (CA 251), 1 smooth drum roller (CS 433E), 1 skidsteer.
Two excavators, one skidsteer, one haul truck, and one smooth drum roller installed a RCP culvert on the main access road near the northern corner of Ash Pond A. Access to the road was restored by 1100.
One excavator loaded large cementitious material from the levees of Ash Pond A into one haul truck. The material was deposited at the east end of the Bottom Ash Pond as fill. One bulldozer graded the Bottom Ash Pond. One sheepsfoot roller compacted the fill at the Bottom Ash Pond.
One buildozer graded Ash Pond B.
The skidsteer cleaned the roads.

10/26/2015







Arrive: 0630 Depart: 1430 Travel: 0.00 Total: 8.00 AM Conditions: Cloudy with Rain AM Temperature: 51 F PM Conditions: Cloudy with Rain PM Temperature: 60 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, Brandenberg Equipment: Personnel: Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Testing: CONSTRUCTION SITE LOCATIONS:	Project Name: Project Number Project Client:	A	ures	-	e Hahn
AM Conditions: Cloudy with Rain PM Conditions: Cloudy with Rain PM Temperature: 60 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, Brandenberg Equipment: Personnel: Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: CONSTRUCTION SITE LOCATIONS:	TIME AND WE	ATHER CONDITIONS:			(-0.0) Luncl
PM Conditions: Cloudy with Rain PM Temperature: 60 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, Brandenberg Equipment: Personnel: Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Testing: CONSTRUCTION SITE LOCATIONS:	Arrive: 0630	Depart: 1430	Travel: 0.00	Total: 8.00	
PM Conditions: Cloudy with Rain PM Temperature: 60 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, Brandenberg Equipment: Personnel: Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Testing: CONSTRUCTION SITE LOCATIONS:	AM Conditions:	Cloudy with Rain		AM Temperature: _51	F
Contractors: WB Koester, Brandenberg Equipment: Personnel: Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Festing: CONSTRUCTION SITE LOCATIONS:	PM Conditions:				
Equipment: Personnel: Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Construction site Locations:	CONTRACTOR	S, EQUIPMENT, AND PERS	SONNEL:		
Equipment: Personnel: Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Testing: CONSTRUCTION SITE LOCATIONS:	Contractors: W	/B Koester, Brandenberg			
Personnel: Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: CONSTRUCTION SITE LOCATIONS:	Equipment:				
MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: CONSTRUCTION SITE LOCATIONS:	Personnel:				
Deliveries: Construction site locations:	Visitors:				
Deliveries: Construction site locations:	MATERIALS US	SED, DELIVERIES, AND TE	STING:		
Deliveries: Construction site locations:	Materials Used:				
CONSTRUCTION SITE LOCATIONS:	Deliveries:				
CONSTRUCTION SITE LOCATIONS:	Testing:				
	CONSTRUCTIO	N SITE LOCATIONS:			
11. 11. W. 11. W		W/27/15	hi.	Mila La	11/2/201

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Rain day. No work performed today.
The quantity of rain reported by accuweather.com for Hutsonville was 0.61 inches for the day.





Project Name	a: Huteopvillo Ash	Pond Clasures		Donrocontellus, Issail	a Habe
	ber: J019896.05	Pond Closures		Representative: Jessi	e Hann
Project Clien			······································	-	
TIME AND W	EATHER CONDITION	ONS:			(-0.0) Lunc
Arrive: 0630	Depart: 1	430	ravel: 0.00	Total: 8.00	
AM Condition	s: Cloudy with misti	ng rain		AM Temperature: _57	'F
PM Condition	ns: Cloudy with misti	ng rain		PM Temperature: 60	F
CONTRACT	ORS, EQUIPMENT,	AND PERSONN	EL:		
Contractors:	WB Koester, Nation	nal Lining System	s, Brandenberg	9	
Equipment:	WB Koester: 2 ex	cavators			
Domonali	WD Vocator Com	alavana NI C. 4			
Personnel:	WB Koester: 6 em	ployees; NLS:	u employees		
h #1 14					
MATERIALS Materials Use	USED, DELIVERIES		> :		
Visitors: MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES	S, AND TESTING	> :		
MATERIALS Materials Use Deliveries:	USED, DELIVERIES	S, AND TESTING	> :		
MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES	S, AND TESTING	> :		
MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES	S, AND TESTING	> :		
MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES	S, AND TESTING) :		
MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES ed:	S, AND TESTING) :		
MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES ed:	S, AND TESTING) :		
MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES ed:	S, AND TESTING) :		11/2/20




DAILY REPORT

DATE: 10/28/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. **WB Koester:** Equipment Details: 2 excavators (1 Caterpillar 320B, 1 Caterpillar 308E) One excavator excavated a ditch to one culvert under the main entry road near the northern corner of Ash Pond A. Two excavators developed and redeveloped drainage around the borders of Ash Pond A. All employees except for the superintendent left site at 1200 due to the weather conditions. National Lining Systems: Arrived on site at 1000. Went through site safety orientation. Filled sand bags. Other: The quantity of rain reported by accuweather.com for Hutsonville was 0.34 inches for the day. The weekly progress meeting was held at 1030. Refer to the meeting minutes for additional information.

10/28/2019



Weekly Progress Meeting

Meeting Minutes

Date: 10-28-15

Attendees:

Ameren: Don Shaver, Mike Wagstaff, John Patterson (phone), Tim Free,

Ken Beckman (phone)

WB Koester: Chris Atkinson, Bob Fisher

Geotechnology, Inc.: Jessie Hahn

Topics:

Safety/Housekeeping

No issues

• Chris to make sure to wash and scrape the parking lot each Friday and as necessary.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 10-26-15
 - Total = 10,075 hrs.
- Next week expected manpower
 - \circ WBK = 8 total this week, 12 total next week
 - o 5-8 hrs days approx. except Chris and operator will be on site whenever the Liner crew is working.
 - o Liner crew (National Lining Systems) is on site and weather permitting will begin liner deployment this week. They have 10 employees and will likely work 6 − 5, and may work Saturdays and Sundays, weather permitting.
 - o If Liner crew is working Sunday, Chris is to tell Don by Noon on Thursday.

Review old minutes and action items

- LAMAC has not been on site yet due to weather to locate the property boundaries of the borrow field.
- Archeological study has not been performed on field yet either.

Material Issues

No issues

Quality Control Issues

• Steve with Geotechnology, Inc will be on site today to be QC for the liner install.

Schedule Compliance

- Natinal Lining Systems on site today filling sand bags. Will evaluate with Geotechnology to see if Pond A or the Pond D tie in location is stable/dry enough to begin installation this week.
- Likely will take 1 week after obtaining the liner destructive test samples to get results.
- Chris has about 1,000 CY of material to remove from Pond B to complete.
- Looking to seed Coal yard, Pond C, Pond B and stockpile area outside fence October 30 if it is dry enough.
- Existing Pond B outfall is still being utilized. Pump from BA pond to Pond B outfall. Once the BA Pond Levee is breached and turned into an outfall the pumping will stop and Pond B outfall will be plugged and abandoned. Bob to submit plugging procedure.
- New Pond B outlet pipe has 8" of soil cover, Mike would like it shaped up and additional vegetative soil cover placed. Can also use geotextile with Rip Rap.
- Brandenberg may take 6-7 weeks for them to complete.

Cost and Budget Control

- Bob to submit request for EWO to place erosion control blanket on slopes of Pond B and C.
- Mike will send Bob's Excel file on the EWO for Excess Ash and additional off site borrow needs to Don and Tim for review.
- August invoice should be paid this week. September invoice has been submitted and should be paid in a couple of weeks.

Next Meeting Scheduled: November 4, 2015 at 9:00 CST

Action Items -


- Bob to submit request for EWO for Erosion Control Blanket
- Bob to submit procedure for plugging pipe at Pond B outfall.
- Mike will send Bob's Excel file on the EWO for Excess Ash and additional off site borrow needs to Don and Tim for review.
- Chris to check on National Lining's operator's qualifications. They are deploying with a skid steer.





GENERAL INFORMATION:	
Project Name: Hutsonville Ash Pond Closures Project Number: J019896.05 Project Client: Ameren	Representative: Jessie Hahn
TIME AND WEATHER CONDITIONS:	(-0.5) Lunch
Arrive: 0630 Depart: 1730 Trave	l: 0.00 Total: 10.50
AM Conditions: Clear	AM Temperature: 44 F
PM Conditions: Clear	DM Tomorrhum 50 F
CONTRACTORS, EQUIPMENT, AND PERSONNEL:	
Contractors: WB Koester, National Lining Systems, Br	andenberg
Equipment: WB Koester: 2 excavators, 2 bulldozers	
Personnel: WB Koester: 8 employees; NLS: 10 en	nployees
Visitors:	
MATERIALS USED, DELIVERIES, AND TESTING:	
Materials Used:	
Deliveries:	
Testing:	
CONSTRUCTION SITE LOCATIONS:	
Ash Pond A. See attached location drawing for more in	formation.
Geotechnology, Inc. Rep. Date	fullaila 11/2/2015 Geotechnology, Inc. Engineer Date

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment Details: 2 excavators (1 Caterpillar 320B, 1 Caterpillar 308E), 2 bulldozers with GPS (Caterpillar D6N LGP), 2 haul trucks (John Deere 400D), 1 water truck, 1 skid steer.
In the early morning for 1 hour, one excavator loaded rip rap into a haul truck and another excavator placed the rip rap at the new outfall inlet in the southeast corner of Ash Pond B.
One bulldozer graded Ash Pond B. One excavator loaded excess material at Ash Pond B into haul trucks. Two haul trucks moved the excess material to the former stockpile location outside the gate. One bulldozer graded the material placed at the former stockpile location.
One bulldozer tracked ash in the southeast corner of Ash Pond A to promote drying.
National Lining Systems:
Filled sand bags. Site was too wet to begin liner.








GENERAL I	NFORMATION:				
Project Nam Project Num Project Clien	ber: J019896.05		4	Representative: Jessie	Hahn
TIME AND V	NEATHER CONDITIONS:				(-0.0) Lunch
Arrive: 0630	Depart:	Travel:	0.00	Total: 8.00	
AM Condition	ns: Clear			AM Temperature: _46	F
PM Condition					F
CONTRACT	ORS, EQUIPMENT, AND PERSONN	VEL:			
Contractors:	WB Koester, National Lining System	ns, Bran	denberg		
Equipment:	WB Koester: 2 excavators, 2 bulld	lozers, 1	skidstee	r; NLS: 1 skidsteer	
Personnel: /isitors:	WB Koester: 8 employees; NLS:				
MATERIALS Materials Use Deliveries:	ed:				
esting:					
CONSTRUC	TION SITE LOCATIONS:				
sh Pond A.	See attached location drawing for m	ore info	mation.		
Portechnolog	// 10/30/205 Iv. Inc. Rep. Date	<u>C</u>	Mall	Marile.	10/2/20



Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment Details: 2 excavators (1 Caterpillar 320B, 1 Caterpillar 308E), 2 bulldozers with GPS (Caterpillar D6N LGP), 1 water truck, 1 skid steer.
Two bulldozers graded Ash Pond B.
Two excavators dug an anchor trench at the south side of Ash Pond A for the HDPE geomembrane.
One excavator moved the pumping sump at the Bottom Ash Pond away from the location of the anchor trench at the base of the east levee.
National Lining Systems:
Installed liner on Ash Pond A. See field notes for additional information.

10/30/2015









GENERAL INF	ORMATION:			
Project Name: Project Number Project Client:	Hutsonville Ash Pond r: J019896.05 Ameren	Closures	Representative: <u>Jess</u>	ie Hahn
TIME AND WE	ATHER CONDITIONS:			(-0.0) Lunch
Arrive: 0630	Depart: 1330	Travel: 0.00	Total: 7.00	
AM Conditions:	Clear		AM Temperature: 42	2 F
PM Conditions:	Clear		PM Temperature: _58	3 F
CONTRACTOR	RS, EQUIPMENT, AND	PERSONNEL:		
Contractors: V	/B Koester, National Lin	ing Systems, Brandenbe	rq	
_			ctor, 1 skidsteer; NLS: 1	skidsteer
Personnel: V	/B Koester: 5 employee	es; NLS: 10 employees		
Visitors:				
MATERIALS U	SED, DELIVERIES, AN	D TESTING:		
Materials Used:				
Deliveries:				
Testing:		***************************************		
rosting.				
CONSTRUCTIO	ON SITE LOCATIONS:			
CONSTRUCTIO	W SITE LOCATIONS:			
Ash Pond A, As	Pond B. See attache	d location drawing for mo	re information.	The state of the s
	-//1	. , //		
Geotechnology,	Inc Ren In	31/15 Aug	Mayor nology, Inc. Engineer	11/2/2019
peoteon intology,	ino. ivep.	ale Geolecni	rorogy, inc. Engineer	Date

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment Details: 2 excavators (1 Komatsu PC 350 LC, 1 Caterpillar 308E), 1 bulldozer with GPS (Caterpillar D6N LGP), 1 smooth drum roller (CA 251), 1 skid steer.
One bulldozer graded Ash Pond B.
Two excavators dug an anchor trench at the south side of Ash Pond A for the HDPE geomembrane.
The skidsteer cleaned the road.
National Lining Systems:
Installed liner on Ash Pond A. See field notes for additional information.







Photograph 1 A - Placing RCP culvert under the main access road near the northeast corner of Ash Pond A, looking south.



Photograph 2 A - Placing gravel over RCP culvert under the main access road near the northeast corner of Ash Pond A, looking south.



Photograph 3 - Loading out large cementitious material from the Ash Pond east levee, looking north.



Photograph 4 ^ - View of placing, grading, and compacting material from the Ash Pond Levee at the southwest corner of the Bottom Ash Pond, looking south.



Photograph 5 A - View of Ash Pond C, looking north, showing wet conditions after a rainy day on 10/27/2015.



Photograph 6 ^ - View of excavation of ditch between installed culverts at the intersection north of Ash Pond A, looking south.



Photograph 7 ^ - View of excavator moving soil to allow drainage of Ash Pond A looking west, showing wet conditions on Ash Pond A.



Photograph 8 ^ - View of National Lining Systems employees filling sand bags, looking northwest.



Photograph 9 ^ - View of installation of filter fabric and rip-rap at the RCP inlet at the southeast corner of Ash Pond B.



Photograph 10 ^ - View of loading out material from the southwest corner of Ash Pond B, looking southwest.



Photograph 11 ^ - View of placing and grading material at the former CCW stockpile outside the gate, looking north.



Photograph 12 A - View of testing trial seams on Ash Pond A, looking west.



Photograph 13 A - View of placing panels on Ash Pond A, looking southeast.



Photograph 14 ^ - View of new location for pumping sump at the Bottom Ash Pond, looking north.



Photograph 15 ^ - View of smooth-roller on the southwest corner of Ash Pond A, looking southwest.



Photograph 16 ^ - View of anchor trench excavation at the east levee of Ash Pond A, looking east.



Photograph 17 ^ - View of fusion-welding two HDPE geomembrane panels on Ash Pond A, looking west.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: November 18, 2015

SUBJECT: Weekly Summary Report for November 1, 2015 to November 7, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy. Temperature (^OF) lows ranged from 34 to 57^OF, and temperature highs ranged from 58 to 74^OF. No work was performed Friday, November 6, due to rain.

Construction Activities

Excess material from Ash Pond B was placed at the Bottom Ash Pond and into a stockpile at the southern side of the Coal Yard. Ash Pond B and the Bottom Ash Pond were graded.

WB Koester excavated an anchor trench for the HDPE geomembrane at Ash Pond A and the Bottom Ash Pond. After HDPE geomembrane placement, WB Koester backfilled the anchor trenches at Ash Pond A between seams.

Earth Images seeded the field outside the gate, the Coal Yard, Ash Pond B, and Ash Pond C.

National Lining Systems (NLS) placed, seamed, and tested 40 mil HDPE geomembrane on Ash Pond A.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 4 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Caterpillar 308E, 1 Hyundai 290), 3 dump trucks (John Deere 400D), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 water truck (Caterpillar 623B), 1 sheepsfoot roller (CA251), 1 smooth drum roller (CS-433E), and 1 skidsteer.

Ameren Energy Resources November 18, 2015 Page 2

J019896.05

WB Koester had 5 employees working on site: 2 laborers, 1 mechanic, and 2 equipment operators.

NLS had 10-11 employees working on site and 1 skidsteer.

Earth Images had 4 employees working on site and had 1 hydroseeder, 1 straw spreader, and 1 skidsteer on site.

Meetings

The weekly progress meeting was held on Wednesday, November 4, 2015. Refer to the meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

40 mil HDPE geomembrane and grass seed with straw were installed on the site.

Testing/Sampling

Testing of trial seams and non-destructive air testing of HDPE geomembrane seams were performed on site. Destructive samples of HDPE geomembrane seams were tested on site and then sent to an independent laboratory for further testing.

Signature of CQA Officer

Anna Saindon, P.E., R.G., Ph.D.

Geotechnology, Inc.







Deployed Marin			
Project Nam		Representative: Jessi	e Hahn
Project Num Project Clien	ber: J019896.05 t: Ameren		
	. Amoron		
TIME AND V	VEATHER CONDITIONS:		(-0.5) Lunch
Arrive: 0700	Depart:1630 Travel:	0.00 Total: 9.00	
AM Condition	ns: Clear	AM Temperature: 5	1 F
PM Condition	ns: Clear	PM Temperature: _6	6 F
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:		······································
Contractors:	WB Koester, National Lining Systems, Brande	enberg	
Equipment:	WB Koester: 2 excavators, 1 bulldozer, 1 had		kidsteer
Personnel:	WB Koester: 5 employees; NLS: 10 employe	ees	
Visitors:			
MATERIALS	USED, DELIVERIES, AND TESTING:		
	t.		
Materials Use	ed:		
	ed:		
Materials Use Deliveries: Testing:			
Deliveries:			
Deliveries: Festing:			
Deliveries: Testing:			
Deliveries: Testing: CONSTRUCT	FION SITE LOCATIONS:		
Deliveries: Testing: CONSTRUCT			
Deliveries: Testing: CONSTRUCT	FION SITE LOCATIONS:		
Deliveries: Testing: CONSTRUCT	FION SITE LOCATIONS:		
Deliveries: Testing: CONSTRUCT	FION SITE LOCATIONS:		11/5/20

Brandenburg:


Ongoing demolition of buildings.
WB Koester:
Equipment Details: 2 excavators (1 Komatsu PC 350 LC, 1 Caterpillar 308E), 1 bulldozer with GPS (Caterpillar D6N LGP), 1 haul truck (John Deere 400D), 1 skidsteer.
One tractor with scraper/roller box cleaned the roads and central site.
Two excavators dug an anchor trench at Ash Pond A for the HDPE geomembrane.
One bulldozer graded Ash Pond B. One excavator loaded out material from Ash Pond B. One haul truck transported the material to the Bottom Ash Pond. One bulldozer graded the material at the Bottom Ash Pond.
The skidsteer cleaned the road.
National Lining Systems:
Installed liner on Ash Pond A. See field notes for additional information.



DAILY REPORT DATE: 11/02/2015

GENERAL I	NFORMATION:	
Project Nam Project Num Project Clien	ber: J019896.05	Representative: Jessie Hahn
TIME AND V	VEATHER CONDITIONS:	(-0.5) Lunch
Arrive: 0700	Depart: 1700 Trave	I: 0.00 Total: 9.50
AM Condition	ns: Foggy, clearing by 1000	AM Temperature: 47 F
PM Condition		DM Terroretone 67 F
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:	WB Koester, National Lining Systems, Br	andenberg
Equipment:		, 1 haul truck, 1 skidsteer; NLS: 1 skidsteer
Personnel:	WB Koester: 8 employees; NLS: 10 em	ployees
Visitors:		
MATERIALS	USED, DELIVERIES, AND TESTING:	
Materials Use	ed:	
Deliveries:		
Testing:		
resung.		
	TION SITE LOCATIONS:	
Ash Pond A,	Ash Pond B, Coal Yard. See attached loc	ation drawing for more information.
Geotechnolog	11/2/2015	Malania 11/5/2015* Geotechnology, Inc. Engineer Date
	Lance to be	

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment Details: 2 excavators (1 Komatsu PC 350 LC, 1 Caterpillar 308E), 2 bulldozers with GPS (Caterpillar D6N LGP), 1 haul truck (John Deere 400D), 1 skidsteer.
One bulldozer graded Ash Pond B. One excavator loaded out material from Ash Pond B. One haul truck transported the material to a stockpile location at the southeast corner of the Coal Yard. One bulldozer graded the material at the Coal Yard.
The skidsteer cleaned the road.
National Lining Systems:
Installed liner on Ash Pond A. See field notes for additional information.






DATE: 11/03/2015

GENERAL INFORMATION: Project Name: Hutsonville Ash Pond Closures Project Number: J019896.05 Project Client: Ameren TIME AND WEATHER CONDITIONS: (-0.5) L Arrive: 0630 Depart:1700 Travel: 0.00 Total: 10.00 AM Conditions: Clear AM Temperature: 63 F PM Conditions: Clear PM Temperature: 76 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, National Lining Systems, Brandenberg Equipment: WB Koester: 1 tractor with scraper roller box, 1 bulldozer, 1 skidsteer; NLS: 1 skidsteers: Visitors: MATERIALS USED, DELIVERIES, AND TESTING:	
Project Number: J019896.05 Project Client: Ameren TIME AND WEATHER CONDITIONS: (-0.5) L Arrive: 0630 Depart:1700 Travel: 0.00 Total: 10.00 AM Conditions: Clear AM Temperature: 63 F PM Conditions: Clear PM Temperature: 76 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, National Lining Systems, Brandenberg Equipment: WB Koester: 1 tractor with scraper roller box, 1 bulldozer, 1 skidsteer; NLS: 1 skidsteer: WB Koester: 8 employees; NLS: 10 employees Visitors:	
Project Number: J019896.05 Project Client: Ameren TIME AND WEATHER CONDITIONS: (-0.5) L Arrive: 0630 Depart:1700 Travel: 0.00 Total: 10.00 AM Conditions: Clear AM Temperature: 63 F PM Conditions: Clear PM Temperature: 76 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, National Lining Systems, Brandenberg Equipment: WB Koester: 1 tractor with scraper roller box, 1 bulldozer, 1 skidsteer; NLS: 1 skidsteer: WB Koester: 8 employees; NLS: 10 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING:	
Project Client: Ameren TIME AND WEATHER CONDITIONS: (-0.5) L Arrive: 0630 Depart:1700 Travel: 0.00 Total: 10.00 AM Conditions: Clear AM Temperature: 63 F PM Conditions: Clear PM Temperature: 76 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, National Lining Systems, Brandenberg Equipment: WB Koester: 1 tractor with scraper roller box, 1 bulldozer, 1 skidsteer; NLS: 1 skidsteer: WB Koester: 8 employees; NLS: 10 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING:	
TIME AND WEATHER CONDITIONS: Arrive: 0630 Depart:1700 Travel: 0.00 Total: 10.00 AM Conditions: Clear AM Temperature: 63 F PM Conditions: Clear PM Temperature: 76 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, National Lining Systems, Brandenberg Equipment: WB Koester: 1 tractor with scraper roller box, 1 bulldozer, 1 skidsteer; NLS: 1 skidsteer: WB Koester: 8 employees; NLS: 10 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING:	
Arrive: 0630 Depart:1700 Travel: 0.00 Total: 10.00 AM Conditions: Clear AM Temperature: 63 F PM Conditions: Clear PM Temperature: 76 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, National Lining Systems, Brandenberg Equipment: WB Koester: 1 tractor with scraper roller box, 1 bulldozer, 1 skidsteer; NLS: 1 skidsteer: Personnel: WB Koester: 8 employees; NLS: 10 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING:	
AM Conditions: Clear AM Temperature: 63 F PM Conditions: Clear PM Temperature: 76 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, National Lining Systems, Brandenberg Equipment: WB Koester: 1 tractor with scraper roller box, 1 bulldozer, 1 skidsteer; NLS: 1 skidsteer: Personnel: WB Koester: 8 employees; NLS: 10 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING:	Lunch
PM Conditions: Clear PM Temperature: 76 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, National Lining Systems, Brandenberg Equipment: WB Koester: 1 tractor with scraper roller box, 1 bulldozer, 1 skidsteer; NLS: 1 skidsteer; Personnel: WB Koester: 8 employees; NLS: 10 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING:	
CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, National Lining Systems, Brandenberg Equipment: WB Koester: 1 tractor with scraper roller box, 1 bulldozer, 1 skidsteer; NLS: 1 skidsteer; NLS: 1 skidsteer; NLS: 1 skidsteer; NLS: 10 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING:	
CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: WB Koester, National Lining Systems, Brandenberg Equipment: WB Koester: 1 tractor with scraper roller box, 1 bulldozer, 1 skidsteer; NLS: 1 skidsteer; Personnel: WB Koester: 8 employees; NLS: 10 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING:	
Contractors: WB Koester, National Lining Systems, Brandenberg Equipment: WB Koester: 1 tractor with scraper roller box, 1 bulldozer, 1 skidsteer; NLS: 1 sk	
Personnel: WB Koester: 1 tractor with scraper roller box, 1 bulldozer, 1 skidsteer; NLS: 1 skidsteer; VIS: 1 skidsteer; NLS: 1 skidsteer;	
Equipment: WB Koester: 1 tractor with scraper roller box, 1 bulldozer, 1 skidsteer; NLS: 1 skidsteer;	
Personnel: WB Koester: 8 employees; NLS: 10 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING:	
Visitors: MATERIALS USED, DELIVERIES, AND TESTING:	
Visitors: MATERIALS USED, DELIVERIES, AND TESTING:	
MATERIALS USED, DELIVERIES, AND TESTING:	
	·····
Materials Used:	
Deliveries:	
Testing:	
CONSTRUCTION SITE LOCATIONS:	
Ash Pond A, Ash Pond B, field outside site gate. See attached location drawing for more information	n.
Firstell 11/3/15 In Such 11/5	1
Geotechnology, Inc. Rep. Date Geotechnology, Inc. Engineer Date	



Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment Details: One tractor with scraper roller box, 1 bulldozer with GPS (Caterpillar D6N LGP), 1 skidsteer.
One bulldozer graded Ash Pond B. One tractor with scraper/roller box graded the field outside the gate (former CCW stockpile). One skidsteer transported temporary culvert to a location adjacent to the potential borrow field in preparation for clearance to access the land.
The skidsteer cleaned the road.
National Lining Systems:
Installed liner on Ash Pond A. See field notes for additional information.
At 1000, Jessie Hahn and Steve Graham of Geotechnology talked with Khamkhoun Thayravanh of NLS and indicated that they would like destructs cut and tested so that they could be sent off on 11/03/15. Thayravanh indicated that destructs would be cut and tested after lunch.
Destructs were tested immediately after trial welds after lunch.





DATE: 11/04/2015

GENERAL INFORMATION:	
Project Name: Hutsonville Ash Pond Closures Project Number: J019896.05 Project Client: Ameren	Representative: Jessie Hahn
TIME AND WEATHER CONDITIONS:	(-0.5) Lunch
Arrive: 0630 Depart: 1700 Travel: 0.00	Total: 10.00
AM Conditions: Clear	AM Temperature: 63 F
PM Conditions: Clear	2017
CONTRACTORS, EQUIPMENT, AND PERSONNEL:	
Contractors: WB Koester, National Lining Systems, Brandenberg	9
Equipment: WB Koester: 1 trackhoe, 1 bulldozer, 1 skidsteer; Earth Images: 1 tractor, 1 hydroseeder, 1 straw sp	
Personnel: WB Koester: 5 employees; NLS: 11 employees; E	Earth Images: 4 employees.
Visitors:	
MATERIALS USED, DELIVERIES, AND TESTING:	
Materials Used:	
Deliveries:	
Testing:	
CONSTRUCTION SITE LOCATIONS: Ash Ponds A and B, Coal Yard, field outside gate. See attached	location drawing for more information.
Sinfer first	ology, Inc. Engineer Date



The formula of the formula of the first of t
Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment Details: 1 bulldozer with GPS (Caterpillar D6N LGP), 1 trackhoe, 1 skidsteer.
One backhoe excavated the vertical anchor trenches at the Ash Pond D slope.
One backhoe backfilled the anchor trench at Ash Pond A at specific locations, which were coordinated with National Lining Systems. Two laborers were present to remove larger pieces of cementitious material.
The skidsteer cleaned the road.
National Lining Systems:
Installed liner on Ash Pond A. See field notes for additional information.
At 1445, the skidsteer became stuck in the Ash Pond A subgrade adjacent to the access ramp location. The skidsteer was removed by WB Koester's bulldozer. The disturbed location was not covered by HDPE geomembrane.
Earth Images:
Earth Images seeded the field outside the gate and the Coal Yard.
Other:
The weekly progress meeting was held at 0900. See the meeting minutes for additional information.

Weekly Progress Meeting

Meeting Minutes

Date: 11-4-15

Attendees:

Ameren: Don Shaver, Mike Wagstaff, John Patterson (phone), Mike

Smallwood, Mike Bollinger

WB Koester: Chris Atkinson, Bob Fisher

Geotechnology, Inc.: Jessie Hahn

Topics:

Safety/Housekeeping

No issues

• Chris to make sure to wash and scrape the parking lot each Friday and as necessary.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 11-2-15
 - Total = 11,020 hrs.
- Next week expected manpower
 - \circ WBK = 5 total this week
 - 5-8 hrs days approx. except Chris and operator will be on site whenever the Liner crew is working.
 - National Lining 11 this week
 - Working 7 am to 5 pm.
 - Will work Saturday but not Sunday this week. Looking to complete by next Tuesday

Review old minutes and action items

- LAMAC has not been on site yet due to weather to locate the property boundaries of the borrow field.
- Archeological study has been performed on field, waiting on report from State

- Bob submitted EWO for additional erosion control blanket on slopes. Bob gave Mike W. sketch in meeting today.
- Bob needs to submit procedure for filling pond B outlet pipe with grout.
- Chris "task trained" National lining systems operator. Appears to be a very good operator per Chris and Don. The operator did sign into union on a project agreement.

Material Issues

No issues

Quality Control Issues

• Steve with Geotechnology, Inc will be on site today to be QC for the liner install.

Schedule Compliance

- Liner placement continuing. Should have Pond A "blacked out" by end of day today, will then continue with testing and repairs on Pond A and will also install liner at Pond D tie in likely tomorrow.
 - Jessie say the liner installation is going good after they adjusted their welder.
 - o A little behind on testing/repairs.
 - Gut feel is that testing/repairs can be complete by Friday Nov 13th.
- Archeological survey complete on borrow area. Waiting on results. Hopefully we will be good to go by early next week.
 - WBK will install gate to borrow area but will wait to strip topsoil.
- Seed Coal yard, Pond C, Pond B and stockpile area outside fence today.
- Existing Pond B outfall is still being utilized. Pump from BA pond to Pond B outfall. Once the BA Pond Levee is breached and turned into an outfall the pumping will stop and Pond B outfall will be plugged and abandoned. Bob to submit plugging procedure.
- Brandenberg may take 2 more weeks of pumping and then 2 weeks of grouting for them to complete. Still need to keep berm in Bottom Ash pond that whole time.

Cost and Budget Control

- Bob submitted October invoice to Mike W. this week.
- Mike still evaluating EWO for the excess ash and borrow soil.

Next Meeting Scheduled: November 11, 2015 at 9:00 CST

Action Items -

- Bob to submit procedure for plugging pipe at Pond B outfall.
- Don to look into getting new locks for new wells. All keyed the same.



Project Name	e: Hutsonville Ash Pond Closures ber: J019896.05	Representative: Jessie Hahn
Project Num Project Clien	t Ameron	_
Toject Olicii	. Aneiell	_
TIME AND V	VEATHER CONDITIONS:	(-0.5) Lund
Arrive: 0630	Depart: 1330 Travel: 0.00	Total: 7.00
AM Condition	ns: Cloudy	AM Temperature: 63 F
PM Condition	ns: Cloudy, Rain	PM Temperature: 68 F
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:	WB Koester, National Lining Systems, Earth Image	es, Brandenberg
Equipment:	WB Koester: 2 trackhoes, 1 skidsteer; NLS: 1 sk	kidsteer
	Earth Images: 1 tractor, 1 hydroseeder, 1 straw sp	
D 1		
Personnei:	WB Koester: 5 employees; NLS: 11 employees; I	Earth Images: 4 employees.
	WB Koester: 5 employees; NLS: 11 employees; I	
Visitors:		
Visitors: MATERIALS	USED, DELIVERIES, AND TESTING:	
Visitors: MATERIALS Materials Use	USED, DELIVERIES, AND TESTING:	
Personnel: Visitors: MATERIALS Materials Use Deliveries:	USED, DELIVERIES, AND TESTING:	
Visitors: MATERIALS Materials Use Deliveries:	USED, DELIVERIES, AND TESTING:	
Visitors: MATERIALS Materials Use Deliveries:	USED, DELIVERIES, AND TESTING:	
Visitors: MATERIALS Materials Use Deliveries:	USED, DELIVERIES, AND TESTING:	
Visitors: MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES, AND TESTING:	
MATERIALS Materials Use Deliveries: Festing:	USED, DELIVERIES, AND TESTING: ed: FION SITE LOCATIONS:	
MATERIALS Materials Use Deliveries: Testing:	ed:	
WATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES, AND TESTING: ed: FION SITE LOCATIONS:	
WATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES, AND TESTING: ed: FION SITE LOCATIONS:	
WATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES, AND TESTING: ed: FION SITE LOCATIONS:	



* 8 82
Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Equipment Details: 2 trackhoes, 1 skidsteer.
One backhoe excavated the anchor trench at the base of the Ash Pond D slope.
One backhoe backfilled the anchor trench at Ash Pond A at specific locations, which were coordinated with National Lining Systems. Two laborers were present to remove larger pieces of cementitious material.
One backhoe removed the access ramp onto the Ash Pond A at the edge of the liner.
The skidsteer cleaned the road.
National Lining Systems:
Installed liner on Ash Pond A. See field notes for additional information.
A rain day was called at 1315 and no further work was performed.
Earth Images:
Earth Images seeded Ash Pond B and Ash Pond C.



Project Name		ures	Representative:	Jessie Hahn
	per: J019896.05			
Project Clien	t: Ameren			
TIME AND W	/EATHER CONDITIONS:			(-0.0) Lun
Arrive: 0630	Depart: 0900	Travel: 3.00	Total:	6.00
AM Condition	s: Cloudy		AM Temperati	ure: 63 F
	ns:			ure:
	ORS, EQUIPMENT, AND PERS			
	WB Koester, National Lining S	ystems, Brandenberg		······································
Equipment:	WB Koester: 2 trackhoes, 1 s	kidsteer; NLS: 1 ski	dsteer	
Personnel:	WB Koester: 5 employees; NL	S: 11 employees	**************************************	
Cidolilici.	TTD ITOCATOL. U CITIPIOYEGA, ITE	ier i i omployodo		
		- Trompleyou		
Visitors:				
Visitors:	USED, DELIVERIES, AND TES	STING:		
Visitors:	USED, DELIVERIES, AND TES	STING:		
Visitors: MATERIALS Materials Use Deliveries:	USED, DELIVERIES, AND TES	STING:		
Visitors: MATERIALS Materials Use	USED, DELIVERIES, AND TES	STING:		
Visitors: MATERIALS Materials Use Deliveries:	USED, DELIVERIES, AND TES	STING:		
Visitors: MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES, AND TES	STING:		
Visitors: MATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES, AND TES	STING:		
WATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES, AND TES	STING:		
WATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES, AND TES	STING:		
WATERIALS Materials Use Deliveries: Testing:	USED, DELIVERIES, AND TES	STING:		


Brandenburg:		
Ongoing demolition of buildings.		
WB Koester:		
Rain day. No work performed.		
National Lining Systems:		
Rain Day. No work performed.		



DAILY REPORT DATE: 11/07/2015

4 - 2 - 2 - 2 - 2 - 2 - 2 - 2 - 2 - 2 -							
GENERAL I	NFORMATION:				<u> </u>		
Project Name Project Num	e: Hutsonville A ber: J019896.05	sh Pond Closures			Representative:	Cassa	ndra Baresel
Project Clien	Market Anna Company of the Company o						
	VEATHER CONDI						(-0.5) Lunch
Arrive: 0700	Depart:	1630	Travel: 0	0.00	Total:	9.00	
AM Conditions: Clear				AM Temperat	ure: 49	Ë	
PM Condition	is: Clear						
		T, AND PERSONI			<u> </u>		
Contractors:	WB Koester, Nat	ional Lining Syster	ms. Brander	nbera			
Equipment:	WB Koester:						
Personnel:	WB Koester: 1 e	mployees; NLS:	11 employe	9es			
Visitors:							
MATERIALS	USED, DELIVER	ES, AND TESTIN	G:	, , , , , , , , , , , , , , , , , , ,			at the same of the
Materials Use	d:	-					
Deliveries:	special and the second						
Testing:							
CONSTRUCT	ION SITE LOCAT	IONS:					
Ash Pond A, E	Bottom Ash Pond.	See attached loc	ation drawir	ng for m	ore information.		
	1151	,		1	. 1		
mill		11/18/1		min	A la A	₹.	11/18/15
Seotechnology	y, Inc. Rep.	Date /	Geote	chnolog	y, Inc. Engineer	-	Date

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
National Lining Systems:
Repaired liner and ran air test on Ash Pond A. Ran air test on Ash Pond D slope. See field notes for additional information.





Photograph 1 A - Preparation of surface before HDPE geomembrane installation on the east slope of Ash Pond A, facing north.



Photograph 2 A - Excavating drainage swale in Ash Pond B, looking south.



Photograph 3 A - Anchor trench excavation at the northeast corner of Ash Pond A, looking north.



Photograph 4 A - Excess material excavation in Ash Pond B, looking south.



Photograph 5 A - Material placement at the Bottom Ash Pond, looking north.



Photograph 6 A - Trial fusion weld tests on Ash Pond A.



Photograph 7 A - Fusion welding HDPE geomembrane on Ash Pond A, looking northeast.



Photograph 8 A - Placing excess material from Ash Pond B into a stockpile in the south corner of the Coal Yard, looking west.



Photograph 9 A - Preparing the Coal Yard for seeding, looking west.



Photograph 10 A - Spreading straw over the seeded Coal Yard, looking northeast.



Photograph 11 A - Placing HDPE geomembrane on the Ash Pond D slope, looking northeast.



Photograph 12 A - Backfill material placement in the anchor trench.



Photograph 13 A - Excavating the access ramp to Ash Pond A.



Photograph 14 ^ - Preparing the Ash Pond D slope HDPE geomembrane for the tie-in to the existing Ash Pond D HDPE geomembrane, looking northeast.



Photograph 15 A - View of Ash Pond A from 1900 Avenue, looking northeast.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: November 18, 2015

SUBJECT: Weekly Summary Report for November 9, 2015 to November 13, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy. Temperature (${}^{O}F$) lows ranged from 26 to 42 ${}^{O}F$, and temperature highs ranged from 53 to 70 ${}^{O}F$.

Construction Activities

Bottom Ash Pond levee material was used to backfill the anchor trench at the Ash Pond D slope and the Bottom Ash Pond was graded. The fencing around the site parking area was removed.

After HDPE geomembrane placement, WB Koester backfilled the anchor trenches at Ash Pond A and the Ash Pond D slope.

National Lining Systems (NLS) placed, seamed, and tested 40 mil HDPE geomembrane on Ash Pond A and the Ash Pond D north slope.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 4 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC, 1 Caterpillar 308E, 1 Hyundai 290), 3 dump trucks (John Deere 400D), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 water truck (Caterpillar 623B), 1 sheepsfoot roller (CA251), 1 smooth drum roller (CS-433E), and 1 skidsteer.

Ameren Energy Resources November 18, 2015 Page 2

J019896.05

WB Koester had 4-5 employees working on site: 1-2 laborers, 1 mechanic, and 2 equipment operators.

NLS had 11 employees working on site and 1 skidsteer.

Meetings

The weekly progress meeting was held on Wednesday, November 11, 2015. Refer to the meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

40 mil HDPE geomembrane and grass seed with straw were installed on the site.

Testing/Sampling

Testing of trial seams and non-destructive air testing of HDPE geomembrane seams were performed on site. Destructive samples of HDPE geomembrane seams were tested on site and then sent to an independent laboratory for further testing. Non-destructive vacuum box testing was conducted at HDPE extrusion welds on site and spark testing was conducted at boots on HDPE vents on Ash Pond A.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





GENERAL IN	IFORMATION:		
E	er: J019896.05	res	Representative: Jessie Hahn
Project Client	: Ameren	*	
TIME AND W	EATHER CONDITIONS:		(-0.0) Lunc
Arrive: 0630	Depart:1700	Travel: 0.00	Total: 10.50
AM Condition	s: Clear		AM Temperature: 49 F
PM Condition	. 01		
CONTRACTO	DRS, EQUIPMENT, AND PERSO	ONNEL:	
Contractors:	WB Koester, National Lining Sys	stems, Brandenberg	
Equipment:	WB Koester: 1 excavator		
		•	
Personnel:	WB Koester: 5 employees; NL	S: 11 employees	
Visitors:			
MATERIALS	USED, DELIVERIES, AND TEST	TING:	
Materials Use	d:		
Deliveries:			
Testing:			
CONSTRUCT	ION SITE LOCATIONS:		
Ash Pond A, E	ottom Ash Pond. See attached	location drawing for	more information.
, <u> </u>			4
and the second s	///		Clark 11/13/201
Geotechnology	Inc Rep Date	Centechnol	logy Inc. Engineer Date

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Installed gate in fence north of Ash Pond A for access to borrow field. Removed fencing north of the construction trailers.
National Lining Systems:
Installed, repaired, and tested liner on Ash Pond A. Repaired and tested liner on the Ash Pond D slope. See field notes for additional information.

THE STATE OF THE S ASH POND A BASE GRUDING - 12,442 CV (CUT) / 76,279 CV (FILL)
ASH POND B REMOVAL - 12,351 CV (CUT)
ASH POND C REMOVAL - 9,399 CV (CUT)
BOTTOM ASH REMOVAL - 2,142 CV (CUT)
COM, YAND SPOULS REDUXAL, 12" EETIH - 12,895 CV (CUT) COM, WIGO DEP WITH CIEM SITE. - 12,285 CT (ECHRON)
COM, WIGO SEEDING & MUCHING - 73 ACRES
CEMPERATE FROM DE 22,886 SSLT.
ASH POND B. 22,886 SSLT.
ASH POND C. 10,437 SSLT. TOTAL PANH: 90,619 CY (CUT) / 76,379 (FILL) APPROX. BALANCE WITH 18% SHRINKAGE -BOTTOM ASH BASIN: REMOVE ASH TO APPROX, CONTOURS SHOWN (CREATED FROM 1969 DESIGN DRAMINGS) ESTIMATED QUANTITIES, THIS SHEET: DING STE 24X35 SUB CASSS ASH POND D - CLOSED 2012 11/9/2015 ASH POND C INTERIN POND B. REMOVE ASH AND GEOMEMBRANE, BOTTOM ELEY, APPROX, 448.0 COAL YARD STORAGE AREA: REMOVE 1' OF EXISTING SPOILS AND REPLACE WITH CLEAN SOIL MATERALS Testing/Repair/Installing-HDPE Geomembrane OLEAN CLOSURE PLAN Uninstall Fencing
 Install Gate S-XXX-004



DAILY REPORT DATE: 11/10/2015

GENERAL II	NFORMATION:	
	per: J019896.05	Representative: Jessie Hahn
Project Clien	t: Ameren	
TIME AND W	/EATHER CONDITIONS:	(-0.0) Lunch
Arrive: 0630	Depart:1700 Trav	vel: 0.00 Total: 10.50
AM Condition	ns: Clear	AM Temperature: 49 F
PM Condition		DM Townsorthus 50 F
CONTRACTO	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:	WB Koester, National Lining Systems, Bra	andenberg
Equipment:	WR Koester: 1 excavator	
D	WD K	
Personnel: Visitors:	WB Koester: 5 employees; NLS: 11 em	ployees
V 151(013.		
MATERIALS	USED, DELIVERIES, AND TESTING:	
Materials Use	ed:	
Deliveries:		
Testing:		
CONSTRUCT	TION SITE LOCATIONS:	
Ash Pond A, E	Bottom Ash Pond. See attached location of	drawing for more information.
- A 1	11/10/15	anthlasta 11/13/2015
Geotechnolog		Geotechnology, Inc. Engineer Date

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Filled geomembrane anchor trench at the Bottom Ash Pond. Removed fencing north of the construction trailers.
National Lining Systems:
Repaired and tested liner on Ash Pond A. See field notes for additional information.



GENERAL II	NFORMATION: e: Hutsonville Ash Pond Closures	Representative: Jessie Hahn
	ber: J019896.05	
TIME AND V	VEATHER CONDITIONS:	(-0.0) Lunch
Arrive: 0630	Depart:1700 Travel: 0.00	Total: 10.50
AM Condition	ns: Clear, windy	AM Temperature: 49 F
PM Conditions: Cloudy, windy		
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:	WB Koester, National Lining Systems, Brandenberg	
Equipment:	WB Koester: 1 excavator	
Personnel:	WB Koester: 4 employees; NLS: 11 employees	
Visitors:		
MATERIALS	USED, DELIVERIES, AND TESTING:	
Materials Use	ed:	
Deliveries:		
Testing:		
CONSTRUCT	TION SITE LOCATIONS:	
Ash Pond A, I	Bottom Ash Pond. See attached location drawing for	more information.
		tel 1
The Ale	Halm 11/11/2015 fine	March 11/13/2013
Seotechnolog	ý/Inc. Rep. / Dáte Geotechno	logy, Inc. Engineer Date



Brandenburg:		
Ongoing demolition of buildings.		
WB Koester:		
Filled geomembrane anchor trench at select locations around Ash Pond A.		
National Lining Systems:		
Repaired and tested liner on Ash Pond A. See field notes for additional information.		
Other:		
The weekly progress meeting was held at 0900. See the meeting minutes for additional information.		

Weekly Progress Meeting

Meeting Minutes

Date: 11-11-15

Attendees:

Ameren: Don Shaver, Mike Wagstaff (phone), Tim Free

WB Koester: Chris Atkinson, Greg Head

Geotechnology, Inc.: Jessie Hahn

Topics:

Safety/Housekeeping

No issues

• Chris to make sure to wash and scrape the parking lot each Friday and as necessary.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 11-9-15
 - au Total = 11,859 hrs.
- Next week expected manpower
 - \circ WBK = 5 total this week
 - 5-8 hrs days approx. except Chris and operator will be on site whenever the Liner crew is working.
 - National Lining 11 this week
 - Working 7 am to 5 pm.
 - Looking to complete by end of week.

Review old minutes and action items

- Archeological study has been performed on field, waiting on report from State
- Bob needs to submit procedure for filling pond B outlet pipe with grout.
 - o Submitted and Mike W. approved.

Material Issues

No issues

Quality Control Issues

- Liner testing and repairs is ongoing
- Soil from Bottom ash pond levee will need to be tested prior to placing on liner at Pond D tie in.

Schedule Compliance

- Liner testing/repairs ongoing. Should be complete by end of week.
- Archeological survey complete on borrow area. Waiting on results.
 - o WBK installed gate to borrow area but will wait to strip topsoil.
- Existing Pond B outfall is still being utilized. Pump from BA pond to Pond B outfall. Once the BA Pond Levee is breached and turned into an outfall the pumping will stop and Pond B outfall will be plugged and abandoned. Should happen this week.
- Liner at Pond D tie in is complete. Waiting on environmental testing of Bottom Ash levee soil prior to filling on top of liner at this location.
- Chris demolished the remaining existing fence around the office trailers and parking areas.
- Brandenberg may take 2 more weeks of pumping and then 2 weeks of grouting for them to complete. Still need to keep berm in Bottom Ash pond that whole time.

Cost and Budget Control

Mike still evaluating EWO for the excess ash and borrow soil.
 Hoping to have approval by next week.

Next Meeting Scheduled: November 18, 2015 at 9:00 CST

Action Items - None.



GENERAL I	NFORMATION:			
Project Nam	e: Hutsonville Ash Pond Closure	6	Representative: Jess	io Hobo
	ber: J019896.05	S	. Nepresentative. Jess	панн
Project Clien		****	-	
			-	
TIME AND V	VEATHER CONDITIONS:			(-0.0) Lunch
Arrive: 0630	Depart:1700	Travel: 0.00	Total: 10.56)
AM Condition	ns: Clear, windy		AM Temperature:	49 F
PM Condition	ns: Clear, windy			
CONTRACT	ORS, EQUIPMENT, AND PERSON	NNEL:		
Contractors:	WB Koester, National Lining Syste	ems, Brandenberg		
Equipment:	WB Koester: 1 excavator, 1 bulld	ozer		
Personnel:	WB Koester: 3 employees; NLS:	: 11 employees		
Visitors:				
MATERIALS	USED, DELIVERIES, AND TESTI	NG:		
Materials Use	ed:			
Deliveries:				
			-	
Testing:			-	·-
rooting.	-			
CONSTRUCT	TION SITE LOCATIONS:			
Ash Dond A I	Pottom Ash Dand Con attacked to			
ASII FOIIG A, I	Bottom Ash Pond. See attached lo	cation drawing for	more information.	**
Name of Section 2		A	600	
Keste	Hal 11/12/20	15 Mush	Mule	11/17/75
3entechnolog	y Inc Ren Date	Gootoohno	logy Inc Engineer	Doto

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Graded Bottom Ash Pond Levee material at the east end of the Bottom Ash Pond.
National Lining Systems:
Repaired and tested liner on Ash Pond A. See field notes for additional information.
·




Project Name	e: Hutsonville Asi	h Pond Closures		Representative:	lessie Hohn
Project Num	ber: J019896.05	TT ONG Closures		representative.	Jessie Halli
Project Clien	t: Ameren				
TIME AND V	VEATHER CONDIT	IONS:			(-0.0) Lunc
Arrive: 0630	Depart:1	500	Travel: 3.00	Total:	11.50
AM Condition	ns: Clear			AM Temperate	ure: 45 F
PM Condition	ns: Clear, windy				
CONTRACT	ORS, EQUIPMENT	, AND PERSONN	IEL:	 -	
Contractors:	WB Koester, Natio	nal Lining System	ns, Brandenberg		
Equipment:	WB Koester: 1 be	ulldozer			
Personnel:	WB Koester: 4 en	nployees; NLS:	11 employees	VA25	
Visitors:					
MATERIAI S	USED, DELIVERIE	S AND TESTING	2:		
MAI EI (MEO	OOLD; DLEIVERIE				
Materials Use	d:				
	ed:	<u> </u>			·
Materials Use Deliveries:	ed:				
	ed:				
Deliveries:	ed:				
Deliveries:					
Deliveries: Testing:	TION SITE LOCATION				
Deliveries: Testing: CONSTRUCT		ONS:			
Deliveries: Testing: CONSTRUCT	TION SITE LOCATION	ONS:			
Deliveries: Festing: CONSTRUCT	TION SITE LOCATION	ONS:			
Deliveries: Testing: CONSTRUCT	TION SITE LOCATION	ONS:			11/12/05



Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Graded Bottom Ash Pond levee material at the east end of the Bottom Ash Pond.
Installed safety signage under power lines in anticipation of access to the borrow field north of site.
Spread additional straw on seeded ground where it had been displaced by high winds.
National Lining Systems:
Repaired and tested liner on Ash Pond A. Spark tested the seven piezometer boots on Ash Pond A. See field notes for additional information.

ASH FROM DECEMBER 22442 OY (DUT) / 78,379 OY (FILL)
ASH FROM DEMONAL 2812 OY (DUT)
ASH FROM CERBONAL 28140 OY (DUT)
COM, VRED SPOILS REMONAL 12,145 OY (DUT)
COM, VRED SPOILS REMONAL 12, DEPTH 12,185 OY (CUT) COAL YARD CAP WITH CLEAN SOIL - 12,695 CY (BORROW) COM. WRO SEEMING & MILICHING - 73 ACRES
CECIMEMENT FEMANY.
ASH POND B. 22.886 SQ.YD.
ASH POND C. 10,437 SQ.YD. TOTAL RAW: 90,819 CY (CUT) / 78,379 (FILL) APPROX. BALANCE WITH 18X SHRINKAGE -BOTTOM ASH BASIN: REMOVE ASH TO APPROX. CONTOURS SHOWN (CREATED FROM 1969 DESIGN DRAWINGS) ESTIMATED QUANTITIES, THIS SHEET: ASH POND D - CLOSED 2012 Grading
Testing and Repairs
(Dispersed) CLEAN CLOSURE PLAN ASH POND A BASE GRADE
REGRADE REMAINING ASH
AND PLACE FILL FROME
ASH POND B
ASH POND C
BOTTOM ASH SLUCE BASIN
COAL YARD SPONS





Photograph 1 ^ - View of excavator removing fencing around the parking area on site, looking north.



Photograph 2 A - View of bulldozer grading material in the Bottom Ash Pond.



Photograph 3 A - View of extrusion welding boots on a vent pipe in ash Pond A with a wire in place for spark testing.



Photograph 4 A - View of Ash Pond A from the north corner, looking south.



Photograph 5 A - View of Ash Pond A from the southwest corner, looking northeast.



Photograph 6 A - View of Ash Pond A from the southeast corner, looking northwest.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: November 25, 2015

SUBJECT: Weekly Summary Report for November 16, 2015 to November 21, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy. Temperature (^oF) lows ranged from 25 to 48^oF, and temperature highs ranged from 49 to 65^oF.

Work was not performed on November 17 or November 18 due to rainy conditions.

Construction Activities

Ash Pond D protective cover material was placed over exposed Ash Pond D HDPE geomembrane. Bottom Ash Pond levee material was placed as protective cover over the HDPE geomembrane at the Ash Pond D Slope.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 2 excavators (1 Caterpillar 320B and 1 Komatsu PC 350 LC), 3 haul trucks (John Deere 400Ds), 2 bulldozers (Caterpillar D6N LGPs with GPS), 1 water truck (Caterpillar 623B), 1 skidsteer.

WB Koester had 4-7 employees working on site: 1 laborer, 1 mechanic, and 2-5 equipment operators.

Ameren Energy Resources November 25, 2015 Page 2

J019896.05

Meetings

The weekly progress meeting was held on Wednesday, November 18, 2015. Refer to the meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Soil from the Bottom Ash Pond levee was used as protective cover for the HDPE geomembrane at the Ash Pond D Slope.

Testing/Sampling

Jessie Hahn (Geotechnology, Inc.) obtained CQA conformation samples before placement of borrow field soil began due to concern about the sand content of the soil.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





DAILY REPORT

DATE: <u>11/16/2015</u>

GENERAL INFORMATION:	
Project Name: Hutsonville Ash Pond Closures Project Number: J019896.05	Representative: Jessie Hahn
Project Client: Ameren	- -
TIME AND WEATHER CONDITIONS:	(-0.0) Lunch
Arrive: 0900 Depart:1400 Travel: 3.00	Total: 8.00
AM Conditions: Cloudy, light rain	AM Temperature: 48 F
PM Conditions: Cloudy, rain	5117
CONTRACTORS, EQUIPMENT, AND PERSONNEL:	
Contractors: WB Koester, Brandenberg	
Equipment: WB Koester: 1 bulldozer, 1 excavator	
Personnel: WB Koester: 4 employees	
Visitors:	
MATERIALS USED, DELIVERIES, AND TESTING:	
Materials Used:	
Deliveries:	
Testing:	
CONSTRUCTION SITE LOCATIONS:	
Ash Pond C, Bottom Ash Pond. See attached location drawing fo	r more information
The state of Determinent State of State	Thore information.
Jestefah 11/16/2015 Mm/	Maish 11/16/15
Geotechnology, Inc. Rep. / Date Geotechno	plogy Inc Engineer Data



Brandenburg:			
Ongoing demolition of buildings.			
WB Koester:		- 19 mm to 1000 mm	
Replaced previously removed prot	ective cover onto Ash Pon	d D liner material.	
Spread additional straw on seeded tracked seeded ground to reduce e	d ground in Ash Pond C wherosion by the rain.	nere it had been displaced by wind	and
			2

11/16/2015 1/00-XXX-S -BOTTOM ASH BASIN: REMOVE ASH TO APPROX. CONTOURS SHOWN (CREATED FROM 1969 DESIGN DRAWINGS) BOTTOM ASH POND COAL YARD STORAGE AREA: REMOVE 1' OF EXISTING SPOILS AND REPLACE WITH CLEAN SOIL MATERIALS ESTIMATED QUANTITIES, THIS SHEET: ASH POND A BMSE GRADING — 32.442 CY (CUT) / 76.379 CY (FILL)
ASH POND 8 REJOUL — 12.331 CY (CUT)
ASH POND 8 REJOUL — 9.888 CY (CUT)
BOTTOM ASH EXEM — 9.888 CY (CUT)
COAL YARD SPOILS REJOUNL 12 (SPITH — 12.895 CY (CUT) TOTAL RAW: 90,619 CY (CUT) / 76,379 (FILL) APPROX. BALANCE WITH 18% SHRINKAGE COAL YARD CAP WITH CLEAN SOIL - 12,695 CY (BORROW)

COAL YARD SECOING & MULCHING - 7.9 ACRES) COMEMBRANE REMOVAL:

GEOMEMBRANE REMOVAL:

SSH POND D: 22,899 SQ.YD.

ASH POND C: 10,437 SQ.YD.

GEOMEMBRANE RISTALLITION:

ASH POND D: 55,382 SQ.YD.

LSSH POND D: 75,382 SQ.YD.

LSSH POND D/BOTTOM ASH POND INTERFACE: 2000 SQ.YD. ASH POND A BASE GRADE-REGRADE REMAINING ASH AND PLACE FILL FROM: ASH POND B ASH POND C BOTTOM ASH SLUICE BASIN COAL YARD SPOILS ASH POND C -ASH POND C: REMOVE ASH AND GEOMEMBRANE BOTTOM ELEV. APPROX, 445.0 Replaced Ash Pond D Protective Cover Spread straw and tracked soil to prevent erosion ASH POND D - CLOSED 2012 -INTERIM POND B: REMOVE ASH AND GEOMEMBRANE, BOTTOM ELEV. APPROX, 448.0 1 CLEAN CLOSURE PLAN SCALE CLEAN CLOSURE-ASH MOVING PLAN CONSTRUCTION PLANS FOR THE CLOSURE OF ASH PONDS A. B. C. AND BOTTOM ASH PONDS SITE: HUTSONVILLE POWER STATION S-XXX-004



DAILY REPORT DATE: 11/17/2015

Project Nam Project Num Project Clien	ber: J019896.05	Representative: <u>J</u> 	essie Hahn
TIME AND V	VEATHER CONDITIONS:		(-0.0) Lunch
Arrive: -	Depart: - Travel: 0.00	Total: -	
AM Condition	ns: Cloudy, rain	AM Temperature:	48 F
PM Condition	ns: Cloudy, rain		62 F
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:		
Contractors:	Brandenberg		
Equipment:	WB Koester: -	·	
Personnel:	WB Koester: -		
Visitors:			
MATERIALS	USED, DELIVERIES, AND TESTING:		
Materials Use	ed:		
Deliveries:			
Testing:			
CONSTRUCT	TION SITE LOCATIONS:		
JONOT ROOT	ION ONE EGOATIONS.		
Rain day No	work performed on site.		
toni day. No			
tani day. 110			
ia dayto	- 1/17/2015	. h l . l	11/17/201

Brandenburg:	
Ongoing demolition of buildings.	
WB Koester:	
Rain day. Work was not performed on site.	



DAILY REPORT

DATE: <u>11/18/2015</u>

GENERAL I	NFORMATION:			
Project Nam Project Num Project Clier	ber: <u>J01989</u> 6.05	Closures	Representative: <u>J</u>	essie Hahn
TIME AND V	VEATHER CONDITIONS:			(-0.0) Lund
Arrive: 0615	Depart: 1315	Travel: 0.00	Total: 7.00	
AM Condition	ns: Cloudy, rain		AM Temperature:	61 F
PM Condition	an Olaveli		<u> </u>	63 F
CONTRACT	ORS, EQUIPMENT, AND P	ERSONNEL:		-
Contractors:	Brandenb er g			
Equipment:	MID IZ			
Personnel:	WB Koester: -			
Visitors:				
MATERIALS	USED, DELIVERIES, AND	TESTING:		
Materials Use	d:			
Deliveries:				
Testing:				
CONSTRUCT	ION SITE LOCATIONS:			
ONOTROCI	ION SITE LOCATIONS.			
Rain day. No	work performed on site.			
And in	7/2 n/14	3/2015 Ism	hD-I	ulal.
eotechnolog	y, Inc. Rep. Dat		ology, Inc. Engineer	77/8/201

Brandenburg:	
Ongoing demolition of buildings.	
WB Koester:	
Rain day. Work not performed on site.	
Other:	
The weekly progress meeting was held at 0900.	See the meeting minutes for additional information.

Weekly Progress Meeting

Meeting Minutes

Date: 11-18-15

Attendees:

Ameren: Don Shaver, Ken Beckman (phone), Mike Wagstaff (phone), Tim

Free

WB Koester: Chris Atkinson, Bob Fisher

Geotechnology, Inc.: Jessie Hahn

Topics:

Safety/Housekeeping

No issues

• Chris to make sure to wash and scrape the parking lot each Friday and as necessary.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 11-16-15
 - Total = 12,466 hrs.
- Next week expected manpower
 - WBK = depending on weather, 2 to 12 total

Review old minutes and action items

- Archeological study has been performed on field, ok to proceed with borrow in field
- Update on EWO's on VP desk waiting on approvals, should be approved in couple of days.
- Mike to send Bob SWPPP manual

Material Issues

No issues

Quality Control Issues

Liner testing and repairs is done

• Soil from Bottom ash pond levee is being tested. Waiting on results prior to placing on liner at Pond D tie in.

Schedule Compliance

- Liner at Pond D tie in is complete. Waiting on environmental testing of Bottom Ash levee soil prior to filling on top of liner at this location.
- 3" of rain this week, waiting on it to dry prior to hauling Borrow
- Erosion in pond C around box culverts. Needs to be repaired. Don to send Mike W. pictures to determine if we should add additional rip rap.
- Brandenberg pumping until week of Dec. 7th. Still need to keep berm in Bottom Ash pond that whole time.
- Seeding/blanket placement will be in Spring. Permanent fence install will be in Spring after Brandenberg finished with building demo.
- Discussion on how far to go with cover soil this year. Bob to revise schedule to show anticipated production, working Saturdays, Sundays, and day after Thanksgiving and don't take into account any rain days.
- Bob to submit a cost to work premium time days.

Cost and Budget Control

• Waiting on EWO approval.

Next Meeting Scheduled: November 25, 2015 at 9:00 CST

Action Items -

- Don to send Mike pictures of Erosion at Pond C box culverts.
- Bob to send Mike revised schedule showing working Saturdays, Sundays and day after thanksgiving.
- Bob to send Mike cost to work premium times.




DAILY REPORT DATE: 11/19/2015

TIME AND WEATHER CONDITIONS: Arrive: 0615 Depart: 1500 Travel: 0.00 Total: 8.75 AM Conditions: Clear AM Temperature: 46 F PM Conditions: Clear PM Temperature: 51 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: Brandenberg, WB Koester Equipment: WB Koester: 1 excavator, 2 bulldozers, 2 tractors with scraper boxes, 2 haul trucks, 1 skidsteer. Personnel: WB Koester: 7 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Testing: CONSTRUCTION SITE LOCATIONS:	Project Num Project Clier	e: Hutsonville Ash Pond Cloper: J019896.05 t: Ameren	sures	Representative:	Jessie Hahn
AM Conditions: Clear AM Temperature: 46 F PM Conditions: Clear PM Temperature: 51 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: Brandenberg, WB Koester Equipment: WB Koester: 1 excavator, 2 bulldozers, 2 tractors with scraper boxes, 2 haul trucks, 1 skidsteer. Personnel: WB Koester: 7 employees Wisitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Testing:	TIME AND V	EATHER CONDITIONS:			(-0.0) Lunc
PM Conditions: Clear PM Temperature: 51 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: Brandenberg, WB Koester Equipment: WB Koester: 1 excavator, 2 bulldozers, 2 tractors with scraper boxes, 2 haul trucks, 1 skidsteer. Personnel: WB Koester: 7 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Testing:	Arrive: 0615	Depart: 1500	Travel: 0.00	Total: 8.75	
PM Conditions: Clear PM Temperature: 51 F CONTRACTORS, EQUIPMENT, AND PERSONNEL: Contractors: Brandenberg, WB Koester Equipment: WB Koester: 1 excavator, 2 bulldozers, 2 tractors with scraper boxes, 2 haul trucks, 1 skidsteer. Personnel: WB Koester: 7 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Deliveries: Testing:	AM Condition	s: Clear		AM Temperature:	46 F
Contractors: Brandenberg, WB Koester Equipment: WB Koester: 1 excavator, 2 bulldozers, 2 tractors with scraper boxes, 2 haul trucks, 1 skidsteer. Personnel: WB Koester: 7 employees Wisitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Testing:	PM Condition				51 F
Equipment: WB Koester: 1 excavator, 2 bulldozers, 2 tractors with scraper boxes, 2 haul trucks, 1 skidsteer. Personnel: WB Koester: 7 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Testing:	CONTRACT	ORS, EQUIPMENT, AND PEF	RSONNEL:		
Equipment: WB Koester: 1 excavator, 2 bulldozers, 2 tractors with scraper boxes, 2 haul trucks, 1 skidsteer. Personnel: WB Koester: 7 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Testing:	Contractors:	Brandenberg, WB Koester			
1 skidsteer. Personnel: WB Koester: 7 employees Visitors: MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Testing:			bulldozers, 2 tractors	with scraper boxes. 2	2 haul trucks.
WATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Festing:					,
MATERIALS USED, DELIVERIES, AND TESTING: Materials Used: Deliveries: Festing:	Personnel:	WB Koester: 7 employees			
Materials Used: Deliveries: Festing:	Visitors:				
Materials Used: Deliveries: Festing:					
Deliveries: Testing:	MATERIALS	USED, DELIVERIES, AND T	ESTING:		
Deliveries: [Testing:	Materials Use	d:			
	Deliveries:				
CONSTRUCTION SITE LOCATIONS:	Deliveries:				
CONSTRUCTION SITE LOCATIONS:					
CONSTRUCTION SITE LOCATIONS:					
	Testing:	ION SITE LOCATIONS:			
	Testing:	ION SITE LOCATIONS:			
	Testing:	ION SITE LOCATIONS:			
	Testing:	ION SITE LOCATIONS:			
	Testing:	ION SITE LOCATIONS:			
Geotechnology, Inc. Rep. Date Geotechnology, Inc. Engineer Date	Testing:	Mah Wal		Man	11/23/



DAILY REPORT DATE: 11/19/2015

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Constructed road to borrow field. Scraped topsoil off of the borrow field with two tractors with scraper boxes.
At 0900, Chris Atkinson (WB Koester) dug an observation pit in the borrow field and expressed concern to Jessie Hahn (Geotechnology) about the sand content, which appeared to be higher than it was in the prequalification sample for the borrow source. Hahn consulted with Anna Saindon (Geotechnology) via phone, who requested that samples be shipped to her for observation and analysis to visually assess if they would meet the specification. After additional sampling at other locations in the field, five samples were shipped overnight to Saindon.





Geotechnology, Inc. Rep.

DAILY REPORT

DATE: 11/20/2015

GENERAL INFORMATION: Project Name: Hutsonville Ash Pond Closures Representative: Jessie Hahn / Seth Lamble Project Number: J019896.05 Project Client: Ameren TIME AND WEATHER CONDITIONS: (-0.0) Lunch Arrive: 0615 Depart: 1600 Travel: 0.00 Total: 9.45 AM Conditions: Clear AM Temperature: 27 F PM Conditions: Partly Cloudy PM Temperature: 59 F **CONTRACTORS, EQUIPMENT, AND PERSONNEL:** Contractors: Brandenberg, WB Koester Equipment: WB Koester: 1 excavator, 2 bulldozers, 2 haul trucks, 1 skidsteer. Personnel: WB Koester: 7 employees Visitors: **MATERIALS USED, DELIVERIES, AND TESTING:** Materials Used: Deliveries: Testing: **CONSTRUCTION SITE LOCATIONS:** Bottom Ash Pond. See attached location drawing for more information.


Page 1 of 2


Geotechnology, Inc. Engineer



DAILY REPORT DATE: 11/20/2015

Ongoing demolition of buildings.	
WB Koester:	
Placed levee material from the Bottom Ash Pond as protective cover on the Ash Pond D slope.	







Photograph 1 ^ - View of tracking the slopes of Ash Pond C in preparation for anticipated rain, looking south.



Photograph 2 A - View of placing straw over areas where it had been blown away by winds, looking southeast.



Photograph 3 A - View of Ash Pond D protective cover material replaced over Ash Pond D HDPE geomembrane, looking northeast.



Photograph 4 ^ - View of borrow field road construction north of Ash Pond A, looking southwest.



Photograph 5 A - View of borrow field road construction, looking northwest.



Photograph 6 A - View of culverts installed under the ditch crossing on the borrow field road, looking west.



Photograph 7 A - View of scraping topsoil at the borrow field, looking north.



Photograph 8 ^ - View of loading out Bottom Ash Pond levee material for use as protective cover, looking north.



Photograph 9 A - View of placing and grading protective cover on the Ash Pond D slope, looking northeast.



Photograph 10 ^ - View of completed protective cover on the Ash Pond D slope, looking southwest.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: December 1, 2015

SUBJECT: Weekly Summary Report for November 23, 2015 to November 28, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy. Temperature (${}^{O}F$) lows ranged from 25 to 34 ${}^{O}F$, and temperature highs ranged from 50 to 58 ${}^{O}F$.

Work was performed on November 23 through November 25. November 26 (Thanksgiving) was a holiday and work was not performed. Work was not performed November 27 or November 28 due to rainy and wet conditions.

Construction Activities

Material from the borrow field was placed on Ash Pond A and graded.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 2 excavators (1 Caterpillar 320B, 1 Komatsu PC 350 LC), 3 haul trucks (John Deere 400D), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 water truck (Caterpillar 623B), 1 tractor with roller/scraper box, 2 tractors with scraper boxes, and 1 skidsteer.

WB Koester had 6-10 employees working on site: 1-2 laborers, 1 mechanic, and 4-7 equipment operators.

Ameren Energy Resources December 1, 2015 Page 2

J019896.05

Meetings

The weekly progress meeting was held on Wednesday, November 25, 2015. Refer to the meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Protective cover soil from the borrow field was placed on Ash Pond A.

Testing/Sampling

Jessie Hahn (Geotechnology) collected a prequalification sample from a potential topsoil borrow source and Construction Quality Assurance samples of protective cover from the Bottom Ash Pond Levee and the borrow field.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.






DAILY REPORT DATE: 11/23/2015

GENERAL II	NFORMATION:		
Project Name Project Numb Project Clien	per: J0198 9 6.05	Representative: Jessie Hahn	
TIME AND W	/EATHER CONDITIONS:	(-0.0) Lunch	
Arrive: 0600	Depart: 1500 Travel: 3.00	Total: 12.00	
AM Condition	s: Clear	AM Temperature: 30 F	
PM Conditions: Clear		PM Temperature: 47 F	
CONTRACTO	ORS, EQUIPMENT, AND PERSONNEL:		
Contractors:	Brandenberg, WB Koester		
Equipment:			
Personnel: WB Koester: 6 employees			
Visitors:			
MATERIALS	USED, DELIVERIES, AND TESTING:		
Materials Use Deliveries:	d: Protective cover soil from the Bottom Ash Pond	l levee and the borrow field	
Testing: CQA protective cover samples were collected from the Bottom Ash Pond Levee aborrow field.			
CONSTRUCT	TION SITE LOCATIONS:		
Bottom Ash P	ond, Ash Pond A, and the borrow field. See the att	rached location drawing for additional	
nformation.	,	aonea recation drawing for dualitorial	
Seotechnolog	y, Inc. Rep. Date Geotechi	March 11/25/2015	



SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Placed levee material from the Bottom Ash Pond as protective cover on Ash Pond A. One excavator loaded out Bottom Ash Pond levee material. Two haul trucks transported the material to Ash Pond A. One bulldozer graded material placed at Ash Pond A.
At 0900, Mike Wagstaff (Ameren) communicated approval to use the borrow field material on Ash Pond A as protective cover. Koester then began placing material from the borrow field on Ash Pond A as protective cover. One excavator loaded out borrow field material. Three haul trucks transported the material to Ash Pond A. One bulldozer graded material placed at Ash Pond A.





DAILY REPORT DATE: 11/24/2015


Project Num Project Clier	e: Hutsonville Ash Pond Closures ber: J019896.05 ht: Ameren	Representative: Jessie Hahn	
TIME AND V	VEATHER CONDITIONS:	(-0.5) Lunch	
Arrive: 0600	Depart: 1700 Travel: 0.00	Total: 10.50	
AM Conditio	ns: Clear	AM Temperature: 37 F	
PM Conditions: Clear			
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:		
	Brandenberg, WB Koester	rate 4 abidata a	
Equipment:	WB Koester: 1 excavator, 2 bulldozers, 3 haul tru	ucks, i skidsteer	
Personnel: WB Koester: 10 employees			
Visitors:			
	USED, DELIVERIES, AND TESTING:		
Materials Us	ed: Protective cover soil from the borrow field		
Deltinostasi			
Deliveries:			
Deliveries: Testing:			
Testing:	TION SITE LOCATIONS:		
Testing:			
Testing:	TION SITE LOCATIONS: and the borrow field. See the attached location draw	ving for additional information.	
Testing:		ving for additional information.	
Testing:		ving for additional information.	
Testing:		ving for additional information.	



DAILY REPORT DATE: 11/24/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:				
Ongoing demolition of buildings.				
WB Koeşter:				
Placed material from the borrow field on Ash Pond A as protective cover. One excavator loaded out borrow field material. Three haul trucks transported the material to Ash Pond A. One bulldozer graded material placed at Ash Pond A.				
One bulldozer cleared topsoil (the top 6 inches) off of the borrow field.				
One tractor with roller/scraper box flattened and compacted the ramps and horseshoe-shaped haul road built across the east side of Ash Pond A.				
One skidsteer cleaned the roads.				





DAILY REPORT DATE: 11/25/2015

GENERAL II	NFORMATION:	
Project Name: Hutsonville Ash Pond Closures		Representative: Jessie Hahn
Project Num Project Clien	ber: <u>J019896.05</u> t: Ameren	
	t. Ameren	
TIME AND V	VEATHER CONDITIONS:	(-0.5) Lunch
Arrive: 0600	Depart: 1630 Travel: 3.0	00 Total: 13.00
AM Conditions: Clear		AM Temperature: 42 F
PM Condition	ns: Clear	PM Temperature: 57 F
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:	Brandenberg, WB Koester	
Equipment:	WB Koester: 1 excavator, 2 bulldozers, 3 h	aul trucks, 1 skidsteer
Personnel:	WB Koester: 10 employees	
Visitors:		
MATERIALS	USED, DELIVERIES, AND TESTING:	
Materials Use	ed: Protective cover soil from the borrow field	
Deliveries:		
Testing:		
CONSTRUCT	FION SITE LOCATIONS:	
Ash Bond A a	and the horrow field. See the attached leastice	a drawing for additional information
ASII FOIIU A a	and the borrow field. See the attached location	r drawing for additional information.
	*	
/	1/0 whochouse	Marile 11/25/2015
Geotechnolog	Jy, Inc. Rep. Date Geo	otechnology, Inc. Engineer Date
-		




DAILY REPORT

DATE: 11/25/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. WB Koester: Placed material from the borrow field on Ash Pond A as protective cover. One excavator loaded out borrow field material. Three haul trucks transported the material to Ash Pond A. One bulldozer graded material placed at Ash Pond A. One bulldozer cleared topsoil (the top 6 inches) off of the borrow field. One tractor with roller/scraper box flattened and compacted the ramps and horseshoe-shaped haul road built across the east side of Ash Pond A. One skidsteer cleaned the roads throughout the day. In the morning at approximately 1030, one skidsteer placed rip rap at the concrete box culverts on the east and west levees of Ash Pond C to prevent further erosion. At 1600, hauling of material from the borrow pit ceased and erosion control measures were taken in anticipation of rain. Erosion control activities included an excavator digging a drainage sump for the borrow field haul road and two bulldozers and a tractor with a roller/scraper box shaping the material on Ash Pond A.



Weekly Progress Meeting

Meeting Minutes

Date: 11-25-15

Attendees:

Ameren: Don Shaver, Tim Free

WB Koester: Chris Atkinson, Bob Fisher

Geotechnology, Inc.: Jessie Hahn

Topics:

Safety/Housekeeping

No issues

- Tim had stand down meeting with crew to discuss hauling/digging near the overhead power lines in borrow field.
- Also discussed leaving cone of dirt 15' diameter around each pole in field.
- Borrrow hauling puts some soil on the plant roads. Chris is scraping it multiple times during day and will broom/wash it at end of day.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 11-23-15
 - Total = 12,700 hrs.
- Next week expected manpower
 - \circ WBK = 10 this week, as many as 13 next week.

Review old minutes and action items

- Update on EWO's Have email approval from Mike. Still waiting on Ameren official Change order paperwork.
- Bob submitted updated schedule and cost info to Mike regarding premium time for working weekends and holidays.
- Don sent pictures of washout around box culverts in Pond C after last rain. Bob to submit cost to widen the rip rap around the box culverts to around 40' wide, add more geotextile (anchor it in at top) and add more rip rap.

Material Issues

No issues

Quality Control Issues

No issues

Schedule Compliance

- Erosion in pond C around box culverts. Needs to be repaired. Chris will try and beef it up with rip rap today ahead of rains later in week.
- Brandenberg pumping until week of Dec. 7th. Still need to keep berm in Bottom Ash pond that whole time.
- Seeding/blanket placement will be in Spring. Permanent fence install will be in Spring after Brandenberg finished with building demo.
- Hauling borrow soil to top of Pond A and placing in a 3' layer.
 Excavator and three trucks for now while we are starting. 2-4 more days of hauling we will add in Tractor and pans to bump up the production. Also will look into adding another excavator and more trucks although congestion of traffic on haul roads and top may limit.
- Next week will work on the ditch north of Pond A and possibly start pushing the Pond A berms across.
- Chris thinks that the topsoil haul trucks from Quality Lime will have trouble with the ramps and turning around at the top. Looking into having them deliver and stockpile topsoil in laydown yard and then haul up with Artic trucks when we have an area ready.
- Forecast for Friday is 100% chance of rain (1" to 4") with high chance of rain Saturday Sunday and Monday as well. Decided in meeting to not work Friday. Chris will monitor site and contact Don is it looks like we can go Saturday and or Sunday and Don will contact Geotechnology. If we get a lot of rain Friday it may not dry out enough to allow productive and safe hauling on Saturday or Sunday. Chris will observe and update Don.


Cost and Budget Control

• Waiting on EWO official paperwork.

Next Meeting Scheduled: December 2, 2015 at 9:00 CST

Action Items -

- Bob to submit price to expand the riprap protection at the box culverts in Pond C.
- Chris to update Don on Friday about working on Saturday or Sunday.





Photograph 1 A - View of Bottom Ash Pond levee excavation for use as protective cover, looking north.



Photograph 2 A - View of protective cover placement on Ash Pond A, looking west.



Photograph 3 A - View of protective cover placement on Ash Pond A, looking west.



Photograph 4 A - View of protective cover placement on Ash Pond A, looking west.



Photograph 5 ^ - View of excavating borrow field material for use as protective cover, looking northeast.



Photograph 6 A - View of borrow field haul road, looking northwest.



Photograph 7 A - View of tractor improving the haul road on Ash Pond A, looking west.



Photograph 8 ^ - View of placing additional rip rap at the west Ash Pond C box culvert, looking north.



Photograph 9 A - View of placing and grading protective cover on Ash Pond A, looking west.



Photograph 10 A - View of excavating a drainage sump for the haul road in anticipation of rain.



Photograph 11 A - View of tractor improving the haul road on Ash Pond A, looking south.



Photograph 12 A - View of protective cover on Ash Pond A, looking west.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: December 10, 2015

SUBJECT: Weekly Summary Report for November 30, 2015 to December 5, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy. Temperature (^oF) lows ranged from 27 to 35^oF, and temperature highs ranged from 42 to 47^oF.

Construction Activities

On Monday, the borrow field haul road was dewatered by digging drainage trenches and pumping water.

Protective cover was transported via haul truck from the borrow field to Ash Pond A. Haul trucks moved on the horseshoe-shaped haul road (maximum 3 foot thickness) on Ash Pond A. The material was placed by haul trucks near the center of Ash Pond A and pushed to the edges by a low-pressure bulldozer. The Ash Pond A haul road was maintained by a tractor with a scraper/roller box.

An excavator folded Ash Pond A levee material with the protective cover placement along the east levee of Ash Pond A.

On Wednesday, steel pipe was installed under the haul road ramp of the borrow field and an associated ditch was excavated to protect the telecommunications line.

Ameren Energy Resources December 10, 2015 Page 2

J019896.05

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 2 excavators (1 Caterpillar 320B, 1 Caterpillar 308E), 5 dump trucks (John Deere 400D), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 Tractor (Case 9370) with smooth drum roller (CS-433E), 1 skidsteer (Caterpillar 274B3), 1 water truck (Caterpillar 623B) (unused), 2 Tractors (Case 435, Cast stx480) (unused) with scraper boxes (Reynolds).

WB Koester had 10-16 employees working on site: 1-2 laborers, 1 mechanic, and 8-13 equipment operators.

Meetings

The weekly progress meeting was held on Wednesday, December 2, 2015. Refer to the meeting minutes for additional information.

<u>Photographs</u>

A photograph log with selected photographs obtained this week is attached.

Materials

Protective cover from the borrow field located northeast of Ash Pond A.

Testing/Sampling

Jessie Hahn and Seth Lamble (Geotechnology) obtained a CQA prequalification sample of Ash Pond A levee material for placement as a protective cover.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





DAILY REPORT


DATE: <u>11/30/2015</u>

GENERAL IN	IFORMATION:		
Project Name Project Numb Project Client	er: J019896.05	Representative:	Seth Lamble
TIME AND W	EATHER CONDITIONS:		(-0.5) Lunch
Arrive: 0745	Depart: 1430 Travel:	3.00 Total: 9.25	5
AM Condition	s: Overcast	AM Temperature	e: 42 F
PM Condition	s: Overcast	PM Temperature	: 46 F
CONTRACTO	DRS, EQUIPMENT, AND PERSONNEL:		
Contractors:	Brandenberg, WB Koester		
Equipment:	WB Koester: 1 excavator, 2 bulldozers,	1 skid steer	
Personnel:	WB Koester: 5 employees		
Visitors:			
MATERIALS	USED, DELIVERIES, AND TESTING:		
	d: Cover soil from haul road servicing the	borrow field.	
Deliveries:			
Testing:			
CONSTRUCT	ION SITE LOCATIONS:		
Trenching hau	I road for borrow field to allow dewatering.		
Tronoming nad	Troductor borrow hold to allow dewatering.		
Sut	Toller 11-30-15	and hade	12/2/2015
Geotechnology		Geotechnology, Inc. Engineer	



SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
One excavator trenched borrow field haul road.
One bulldozer graded borrow field haul road.
One bulldozer cleared topsoil (the top 6 inches) off of the borrow field.
One skidsteer cleaned the roads throughout the day.
At 1600, trenching, clearing and grading of the haul road and borrow field ceased and the site was prepared for anticipated rain.





DAILY REPORT DATE: 12/01/2015

GENERAL IN	IFORMATION:		
•	er: J019896.05	Representative: §	Seth Lamble
Project Client	: Ameren		
TIME AND W	EATHER CONDITIONS:		(-0.5) Lunch
Arrive: 0615	Depart: 1615 Trav	el: 0.00 Total: 9.50	
AM Conditions: Overcast		AM Temperature:	42 F
PM Condition	s: Partly Cloudy	PM Temperature:	47 F
CONTRACTO	DRS, EQUIPMENT, AND PERSONNEL		
	Brandenberg, WB Koester	•	
Equipment:	WB Koester: 1 excavator, 2 bulldozers	s. 1 skid steer. 3 haul trucks. 1 tra	actor with
	rollor/ocranar have	s, state etcor, e maar tradice, i are	
Personnel:	WB Koester: 10 employees		
Visitors:			
MATERIALS	USED, DELIVERIES, AND TESTING:		
Materials Use	d: Cover soil from borrow field for Ash I	Pond A.	
Deliveries:			
Testing:			
CONSTRUCT	ION SITE LOCATIONS:		
5 5 11			
Borrow Field, A	Ash Pond A and Haul Road.		
110	711/		
A MA	all 12-1-15	Justilaste	12/2/2015
Geotechnology	, Inc. Rep. Date	Geotechnology, Inc. Engineer	Date



DAILY REPORT

DATE: 12/01/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. **WB Koester:** Placed material from the borrow field on Ash Pond A as protective cover. One excavator loaded out borrow field material. Three haul trucks transported the material to Ash Pond A. One bulldozer graded material placed at Ash Pond A. One bulldozer cleared topsoil (the top 6 inches) off of the borrow field and cleaned and maintained haul road for borrow field. One tractor with roller/scraper box flattened/compacted the ramps and horseshoe-shaped haul road built across the east side of Ash Pond A. One skidsteer cleaned the roads throughout the day. At 1600, hauling of material from the borrow pit ceased and the site was prepared for end of work day.

12/01/2015 2-XXX-01¢ (FEN SUBSTATION (FENCED) POWER STATION (TBR BY OTHERS) THIS PLAN IS ONLY A GUIDE — THE CONTRACTOR SHALL DEVELOP AND FOLLOW THEIR OWN STORM WATER BEST MANAGEMENT PRACTICES AS DEEMED NECESSARY TO CAMBUSTER THE WORLD BE APPLICABLE MATH APPLICABLE

OF THE THE WORLD BE APPLICABLE WATER APPLICABLE

OF THE THE WORLD BE APPLICABLE WATER APPLICABLE

OF THE THE WORLD BE APPLICABLE WATER APPLICABLE

OF THE PROPERTY WATER WORLD BE APPLICABLE WATER APPLICABLE

OF THE PROPERTY WATER WORLD BE APPLICABLE WATER APPLICABLE

OF THE PROPERTY WATER WORLD BE APPLICABLE WATER APPLICABLE

OF THE PROPERTY WATER WORLD BE APPLICABLED WATER APPLICABLED

OF THE PROPERTY WATER WORLD BE APPLICABLED

OF THE PROPERTY WATER APPLICATION OF THE PROPERTY WATER APPLICA SEE TECHNICAL SPECIFICATION SECTION 0.1356 "STORM WATER POLLUTION PREVENTION MESSARES" FOR INFORMATION REALIEST TO CONTINENCING DEVELOPMENT OF a STORM-SPECIFIC STORM WATER POLLUTION PREVENTION PLAN (SIMPP) AND PROCUREDATO OF AN LUTION SEMPROMEMENT, PROTOCITION ACRES! (SEYA) MOTICE OF WITCHT (INTENT) REQUIRED TO START THE WORK. INLET PROTECTION cover soil for Ash Ponda Wa back hoe/excavator maintenance of haul rook hand road of placement of protective cover soil.

-Borrow field



DAILY REPORT DATE: 12/02/2015

GENERAL II	NFORMATION:		
Project Name	e: Hutsonville Ash Pond Closures	Representative:	Seth Lamble
Project Numb	per: J0198 96.0 5	· ·	
Project Clien	t: Ameren		
TIME AND W	EATHER CONDITIONS:		(-0.5) Lunch
Arrive: 0630	Depart: 1630 Travel:	0.00 Total:	9.50
AM Condition	s: Overcast	AM Temperature	: 34 F
PM Condition	s: Overcast	PM Temperature	: 38 F
CONTRACTO	ORS, EQUIPMENT, AND PERSONNEL:		
Contractors:	Brandenberg, WB Koester		
Equipment:	WB Koester: 2 excavator, 2 bulldozers,	skid steer. 5 haul trucks, 1	tractor with
	roller/scraper box		and the state of t
Personnel:	WB Koester: 14 employees		
Visitors:			
	USED, DELIVERIES, AND TESTING: ad: Cover soil from borrow field for Ash Po	nd A	
Deliveries:	d. Cover soil from porrow field for ASTI Po	nd A.	
Testing:			
roomig.			
	TION SITE LOCATIONS: Ash Pond A and Haul Road.		
Geotechnolog	/all/ 12-2-(5 y, Inc. Rep. Date	Seotechnology, Inc. Engineer	12/2/2015 Date



DAILY REPORT

DATE: 12/02/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. **WB** Koester: Placed material from the borrow field on Ash Pond A as protective cover. Two excavators loaded out borrow field material. Five haul trucks transported the material to Ash Pond A. One bulldozer graded material placed at Ash Pond A. One bulldozer cleared topsoil (the top 6 inches) off of the borrow field and cleaned and maintained haul road for borrow field. One tractor with roller/scraper box flattened/compacted the ramps and horseshoe-shaped haul road built across the east side of Ash Pond A. One skidsteer cleaned the roads throughout the day. At 0900 hauling and excavating work ceased to allow internet provide to repair and protect site internet connection that was placed under the ramp for the borrow field haul road, repair work ended at 1200 and protective cover was hauled for placement. The weekly progress meeting was held at 0930. See the meeting minutes for additional information. At 1600, hauling of material from the borrow pit ceased and the site was prepared for end of work day.

12-2-2015 +10-XXX-S SUBSTATION (FENCED) POWER STATION (TOR BY OTHERS) 2 SILT FENCE AROUND SITE PERMETER CONSTRUCTION SIT SET FENCE AND/OR INLET 2
PROTECTION AT OUTLET 015 SEE TECHNICAL SPECIFICATION SECTION 01356 "STORM WITER POLUTION PREVENTION MEASURES" FOR INFORMATION RELATED TO CONTRACTION EXPLOPMENT OF A SITE-SPECIFIC STORM WATER POLUTION PREVENTION PLAN (SUPPR) AND PROCURENDAY OF AN ALLINGS SHAMPANIEMAL PROTECTION AGENCY (SEPA) MOTICE OF SITEMY (NITEMY) REGIONED TO STAFF THE WORK. INLET PROTECTION Excavate Borrow material Repair and update

Place Protective cover S-XXX-014

Weekly Progress Meeting

Meeting Minutes

Date: 12-2-15

Attendees:

Ameren: Don Shaver, Tim Free, Mike Wagstaff

WB Koester: Chris Atkinson

Geotechnology, Inc.: Jessie Hahn, Anna Saindon, Seth

Topics:

Safety/Housekeeping

No issues

• Borrrow hauling puts some soil on the plant roads. Chris is scraping it multiple times during day and will broom/wash it at end of day.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 11-30-15
 - Total = 12,976 hrs.
- Next week expected manpower
 - \circ WBK = 13 next week.

Review old minutes and action items

None recorded

Material Issues

No issues

Quality Control Issues

No issues

Schedule Compliance

• Brandenberg pumping until week of Dec. 7th. Still need to keep berm in Bottom Ash pond that whole time. Will have to dry before grading can take place.

- Seeding/blanket placement will be in Spring. Permanent fence install will be in Spring after Brandenberg finished with building demo.
- Hauling borrow soil to top of Pond A and placing in a 3' layer.
- Chris thinks that the topsoil haul trucks from Quality Lime will have trouble with the ramps and turning around at the top. Looking into having them deliver and stockpile topsoil in laydown yard and then haul up with Artic trucks when we have an area ready.
- Will haul Saturday and Sunday this week.

Cost and Budget Control

• n/a

Next Meeting Scheduled: December 9, 2015 at 9:00 CST

Action Items -

• Chris to update Don about working on Saturday or Sunday.





GENERAL I	NFORMATION:				
	ber: J019896.05	nd Closures		_ Representative:	Seth Lamble
Project Clien	t: <u>Ameren</u>			_	
TIME AND V	VEATHER CONDITION	S:			(-0.5) Lunch
Arrive: 0645	Depart: 1630) Trav	/el: 0.00	Total: 9.25	j
AM Condition	ns: Clear			_ AM Temperature	: 27 F
PM Condition	ns: Partly Sunny			PM Temperature	: 37 F
CONTRACT	ORS, EQUIPMENT, AN	D PERSONNEL	-:		
Contractors:	Brandenberg, WB Koe	ster			11
Equipment:	WB Koester: 2 excav	vator, 2 bulldoze	rs, 1 skid ste	er, 5 haul trucks, 1	ractor with
	roller/scraper box				
Personnel:	WB Koester: 16 empl	oyees			
Visitors:					
MATERIALS	USED, DELIVERIES, A	AND TESTING:			
Materials Use	ed: Cover soil from bor	row field for Ash	Pond A.	<u> </u>	
Deliveries:					
Testing:					
	•••				
CONSTRUC	TION SITE LOCATIONS	S:	<u> </u>		
Borrow Field	Ash Pond A and Haul F	Road			
2011011110101	7 OH OHA MAHATIAAN	1000.			-
	4			 	-
SA	This	12-3-15	And	Made	12/7/2015
Geotechnolog		Date	Geotechn	ology, Inc. Engineer	



DATE: 12/03/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:







DAILY REPORT DATE: 12/04/2015

GENERAL I	NFORMATION:			
Project Name: Hutsonville Ash Pond Closures		Representative:	Representative: Seth Lamble	
Project Num	ber: J0198 96.0 5			
Project Clien	it: Ameren			
TIME AND V	VEATHER CONDITIONS:		(-0.5) Lunch	
Arrive: 0630	Depart: 1630 Tra	avel: 0.00 Total: 9.50		
AM Condition	ns: Dense Fog	AM Temperature:	28 F	
PM Conditions: Light Fog		D14 E	37 F	
CONTRACT	ORS, EQUIPMENT, AND PERSONNE			
Contractors:	Brandenberg, WB Koester			
Equipment:	WB Koester: 2 excavator, 2 bulldoz	ers, 1 skid steer, 5 haul trucks. 1 t	ractor with	
	roller/scraper box	4		
Personnel:	WB Koester: 16 employees			
Visitors:				
MATERIALS	USED, DELIVERIES, AND TESTING	i:		
Materials Use	ed: Cover soil from borrow field for As	h Pond A.		
Deliveries:				
Testing:				
CONSTRUCT	TION SITE LOCATIONS:			
Parrow Field	Ash Pond A and Haul Road.			
borrow Fleid,	ASII FOIId A aild Haul Road.			
				
///	1111	- 11		
XIM	Z-4-15	A.M. A.	1-1-1-	
Geotechnolog	NOT WAY	Geotechnology, Inc. Engineer	12/7/20 Date	
			Date	



DATE: 12/04/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. **WB Koester:** Placed material from the borrow field on Ash Pond A as protective cover. Two excavators loaded out borrow field material. Five haul trucks transported the material to Ash Pond A. Two bulldozers graded material placed at Ash Pond A. At 1000 one bulldozer cleared topsoil (the top 6 inches) off of the borrow field and cleaned and maintained haul road for borrow field. At 1300 bulldozer traveled to Ash Pond A Landfill and graded material placed at Ash Pond A. One tractor with roller/scraper box flattened/compacted the ramps and horseshoe-shaped haul road built across the east side of Ash Pond A. One skidsteer cleaned the roads throughout the day. At 1615, hauling of material from the borrow pit ceased and the site was prepared for end of work day.

12-4-2015 +10-XXX-S (FET SUBSTATION (FENCED) _CONSTRUCTION TIWALERS INLET PROTECTION Excavate Borrow material Place Protective Coves 1 TEMPORARY EROSION CONTROL PLAN S-XXX-014

Borrow



DATE: <u>12/05/2015</u>

GENERAL I	NFORMATION:	
Project Name: Hutsonville Ash Pond Closures		Representative: Seth Lamble
	ber: J019896.05	
Project Clien	t: Ameren	_
TIME AND V	VEATHER CONDITIONS:	(-0.5) Lunch
Arrive: 0645	Depart: 1630 Travel: 0.00	Total: 9.25
AM Condition	ns: Dense Fog	AM Temperature: 28 F
PM Condition	ns: Cloudy	PM Temperature: 35 F
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:	Brandenberg, WB Koester	
Equipment:	WB Koester: 2 excavator, 2 bulldozers, 1 skid ste	eer, 5 haul trucks, 1 tractor with
	roller/scraper box	
Personnel:	WB Koester: 14 employees	
Visitors:		
MATERIALS	USED, DELIVERIES, AND TESTING:	
Materials Use	ed: Cover soil from borrow field for Ash Pond A.	
Deliveries:		
Testing:		
•		
CONSTRUCT	TION SITE LOCATIONS:	
Borrow Field,	Ash Pond A and Haul Road.	
Set :	12-5-15 die	Marke 12/1/201
Geotechnolog	gy, Inc. Rep. Date Geotechr	nology, Inc. Engineer Date



DATE: 12/05/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:

Technicians onsite to prepare equipment for ongoing demolition.

WB Koester:

Placed material from the borrow field on Ash Pond A as protective cover.

One excavator loaded out borrow field material. Five haul trucks transported the material to Ash Pond A.

Two bulldozers graded material placed at Ash Pond A. One excavator folded levee material with protective cover, beginning on northwest corner of Ash Pond A.

At 0900 one bulldozer cleared topsoil (the top 6 inches) off of the borrow field and cleaned and maintained haul road for borrow field.

At 1200 bulldozer traveled to Ash Pond A Landfill and graded material placed at Ash Pond A.


One tractor with roller/scraper box flattened/compacted the ramps and horseshoe-shaped haul road built across the east side of Ash Pond A.


One skidsteer cleaned the roads and graded borrow field throughout the day.

At 1600, hauling of material from the borrow pit ceased and the site was prepared for end of work day.

Borrow Field

12-5-2015







Photograph 1 A - View of borrow field haul road, looking northwest.



Photograph 2 A - View of Ash Pond A with haul road and protective cover in place, looking northwest.



Photograph 3 A - View of borrow field, looking east.



Photograph 4 A - View of borrow field excavation, looking west.



Photograph 5 A - View of haul road from borrow field, looking west.



Photograph 6 A - View of the protective cover placement, looking east.



Photograph 7 A - View from top of Ash Pond A landfill, looking east.



Photograph 8 A - View of paved haul road cleaning, looking east.



Photograph 9 A - View of borrow field, looking northeast.



Photograph 10 ♠ - View of west ramp for Ash Pond A, looking southeast.



Photograph 11 A - View of Ash Pond A protective cover placement, looking east.



Photograph 12 ^ - View of Ash Pond A sandbag removal prior to protective cover placement, looking southeast.



Photograph 13 A - View of borrow field, looking west.



Photograph 14 ^ - View of haul road ramp soil removal after repair of internet cable, looking southwest.



Photograph 15 A - View of Ash Pond A protective soil placement, looking east.



Photograph 16 A - View of Ash Pond A haul road maintenance, looking northeast.



Photograph 17 A - View of Ash Pond A protective cover placement, looking west.



Photograph 18 A - View of Ash Pond A protective cover placement, looking west.



Photograph 19 A - View of Ash Pond A sandbag removal process, looking southwest.



Photograph 20 A - View of borrow field, looking northeast.



Photograph 21 A - View of haul road repair and maintenance, looking northeast.



Photograph 22 A - View of borrow field, looking west.



Photograph 23 A - View of Ash Pond A protective cover placement, looking north.



Photograph 24 A - View of borrow field, looking east.



Photograph 25 A - View of Ash Pond A protective cover placement, looking south.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: December 17, 2015

SUBJECT: Weekly Summary Report for December 6, 2015 to December 12, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy. Temperature (^oF) lows ranged from 23 to 56^oF, and temperature highs ranged from 43 to 70^oF.

Construction Activities

Protective cover was transported via haul truck from the borrow field to Ash Pond A. Haul trucks moved on the horseshoe-shaped haul road (minimum 3 foot thickness) on Ash Pond A. The material was placed by haul trucks near the center of Ash Pond A and pushed to the edges by two low-pressure bulldozers. The Ash Pond A haul road was maintained by a tractor with a scraper/roller box and a bulldozer.

An excavator folded Ash Pond A levee material with the protective cover placement along the north and east levees of Ash Pond A.

On December 12, no material was hauled from the borrow field. Material was removed from the north Ash Pond A ramp and placed on Ash Pond A.

Ameren Energy Resources December 17, 2015 Page 2

J019896.05

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 2 excavators (1 Caterpillar 320B, 1 Caterpillar 308E), 5 dump trucks (John Deere 400D), 3 bulldozers (Caterpillar D6N LGP, 2 with GPS), 1 Tractor (Case 9370) with roller/scraper box (CS-433E), 1 skidsteer (Caterpillar 274B3), 1 water truck (Caterpillar 623B) (unused), 2 Tractors (Case 435, Cast stx480) (unused) with scraper boxes (Reynolds).

WB Koester had 6-15 employees working on site: 1-2 laborers, 1 mechanic, and 4-12 equipment operators.

Meetings

The weekly progress meeting was held on Wednesday, December 9, 2015. Refer to the meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Protective cover from the borrow field located northeast of Ash Pond A.

Testing/Sampling

Testing and sampling were not performed on site this week.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





DAILY REPORT DATE: 12/06/2015

GENERAL I	NFORMATION:			
Project Name: Hutsonville Ash Pond Closures		Representative	Representative: Seth Lamble	
Project Num Project Clien	ber: <u>J019896.05</u> t: Ameren			
	. Amoron			
TIME AND V	VEATHER CONDITIONS:		(-0.5) Lunch	
Arrive: 0630	Depart: 1630 Trave	el: 0.00 Total: 9.5	0	
AM Condition	ns: Clear	AM Temperature	e: 24 F	
PM Condition	ns: Cloudy	PM Temperature	e: _51 F	
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL		-	
		•		
Contractors:				
Equipment:	WB Koester: 2 excavator, 2 bulldozers	s, 1 skid steer, 5 haul trucks, 1	tractor with	
Personnel:	roller/scraper box			
Visitors:	WB Koester: 14 employees			
VISILOIS.				
MATERIALS	USED, DELIVERIES, AND TESTING:			
Materials Use	ed: Cover soil from borrow field for Ash	Pond A.		
Deliveries:				
Testing:				
CONSTRUCT	FION SITE LOCATIONS:			
Borrow Field,	Ash Pond A and Haul Road.			
	1	. 4 . /		
Suff	2 Nov 12-6-15	An Suite	12/6/2015	
Geotechnolog		Geotechnology, Inc. Enginee		



DATE: 12/06/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Brandenburg did not work this day. **WB** Koester: Placed material from the borrow field on Ash Pond A as protective cover. One excavator loaded out borrow field material. Five haul trucks transported the material to Ash Pond A. One bulldozer graded material placed at Ash Pond A. One excavator folded levee material with protective cover, beginning on the south levee of Ash Pond A. At 1200 one excavator traveled to borrow field to load out borrow field material. One tractor with roller/scraper box flattened/compacted the ramps and horseshoe-shaped haul road built across the east side of Ash Pond A. One skidsteer cleaned the roads and graded borrow field throughout the day. At 1600, hauling of material from the borrow pit ceased and the site was prepared for end of work day.

12-6-15 ≯LO-XXX-S DAYMING NO. (FEN SUBSTATION (FENCED) CONSTRUCTION POWER STATION CONSTRUCTION SITE SILT FENCE AND/OR INLET 2
PROTECTION AT OUTLET 015 NOTES: THIS PLAN IS ONLY A GUIDE — THE CONTRACTOR SHALL DEVELOP AND FOLLOW THEIR OWN STORM WATER BEST MANAGEMENT PRACTICES AS DESIDED NECESSARY TO COMPLETE THE WORK IN ACCOMPANCE WITH APPLICABLE STATE AND FEDERAL REQULATIONS. 2. SEE TECHNICAL SPECIFICATION SECTION 01356 "STORM INVIER POLLUTION PREVENTION INEXESITES" FOR INFORMATION REALIZED TO CONTINUOUS DEVELOPMENT OF A SITE-SPECIFIC STORM INVEST POLLUTION PROPERIENT OF LAW ILLUMOIS ENVIRONMENTIAL PROTECTION OF AN ILLUMOIS ENVIRONMENTIAL PROTECTION AGENCY (IEPA) NOTICE OF INTENT (INTENT) REQUIRED TO START THE WORK. SILT FENCE ASH POND C INLET PROTECTION Excavate Borrow

Material

Place Protective Cover

Fold Levee Mosterial ASH POND D (PREWOUSLY CLOSED) CONSTRUCTION PLANS FOR THE CLOSURE OF ASH FORDS A. B. C. AND ROTTOM ASH PONDS HUTSONVILLE POWER STATION

DRAMMS NO. REV. 1 TEMPORARY EROSION CONTROL PLAN




DATE: 12/07/2015

GENERAL II	NFORMATION:		
Project Name	e: Hutsonville Ash Pond Closures	Representative:	Seth Lamble
	ber: J019896.05		Cassandra Baresel
Project Clien	t: Ameren		
TIME AND W	VEATHER CONDITIONS:		(-0.5) Lunch
Arrive: 0630	Depart: 1630 Travel: 0.0	00 Total: 11.5	
AM Condition	ns: Cloudy	AM Temperature	e: 39 F
PM Condition	ns: Cloudy	PM Temperature	e: 42 F
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:		
Contractors:	Brandenberg, WB Koester		
Equipment:	WB Koester: 2 excavator, 2 bulldozers, 1 sk	kid steer, 5 haul trucks, 1	tractor with
	roller/scraper box		
Personnel:	WB Koester: 14 employees		
Visitors:			
			· wo
MATERIALS	USED, DELIVERIES, AND TESTING:		
Materials Use	ed: Cover soil from borrow field for Ash Pond	Α.	
Deliveries:			
Testing:		·	
resurig.		-	
CONSTRUCT	TION SITE LOCATIONS:		
Borrow Field,	Ash Pond A and Haul Road. See attached loo	cation map for additional	information.
	A		
11/	21	1 4 1 1	
Carl /	2/07/15	fre Marile	12/8/2015
Geotechnolog	y, Inc. Rep. Date Geo	technology, Inc. Enginee	r Date



DATE: 12/07/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES: Brandenburg: Brandenburg demolition to the building. **WB** Koester: Placed material from the borrow field on Ash Pond A as protective cover. One excavator loaded out borrow field material. Five haul trucks transported the material to Ash Pond A. One bulldozer cleared topsoil (the top 6 inches) off of the borrow field and cleaned and maintained haul road for borrow field. One bulldozer graded material placed at Ash Pond A. One excavator folded levee material with protective cover, beginning on northwest corner of Ash Pond At 0900 two bulldozers graded material placed at Ash Pond A One tractor with roller/scraper box flattened/compacted the ramps and horseshoe-shaped haul road built across the east side of Ash Pond A. One skidsteer cleaned the roads and graded borrow field throughout the day. At 1615, hauling of material from the borrow pit ceased and the site was prepared for end of work day.





DAILY REPORT DATE: 12/08/2015


GENERAL I	NFORMATION:		
Project Nam Project Num Project Clier	ber: J019896.05	Representative: 0	Cassandra Baresel
TIME AND V	WEATHER CONDITIONS:		(-0.5) Lunch
Arrive: 0630	Depart: 1630 Travel: 0.00	Total: 9.5	
AM Conditio	ns: Cloudy	AM Temperature:	36 F
PM Condition	ns: Cloudy	PM Temperature:	56 F
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:		
Contractors:	Brandenberg, WB Koester		
Equipment:	WB Koester: 2 excavator, 3 bulldozers, 1 skid steer, 5 haul trucks, 1 tractor with roller/scraper box		
Personnel:	WB Koester: 14 employees		
Visitors:			
MATERIALS	USED, DELIVERIES, AND TESTING:		
Materials Use	ed: Cover soil from borrow field for Ash Pond A.		
Deliveries:			
Testing:			
CONSTRUC	TION SITE LOCATIONS:		
Borrow Field,	Ash Pond A and Haul Road. See attached location	n map for additional inf	ormation.
11/	31 12/08/15 for	Mark	12/8/2015
Geotechnolog	zv. Inc. Rep. Date Geotechi	hology Inc. Findinger	Data



DATE: 12/08/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of the building. WB Koester: Placed material from the borrow field on Ash Pond A as protective cover. One excavator loaded out borrow field material. Five haul trucks transported the material to Ash Pond A. Two bulldozers graded material placed at Ash Pond A. One bulldozer cleared topsoil (the top 6 inches) from the borrow field and cleaned and maintained the borrow field haul road. One excavator folded levee material with protective cover, beginning on North/ Northeast corner and then the South boundary of Ash Pond A. One tractor with roller/scraper box flattened/compacted the ramps and horseshoe-shaped haul road built across the east side of Ash Pond A. One bulldozer assisted the tractor beginning at 0930. One skidsteer cleaned the roads and graded the borrow field throughout the day. At 1615, hauling of material from the borrow pit ceased and the site was prepared for the end of the work day.





DAILY REPORT DATE: 12/09/2015


— ···					
GENERAL I	NFORMATION:				
Project Name		Representative:	Cassandra Baresel		
Project Num Project Clien	ber: <u>J019896.05</u> t: Ameren				
- Tojoot Onom	Alleren				
TIME AND V	VEATHER CONDITIONS:		(-0.5) Lunch		
Arrive: 0615	Depart: 1630 Travel	: 0.00 Total: 9.75			
AM Condition	ns: Cloudy	AM Temperature	: 47 F		
PM Condition	ns: Cloudy	PM Temperature	: 56 F		
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:				
Contractors:	Brandenberg, WB Koester				
Equipment:	WB Koester: 2 excavator, 3 bulldozers,	1 skid steer, 5 haul trucks, 1	tractor with		
	roller/scraper box				
Personnel:	WB Koester: 15 employees				
Visitors:					
MATERIALS	USED, DELIVERIES, AND TESTING:				
Materials I lea	od Cover soil from borrow field for Ash Po	and A			
Materials Used: Cover soil from borrow field for Ash Pond A. Deliveries:					
Testing:					
. 00g.	Toding.				
CONSTRUCT	TION SITE LOCATIONS:				
Borrow Field, Ash Pond A, and the Haul Road. See attached location map for additional information.					
11/1	2/ 10/ 10/ 1	16/1			
Contachnology	2/04/15	Maylanda Tari	12/11/2015		
Georecunolog	y, Inc. Rep. Date	Geotechnology, Inc. Engineer	⁻ Date		



DAILY REPORT DATE: 12/09/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Brandenburg demolition to the building. WB Koester: Placed material from the borrow field on Ash Pond A as protective cover. One bulldozer cleared topsoil (the top 6 inches) off of the borrow field and cleaned and maintained haul road for borrow field. One excavator loaded out borrow field material. Five haul trucks transported the material to Ash Pond A. Two bulldozers graded material placed at Ash Pond A. One excavator folded levee material with protective cover at the north corner levee of Ash Pond A. One tractor with roller/scraper box and one bulldozer flattened/compacted the ramps and horseshoeshaped haul road built across the east side of Ash Pond A. One skidsteer cleaned the roads and graded the borrow field throughout the day. The weekly progress meeting was held at 0900. See the meeting minutes for additional information. At 1620, hauling of material from the borrow pit ceased and the site was prepared for end of work day.



Weekly Progress Meeting

Meeting Minutes

Date: 12-9-15

Attendees:

Ameren: Don Shaver, Tim Free, Mike Wagstaff, Ken Beckman

WB Koester: Chris Atkinson, Bob Fisher

Geotechnology, Inc.: Jessie Hahn, Cassie

Topics:

Safety/Housekeeping

- No issues
- Borrrow hauling puts some soil on the plant roads. Chris is scraping it multiple times during day. Need to try and wash it at end of day.
- Chris to make sure to discuss with crew in morning the congestion in the trailer parking area. Need to slow down as there are more pedestrians.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 12-7-15
 - Total = 13,900 hrs.
- Next week expected manpower
 - \circ WBK = 15 next week.
 - o Rain Expected Sunday/Monday this week so likely only work Saturday this week.

Review old minutes and action items

 Geotechnology expects to get the topsoil testing results back by next Monday.

Material Issues

No issues

Quality Control Issues

No issues

Schedule Compliance

- Brandenberg pumping until end of year (flowable fill application) Still need to keep berm in Bottom Ash pond that whole time. Will have to dry before grading can take place (likely to take place in Spring)
- Seeding/blanket placement will be in Spring. Permanent fence install will be in Spring after Brandenberg finished with building demo.
- Hauling borrow soil to top of Pond A and placing in a 3' layer. Should be close to having all borrow to the top of Pond A by Friday/Saturday this week. Will then start shaping into 2.5' layer with dozers. Will also shape the diversion berms/downchutes.
- Chris thinks that the topsoil haul trucks from Quality Lime will have trouble with the ramps and turning around at the top. Looking into having them deliver and stockpile topsoil in laydown yard and then haul up with Artic trucks when we have an area ready. Currently waiting on approval from Geotechnology to give Quality Lime authorization to begin to build haul road to their topsoil area. Currently topsoil area is very wet and may be difficult to access. We will see what the rain this weekend does. Hope to be able to stockpile topsoil Thursday/Friday next week.
- Need approx. 2000 cy of topsoil in stockpile before we start hauling to top. Estimated to take 6 days to get it to the top.

Cost and Budget Control

• n/a

Next Meeting Scheduled: December 16, 2015 at 9:00 CST

Action Items -

- Chris to update Don about working on Saturday or Sunday.
- Bob to update schedule to show topsoil placement separated and bottom ash pond grading in spring.



DAILY REPORT DATE: 12/10/2015

GENERAL I	NFORMATION:				
Project Nam		Representative:	Cassandra Baresel		
	ber: J019896.05				
Project Clien	t: Ameren				
TIME AND V	VEATHER CONDITIONS:		(-0.5) Lunch		
Arrive: 0630	Depart: 1630 Travel: 0.0	00 Total: 9.50			
AM Condition	ns: Foggy	AM Temperature:	41 F		
PM Condition	ns: Cloudy	PM Temperature:	57 F		
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:				
Contractors:	Brandenberg, WB Koester				
Equipment:	WB Koester: 2 excavator, 3 bulldozers, 1 sl	kid steer, 5 haul trucks, 1	tractor with		
	roller/scraper box				
Personnel:	onnel: WB Koester: 15 employees				
Visitors:					
MATERIALS	USED, DELIVERIES, AND TESTING:				
Materials Used: Cover soil from borrow field for Ash Pond A.					
Deliveries:					
Testing:	Testing:				
CONSTRUCT	FION SITE LOCATIONS:				
Borrow Field, Ash Pond A and Haul Road. See attached location map for additional information.					
, ,		. 1			
	SI ISTINIC A	a Mante	12/11/2015		
Geotechnolog	ly, Inc. Rep. Date Geo	technology, Inc. Engineer			




DAILY REPORT

DATE: 12/10/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of the power plant. **WB** Koester: Placed material from the borrow field on Ash Pond A as protective cover. One excavator loaded out borrow field material. Five haul trucks transported the material to Ash Pond A. One bulldozer graded material placed at Ash Pond A. One bulldozer cleared topsoil (the top 6 inches) from the borrow field and cleaned and maintained haul road for borrow field. One excavator folded levee material with protective cover on the north levee of Ash Pond A. One tractor with roller/scraper box and one bulldozer flattened/compacted the ramps and horseshoeshaped haul road built across the east side of Ash Pond A. One skidsteer cleaned the roads and graded the borrow field throughout the day. At 1615, hauling of material from the borrow pit ceased and the site was prepared for end of work day.






OFNEDAL INCODMATION	
Project Name: Hutsonville Ash Pond Closures Project Number: J019896.05 Project Client: Ameren	Representative: Cassandra Baresel
TIME AND WEATHER CONDITIONS:	(-0.5) Lunch
Arrive: 0630 Depart: 1615 Trave	el: 0.00 Total: 9.25
AM Conditions: Foggy	AM Temperature: 41 F
PM Conditions: Cloudy	DUT
CONTRACTORS, EQUIPMENT, AND PERSONNEL:	
Contractors: Brandenberg, WB Koester	
	s, 1 skid steer, 5 haul trucks, 1 tractor with
Personnel: WB Koester: 15 employees	
Visitors:	
MATERIALS USED, DELIVERIES, AND TESTING:	
Materials Used: Cover soil from borrow field for Ash F	Pond A.
Deliveries:	
Testing:	
CONSTRUCTION SITE LOCATIONS:	
Borrow Field, Ash Pond A and Haul Road. See attach	ed location map for additional information.
12/11/15	and such 12/11/2015
Geotechnology, Inc. Rep. Date	Geotechnology, Inc. Engineer Date

DAILY REPORT

DATE: 12/11/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of the power plant. **WB** Koester: Placed material from the borrow field on Ash Pond A as protective cover. Two excavators loaded out borrow field material. Five haul trucks transported the material to Ash Pond A. One bulldozer graded material placed at Ash Pond A. One bulldozer cleared topsoil (the top 6 inches) off of the borrow field and cleaned and maintained haul road for borrow field. One tractor with roller/scraper box and one bulldozer flattened/compacted the ramps and horseshoeshaped haul road built across the east side of Ash Pond A. One skidsteer cleaned the roads and graded the borrow field throughout the day. At 1600, hauling of material from the borrow pit ceased and the site was prepared for the end of the workday.





DAILY REPORT


DATE: <u>12/12/2015</u>


GENERAL I	NFORMATION:					
Project Nam Project Num Project Clier	ber: J019896.05	Representative:	Cassandra Baresel			
TIME AND V	VEATHER CONDITIONS:		(-0.5) Lunch			
Arrive: 0630	Depart: 1630 Trave	el: 0.00 Total: 9.5				
AM Condition	ns: Cloudy	AM Temperature	: _60 F			
PM Condition	ns: Cloudy	PM Temperature	: 67 F			
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL	:				
Contractors:	WB Koester					
Equipment:	WB Koester: 2 excavator, 3 bulldozers	s only 2 used, 1 skid steer, 5 ha	uul trucks on site 1			
	used, 1 tractor with roller/scraper box n	ot used				
Personnel:	el: WB Koester: 6 employees					
Visitors:						
MATERIALS	USED, DELIVERIES, AND TESTING:					
Materials Used: Cover soil from the north ramp on Ash Pond A.						
Deliveries:						
Testing:						
CONSTRUC	TION SITE LOCATIONS:					
Borrow Field,	Ash Pond A and Haul Road. See attach	ned location map for additional in	nformation.			
17 10						
	El 12/12/15	fin Maste	12/14/2015			
Geotechnolog	y, Inc. Rep. Daté	Geotechnology, Inc. Engineer				



SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

WB Koester:
Two bulldozers graded protective cover on Ash Pond A.
Two excavators folded levee material with protective cover at the north and east levees of Ash Pond A.
In the afternoon, one excavator loaded out material from the north ramp. One haul truck transported the material to Ash Pond A.
One skidsteer cleaned the roads and graded the borrow field throughout the day.
At 1620, hauling of material from the north ramp ceased and the site was prepared for end of work day.







Photograph 1 A - View of protective cover loadout at the borrow field, looking east.



Photograph 2 A - View of Ash Pond A protective cover placement, looking south.



Photograph 3 A - View of topsoil removal at the borrow field, looking northeast.



Photograph 4 A - View of ramp maintenance at Ash Pond A, looking northwest.



Photograph 5 A - View of Ash Pond A levee material placement, looking west.



Photograph 6 ▲ - View of Ash Pond A protective cover placement, looking southeast.



Photograph 7 - View of Ash Pond A levee material placement and incorporation, looking west.



Photograph 8 ^ - View of Ash Pond A north ramp material loadout, looking west.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: December 28, 2015

SUBJECT: Weekly Summary Report for December 13, 2015 to December 18, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy. Temperature (^oF) lows ranged from 27 to 58^oF, and temperature highs ranged from 33 to 68^oF.

Construction Activities

Material was moved from the Ash Pond A north ramp to the Ash Pond A cap for use as protective cover. Material from the Ash Pond A levees was folded with material already present on the cap as supplementary protective cover. The protective cover material on Ash Pond A was graded and shaped.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 2 excavators (1 Caterpillar 320B, 1 Caterpillar 308E), 5 dump trucks (John Deere 400D), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 Tractor (Case 9370) with smooth drum roller (CS-433E) (unused), 1 skidsteer (Caterpillar 274B3), 1 water truck (Caterpillar 623B) (unused), 2 Tractors (Case 435, Case stx480) with scraper boxes (Reynolds).

WB Koester had 4-5 employees working on site: 1-2 laborer and 3 equipment operators.

Ameren Energy Resources December 28, 2015 Page 2

J019896.05

Meetings

The weekly progress meeting was held on Wednesday, December 16, 2015. Refer to the meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Protective cover from the borrow field located northeast of Ash Pond A.

Testing/Sampling

Material from the Ash Pond A levees was sampled by Cassandra Baresel of Geotechnology on December 15, 2015.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





GENERAL IN	FORMATION:			
Project Name			Representative:	Cassandra Baresel
Project Numb Project Client:	er: J019896.05 Ameren			
TIME AND W	EATHER CONDITIONS:			(-0.5) Lunch
Arrive: 0630	Depart: 1630 Trav	el: 0.00	Total: 9.5	
AM Conditions	s: Cloudy		AM Temperature	60 F
PM Conditions	s: Cloudy; light rain stopping shortly after	er 1400.	PM Temperature:	63 F
	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			
CONTRACTO	RS, EQUIPMENT, AND PERSONNEL	9 b		
Contractors:	WB Koester			
Equipment:	WB Koester: 2 excavator, 2 bulldozer	S		
		•		
Visitors:				
MATERIALS (JSED, DELIVERIES, AND TESTING:			
Materials Used	d: Ash Pond A north ramp material.			
Deliveries:				
Testing:			-	
CONSTRUCT	ION SITE LOCATIONS:			
Borrow Field, A	Ash Pond A and Haul Road. See attach	ned location n	nap for additional in	nformation
				*
11		1	. 1 /	
Coul I	51 12/13/15	hu/h	Suit	12/16/20
Geotechnology	v, Inc. Rep. Date	Geotechno	logy, Inc. Engineer	Date

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

WB Koester:
Two bulldozers graded material placed at Ash Pond A and spread protective cover to the west and northwest.
Two excavators folded levee material with protective cover on the north, northeast, and northwest levees of Ash Pond A.
At 1615 the site was prepared for the end of the workday.
•
8

. Borrow Field 12/13/15 †10-XXX-S MILET PROTECTION Placed Protective Cover TEMPORARY EROSION CONTROL PLAN 5-100X-014



DAILY REPORT DATE: 12/14/2015

GENERAL I	NFORMATION:				
Project Nam Project Num Project Clien	ber: J019896.05	h Pond Closure	S	Representative:	Cassandra Baresel
TIME AND V	VEATHER CONDIT	IONS:			(-0.5) Lunch
Arrive: 0630	Depart: (0730	Travel: 0.00	Total: 1	
AM Condition	ns: Rainy			AM Temperature:	44 F
PM Condition	ns: Rainy			PM Temperature:	52 F
CONTRACT	ORS, EQUIPMENT	, AND PERSON	INEL:		•
Contractors:	Brandenberg, WB	Koester		_	
Equipment:	WB Koester:				
D	MD Karatawa A		-		
Personnel: Visitors:	WB Koester: 4 er		·		
VISITOIS.					
MATERIALS	USED, DELIVERIE	ES, AND TESTI	NG:		
Materials Use	ed:				
Deliveries:					
Testing:					
			-		
CONSTRUC	TION SITE LOCATI	ONS:			
				-	
				4	
			Mari	Mark	12/16/2015
Geotechnolog	gy, Inc. Rep.	Date	Geotechno	ology, Inc. Engineer	



DAILY REPORT DATE: 12/14/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES: Brandenburg: Demolition to the building. **WB** Koester: Rained out for the day.



DATE: <u>12/15/2015</u>

GENERAL II	NFORMATION:				
			Cassandra Baresel		
Project Numl Project Clien	per: <u>J019896.05</u> t: Ameren	***			
-					
TIME AND V	EATHER CONDITIONS:		(-0.5) Lunch		
Arrive: 0630	Depart: 1630 Travel	: 0.00 Total: 9.5			
AM Condition	ns: Cloudy	AM Temperature	: 41 F		
PM Condition	ns: Cloudy	PM Temperature	: 46 F		
CONTRACT	ODG FOURMENT AND BEDGGNINE				
	ORS, EQUIPMENT, AND PERSONNEL:				
Contractors:					
Equipment:	WB Koester: 1 excavator, 2 bulldozers				
Damanal					
Personnel:	WB Koester: 5 employees				
Visitors:					
MATERIALS	USED, DELIVERIES, AND TESTING:				
Materials Use	ed:				
Deliveries:					
Testing:	Testing: Cassandra Barasel (Geotechnology) collected a sample of the Ash Pond A levee mate				
	for CQA Conformation Testing as protective cover.				
CONSTRUC	FION SITE LOCATIONS:				
Ash Pond A.	See attached location map for additional	information.			
		1 1 .			
	A solve let	1. h.l1	1-111-		
Geotechnolog	12/15/15	Geotechnology, Inc. Enginee	12/16/15 r Date		
-corecuinojo(yy, mo, rep. Date	Georgeninology, inc. Enginee	Date		

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:	
Demolition of building.	
WB Koester:	
Work proceeded in wet soil conditions.	
Two bulldozer graded and shaped material on at Ash Pond A and spread protective cover to the west and northwest. One excavator moved levee material with protective cover on the northwest levee of Ash Pond A.	
In the morning and early afternoon part of the crew cleaned equipment.	
At 1615, the site was prepared for the end of the day.	

Borrow 12/15/15 \$10-100X-S (FIXE BUNNEARON (FIXED) CONSTRUCTION TRALENS POWER STATION (1904 BY OTHERS) さん的が Folded Levre material Placed Protective cover TEMPORARY EROSION CONTROL PLAN



DAILY REPORT DATE: 12/16/2015

GENERAL II	NFORMATION:		2		
Project Name Project Numl Project Clien	per: J019896.05	Pond Closures		Representative:	Cassandra Baresel
TIME AND W	/EATHER CONDITI	ONS:			(-0.5) Lunch
Arrive: 0630	Depart: 1	630 Tr	avel: 0.00	Total: 9.5	
AM Condition	ns: Cloudy with a few	v rain showers		AM Temperature	: 38 F
PM Condition	s: Cloudy			PM Temperature	: <u>55</u> F
CONTRACT	ORS, EQUIPMENT,	AND PERSONNI	EL:		Victoria de la constitución de l
Contractors:	Brandenberg, WB	Koester			
Equipment:	WB Koester: 1 ex		ers	×	
Personnel:	WB Koester: 5 em				
Visitors:					
MATERIALS	USED, DELIVERIE	S, AND TESTING	5 :		
Materials Use	ed:				
Deliveries:					
Testing:					
CONSTRUCT	TION SITE LOCATION				
Ash Pond A.	See attached location	on map for additio	nal information	<u> </u>	
		, , , , , , , , , , , , , , , , , , ,			
	B	12/16/15	_hu	hust	12/18/2015
Geotechnolog	ly, inc. Rep.	Date	Geotechn	ology, Inc. Enginee	r Date



Brandenburg:

DAILY REPORT DATE: 12/16/2015

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Demolition of building.
WB Koester:
Work proceeded in wet soil conditions.
Two bulldozer graded and shaped material on Ash Pond A and spread protective cover to the west and southwest. One excavator moved levee material as protective cover on the northwest and south levees of Ash Pond A.
In the morning and early afternoon part of the crew cleaned equipment.
At 1615, the site was prepared for the end of the day.
Other:
The weekly coordination meeting was held on site at 0900. See the meeting minutes for additional information.

12/16/15 +10-XXX-S POWER STATION (THR SY CITYERS) Placed Protective Cover Folded Levee Material TEMPORARY EROSION CONTROL PLAN

Borrow

Weekly Progress Meeting

Meeting Minutes

Date: 12-16-15

Attendees:

Ameren: Don Shaver, Mike Wagstaff, Ken Beckman

WB Koester: Chris Atkinson, Bob Fisher

Geotechnology, Inc.: Cassie, Anna

Topics:

Safety/Housekeeping

No issues

- Chris to keep scraping and washing the roads.
- Don says they added reflectors to the main gate to help with visibility during foggy weather.
- 5 random drug screens were performed and all were compliant.
- Wait until spring to repair the road cuts. Don says it is fine for now and ok to wait until spring.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 12-14-15
 - Total = 14,580 hrs.
- Next week expected manpower
 - \circ WBK = 5 next week.
 - No Saturday or Sunday work this week. Monday Thursday next week. Plan on demobilizing until spring next Wednesday.

Review old minutes and action items

• Topsoil from quarry was approved this week.

Material Issues

No issues

Quality Control Issues

Topsoil from quarry was approved this week.

Schedule Compliance

- Chris will continue shaping the Pond A borrow material and reclaiming the borrow area. Plans on working rest of this week (not Saturday or Sunday) and Monday through Wednesday of next week.
- Brandenberg pumping until end of year (flowable fill application)
 Still need to keep berm in Bottom Ash pond that whole time. Will have to dry before grading can take place (likely to take place in Spring) Chris will likely come to the site over the winter to dewater the bottom ash pond after Brandenberg is complete with the bottom ash pond.
- Topsoil placement/Seeding/blanket placement will be in Spring. Permanent fence install will be in Spring after Brandenberg finished with building demo.
- Bob will update Ameren and Geotechnology on the anticipated date of spring startup. May try and deliver and stockpile topsoil prior to the hauling crews showing up. Depends on the weather in the spring.
- Other items for the spring: finish the downchutes/rip rap on pond A, finish the ditch north of pond A, place the aggregate on the roads, fix the road cuts with concrete, finish the piezometers, finish grade the bottom ash pond, closure of the Pond B outlet with flowable fill.

Cost and Budget Control

- Bob to submit invoice for December (including the two days of Sunday work) and submit an estimate of 2016 costs.
- Geotechnology to submit estimate of 2015 and 2016 cost.

Next Meeting Scheduled: December 23, 2015 at 9:00 CST

Action Items -

- Bob to submit invoice for December (including the two days of Sunday work) and submit an estimate of 2016 costs.
- Geotechnology to submit estimate of 2015 and 2016 cost.



DAILY REPORT DATE: 12/17/2015

GENERAL II	NFORMATION:			
Project Name: Hutsonville Ash Pond Closures Project Number: J019896.05 Project Client: Ameren		Representative: Seth	Representative: Seth Lamble	
TIME AND W	VEATHER CONDITIONS:		(-0.0) Lunch	
Arrive: 0615	Depart: 1630 Travel:	0.00 Total: 10.15		
AM Condition	ns: Cloudy	AM Temperature:	30 F	
PM Condition	ns: Cloudy		31 F	
CONTRACTO	ORS, EQUIPMENT, AND PERSONNEL:		2	
Contractors:	Brandenberg, WB Koester			
Equipment:	WB Koester: 1 excavator, 2 bulldozers, 2 tractors with pans			
Personnel:	WB Koester: 5 employees			
Visitors:				
MATERIALS	USED, DELIVERIES, AND TESTING:			
Materials Use	ed:			
Deliveries:				
Testing:				
				
CONSTRUCT	TION SITE LOCATIONS:			
Ash Pond A.	See attached location drawing for additiona	al information.		
del	12/12/11	and d	1-1-1	
			12/18/2015 Date	



DAILY REPORT DATE: <u>12/17/2015</u>

Brandenburg:	
Demolition of building.	
WB Koester:	
Two bulldozers graded materi levee. One excavator moved	al on at Ash Pond A and spread protective cover toward the southwest levee material as protective cover on the south levee of Ash Pond A.
At 1000 the one excavator loa with pans. The two tractors tr cover. The two bulldozers gra	ided material from the north ramp as protective cover into the two tractors ansported the north ramp material to the crest of Ash Pond A as protective aded the material into place.
At 1300 two bulldozers shape	d Ash Pond A moving west and northwest from the crest.
In the morning and early after	noon part of the crew cleaned equipment.
At 1620 the site was prepared	for the end of the day.

.Borrow Field

12-17-15



as protective cover:



DAILY REPORT DATE: 12/18/2015


GENERAL I	NFORMATION:	
Project Nam	e: Hutsonville Ash Pond Closures	Representative: Seth Lamble
	ber: J019896.05	Noprocontative.
Project Clien	t: Ameren	
TIME AND V	VEATHER CONDITIONS:	(-0.0) Lunch
Arrive: 0630	Depart: 1615 Trave	l: 0.00 Total: 09.75
AM Condition	ns: Sunny	AM Temperature: 29 F
PM Condition	ns: Partly Cloudy	
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:	
Contractors:	Brandenberg, WB Koester	
Equipment:	WB Koester: 1 excavator, 2 bulldozers	
Personnel:	WB Koester: 5 employees	
Visitors:		
MATERIALS	USED, DELIVERIES, AND TESTING:	
Materials Use	ed:	
Deliveries:		
Testing:		
,		
CONSTRUC	TION SITE LOCATIONS:	
Ash Pond A.	See attached location drawing for additio	nal information.
	1/	
NAW.	M/ 12/18/1	hall for plate.
Geotechnolog	gy, Inc. Rep. Date	Geotechnology, Inc. Engineer Date



Brandenburg:
Demolition of building.
WB Koester:
One excavator loaded out material from the north ramp for use as protective cover. Two tractors transported the north ramp material to the crest of Ash Pond A. Two bulldozers graded the material into place.
At 1000 the excavator ceased loading material. The two bulldozers and two tractors with pans graded and shaped the protective cover.
In the morning and early afternoon part of the crew cleaned equipment.
At 1605 the site was prepared for end of the day.

12-18-15 Loaded ramp material Scraped and graded Protective cover

Borrow





Photograph 1 A - View of excavator on Ash Pond A levee folding levee material with protective cover, looking west.



Photograph 2 A - View of folding and grading Ash Pond A levee material on Ash Pond A, looking west.



Photograph 3 ^ - View of Ash Pond A north ramp removal for placement as protective cover, looking south.



Photograph 4 A - View of bulldozer grading Ash Pond A, looking south.



Photograph 5 A - View of Ash Pond A protective cover maintenance, looking southwest.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: December 28, 2015

SUBJECT: Weekly Summary Report for December 21, 2015 to December 25, 2015

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy. Work was performed on December 22, 2015, which had a high of 55°F and a low of 41°F

Construction Activities

Work was not performed December 21, 2015 due to wet conditions.

The site was winterized and erosion control structures improved on December 22, 2015.

Site work ceased December 22, 2015 until the spring. WB Koester and Geotechnology demobilized.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 2 excavators (1 Caterpillar 320B, 1 Caterpillar 308E), 1 dump truck (John Deere 400D), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 backhoe (Caterpillar), 1 water truck (Caterpillar 623B) (unused), 3 Tractors (Case 435, Case STX480, Case 9370) with scraper boxes (Reynolds) (unused).

WB Koester had 5 employees working on site: 2 laborers, 1 mechanic, and 2 equipment operators.

Ameren Energy Resources December 28, 2015 Page 2

J019896.05

Meetings

Project meetings were not held this week.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Additional materials were not used this week.

Testing/Sampling

Testing and sampling did not occur on site this week.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





DAILY REPORT DATE: 12/21/2015

GENERAL INFORMATION:				
Project Name: Hutsonville Ash Pond Closures Project Number: J019896.05 Project Client: Ameren		Representative: Seth Lamble		
TIME AND WEATHER CONDITIONS:			(-0.50) Lunch	
Arrive: 0630 Depart: 0300 T	ravel: 0.00	Total: 08.00		
AM Conditions: Cloudy, rain		AM Temperature:	57 F	
PM Conditions: Overcast		PM Temperature:	54 F	
CONTRACTORS, EQUIPMENT, AND PERSONN	NEL:			
Contractors: Brandenberg				
Equipment: WB Koester: -				
Personnel: WB Koester: -				
Visitors:				
MATERIALS USED, DELIVERIES, AND TESTING	G:			
Materials Used:				
Deliveries:				
Testing:				
	· · · · · · · · · · · · · · · · · · ·			
CONSTRUCTION SITE I CONTIONS				
CONSTRUCTION SITE LOCATIONS:				
Rain day. No work performed on site.				
Aut In 12/21/15		Mil	12/21/20	
Geotechnology, Inc. Rep. Date	Geotechno	logy, Inc. Engineer	Date	



Brandenburg:	
Ongoing demolition of buildings.	
WB Koester:	
Rain day. Construction work was not performed on site.	




	<u> </u>
GENERAL INFORMATION:	
Project Name: Hutsonville Ash Pond Closures	Representative: Seth Lamble
Project Number: J019896.05	
Project Client: Ameren	
TIME AND WEATHER CONDITIONS:	(-0.00) Lunch
Arrive: 0600 Depart: 1315 T	ravel: 03.00 Total: 10.15
AM Conditions: Overcast	AM Temperature: 42 F
PM Conditions: Overcast	PM Temperature: 54 F
CONTRACTORS, EQUIPMENT, AND PERSONN	EL:
Contractors: Brandenberg	
Equipment: WB Koester: 2 excavators, 2 bullde	ozers (not used), 3 tractors with pans (not used), 1 haul
truck (not used), 1 backhoe/loader	
Personnel: WB Koester: 5	
Visitors:	
MATERIALS USED, DELIVERIES, AND TESTING	> :
Materials Used:	
Deliveries:	
Testing:	
CONSTRUCTION SITE LOCATIONS:	
Ash Pond A, Construction Vehicle Lot. See attached	ed location drawing for additional information
	or totalish drawing for additional information.
. 1	
Stat May 12/12/15	Mark 12/22/2015
Geotechnology, Inc. Rep. Date	Geotechnology, Inc. Engineer Date



Brandenburg:						
Ongoing demolition of	of buildings	; .				
WB Koester:						
One excavator dewa	itered and r	repaired the	storm water	drain near the r	northeast corner	of Ash Pond A
One backhoe cleane	d the road	throughout	the day.			
Winterized equipmer	nt; prepared	d for work co	essation until	March 2016.		
At 1100 work ceased	dand the si	ite was prep	pared for the e	nd of the work	day.	

12-22-2015 \$10-100(-S POWER STATION (THE BY OTHERS) 31 171 31 Storm Water drain maintenance 1 TEMPORARY EROSION CONTROL PLAN

Borrow





Photograph 1 A - View of WB Koester demobilization, looking north.



Photograph 2 A - View of Ash Pond A stormwater drain preparation, looking west.



Photograph 3 A - View of Ash Pond A stormwater drain preparation, looking east.



Photograph 4 A - View of WB Koester road maintenance, looking northeast.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: April 14, 2016

SUBJECT: Weekly Summary Report for April 4, 2016 to April 8, 2016

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site. The time covered in this weekly summary is April 6, 2016 to April 8, 2016, which is the period of time when Geotechnology had a representative on site.

Weather

The weather was generally cloudy with intermittent periods of rain. Work was not performed on Thursday, April 7, 2016 due to rain. Morning temperatures ranged from 35 F to 48 F. Afternoon temperatures ranged from 37 F to 47 F.

Construction Activities

Work was not performed April 7, 2016 due to rain.

Borrow material was transported for use as soil cover on Ash Pond A on April 6 and April 8, 2016.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 2 excavators (1 Caterpillar 320B, 1 Caterpillar 308E), 2 dump trucks (John Deere 400D), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 backhoe (Caterpillar), 1 water truck (Caterpillar 623B) (unused), 3 Tractors (Case 435, Case STX480, Case 9370) with scraper boxes (Reynolds) (unused).

WB Koester had 5-6 employees working on site: 1 mechanic and 4-5 equipment operators.

Ameren Energy Resources April 14, 2016 Page 2

J019896.05

Meetings

The project coordination meeting was held on Wednesday, April 6, 2016. See the attached meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Borrow field soil was placed on Ash Pond A.

Vegetative cover soil was transported and stockpiled on site from Quality Lime Service on April 5 and April 6, 2016.

Testing/Sampling

Testing and sampling did not occur on site this week.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





DAILY REPORT

DATE: 04/06/2016

GENERAL	INFO	ORMATION:			
Project Nam Project Num Project Clien	ber:	Hutsonville Ash Pond Cl J019896.05 Ameren	osures	Representative: Jon Truesdale	
TIME AND	WEA	ATHER CONDITIONS:			(-0.25) Lunch
Arrive: 0700)	Depart: 1500	Travel: 0.00	Total: 07.75	
AM Condition	ns: <u>C</u>	Cloudy, intermittent rain, 3	35-40 mph S wind	AM Temperature:	_48_F
PM Condition	ns: <u>C</u>	Cloudy, intermittent rain, 3	35-40 mph SSW wind	PM Temperature:	47 F
CONTRAC	TOR	S, EQUIPMENT, AND P	ERSONNEL:		
Contractors:	Bra	ndenberg			
Equipment:	WB Cat	Koester: - 400D-qty.2 erpillar D6R-LGP-qty.2, :	(only 1 used), Komatsu 3 tractors with pans (un	-PC350LC-qty.1, Cate used)	erpillar 416-C-qty.1,
Personnel:	WB	Koester: - 5 personnel	(including on-site mech	nanic)	
Visitors:	none				
MATERIAL	s us	ED, DELIVERIES, AND	TESTING:		
Materials Use	ed: <u>E</u>	Borrow material as cover	on ash pond A.		
Deliveries:	A	Approximately 1700 tons	topsoil from off-site. Se	ource is a soybean fie	ld.
Testing:		None – observation only			
CONSTRUC	CTIO	N SITE LOCATIONS:			
Dr. 2		04/06/2016 c. Rep. Date		May (4/11/16



DATE: 04/06/2016

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
Graded borrow field access and side slopes of Ash Pond A. Topsoil was stockpiled between coal yard and Ash Pond B. Started adding borrow material as cover ~1000. Added 10" cover material to complete three foot thick "roadway" across top of Ash Pond A from ramp to fill areas on Ash Pond A. Continued until rain-out at 1445. Ramps and roadways were graded periodically to prevent rutting.
Weekly progress meeting at 0900. Off-site members were not able to call in, so meeting was held with on-site personnel only.
Note: Directions provided relative to magnetic north and not plant north.

Weekly Progress Meeting

Meeting Minutes

Date: 4-6-16

Attendees:

Ameren: Don,

WB Koester: Chris

Geotechnology, Inc.: Jon

Topics:

Safety/Housekeeping

• Brandenberg will have 10-12 steel hauling trucks throughout the days so will need to keep an eye on traffic, especially when 10-15 topsoil trucks begin delivering topsoil

Manpower

- Man hours
 - o Start of Job (4-27-15) through 4-4-16
 - Total = 14,850 hrs.
- Next week expected manpower
 - WBK = 4 operators, 1 laborer, 1 superintendent (6 total)
 - o Plan on working 5-10 hr days.
 - No Saturday or Sunday work. May use Saturday as a rain makeup day if all feel it is necessary.

Review old minutes and action items

• n/a

Material Issues

• n/a

Quality Control Issues

• n/a

Schedule Compliance

- This week will get site in order (erosion control repairs, prep borrow area, prep topsoil stockpile area, prep Pond A). Started hauling topsoil in from off site. Total of approximately 2000 tons stockpiled yesterday. May start hauling borrow to Pond A to form the terraces today.
- Brandenberg pumping into Bottom ash pond until around April 8th. After that WBK should be able to dewater and grade the Bottom Ash pond.
- Other items for the spring: finish the downchutes/rip rap on pond A, finish the ditch north of pond A, place the aggregate on the roads, fix the road cuts with concrete, finish the piezometers, closure of the Pond B outlet with flowable fill (this may have already been done, Bob will check with Chris to make sure).
- Topo prior to topsoil placement was decided not to be necessary. Topo after topsoil placement is sufficient.
- Brandenberg will be working on site and in the way of the permanent fence until around the first week in June. WBK should plan on holding off on the permanent fence installation until then.

Cost and Budget Control

• n/a

Next Meeting Scheduled: April 13 at 9:00 CST

Action Items -

• n/a



DAILY REPORT

DATE: <u>04/07/2016</u>

GENERAL	INFORMATION:				
Project Nam Project Num Project Clien	ber: J019896.05	Representative:	John Truesdale		
TIME AND	WEATHER CONDITIONS:		(-) Lunch		
Arrive: 0615	Depart: 0645 Travel: 0.00	Total:0.5			
AM Condition	ns: Cloudy, intermittent rain, 10 mph W wind	_ AM Temperature:	_42 F		
PM Condition	ns:	_ PM Temperature:	NA		
CONTRAC	TORS, EQUIPMENT, AND PERSONNEL:				
Contractors:	Brandenberg				
Equipment:	WB Koester: - 400D-qty.2, Komatsu-PC350LC-qt D6R-LGP-qty.2 (none used – Rain day)	y.1, Caterpillar 416-0	•		
Personnel:	WB Koester: - 0 personnel (including on-site med	hanic)			
/isitors:	none				
Materials Use Deliveries:	None				
esting:	None				
CONSTRUC	CTION SITE LOCATIONS:	9			
ISII FOIId A					
July G	04/07/2016	Mark	4/11/16		
eotechnolog	yy, Inc. Rep. Date Geotechn	ology, Inc. Engineer	Date		



DATE: 04/07/2016

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES: Brandenburg: Ongoing demolition of buildings. **WB** Koester: No work performed due to rain.



DAILY REPORT


DATE: 04/08/2016

GENERAL	INFORMATION	:					
Project Nam Project Num Project Clien	ber: <u>J019896.05</u>	Ash Pond Clos	ures	Representative: Jon Truesdale			
TIME AND	WEATHER CON	IDITIONS:			(-0.25) Lunch		
Arrive: 0615	Depar	t: 16:15	Travel: 3.50	Total: 12.25			
AM Condition	ns: Cloudy, inter	mittent rain, 35-	-40 mph SW wind	AM Temperature:	35 F		
PM Condition	ns: Cloudy, inter	mittent rain, 35-	40 mph W wind	PM Temperature:	37 F		
CONTRAC	TORS, EQUIPMI	ENT, AND PER	SONNEL:				
Contractors:	Brandenberg						
Equipment:	WB Koester: - Caterpillar D6R	400D-qty.2 (2 -LGP-qty.2, 3 to	used), Komatsu-PC3 ractors with pans (1 ι	350LC-qty.1, Caterpilla used)	ar 416-C-qty.1,		
Personnel:	WB Koester: -	6 personnel (ir	ncluding on-site mech	nanic)			
Visitors:							
MATERIAL	S USED, DELIVI	ERIES, AND TE	ESTING:				
Materials Use	ed: Borrow mate	rial as cover or	ash pond A.				
Deliveries:	0 tons topso	il from off-site.					
Testing:	NA – observ	ration only.	, and the second se	·			
CONSTRUC	TION SITE LOC	ATIONS:					
Jan 2 Seotechnolog		04/08/2016 Date		Mark plogy, Inc. Engineer	4/11/16 Date		



04/08/2016

Brandenburg:
Ongoing demolition of buildings.
MID I/a actory
WB Koester:
Cover soils placed on Ash Pond A starting at 0640. Placed 10" of cover soil to make three foot thick roadway on top of Ash Pond A to the fill area. Ramps, roadways, and fill areas graded periodically to prevent rutting.
Note: Directions relative to true north map orientation.





Photograph 1 A - View of grading the northwest slope of Ash Pond A, looking west.



Photograph 2 A - View of the Bottom Ash Pond, looking north.



Photograph 3 A - View of Ash Pond A, looking south.



Photograph 4 A - View of Ash Pond A, looking southwest.



Photograph 5 A - View of Ash Pond A, looking northwest.



Photograph 6 A - View of the haul road to and from the borrow area.



Photograph 7 A - View of Ash Pond B, looking east.



Photograph 8 A - View of topsoil staging in the southern portion of the coal yard.



Photograph 9 A - View of Ash Pond A grading.



Photograph 10 A - View of hauling road across Ash Pond A.



Photograph 11 A - View of cover soil placement on Ash Pond A, looking southwest.



Photograph 12 A - View of cover soil placement on Ash Pond A, looking southeast.



Photograph 13 A - View of the cover soil on Ash Pond A, looking east.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: April 19, 2016

SUBJECT: Weekly Summary Report for April 11, 2016 to April 15, 2016

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy with intermittent periods of rain. Work was not performed on Monday, April 11, 2016 due to rain. Morning temperatures ranged from 37 F to 40 F and afternoon temperatures ranged from 56 F to 67 F.

Construction Activities

Work was not performed April 11, 2016 due to rain. Borrow material was transported for use as soil cover on Ash Pond A on April 12 through April 15, 2016. Protective cover was transported to the site by Quality Lime Service on April 15, 2016.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 2 excavators (1 Caterpillar 320B, 1 Caterpillar 308E), 2 dump trucks (John Deere 400D), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 backhoe (Caterpillar), 1 water truck (Caterpillar 623B) (unused), 3 Tractors (Case 435, Case STX480, Case 9370) with scraper boxes (Reynolds), and one broom.

WB Koester had 4-5 employees working on site: 1 mechanic and 3-4 equipment operators.

Meetings

The project coordination meeting was held on Wednesday, April 13, 2016. See the attached meeting minutes for additional information.

Ameren Energy Resources April 19, 2016 Page 2

J019896.05

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Borrow field soil was placed on Ash Pond A.

Topsoil was transported and stockpiled on site from Quality Lime Service on April 15, 2016.

Testing/Sampling

Jessie Hahn of Geotechnology collected one conformation sample of topsoil sourced from Quality Lime Service on April 14, 2016.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





GENERAL INFO	DRMATION:	
Project Name:	Hutsonville Ash Pond Closures	Representative: Jessie Hahn
Project Number: Project Client:	J019896.05 Ameren	
	Amoren	
TIME AND WEA	ATHER CONDITIONS:	(-0.00) Lunch
Arrive: 0630	Depart: 0715 Travel: 0.	00 Total: 00.75
AM Conditions:	Overcast, rain	AM Temperature: 37 F
PM Conditions:	Overcast, rain	PM Temperature: 56 F
CONTRACTOR	S, EQUIPMENT, AND PERSONNEL:	
Contractors: Br	andenb erg	
Equipment: W	B Koester: -	
_		
	B Koester: -	
Visitors:		
MATERIALS US	ED, DELIVERIES, AND TESTING:	
Materials Used:		
Deliveries:		
Testing:		
CONSTRUCTIO	N SITE LOCATIONS:	
Dain day Nawa	ule manufarma and are aide	
Rain day. No wor	k performed on site.	
Juli. 1	Jahn 4/11/2016	authority 4/11/16
Geotechnology, I		technology, Inc. Engineer Date



Brandenburg:	
Ongoing demolition of buildings.	
WB Koester:	
Rain day. Construction work was not performed on site.	




DAILY REPORT DATE: 04/12/2016

GENERAL II	NFORMATION:		
Project Name		Representative:	Jessie Hahn
Project Number Project Clien	per: J019896.05 t: Ameren	_	
TIME AND W	/EATHER CONDITIONS:		(-0.00) Lunch
Arrive: 0630	Depart: 1430 Travel: 0.00	Total: 8.00	
AM Condition	ns: Clear	_ AM Temperature	: 37 F
PM Condition	ns: Clear	_ PM Temperature	: 54 F
CONTRACTO	ORS, EQUIPMENT, AND PERSONNEL:		
Contractors:	Brandenberg		
Equipment:	WB Koester: 1 excavator, 2 bulldozers, 1 haul true	ck	
Personnel:	WB Koester: 4 operators, 1 mechanic	-	
Visitors:			
MATERIALS	USED, DELIVERIES, AND TESTING:		
Materials Use	ed:		
Deliveries:	One small bulldozer and one broom delivered to	site in the morning	
Testing:			
CONSTRUCT	TION SITE LOCATIONS:		
Haul Road/Bo	prrow Field, Ash Pond A, Sand stockpile/tank excava	ation.	
		1.11	
Selli	Mala 4/12/2016 Man	Mark	4/12/2016
Seotechnolog	y, Inc. Rep. Date Geotechr	nology, Inc. Engineer	Date



Brandenburg:	
Ongoing demolition of buildings.	
WB Koester:	
In the morning, one excavator and one pump dewatered the haul road. One bulldozer assisted in dewatering the haul road and the borrow field.	
One broom was delivered to site and cleaned the roads.	
Two bulldozers tracked the top of Ash Pond A to promote drying of material.	
In the afternoon, one excavator loaded stockpiled sandy material into a haul truck. The haul truck transported the material to an excavation left from the removal of contaminated soils.	






GENERAL II	NFORMATION:		
Project Name Project Numl Project Clien	per: J019896.05	Representative:	Jessie Hahn
TIME AND W	/EATHER CONDITIONS:		(-0.00) Lunch
Arrive: 0630	Depart: 1630 Trave	el: 0.00 Total: 10.0	0
AM Condition	ns: Clear	AM Temperature	: 37 F
PM Condition	ns: Clear	PM Temperature	: _59 F
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:	:	
Contractors:	Brandenberg		
Equipment:	WB Koester: 1 excavator, 1 bulldozer,	2 haul trucks	
Personnel:	WB Koester: 4 operators		
Visitors:			
MATERIALS	USED, DELIVERIES, AND TESTING:		
Materials Use	ed:		
Deliveries:			
Testing:			
CONSTRUC	FION SITE LOCATIONS:		
Haul Road/Bo	orrow Field and Ash Pond A.		
يدلاف	1/13/2016	Im rich	4/13/2016
Geotechnolog	fy, Inc. Rep.	Geotechnology, Inc. Enginee	r Date



DATE: 04/13/2016

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. **WB** Koester: One excavator loaded out materials from the borrow field. Two haul trucks transported borrow field material to Ash Pond A. One bulldozer spread and graded material on Ash Pond A. At various times throughout the day, the bulldozer scraped and maintained the haul road to the borrow field and on Ash Pond A. The project coordination meeting was held at 0900 in the Ameren trailer. See the meeting minutes for additional details. At 1015, Jessie Hahn (Geotechnology) observed two locations where erosion rills had exposed the HDPE geomembrane on Ash Pond A. Hahn told Chris Atkinson (WB Koester) about the locations. Atkinson, operating a bulldozer, placed soil in the rills to cover the exposed geomembrane by 1045. At 1530, transport of borrow field soil ceased. One backhoe scraped the roads and one broom cleaned the roads. The bulldozer continued to maintain and scrape the haul road on Ash Pond A.



Weekly Progress Meeting

Meeting Minutes

Date: 4-13-16

Attendees:

Ameren: Don, Mike

WB Koester: Chris, Bob

Geotechnology, Inc.: Anna, Jessie

Topics:

Safety/Housekeeping

- Brandenberg will have 10-12 steel hauling trucks throughout the days so will need to keep an eye on traffic, especially when 10-15 topsoil trucks are delivering topsoil
- WBK has broom on site and will sweep roads when needed. Brandenberg has also been running water truck to help control dust.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 4-11-16
 - Total = 15,007 hrs.
- Next week expected manpower
 - WBK = 4 operators, 1 laborer, 1 superintendent (6 total)
 - o Plan on working 5-10 hr days.
 - No Saturday or Sunday work. Brandenberg is working this Saturday if we feel like we need to.

Review old minutes and action items

• n/a

Material Issues

• n/a

Quality Control Issues

• National Lining Systems sent email with missing QC data requested by Geotechnology, Inc. Bob to forward after meeting.

Schedule Compliance

- Started hauling topsoil in from off site. Total of approximately 3,200 tons stockpiled. Started hauling borrow to Pond A to form the terraces last week. Will continue starting again today.
- Due to river being up, Brandenberg pumping into Bottom ash pond until around April 25th. After that WBK should be able to dewater and grade the Bottom Ash pond.
- Downchutes/rip rap on pond A will likely start next week. May need to widen Pond C rip rap as it is still eroding around the rip rap.
- Placing topsoil on Pond A may start next week.
- Continue to fix erosion around ponds B and C, plan is to seed B and C when we seed pond A.
- Other items to be done: finish the ditch north of pond A, place the aggregate on the roads, fix the road cuts with concrete, finish the piezometers, closure of the Pond B outlet with flowable fill.
- Topo prior to topsoil placement was decided not to be necessary. Topo after topsoil placement is sufficient.
- Brandenberg will be working on site and in the way of the permanent fence until around the first week in June. WBK should plan on holding off on the permanent fence installation until then.
- Don will work on a preliminary punch list to see if there are any items we need to add to future schedules.

Cost and Budget Control

• n/a

Next Meeting Scheduled: April 20 at 9:00 CST

Action Items -

- Bob to send National Lining Systems email to Anna and Mike
- Don to prepare preliminary punch list and Bob to put those items on schedule.




DATE: <u>04/14/201</u>6

GENERAL IN	NFORMATION:		
Project Name		Representative: J	essie Hahn
•	per: J019896.05		
Project Client	: Ameren		
TIME AND W	EATHER CONDITIONS:		(-0.00) Lunch
Arrive: 0630	Depart: 1545 Travel: 3.	50 Total: 12.75	
AM Condition	s: Clear	AM Temperature:	40 F
PM Condition	s: Clear	PM Temperature:	67 F
CONTRACTO	DRS, EQUIPMENT, AND PERSONNEL:		<u> </u>
	Brandenb e rg		
Equipment:	WB Koester: 1 excavator, 1 bulldozer, 2 hau	il trucks 1 tractor with non	
Equipment.	TOGSTON TEXCAVATOR, T DUNGOZER, Z HAC	in trucks, i tractor with part.	
Personnel:	WB Koester: 4 operators, 1 mechanic		
Visitors:			
MATERIAI S	USED, DELIVERIES, AND TESTING:		· · · · · · · · · · · · · · · · · · ·
Materials Use	d:		
Deliveries:			
Testing:			
CONSTRUCT	ION SITE LOCATIONS:		
Haul Road/Bo	rrow Field and Ash Pond A.		
		001	. 1
- Libra	//al 4/14/2016	In Sanda	4/14/2016
eotechnolog	y, inc. Kep.	otechnology, Inc. Engineer	Date



Brandenburg:
Ongoing demolition of buildings.
WB Koester:
One excavator loaded out materials from the borrow field. One haul truck and one tractor with a pan transported borrow field material to Ash Pond A. One bulldozer spread and graded material on Ash Pond A. The mechanic repaired the second haul truck.
At various times throughout the day, the bulldozer scraped and maintained the haul road to the borrow field and on Ash Pond A.
At 1530, transport of borrow field soil to Ash Pond A ceased. One backhoe scraped the roads and one broom cleaned the roads.






DATE: <u>04/15/2016</u>


GENERAL INFORMATION:	
Project Name: Hutsonville Ash Pond Closures Project Number: J019896.05 Project Client: Ameren	Representative: Stephen Graham
TIME AND WEATHER CONDITIONS:	(-0.00) Lunch
Arrive: 0630 Depart: 1600 T	ravel: 3.50 Total: 13.00
AM Conditions: Clear	AM Temperature: 50 F
PM Conditions: Clear	PM Temperature: 70 F
CONTRACTORS, EQUIPMENT, AND PERSONN	EL:
Contractors: Brandenberg	
Equipment: WB Koester: 1 excavator, 1 bulldoz	er, 1 haul truck, 1 tractor with pan.
Personnel: WB Koester: 3 operators, 1 mechan	nic
Visitors:	
MATERIALS USED, DELIVERIES, AND TESTING	3:
Materials Used: Clay liner material transported be	tween borrow to Ash Pond A north East cover.
Deliveries: Several top soil trucks were deliv	ered and stockpiled at base of Ash Pond A.
Testing: Observations were made.	
CONSTRUCTION SITE LOCATIONS:	
Haul Road/Borrow Field and Ash Pond A.	
Geotechnology, Inc. Rep. Date	Geotechnology, Inc. Engineer Date



DAILY REPORT DATE: 04/15/2016

Brandenburg:	
Ongoing demolition of buildings.	
WB Koester:	
One excavator loaded out materials from the borrow field. One haul truck transported borrow field material to Ash Pond A. One bulldozer spread and graded material on Ash Pond A. The mechanic repaired the second haul truck.	
At various times throughout the day, the bulldozer maintained the haul road to the borrow field and on Ash Pond A.	
At 1530, transport of borrow field soil to Ash Pond A ceased. One backhoe scraped the roads and one proom cleaned the roads.	







Photograph 1 A - View of dewatering the haul road to the borrow field on April 12, 2016, looking northeast.



Photograph 2 A - View of material excavation from the borrow field for placement on Ash Pond A, looking northeast.



Photograph 3 A - View of material placement on Ash Pond A, looking north.



Photograph 4 A - View of sandy soil for use as backfill for removed soil at the former fuel tank location, looking east.



Photograph 5 A - View of sandy soil placement as backfill for removed soil at the former fuel tank location, looking south.



Photograph 6 A - View of typical exposed liner at a rill on Ash Pond A, Looking west. (Observed at two locations.)



Photograph 7 A - View of placement of soil in rills to cover exposed liner on Ash Pond A, looking north.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: April 26, 2016

SUBJECT: Weekly Summary Report for April 18, 2016 to April 22, 2016

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy with intermittent periods of rain. Work was not performed on April 21-22 due to rain. Morning temperatures ranged from 50 F to 52 F and afternoon temperatures ranged from 70 F to 80 F.

Construction Activities

Erosion repairs were performed on April 18. The borrow field was graded April 18-19. Borrow soil was transported to Ash Pond A on April 19. Vegetative cover was transported to the site by Quality Lime Service on April 18-20. Vegetative cover was placed on Ash Pond A on April 20. Work was not performed April 21-22 due to rain.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 1 excavator (Komatsu), 2 dump trucks (John Deere 400D), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 backhoe (Caterpillar), 1 water truck (Caterpillar 623B) (unused), 3 Tractors (Case 435, Case STX480, Case 9370) with scraper boxes (Reynolds), and one broom.

WB Koester had 7 employees working on site: 1 mechanic, 1 laborer, and 5 equipment operators.

Ameren Energy Resources April 26, 2016 Page 2

J019896.05

Meetings

The project coordination meeting was held on Wednesday, April 20, 2016. See the attached meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Borrow field soil was placed on Ash Pond A.

Topsoil was transported and stockpiled on site from Quality Lime Service. Topsoil from the stockpile was placed on Ash Pond A.

Testing/Sampling

Testing and sampling were not performed this week.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.







DATE: 04/18/2016

	·				
GENERAL INF	ORMATION:				
Project Name:	Hutsonville Ash	Pond Closures		Representative:	Jon Truesdale
Project Number				•	
Project Client:	Ameren			-	
TIME AND WE	ATHER CONDITION	ONS:			(-0.25) Lunch
Arrive: 0630	Depart: 16	30 Tra	vel: 0	Total: 9.75	
AM Conditions:	Clear			AM Temperature:	51 F
PM Conditions:	Clear			PM Temperature:	80 F
					<u> </u>
CONTRACTOR	RS, EQUIPMENT, A	AND PERSONNE	L:		
Contractors: B	randenberg				
Equipment: V	/B Koester: 1 Kon	natsu Excavator –	3 Tractors wit	h Pans (not used),	1 Back-hoe, 1 D5C
<u>_E</u>	Bulldozer, 1 Sweep	er, 2 – D6R bullde	zers, 2 trucks	(not used)	
Personnel: V	VB Koester: 5 ope	rators, 1 laborer, 1	l mechanic		
Visitors:					
MATERIALS U	SED, DELIVERIES	S, AND TESTING:			
Materials Used:	General use soil	(for repair of wash	ed out slopes	on ash ponds B an	d C)
Deliveries:					
Testing: None – observation only					
CONSTRUCTIO	ON SITE LOCATIO	NS:			
Borrow field and	Ash Pond A. Side	slopes of Ash Po	nds B and C.		
1		4/25/16	1	1 1	
Geotechnology.	Inc. Rep.	Date	Geotechno	ology Inc. Engineer	4/26/16

DAILY REPORT DATE: 04/18/2016









DATE: <u>04/19/2016</u>

GENERAL INFORMATION:		
Project Name: Hutsonville Ash Pond Closures	Representative: J	Jon Truesdale
Project Number: J019896.05		
Project Client: Ameren		
TIME AND WEATHER CONDITIONS:		(-0.25) Lunch
Arrive: 0630 Depart: 1630 Travel: 0	Total: 9.75	
AM Conditions: Partly Cloudy	AM Temperature:	50 F
PM Conditions: Partly Cloudy	PM Temperature:	75 F
CONTRACTORS, EQUIPMENT, AND PERSONNEL:		
Contractors: Brandenberg; PSC		
Equipment: WB Koester: 1 Komatsu excavator – 3 tractors v	with pans (not used), 1 k	pack-hoe, 1 D5C
bulldozer, 1 sweeper, 2 - D6R bulldozers, 2 truc	ks, 1 CAT 623B Wheel	Tractor-scraper
Personnel: WB Koester: 5 operators, 1 laborer, 1 mechanic		
Visitors:		
MATERIALS USED, DELIVERIES, AND TESTING:		
Materials Used: Borrow area soil for additional cover on top of	ash pond A.	
Deliveries: Topsoil trucks delivered and stockpiled at Sou		
Testing: None – observation only.	, a	
CONSTRUCTION SITE LOCATIONS:		
Borrow field and Ash Bond A. Sido clopes of Ash Bond B. South	and of socious in Octo	
Borrow field and Ash Pond A. Side slopes of Ash Pond B. South	rend of coal yard. Sout	in end of Ash Pond
7.		
201 uhshi	1 / /	41
Geotechnology, Inc. Rep. Date Geotech	hnology, Inc. Engineer	4/26/16
Geoleci	mology, me. Engineer	Date

DAILY REPORT DATE: 04/19/2016








DATE: <u>04/20/20</u>16

GENERAL II	NFORMATION:			
Project Name: Hutsonville Ash Pond Closures		Representative:	Jon Truesdale	
•	per: <u>J019896.05</u>			
Project Clien	t: Ameren			
TIME AND W	/EATHER CONDITIONS:		(-0.25) Lunch	
Arrive: 0630	Depart: 1630 Travel: 0	Total: 9.75		
AM Condition	ns: Overcast	AM Temperature:	52 F	
PM Condition	ns: Overcast	PM Temperature:	70 F	
CONTRACTO	ORS, EQUIPMENT, AND PERSONNEL:			
Contractors:	Brandenberg; PSC			
Equipment:	WB Koester: 1 excavator (not used) – 3 tractors	with pane/rollarblade	1 hook hoo 1 DEC	
Equipmont.	bulldozer, 1 sweeper, 2 – D6R bulldozers, 2 truc			
Personnel:	WB Koester: 5 operators; 1 mechanic, 1 laborer			
Visitors:				
MATERIALS	USED, DELIVERIES, AND TESTING:			
Materials Use	ed: Topsoil for cover on top of Ash Pond A.			
Deliveries:	Topsoil trucks delivered and stockpiled at Sou	th end of coal yard.		
Testing:	None – observation only.			
CONSTRUCT	TION SITE LOCATIONS:			
Borrow field, b	porrow field access road, and Ash Pond A. South	end of coal yard.		
(John S	Wesled 4/25/16 /m	Lindi	4/26/2016	
Geotechnolog	y, Inc. Rep. Date Geotech	hnology, Inc. Engineer	Date	

DATE: 04/20/2016

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg: Ongoing demolition of buildings. PSC: Work at aboveground storage tank (decommissioning). WB Koester: 1-CAT D6R - LGP grading borrow area access road. 1-Sweeper running periodically along access roads. 1-CAT D5C staging topsoil. 1-CAT D6R LPG grading Ash Pond A surface. 1-416C used for miscellaneous items. 1-CAT 623B wheel tractor-scraper with water tank for dust control. 2-tractors with elevating pans transferring topsoil to Ash Pond A. 1-tractor with rollerblade grading placed topsoil on Ash Pond A. The weekly progress meeting was held on site at 0900. See the attached meeting minutes for additional information. Notes: Approximately 1100 c.y. topsoil hauled to the site.



Weekly Progress Meeting

Meeting Minutes

Date: 4-20-16

Attendees:

Ameren: Don, Mike

WB Koester: Chris, Bob

Geotechnology, Inc.: Anna, John

Topics:

Safety/Housekeeping

• No accidents/near misses to report.

- Brandenberg will have 15 concrete trucks, 10-12 steel hauling trucks throughout the days so will need to keep an eye on traffic, especially when 12-15 topsoil trucks are delivering topsoil
- WBK has broom on site and will sweep roads when needed. WBK and Brandenberg have also been running water truck to help control dust.

Manpower

- Man hours
 - Start of Job (4-27-15) through 4-18-16
 - Total = 15,335 hrs.
- Next week expected manpower
 - o WBK = 4 operators, 1 laborer, 1 superintendent (6 total)
 - o Plan on working 5-10 hr days.
 - o No Saturday or Sunday work.

Review old minutes and action items

- Jessie took topsoil sample on Friday, results likely in next Monday
- Don sent preliminary punch list to WBK.

Material Issues

n/a

Quality Control Issues

• n/a

Schedule Compliance

- Continue to stockpile topsoil. Will start hauling topsoil to Pond A this week.
- Finished hauling out of borrow pit so have started reclaiming and regrading borrow pit.
- Repairing silt fence around sites.
- Mike asked Chris to regrade south end of coal yard where it is ponding water. Also said that the diversion channels on top of Pond A can be field fit to a certain extent to ensure water does not pond on Pond A.
- Due to river being up, Brandenberg pumping into Bottom ash pond until around May 2. After that WBK should be able to dewater and grade the Bottom Ash pond.
- Downchutes/rip rap on pond A will likely start this week. May need to widen Pond C rip rap as it is still eroding around the rip rap.
- Continue to fix erosion around ponds B and C, plan is to seed B and C when we seed pond A.
- Other items to be done: finish the ditch north of pond A, place the aggregate on the roads, fix the road cuts with concrete, finish the piezometers, closure of the Pond B outlet with flowable fill.
- Topo prior to topsoil placement was decided not to be necessary. Topo after topsoil placement is sufficient.
- Brandenberg will be working on site and in the way of the permanent fence until around the first week in June. WBK should plan on holding off on the permanent fence installation until then.

Cost and Budget Control

• n/a

Next Meeting Scheduled: April 27 at 9:00 CST

Action Items -

N/A



DATE: <u>04/21/2016</u>

GENERAL INI	FORMATION:			
Project Name: Project Number			_ Representative:	Ion Truesdale
Project Client:	Ameren		. -	
TIME AND WE	EATHER CONDITIONS:			(-) Lunch
Arrive: 0630	Depart: 1030	ravel: 0	Total: 4	
AM Conditions	: Overcast		AM Temperature:	52 F
PM Conditions	:		PM Temperature:	
CONTRACTO	RS, EQUIPMENT, AND PERSONI	NEL:		
Contractors: E	Brandenberg; PSC			
	WB Koester: 1 excavator, 3 tractor bulldozer, 1 sweeper, 2 – D6R bull			
	NB Koester: 5 operators; 1 mecha			
Visitors:				
MATERIALS U	SED, DELIVERIES, AND TESTIN	G:	-	
Materials Used	: None			
Deliveries:	None			
Testing:	None			
001077110714				
CONSTRUCTION	ON SITE LOCATIONS:			
None – rain day				
Jan Pa	eld 4/25/16	Jon.	Saule	4/26/16
Geotechnology,	Inc. Rep. Date	Geotechno	ology, Inc. Engineer	Date



DAILY REPORT DATE: 04/21/2016

andenburg:
going demolition of buildings.
C:
ork at aboveground storage tank (decommissioning).
7 V 4
3 Koester:
equipment used – rain day




DAILY REPORT DATE: 04/22/2016

GENERAL I	NFORMATION:				
Project Nam Project Num Project Clien	ber: J019896.05		Representative: <u>J</u> -	on Truesdale	
TIME AND V	VEATHER CONDITIONS:			(-) Lunch	
Arrive: 0630	Depart: 1030	Travel: 0	Total: 4		
AM Condition	ns: Overcast		AM Temperature:	52 F	
PM Condition	ns:		PM Temperature:		
CONTRACT	ORS, EQUIPMENT, AND PERSONI	NEL:			
Contractors:	Brandenberg; PSC				
Equipment:					
Personnel:	WB Koester: 5 operators; 1 mecha			,	
Visitors:					
MATERIALS	USED, DELIVERIES, AND TESTIN	G:			
Materials Use	ed: None				
Deliveries:	Nana				
Testing:	None				
CONSTRUCT	FION SITE LOCATIONS:				
None – rain d	ay				
					
Geøtechnolog	1/25/16 by, Inc. Rep. Date	Geotechno	logy, Inc. Engineer	4/26/16 Date	



DAILY REPORT DATE: 04/22/2016

Brandenburg:			
Ongoing demolition of buildings.			
PSC:			
Work at aboveground storage tank (decommissioning).		
WB Koester:			
No equipment used – rain day			





Photograph 1 ^ - View of roadway being swept on the east side of Ash Pond A, looking northeast.



Photograph 2 A - View of topsoil staging activities on the southern portion of the coal yard, looking north.



Photograph 3 A - View of borrow area condition on April 18, 2016, looking northeast.



Photograph 4 A - View of erosion repairs at Ash Pond C, looking north-northeast.



Photograph 5 A - View of the borrow field from the southeast.



Photograph 6 A - View of hauling of topsoil to place on Ash Pond A, looking north.



Photograph 7 A - View of surface shaping prior to placement of topsoil in the southern portion of Ash Pond A, looking south.



Photograph 8 ^ - View of tractor with elevating pan conducting soil moving activities at the topsoil staging location, looking north.



Photograph 9 A - View from the top of Ash Pond A of regrading activities associated with the borrow field haul road, looking northwest.



Photograph 10 ^ - View of surface shaping of the northern portion of Ash Pond A prior to placement of topsoil, looking north-northwest.



Photograph 11 A - View of soil for erosion repair at Ash Pond C, looking east-northeast.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: May 4, 2016

SUBJECT: Weekly Summary Report for April 25, 2016 to April 29, 2016

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally cloudy on days when work was performed. Work was not performed on April 27-29 due to rain and wet conditions. Morning temperatures ranged from 57 F to 63 F and afternoon temperatures ranged from 79 F to 80 F.

Construction Activities

The borrow field was graded April 25-26. Vegetative cover was transported to the site by Quality Lime Service on April 25. Vegetative cover was placed on Ash Pond A on April 25-26. Initial excavation of outfalls was performed on the Ash Pond A levee on April 26. Work was not performed April 27-29 due to rain and wet conditions.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 1 excavator (Komatsu), 2 dump trucks (John Deere 400D), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 backhoe (Caterpillar), 1 water truck (Caterpillar 623B) (unused), 3 Tractors (Case 435, Case STX480, Case 9370) with scraper boxes (Reynolds), and one broom.

WB Koester had 7 employees working on site: 1 mechanic, 1 laborer, and 5 equipment operators.

Ameren Energy Resources May 4, 2016 Page 2

J019896.05

Geotechnology had one representative on site on April 25-27. Anna Saindon, Geotechnology's CQA officer, visited the site on April 29. Geotechnology did not have representatives on site on April 28 due to the wet conditions.

Meetings

The project coordination meeting was held on Wednesday, April 27, 2016. See the attached meeting minutes for additional information.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Topsoil was transported and stockpiled on site from Quality Lime Service. Topsoil from the stockpile was placed on Ash Pond A.

Testing/Sampling

Cassandra Baresel of Geotechnology collected one sample of vegetative cover soil from the soil from Quality Lime Service stockpiled on site.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.






DATE: <u>04/25/2016</u>

-				
GENERAL I	NFORMATION:			
Project Nam		Representative:	Cassandra Baresel	
Project Num Project Clien	ber: <u>J019896.05</u> t: Ameren			
1 Toject Olicii	a. Alleren			
TIME AND V	VEATHER CONDITIONS:		(-) Lunch	
Arrive: 0630	Arrive: 0630 Depart: 1830 Travel: 0 Total: 10			
AM Condition	ns: Cloudy	AM Temperature	: 58 F	
PM Condition	ns: Sunny	PM Temperature	: 79 F	
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:			
Contractors:	Brandenberg; PSC			
Equipment:	WB Koester: 1 excavator, 3 tractors with pans	s/rollerblade, 1 back-hoe	, 1 D5C	
	bulldozer, 1 sweeper, 2 - D6R bulldozers, 2 tr			
Personnei:	WB Koester: 5 operators; 1 mechanic, 1 labor	er		
Visitors:				
MATERIALS	USED, DELIVERIES, AND TESTING:			
Materials Use	ed: TOPSOIL			
Deliveries:	TOPSOIL			
Testing:	None			
CONSTRUCT	TION SITE LOCATIONS:			
Ash Pond A,	Borrow Field			
// /:	El Marke	18/		
Cootochacla	1/1/25/16 M	in Smoll	4/27/2011	
Geotechnolog	gy, inc. rep. Date Geote	echnology, Inc. Engineer	· Date	



Brandenburg:
Ongoing demolition of buildings.
PSC:
Work at aboveground storage tank (decommissioning).
WB Koester:
Topsoil was brought in from off site. Tractors with pans hauled the soil onto Ash Pond A. One bulldozer graded the material on Ash Pond A. A tractor with a scraper was used to maintain the haul road.
One bulldozer shaped the borrow field.
One sweeper cleaned the roads.
All equipment was off Ash Pond A and the borrow field by 1825 and the site was prepped for the end of the day.



Sharing of Borrow Field




DATE: <u>04/26/2016</u>

GENERAL II	NFORMATION:				
Project Name Project Number Project Clien	ber: J019896.05	Representative: C	Cassandra Baresel		
TIME AND V	VEATHER CONDITIONS:		(-) Lunch		
Arrive: 0630	Depart: 1830 Travel: 0	Total: 10			
AM Condition	ns: Cloudy	AM Temperature:	63 F		
PM Condition	ns: Overcast	PM Temperature:	80 F		
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:				
Contractors:	Brandenberg;				
Equipment:	- 91				
Personnel:	WB Koester: 5 operators; 1 mechanic, 1 laborer				
Visitors:					
MATERIALS	USED, DELIVERIES, AND TESTING:		· ·		
Materials Use	ed: TOPSOIL				
Deliveries:	None		,		
Testing:	None				
CONSTRUCT	TION SITE LOCATIONS:				
Ash Pond A, I	Borrow Field				
Geotechnolog	//26/16 Jate Geotech	inclogy, Inc. Engineer	4/27/2016 Date		



Brandenburg:			
Ongoing demolition of buildings.			
WB Koester:			
Tractors with pans hauled topsoil onto Ash Pond A from the stomaterial on Ash Pond A. A tractor with a scraper was used to material on Ash Pond A.	ck pile. One l naintain the ha	oulldozer spre aul road.	ad the
One bulldozer and one tractor with a scraper box shaped the bo	orrow field.		
All equipment was off Ash Pond A and the borrow field by 1820 the day.	and the site v	vas prepped f	or the end of





DATE: <u>04/27/2016</u>

GENERAL I	NFORMATION:		
Project Nam	e: Hutsonville Ash Pond Closures ber: J019896.05	Representative:	Cassandra Baresel
TIME AND V	VEATHER CONDITIONS:		(-) Lunch
Arrive: 0630	Depart: 1230 Travel: 0	Total: 6	
AM Condition	ns: Rainy	AM Temperature:	57 F
	ns:		
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL:		
Contractors:	Brandenberg;		
Equipment:	WB Koester: 1 excavator, 3 tractors with pans/r bulldozer, 1 sweeper, 2 – D6R bulldozers, 2 true	ollerblade, 1 back-hoe	
Personnel:	WB Koester: 5 operators; 1 mechanic, 1 labore		,
Visitors:			
MATERIALS	USED, DELIVERIES, AND TESTING:		
Materials Use	ed: None		
Deliveries:	None		
Testing:	Casandra Baresel (Geotechnology) collected	one sample of vegetat	ive cover soil from
	the stockpile on site.		
CONSTRUC	TION SITE LOCATIONS:		
None – rain d	lay		
Purh	5/ 4/28/16	hulands.	4/28/201
Geotechnolog	y, Inc. Rep. Date Geotec	hnology, Inc. Engineer	



Brandenburg:
Ongoing demolition of buildings.
WB Koester:
No equipment used – rain day
The weekly progress meeting was held on site at 1000. Refer to the meeting minutes for additional information.
One soil sample was collected from the stockpiled vegetative cover soil from Quality Lime Service on site by Cassandra Baresel of Geotechnology.

Weekly Progress Meeting

Meeting Minutes

Date: 4-27-16

Attendees:

Ameren: Don, Mike

WB Koester: Bob

Geotechnology, Inc.: Anna, Cassie

Topics:

Safety/Housekeeping

• No accidents/near misses to report.

- Brandenberg will have 15 concrete trucks, 10-12 steel hauling trucks throughout the days so will need to keep an eye on traffic, especially when 12-15 topsoil trucks are delivering topsoil
- WBK has broom on site and will sweep roads when needed. WBK and Brandenberg have also been running water truck to help control dust.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 4-25-16
 - Total = 15,578 hrs.
- Next week expected manpower
 - o WBK = 4 operators, 1 laborer, 1 superintendent (6 total)
 - May downsize slightly when topsoil is finished.
 - o Plan on working 5-10 hr days.
 - o No Saturday or Sunday work.

Review old minutes and action items

Jessie took topsoil sample on Friday, results show high on Boron,
 Cassie to grab sample to run TCLP on sample.

Material Issues

• n/a

Quality Control Issues

n/a

Schedule Compliance

- Finished stockpiling topsoil for now. Started hauling to Pond A from stockpile. Mid next week (weather permitting) should have all topsoil hauled to Pond A and terraces shaped. May need more topsoil delivered if we are short.
- Finished hauling out of borrow pit so have started reclaiming and regrading borrow pit.
- Mike asked Chris to regrade south end of coal yard where it is ponding water. Also said that the diversion channels on top of Pond A can be field fit to a certain extent to ensure water does not pond on Pond A.
- Due to river being up, Brandenberg pumping into Bottom ash pond until around May 2. After that WBK should be able to dewater and grade the Bottom Ash pond.
- Excavation of Downchutes/rip rap on pond A started this week. Need to place rip rap next week. May need to widen Pond C rip rap as it is still eroding around the rip rap.
- Continue to fix erosion around ponds B and C, plan is to seed B and C when we seed pond A.
- Other items to be done: finish the ditch north of pond A, place the aggregate on the roads, fix the road cuts with concrete, finish the piezometers, closure of the Pond B outlet with flowable fill.
- Topo prior to topsoil placement was decided not to be necessary. Topo after topsoil placement is sufficient. Need to topo prior to seeding. Maybe 2nd or 3rd week in May.
- Brandenberg will be working on site and in the way of the permanent fence until around the first week in June. WBK should plan on holding off on the permanent fence installation until then.


Cost and Budget Control

• n/a

Next Meeting Scheduled: May 4 at 10:00 CST

Action Items -

- Cassie to grab another sample of topsoil to run TCLP test
- Anna to give Massman a heads up that we may need Pond A topo done around 2nd or 3rd week in May prior to seeding.
- Bob to check with Chris to see if we will do any more work on Pond A this week.





Photograph 1 A - View of topsoil grading on Ash Pond A, looking north.



Photograph 2 A - View of topsoil placement on Ash Pond A, looking southwest.



Photograph 3 A - View of topsoil delivery, looking east.



Photograph 4 A - View of topsoil stockpile maintenance, looking east.



Photograph 5 A - View of reclamation activities in the borrow field, looking northeast.



Photograph 6 A - View of reclamation activities in the borrow field, looking southeast.



Photograph 7 A - View of stormwater outfall construction on Ash Pond A, looking south.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: May 10, 2016

SUBJECT: Weekly Summary Report for May 2, 2016 to May 7, 2016

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the site activities at the referenced site.

Weather

The weather was generally overcast on May 3-5 and clear on May 6-7. Work was not performed on May 4 due to rain. Morning temperatures ranged from 50 F to 58 F and afternoon temperatures ranged from 62 F to 65 F.

Construction Activities

The culvert cuts in the access road were repaved on May 3. Concrete was placed in the upstream end of the former Ash Pond B outfall pipe. The borrow field was graded May 6-7. Vegetative cover on Ash Pond A was graded May 3 and 5-7 and placed May 6-7. Various storm water drainage grading was performed each day. Work was not performed May 4 due to rain and wet conditions.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 1 excavator (Komatsu), 2 dump trucks (John Deere 400D), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 backhoe (Caterpillar), 1 water truck (Caterpillar 623B) (unused), 3 Tractors (Case 435, Case STX480, Case 9370) with scraper boxes (Reynolds), and one broom.

WB Koester had 4-7 employees working on site: 1 mechanic, 0-1 laborer, and 3-5 equipment operators.

Ameren Energy Resources May 10, 2016 Page 2

J019896.05

Geotechnology had one representative on site on May 3-7. Geotechnology did not have representatives on site on May 2 due to the wet conditions.

Meetings

The project coordination meeting was not held on May 4, 2016 only involved on-site personnel. Meeting minutes are attached.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Topsoil from the stockpile was placed on Ash Pond A.

Testing/Sampling

Testing and sampling were not performed during the subject time period.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





DATE: 05/03/2016

GENERAL I	NFORMATION:			
Project Nam	e: Hutsonville Ash Pond Closures		Representative: J	on Truesdale
•	ber: J019896.05			
Project Clien	t: Ameren		-	
TIME AND V	VEATHER CONDITIONS:			(-) Lunch
Arrive: 0615	Depart: 1430 T	ravel: 0	Total: 8.25	
AM Condition	ns: Partly Cloudy		AM Temperature:	55 F
PM Condition	ns: Partly Cloudy		PM Temperature:	65 F
CONTRACT	ORS, EQUIPMENT, AND PERSONN	IEL:		
Contractors:	Brandenberg; PSC			
Equipment:	WB Koester: 1 excavator, 3 tractor	s with pans/rolle	rblade, 1 back-hoe, 1	D5C 1 water truck
	1 sweeper, 2 – D6R bulldozers, 2 tr			
Personnel:	WB Koester: 4 operators; 1 mecha			
Visitors:				
MATERIALS	USED, DELIVERIES, AND TESTING	G:		
Materials Use	ed: None			
Deliveries:	None			
Testing:	None			
CONSTRUCT	TION SITE LOCATIONS:			
Southeast Co	orner of Ash Pond B (overflow pipe), N	North access roa	d. east access road (drainage
crossings).			<u>u, oaot aoooco toaa (</u>	dianiage
<u> </u>		-· · · · · · · · · · · · · · · ·		
an 2	- S/3/16		Jails	5/3/2016
Geoteehnolog	y, Inc. Rep. Date	Geotechno	ology, Inc. Engineer	Date



DAILY REPORT DATE: 05/03/2016

Brandenburg:
Ongoing demolition of buildings.
WB Koester:
2 D6R LGP bulldozers used to dry/shape surface of Ash Pond A in morning. 1 bulldozer used to grade southern area of the coal yard that was retaining surface water.
1 Komatsu Excavator used to move materials for overflow pipe closure in SE corner of Ash Pond B (1/2 day). Also prepared roadway drainage cut on northwest side of Ash Pond A (1/2 day). Material loaded onto John Deere truck and spread in gravel lot (same material).
1 CAT 416C Back-hoe used to move soils for overflow pipe closure in SE corner of Ash Pond B. Prepared roadway drainage crossing between north corner of Ash Pond A and coal yard, and southern half of access road culvert crossing for concrete. Concrete poured and finished in afternoon at both locations. Concrete placed in overflow pipe in Ash Pond B.



DATE: <u>05/04/2016</u>

GENERAL II	NFORMATION:		
	per: J019896.05	Representative	e: Jon Truesdale
Project Client	t: Ameren		
TIME AND W	/EATHER CONDITIONS:		(-) Lunch
Arrive: 0630	Depart: 1030 Tra	avel: 0 Total: 4	
AM Condition	s: Rainy	AM Temperatu	re: 50 F
PM Condition	s:	· · · · · · · · · · · · · · · · · · ·	
CONTRACTO	DRS, EQUIPMENT, AND PERSONNE	iL:	
Contractors:	Brandenberg;		
Equipment:	WB Koester: 1 excavator, 3 tractors bulldozer, 1 sweeper, 2 – D6R bulldo		
Personnel:	WB Koester: 5 operators; 1 mechani		
Visitors:			
MATERIALS	USED, DELIVERIES, AND TESTING	:	
Materials Use	d: None		
Deliveries:	None		
Testing:	None		
CONSTRUCT	ION SITE LOCATIONS:		
None – rain da	ау		
10	11 5/4/10		/./a
eotechnology	y, Inc. Rep. Date	Geotechnology, Inc. Engine	er Date



Brandenburg:	
Ongoing demolition of buildings.	
VB Koester:	
lo equipment used – rain day	
Veekly progress meeting at 1000. (See attached meeting minutes.)	

Weekly Progress Meeting

Meeting Minutes

Date: 5-4-16

Attendees:

Ameren: Don

WB Koester: None.

Geotechnology, Inc.: John

Topics:

Safety/Housekeeping

N/A

Manpower

- Man hours
 - o Start of Job (4-27-15) through 5-2-16
 - Total = 15,685 hrs.
- Next week expected manpower
 - WBK = 4 operators, 1 laborer, 1 superintendent (6 total)
 - May downsize slightly when topsoil is finished.
 - o Plan on working 5-10 hr days.
 - o May work Saturday, weather permitting

Review old minutes and action items

• n/a

Material Issues

• n/a

Quality Control Issues

• n/a

Schedule Compliance

- Due to river being up, Brandenberg pumping into Bottom ash pond until around May 9. After that WBK should be able to dewater and grade the Bottom Ash pond.
- Brandenberg will be working on site and in the way of the permanent fence until around the first week in June. WBK should plan on holding off on the permanent fence installation until then.

Cost and Budget Control

• n/a

Next Meeting Scheduled: May 11 at 10:00 CST

Action Items -

• n/a




DATE: <u>05/05/2016</u>

GENERAL INFORMATION:			
Project Name: Hutsonville Ash Pond Closure	s	Representative:	Ion Truesdale
Project Number: J019896.05		_ representative.	John Truesdale
Project Client: Ameren		-	
TIME AND WEATHER CONDITIONS:			(-) Lunch
Arrive: 0615 Depart: 1530	Travel: 0	Total: 9.25	
AM Conditions: Overcast		AM Temperature:	55 F
PM Conditions: Overcast		PM Temperature:	62 F
CONTRACTORS, EQUIPMENT, AND PERSON	INEL:		
Contractors: Brandenberg; PSC			
Equipment: WB Koester: 1 excavator, 3 tractor	ors with pans/rolle	rblade, 1 back-hoe	. 1 D5C. 1 water truck
1 sweeper, 2 - D6R bulldozers, 2			
Personnel: WB Koester: 3 operators; 1 mech			
Visitors:			
			
MATERIALS USED, DELIVERIES, AND TESTI	NG:		
Materials Used: None			
Deliveries: None			
Testing: None			
CONSTRUCTION SITE LOCATIONS:			
Ash Pond A surface, drainage channels/slope of	Ash pond A		
(1911 a/a/10	1	0/	, ,
Septechnology, Inc. Rep. Date	Geotechno	MM Nogy, Inc. Engineer	5/5/2016
- m = 1 = 1 = 1 = 1 = 1 = 1 = 1 = 1 = 1 =	GCUCGIIII	MOGAY, DIG. ENDINABLE	LISTE



DATE: 05/05/2016






DATE: 05/06/2016

GENERAL I	NFORMATION:					
Project Nam Project Num Project Clien	ber: J019896.05	ash Pond Clos	ures		Representative:	Jon Truesdale
TIME AND V	VEATHER COND	ITIONS:				(-) Lunch
Arrive: 0615	Depart	: 1530	Trave	: 0	Total: 9.25	
AM Condition	ns: <u>Clear</u>				AM Temperature:	55 F
PM Condition	ns: <u>Clear</u>				PM Temperature:	65 F
CONTRACT	ORS, EQUIPMEN	T, AND PER	SONNEL:			
Contractors:	Brandenberg					
Equipment:	WB Koester: 1				rblade, 1 back-hoe, BB,*See site activities	1 D5C, 1 water truck
Personnel:	WB Koester: 3					7 101 400
Visitors:						
MATERIALS	USED, DELIVER	IES, AND TE	STING:			
Materials Use	ed: None					
Deliveries:	None				+	
Testing:	None					
CONSTRUCT	TION SITE LOCA	TIONS:				
Ash Pond A s	urface, drainage o	channels/slope	e of Ash po	ond A, Borre	ow field.	-
						т
Geotechnolog	y, Inc. Rep.	5/6/1	16	lin	lach	5/6/16
Coloumolog	у, пю. тер.	Date		Georgeniuo	logy, Inc. Engineer	Date



Brandenburg:
Ongoing demolition of buildings.
WB Koester:
1 D6R LGP bulldozers used to shape berms on Ash Pond A.
1 D6R LGP bulldozers used to shape drainage slopes on Ash Pond A.
1 tractor with elevating pan placing topsoil for berm placement on Ash Pond A.
1 Tractor utilizing disc-harrow in borrow field to facilitate drying prior to shaping.






DATE: <u>05/07/2016</u>


GENERAL IN	NFORMATION:		
Project Name	e: Hutsonville Ash Pond Closures	Representative: .	lon Truesdale
	per: J019896.05		on madada
Project Client	: Ameren		
TIME AND W	EATHER CONDITIONS:		(-) Lunch
Arrive: 0600	Depart: 1030 Travel: 3.5	Total: 8	
AM Condition	s: Clear	AM Temperature:	58 F
PM Condition	s: Partly Cloudy	PM Temperature:	65 F
CONTRACTO	ORS, EQUIPMENT, AND PERSONNEL:		
Contractors:	Brandenberg		
Equipment:	WB Koester: 1 excavator, 3 tractors with pans/ro	llerblade, 1 back-hoe,	1 D5C, 1 water truck
	1 sweeper, 2 – D6R bulldozers, 2 trucks, 1 CAT 6		
Personnel:	WB Koester: 3 operators; 1 mechanic		
Visitors:			
MATERIALS	USED, DELIVERIES, AND TESTING:		
Materials Use	d: None		
Deliveries:	None		
Testing:	None		
CONSTRUCT	TION SITE LOCATIONS:		
Ash Pond A su	urface, drainage channels/slope of Ash pond A, Bo	or ro w field.	
An In	M 5/7/16 M	dish	5/9/2016
P EOIGCUIDOOCH	ν, πιο, κερ. ' Date Geotech	nology Inc Engineer	Date



DAILY REPORT DATE: 05/07/2016

Brandenburg:		
Ongoing demolition of buildings.		
WB Koester:		
1 D6R LGP bulldozer used to shape berms and drainage	on Ash Pond A.	
1 D6R LGP bulldozer grading borrow area.		
•		







Photograph 1 A - View of the drainage channel on the north side of Ash Pond A, looking west.



Photograph 2 A - View of the coal yard, looking east.



Photograph 3 A - View of Ash Pond B preparation for concrete plug.



Photograph 4 A - View of grading/drying soils on the south side of Ash Pond A, looking southwest.



Photograph 5 A - View of grading/drying soils on the east slope of Ash Pond A, looking southwest.



Photograph 6 ^ - View of roadway surface, prepared for concrete replacement on the northeast side of Ash Pond A.



Photograph 7 A - View of coal yard grading, looking southeast.



Photograph 8 ^ - View of the roadway surface, prepared for concrete replacement on the north side of Ash Pond A, looking south.



Photograph 9 ^ - View of finished concrete on the north side of Ash Pond A, looking southwest.



Photograph 10 ^ - View of finished concrete on the northeast side of Ash Pond A, looking southwest.



Photograph 11 A - View of drainage grading on the north side of Ash Pond A, looking south.



Photograph 12 ^ - View of drainage grading on the southwest side of Ash Pond A, looking northeast.



Photograph 13 A - View of the north side of Ash Pond A, looking west.



Photograph 14 A - View of the east side of Ash Pond A, looking south.



Photograph 15 ^ - View of tractor with pan moving soil to Ash Pond A for berm placement, looking north.



Photograph 16 ♠ - View of typical berm as placed on Ash Pond A surface, looking south.



Photograph 17 A - View of the borrow area grading, looking east.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: June 1, 2016

SUBJECT: Weekly Summary Report for May 9, 2016 to May 20, 2016

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the activities at the referenced site.

Weather

The weather was overcast and raining on May 9 and rained out the week of May 9-13, 2016. The weather was generally cloudy from May 18-20, and began raining on May 20. Morning temperatures ranged from 45 F to 58 F and afternoon temperatures ranged from 60 F to 70 F.

Construction Activities

Vegetative cover on Ash Pond A was dried on May 18 and placed on May 19-20. Washouts on Ash Pond A, B, and C were regraded. Geotextile and rip-rap was widened at the east outfall structure of Ash Pond C. Precast concrete collars were placed around the piezometers on Ash Pond A and filled with gravel.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 1 excavator (Komatsu), 2 dump trucks (John Deere 400D), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 backhoe (Caterpillar), 1 water truck (Caterpillar 623B) (unused), 3 Tractors (Case 435, Case STX480, Case 9370) with scraper boxes (Reynolds), and one broom.

WB Koester had 4-6 employees working on site: 1 mechanic and 3-5 equipment operators.

Geotechnology had one representative on site on May 9 and May 18-20. Geotechnology did not have representatives on site on May 10-13 or May 16-17 due to the wet conditions.

Ameren Energy Resources June 1, 2016 Page 2

J019896.05

Meetings

The project coordination meeting was held on May 18, 2016. Meeting minutes are attached.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Topsoil from the stockpile was placed on Ash Pond A. Concrete rings and gravel were used around piezometers on Ash Pond A. Rip-rap was used along the stormwater down drains on Ash Pond A.

Testing/Sampling

Testing and sampling were not performed during the referenced time period.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.





DATE: 05/09/2016

Project Numl	e: <u>Hutsonville Ash Pond Closures</u> ber: <u>J019896.05</u>	Representative: J	essie Hahn
Project Clien	t: Ameren		
TIME AND W	VEATHER CONDITIONS:		(-) Lunch
Arrive: 0600	Depart: 0700 Travel: 3.5	Total: 4.5	
AM Condition	ns: Overcast, Raining	AM Temperature:	58 F
PM Condition	ns:	PM Temperature:	
CONTRACTO	ORS, EQUIPMENT, AND PERSONNEL:		
Contractors:	Brandenberg		
Equipment:	WB Koester: 1 excavator, 3 tractors with pans/ 1 sweeper, 2 – D6R bulldozers, 2 trucks, 1 CAT		
Personnel:	MID IC CO. C.	- Too one don vince	
Visitors:			
MATERIALS	USED, DELIVERIES, AND TESTING:		
Materials Use	ed: None		
	None		
Deliveries:	None		
Deliveries:	None		
Deliveries: Testing:	None		
Deliveries: Testing: CONSTRUCT	None None None TION SITE LOCATIONS:		
Deliveries: Testing: CONSTRUCT	None None None TION SITE LOCATIONS:		
Deliveries: Testing: CONSTRUCT	None None None TION SITE LOCATIONS:		
Deliveries: Testing: CONSTRUCT	None None None TION SITE LOCATIONS:		
Materials Use Deliveries: Testing: CONSTRUCT None – Rain I	None None None TION SITE LOCATIONS:		
Deliveries: Testing: CONSTRUCT	None None None TION SITE LOCATIONS:		5/10/1



DAILY REPORT DATE: 05/09/2016

Brandenburg:	
Ongoing demolition of buildings.	
WB Koester:	
None – Rain Day.	



DAILY REPORT DATE: 05/18/2016

GENERAL IN	NFORMATION:		
Project Name		Representative:	Elizabeth Rabbitt
Project Numb Project Client	per: J019896.05	-	
	: Ameren	-	
TIME AND W	EATHER CONDITIONS:		(-) Lunch
Arrive: 0630	Depart: 1500 Travel: 0	Total: 8.5	
AM Condition	s: Cloudy	AM Temperature	: 53 F
PM Condition	s: Partly cloudy	PM Temperature	: 65 F
CONTRACTO	DRS, EQUIPMENT, AND PERSONNEL:		
Contractors:	Brandenberg;		
Equipment:	WB Koester: 1 excavator, 1 back-hoe, 1 D6R doze	er, 1 dump truck	
		•	
Personnel:	WB Koester: 3 operators; 1 mechanic		
Visitors:			
MATERIALS	USED, DELIVERIES, AND TESTING:		<u> </u>
Materials Use	d: 1 load rip rap from stockpile along main road by j	ob trailers	
Deliveries:	None		
Testing:	None		
CONSTRUCT	ION SITE LOCATIONS:		
Used a dozer	to track over previously placed fill material on Ash Po	and A to help as a	drying old
	shout gullies of Ash Ponds B and C. Worked on east		
		Tront ond o odda	1.
st d	la 11th 1	h.l.1	1 ,
Geotechnology	y, Inc. Rep. Date Geotechno	plogy, Inc. Engineer	5/18/2016 Date
	,, = 5F. = 200 CO0101110	nogy, mo. Engineei	Dait



DATE: 05/18/2016

SITE ACTIVITIES, OBSERVATIONS, CONTACTS, AND ADDITIONAL NOTES:

Brandenburg:

Ongoing demolition of buildings. Using large magnet to remove metal from soil in demolished area near east edge of coal yard near north end of Ash Pond C.

WB Koester:

Dozer tracking contour fill on top of Ash Pond A to help dry the soil in preparation for top soil placement tomorrow. Not much sun, light winds, and cool conditions are making for a slow drying process. No membrane exposures found when arrived on site.


Dozer re-graded Ash Pond B and C slope washout gullies.

Widened geofabric and rip rap at east outfall structure of Ash Pond C.

Geotechnology:

Attended site safety talk with Don Shaver and 9am construction meeting.

Site photos taken walking counter clockwise around site from job trailer area. Included silt fences in need of repair and areas that have been repaired. Also, areas where rip rap has been placed in one down chute at N corner of Ash Pond A. The other two at W and SE corners have been excavated, but geofabric and rip rap have not been placed. Some washouts of slopes observed in Ash Ponds B and C. Also, observed washout of rip rap of outfall at the Wabash River east of the Bottom Ash Pond exposing geofabric.



Weekly Progress Meeting

Meeting Minutes

Date: 5-18-16

Attendees:

Ameren: Don, Mike

WB Koester: Chris

Geotechnology, Inc.: Anna, Elizabeth

Topics:

Safety/Housekeeping

• No accidents or near misses to report.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 5-17-16
 - Total = 15,967 hrs.
- Next week expected manpower
 - o WBK = 3 operators, 1 mechanic, 1 superintendent (5 total)
 - May downsize slightly when topsoil is finished.
 - o Plan on working 5-10 hr days.

Review old minutes and action items

• Chris repaired silt fence and silt buildup. Will be updating erosion inspection forms.

Material Issues

n/a

Quality Control Issues

• n/a

Schedule Compliance

- Chris will put the manhole sections over each piezometer this week if dry enough.
- Chris will also try and finish placing the rip rap at the downchutes this week.
- Topsoil delivered and stockpiled on site. Will get on Pond A this week and try and dry it out enough to place topsoil
- Brandenberg done with major pumping into Bottom ash pond but may still need to pump collected groundwater and rain water. Discussing constructing a ditch to the outfall so they don't have to use as much hose/pipe and not adding more water to the Bottom ash pons.
- Brandenberg will be working on site and in the way of the permanent fence until around the last week in June. WBK should plan on holding off on the permanent fence installation until then.

Cost and Budget Control

• Bob submitted invoice to Mike.

Next Meeting Scheduled: May 25 at 9:00 CST

Action Items -

• Chris to update erosion inspection reports.




DAILY REPORT DATE: 05/19/2016

GENERAL INFORMATION:	
Project Name: Hutsonville Ash Pond Closures	Representative: Elizabeth Rabbitt
Project Number: J019896.05	
Project Client: Ameren	
TIME AND WEATHER CONDITIONS:	(-) Lunch
Arrive: 0600 Depart: 1700 Travel: 0	O Total: 11.00
AM Conditions: Sunny	AM Temperature: 45 F
PM Conditions: Sunny	PM Temperature: 70 F
CONTRACTORS, EQUIPMENT, AND PERSONNEL:	
Contractors: Brandenberg;	
Equipment: WB Koester: 1 back-hoe, 2 D6R dozer, 2 t	ractors with pan, 1 tractor with disc, then blade
1 excavator	
Personnel: WB Koester: 5 operators; 1 mechanic	
Visitors:	
MATERIALS USED, DELIVERIES, AND TESTING:	
Materials Used: Contour material from stockpile	
Deliveries: None	
Testing: None	
CONSTRUCTION SITE LOCATIONS:	
Hauled contour material to Ash Pond A. Pumped water fro	on Pettern Ask Dand
Set precast concrete collars around piezometers on Ash P	
oet precast concrete collars around plezometers on Asir P	ond A.
91 4010 WH Stalls	1 1 1 -1 1
Geotechnology, Inc. Rep. Date Ge	Extending 5/19/2016 potechnology, Inc. Engineer Date
, , , , , , , , , , , , , , , , , , ,	



DAILY REPORT DATE: 05/19/2016

Brandenburg:
Ongoing demolition of buildings. Using large magnet to remove metal from soil in demolished area near E edge of coal yard near north end of Ash Pond C.
WB Koester:
Hauling contour fill material to NE edge and drainage berms on top of Ash Pond A. Grading in with a dozer with onboard GPS for elevations (was told it is being graded .1" high). Disced the top for help with drying. Dressed up north borrow site. Pumping water to Wabash River outfall from Bottom Ash Pond.
Contour stockpile gone by 2:30 pm. Still need about 200 cyd to complete Ash Pond A to grade. Set concrete collars around piezometers with geofabric underneath.






DAILY REPORT DATE: 05/20/2016


GENERAL INF	ORMATION:				
Project Name: Project Numbe Project Client:	Hutsonville Ash T: J019896.05 Ameren	Pond Closures		Representative:	Elizabeth Rabbitt
TIME AND WE	ATHER CONDITION	ONS:			(-) Lunch
Arrive: 0600	Depart: 15	500 Tra	vel: 3.00	Total: 12.0	0
AM Conditions:	Cloudy			AM Temperature	: 50 F
			PM Temperature	: 60 F	
CONTRACTOR	RS, EQUIPMENT,	AND PERSONNE	L:		
Contractors: E	Brandenberg;				
Equipment: <u>V</u>	NB Koester: 2 D6	R dozer, 1 tractor	with pan, 1 exc	avator	
Personnel: V	VB Koester: 4 ope	erators; 1 mechani	С		
Visitors: _					
MATERIALS U	SED, DELIVERIES	S, AND TESTING:	:		
Materials Used:	Topsoil hauled in	n from Marshall, 3/	4" clean rock		
Deliveries:	None			_	
Testing:	None				
CONSTRUCTION	ON SITE LOCATION	DNS:			
Hauled topsoil r	naterial to Ash Por	nd A. Pumped wat	er from Bottom	Ash Pond.	
	placed inside concr				
Mey Aff Geotechnology,	Inc. Rep.	5/20/16	Sney	M/sut	5/20/2016
Journal of the second of the s	mo. rtop.	Date.	Georgening	rogy, irio. ⊏iigiiieei	⁻ Date



DAILY REPORT DATE: 05/20/2016

Brandenburg:
Ongoing demolition of buildings. Using large magnet to remove metal from soil in demolished area near east edge of coal yard near north end of Ash Pond C.
WB Koester:
Using dozer to grade out east end of coal yard. Hauling topsoil and grading berms on Ash Pond A. Straightened piezometers and placed one foot of ¾" clean rock inside of concrete collars. Shut down earlier than planned due to rain making for slick conditions.







Photograph 1 A - View of drainage at the north corner of Ash Pond A, looking southwest.



Photograph 2 A - View of a silt fence around the culvert on the south side of the north access road, looking southeast.



Photograph 3 A - View of drainage at the southwest corner of Ash Pond A, looking east-northeast.



Photograph 4 A - View of Ash Pond B and erosion on the southwestern slope, looking north.



Photograph 5 A - View of Ash Pond B and erosion on the northern slope, looking north-northeast.



Photograph 6 A - View of Bottom Ash Pond, looking north.



Photograph 7 A - View of Bottom Ash Pond drainage, looking northeast.



Photograph 8 A - View of Ash Pond B, looking south.



Photograph 9 A - View of Ash Pond B, looking north-northwest.



Photograph 10 A - View of Ash Pond B, looking west.



Photograph 11 A - View of Ash Pond B after erosion repair, looking south.



Photograph 12 A - View of typical Ash Pond A vent well, prior to placement of protective barrier.



Photograph 13 A - View of typical Ash Pond A vent well during placement of protective barrier.



Photograph 14 A - View of typical Ash Pond A vent well, following protective barrier placement.



Photograph 15 A - View of medial berm on the south side of Ash Pond A.



MEMORANDUM

TO: Mike Wagstaff, P.E.

Ameren Energy Resources

FROM: Anna Saindon, P.E., Ph.D.

Geotechnology, Inc.

DATE: June 1, 2016

SUBJECT: Weekly Summary Report for May 23, 2016 to May 27, 2016

PROJECT: Hutsonville Ash Pond A Closure

Crawford County, Hutsonville, Illinois Geotechnology Project No. J019896.05

The following is a weekly summary of the activities at the referenced site.

Weather

The weather was generally clear from May 23-25. Morning temperatures was approximately 65 F and afternoon temperatures ranged from 78 F to 80 F.

Construction Activities

Vegetative cover on Ash Pond A was placed and graded on May 23-25. Stormwater control structures were graded on Ash Pond A.

Equipment and Personnel On-Site

WB Koester had the following equipment on site: 1 excavator (Komatsu), 2 dump trucks (John Deere 400D), 2 bulldozers (Caterpillar D6N LGP with GPS), 1 backhoe (Caterpillar), 1 water truck (Caterpillar 623B) (unused), 3 Tractors (Case 435, Case STX480, Case 9370) with scraper boxes (Reynolds), and one broom.

WB Koester had 3-4 operators working on site.

Geotechnology had one representative on site on from May 23-25. Geotechnology did not have representatives on site on May 26-27 due to CQA not being required during that time.

Ameren Energy Resources June 1, 2016 Page 2

J019896.05

Meetings

The project coordination meeting was held on May 25, 2016. Meeting minutes are attached.

Photographs

A photograph log with selected photographs obtained this week is attached.

Materials

Topsoil from the stockpile was placed on Ash Pond A.

Testing/Sampling

Testing and sampling were not performed during the referenced time period.

Signature of CQA Officer

Anna Saindon, P.E., Ph.D.


Geotechnology, Inc.





GENERAL II	NFORMATION:			
Project Name Project Numl Project Clien	per: J019896.05	Representative: Jon Tru	uesdale	
TIME AND W	/EATHER CONDITIONS:	(-) Lunch	
Arrive: 0645	Depart: 1600 Travel:	Total: 9.25		
AM Condition	ns: Clear	AM Temperature: 65	F	
PM Condition	ns: Clear	DMT		
CONTRACTO	ORS, EQUIPMENT, AND PERSONNEL:			
Contractors:	Brandenberg			
Equipment:	WB Koester: 1 excavator, 3 tractors with pans/rollerblade, 1 back-hoe, 1 D5C, 2 – D6R bulldozers, 2 trucks, 1 CAT 623B,*See site activities for use			
Personnel:	WB Koester: 3 operators			
Visitors:				
MATERIALS	USED, DELIVERIES, AND TESTING:			
Materials Use	d: None			
Deliveries:	None			
Testing:	None			
CONSTRUCT	ION SITE LOCATIONS:			
Ash Pond A s	urface, drainage channels/slope of Ash pond A. E	Bottom Ash Pond.		
en	Lel 5/23/2016	and the state of t	5/24/2016	
Geotechnolog	y, Inc. Rep. Date Geotec	hnology, Inc. Engineer	Date	

Brandenburg:
Ongoing demolition.
WB Koester:
1 D6R LGP bulldozers used to shape berms and drainage on Ash Pond A.
1 tractor with pan placing additional topsoil on as needed basis on Ash Pond A.
1 excavator assisting in Bottom Ash Pond to facilitate drainage.





DAILY REPORT DATE: 05/24/2016

GENERAL IN	NFORMATION:			
Project Name Project Numb Project Client	per: J019896.05	Representative: Jon Truesdale		
TIME AND W	/EATHER CONDITIONS:	(-) Lunch		
Arrive: 0545	Depart: 1600 Travel:	Total: 10.25		
AM Condition	ns: Clear	AM Temperature: 65 F		
PM Condition	ns: Clear, windy	PM Temperature: 78 F		
CONTRACTO	ORS, EQUIPMENT, AND PERSONNEL:			
Contractors:	Brandenb erg			
Equipment:				
Personnel:	WB Koester: 3 operators			
Visitors:				
MATERIALS	USED, DELIVERIES, AND TESTING:			
Materials Use	ed: None			
Deliveries:	None			
Testing:	None			
CONSTRUCT	TION SITE LOCATIONS:			
Ash Pond A s	urface, drainage channels/slope of Ash pond	I A.		
_				
Geotechnolog	5/23/2016 ly, Inc. Rep. Date G	Enterthology, Inc. Engineer Date		



Brandenburg:
Ongoing demolition.
WB Koester:
1 D6R LGP bulldozers used to shape berms (north and southwest corners) and drainage (southwest corner) on Ash Pond A.
2 tractors with pan placing additional topsoil (only six loads) on as needed basis on Ash Pond A.
1 excavator shaping surface drainage at Ash pond A corners and placement of rip-rap at southwest corner of Ash Pond A.
2 trucks for hailing rip-rap for drainage placement at Southwest corner of Ash Pond A






DAILY REPORT DATE: 05/25/2016

GENERAL I	NFORMATION:			
Project Nam Project Num Project Clien	ber: J019896.05	Representative	: Jon Truesdale	
TIME AND V	VEATHER CONDITIONS:		(-) Lunch	
Arrive: 0545	Depart: 1800 Trav	el: 3.75 Total: 16		
AM Condition	ns: Clear	AM Temperature	e: 65 F	
PM Condition	ns: Clear, windy	PM Temperature	78 F	
CONTRACT	ORS, EQUIPMENT, AND PERSONNEL	:		
Contractors:	Brandenberg			
Equipment:				
Personnel:	WB Koester: 4 operators			
Visitors:				
MATERIALS	USED, DELIVERIES, AND TESTING:			
Materials Use	ed: None			
Deliveries:	None			
Testing:	None			
CONSTRUCT	TION SITE LOCATIONS:			
Ash Pond A s	urface, drainage channels/slope of Ash	pond A.		
Con C	2/25/2016	Call laid	5-25-2016	
Geotechnolog	y Ine. Rep. / Date	Geotechnology, Inc. Enginee	r Date	



DAILY REPORT DATE: 05/25/2016

Brandenburg:
Ongoing demolition.
WB Koester:
1 D6R LGP bulldozer used to shape drainage and additional placed topsoil on Ash Pond A.
1 D6R LGP bulldozer used to grade borrow area, haul road, and northern portion of coal yard.
2 tractors with pans placing additional topsoil on Ash Pond A.
1 excavator shaping surface drainage at Ash pond A corners and placement of rip-rap at corners of Ash Pond A.
2 trucks for hauling rip-rap for drainage placement at southwest corner of Ash Pond A.



Weekly Progress Meeting

Meeting Minutes

Date: 5-25-16

Attendees:

Ameren: Don, Mike

WB Koester: Chris, Bob

Geotechnology, Inc.: Anna, John

Topics:

Safety/Housekeeping

• No accidents or near misses to report.

Manpower

- Man hours
 - o Start of Job (4-27-15) through 5-24-16
 - Total = 16,219 hrs.
- Next week expected manpower
 - WBK = 3 operators, 1 superintendent (4 total)
 - o Plan on working 5-10 hr days.
 - o Monday May 30th is holiday. No work.

Review old minutes and action items

- Chris working on catching the erosion inspection forms back up.
- Anna says Massman on schedule to topo Pond A May 31st.

Material Issues

• n/a

Quality Control Issues

• n/a

Schedule Compliance

- Piezometers completed.
- Rip rap at the downchutes, outfall at river should be completed this week
- Topsoil delivery and placement on Pond A should be done this week in preparation for Massman surveying on Tuesday.
- Massman to survey the liner portion of Pond A as well as the down chutes and the lower berms to the toe.
- Roll off box will be on site today and Chris will proceed with the general clean up of the work site areas.
- Brandenberg done with major pumping into Bottom ash pond. WB Koester pumped pond down but the 3-4' of silt is very soft. Chris will the end berm down to grade and see if the silt will dewater. Mike and Anna say that the silt will need to be compacted to around 80-85% and then seeded. May take a while for sun and wind to dry material out enough to reach compaction needed.
- Brandenberg will be working on site and in the way of the permanent fence until around the last week in June. WBK should plan on holding off on the permanent fence installation until then.
- Don has been updating As built drawings.
- Another contractor will be on site next Tuesday to begin well abandonment.


Cost and Budget Control

• n/a

Next Meeting Scheduled: June 1 at 9:00 CST

Action Items -

• Chris to finish updating erosion inspection reports.





Photograph 1 A - View of rip-rap and geofabric placement at southwest corner of Ash Pond A, looking east-northeast.



Photograph 2 A - View of placed rip-rap and geofabric at the southwest corner of Ash Pond A, looking east.



Photograph 3 A - View of rip-rap and geofabric placement at the northern corner of Ash Pond A, looking west.



Photograph 4 A - View of surface grading of eastern portion of coal yard, looking east.



Photograph 5 ^ - View of excavator assisting with drainage work in Bottom Ash Pond, looking north.



Photograph 6 ^ - View shaping of surface drainage in the southwestern portion of Ash Pond A, looking southwest.



Photograph 7 A - View placement of additional topsoil on the southern portion of Ash Pond A, looking southeast.

APPENDIX B CQA CERTIFICATIONS



The COA certification as provided herein is based on a review of available inspection, tosting and o

subject Work and is for the sole purpose of noting compliance no exceptions to initiation of new sequential Work. CQA certific Contractor of its obligations to furnish all Work in accordance v	of these results with established design parameters and taking cation by the Owner's Representative does not relieve the
1. LOCATION AND DESCRIPTION OF THE SUBJECT WOR	K:
Base Grade of Ash Pond A (prior	to placement of geomembrane).
2. CONTRACTOR COMPLETING THE SUBJECT WORK:	
WB Koester	
3. NEW SEQUENTIAL WORK TO BEGIN: Placement of Geomembrane.	
By CQA Officer-in-Absentia: (Signature)	Date: 10/30/2015
By CQA Officer: (Signature)	Date:
Distribution: Original To: Document Controller	Copies To:



The CQA certification as provided herein is based on a review of available inspection, testing and sampling results for the

no exceptions	to initiation of	sole purpose of n f new sequential \ to furnish all Wor	Work. CQA ce	ertification by	the Owner's				
		RIPTION OF THE			auchar	treaches	(7) lo	Ash	Pond.
40 mil	HUPE	Geomemo	When Initial	iajjeot je	(arenot	TICKERES	ΟΛ		
2. CONTRACT	OR COMPLI	ETING THE SUB	JECT WORK:	:					
National	Lining	Systems							
3. NEW SEQUI	ENTIAL WOR	RK TO BEGIN:							
Backfill	ing of	anchor t	renches						
				· · · · · ·					
By CQA Offic	er-in-Abse (if applicab		ice//ahm (Signature)	_ Date: _	11/4/201	5		_
By CQA Offic	er:		(Signature	h)	Date: _	11/4/20	15-		
Distribution:	Original T	o: <u>Document C</u>	<u>ontroller</u>	Copies ⁻	Го:				_



The CQA certification as provided herein is based on a review of available inspection, testing and sampling results for the subject Work and is for the sole purpose of noting compliance of these results with established design parameters and taking no exceptions to initiation of new sequential Work. CQA certification by the Owner's Representative does not relieve the Contractor of its obligations to furnish all Work in accordance with the Contract.
1. LOCATION AND DESCRIPTION OF THE SUBJECT WORK:
40mil HDPE Geomembrane (prior to placement of protective cover) on Ash Pond A
2. CONTRACTOR COMPLETING THE SUBJECT WORK:
National Lining Systems
3. NEW SEQUENTIAL WORK TO BEGIN:
Placement of Protective Cover
By CQA Officer-in-Absentia: Jahn Date: 11/13/2015 (Signature)
By CQA Officer: Date: 11/13/2015— (Signature)
Distribution: Original To: Document Controller Copies To:



The CQA certification as provided herein is based on a review of available inspection, testing and sampling results for the subject Work and is for the sole purpose of noting compliance of these results with established design parameters and taking

no exceptions to initiation of new sequential Work. CQA certification by the Owner's Representative does not relieve the Contractor of its obligations to furnish all Work in accordance with the Contract.
1. LOCATION AND DESCRIPTION OF THE SUBJECT WORK:
Placement of Protective Cover on Ash Pond A.
2. CONTRACTOR COMPLETING THE SUBJECT WORK:
W.B. Koester
3. NEW SEQUENTIAL WORK TO BEGIN:
Surface Water Control Features
By CQA Officer-in-Absentia: Date: Date:
By CQA Officer: Date: 6/6/2014 (Signature)
Distribution: Original To: Document Controller Copies To:

Rev. 0



The CQA certification as provided herein is based on a review of available inspection, testing and sampling results for the subject Work and is for the sole purpose of noting compliance of these results with established design parameters and taking no exceptions to initiation of new sequential Work. CQA certification by the Owner's Representative does not relieve the Contractor of its obligations to furnish all Work in accordance with the Contract.
1. LOCATION AND DESCRIPTION OF THE SUBJECT WORK:
Construction of Surface Water Control Features
on Ash Pond A
2. CONTRACTOR COMPLETING THE SUBJECT WORK:
W.B. Koester
3. NEW SEQUENTIAL WORK TO BEGIN:
Vegetation
By CQA Officer-in-Absentia: Date: Date:
By CQA Officer: Date: 6/6/2016 (Signature)
Distribution: Original To: Document Controller Copies To:



The CQA certification as provided herein is based on a review of available inspection, testing and sampling results for the

subject Work and is for the sole purpose of noting compliance of these results with established design parameters and taking no exceptions to initiation of new sequential Work. CQA certification by the Owner's Representative does not relieve the Contractor of its obligations to furnish all Work in accordance with the Contract.
1. LOCATION AND DESCRIPTION OF THE SUBJECT WORK: Base Grade of the Ash Pond D Slope. (prior to placement of geomembrane).
2. CONTRACTOR COMPLETING THE SUBJECT WORK:
WB Koester
3. NEW SEQUENTIAL WORK TO BEGIN:
Placement of Geomembrane.
By CQA Officer-in-Absentia: Signature) Date: 11 4 2015 (Signature) Date: 11 4 2015 (Signature)
Distribution: Original To: Document Controller Copies To:



The CQA certification as provided herein is based on a review of available inspection, testing and sampling results for the subject Work and is for the sole purpose of noting compliance of these results with established design parameters and taking no exceptions to initiation of new sequential Work. CQA certification by the Owner's Representative does not relieve the Contractor of its obligations to furnish all Work in accordance with the Contract.

1. LO	ATION A	ND DESCRIP	PTION OF	THE SU	BJECT	WORK:
-------	---------	------------	----------	--------	-------	--------------

40 mil HDPE Geomembrane on the Ash Pond D Slope (prior to placement of protective cover)

2. CONTRACTOR COMPLETING THE SUBJECT WORK:

National Lining Systems

3. NEW SEQUENTIAL WORK TO BEGIN:

Placement of Protective Cover

By CQA Office	r-in-Absentia: Signatur	Date:	11/9/2015
By CQA Office	r: (Signatur		11/9/2015
Distribution:	Original To: <u>Document Controller</u>	Copies To:	



The CQA certification as provided herein is based on a review of available inspection, testing and sampling results for the subject Work and is for the sole purpose of noting compliance of these results with established design parameters and taking no exceptions to initiation of new sequential Work. CQA certification by the Owner's Representative does not relieve the Contractor of its obligations to furnish all Work in accordance with the Contract.

1. LOCATION AND DESCRIPTION OF THE SU	BJECT WORK:
---------------------------------------	-------------

40 mil HDPE Geomembrane installed in anchor trenches on Ash Pond D Slope.

2. CONTRACTOR COMPLETING THE SUBJECT WORK:

National Lining Systems

3. NEW SEQUENTIAL WORK TO BEGIN:

Backfilling of anchor trenches

By CQA Officer-in-Absentia: (if applicable) (Signature)	Date: 11/9/2015
By CQA Officer: (Signature)	Date: 11/9/2015
Distribution: Original To: <u>Document Controller</u> Copies To:	-



The CQA certification as provided herein is based on a review of available inspection, testing and sampling results for the subject Work and is for the sole purpose of noting compliance of these results with established design parameters and taking no exceptions to initiation of new sequential Work. CQA certification by the Owner's Representative does not relieve the Contractor of its obligations to furnish all Work in accordance with the Contract.


Contractor of its obligations to furnish all Work in accordance with the Contract.
1. LOCATION AND DESCRIPTION OF THE SUBJECT WORK:
Placement of Protective Cover on the Ash Pond D slope
2. CONTRACTOR COMPLETING THE SUBJECT WORK:
WB Koester
3. NEW SEQUENTIAL WORK TO BEGIN:
By CQA Officer-in-Absentia: Date: 11/23/2015 (if applicable) (Signature)
By CQA Officer: Date: 11/23/2015 (Signature)
Distribution: Original To: Document Controller Copies To:

APPENDIX C MATERIALS TESTING

11816 Lackland Road, Suite 150 St. Louis, MO 63146 Ph: 314-997-7740

Fax: 314-997-2067





Project:	Hutsonville Ash Pond ABC CQA
Client:	Ameren Missouri

Sample Source: Pond A (South)

Supplier: N/A					
Test Information					
Project No.: _	J019896	.05			
Test Date: _	09/03/15				
Proctor No.: _	ASH-1				
Toot Motherd	ACTIA D COO				
Test Method: _	ASTM D 698	Method A			
Rammer Type: _	Mechanical				
Prep. Method:	Dry				

	Sample Description		
Fly Ash			

Sample Properties				
Mois	ture Content			
	Liquid Limit_			
	Plastic Limit			
Pla	asticity Index_		_	
Spe	cific Gravity: _	2.500	Actual	
	Classification	_		

Test Results:	
Maximum Dry Unit Weight (pcf):	77.8
Optimum Water Content (%):	35.1
Oversize Correction Values: Maximum Dry Unit Weight (pcf): _ Optimum Water Content (%): _	

 Tested By:
 ZRB
 Input

 Date:
 09/03/15
 Director

Input By: ZRB


Date: 09/04/15

Checked By: DTC
Date: 09/03/15

11816 Lackland Road, Suite 150 St. Louis, MO 63146 Ph: 314-997-7740

Fax: 314-997-2067





	Project: Hutsonville	Ash Pond ABC (QA			
	Client: Ameren Mis					
Samp	Sample Source: Pond A (West)					
	Supplier: N/A					
111	Test Ir	formation				
	Project No.:	J019896.	05			
	Test Date:	09/03/1	5			
	Proctor No.:	ASH-2				
	Test Method:	ASTM D 698	Method A			
	Rammer Type: Mechanical					
	Prep. Method: Dry					
	Sample Description					
	Fly Ash					
		· · · · · · · · · · · · · · · · · · ·				
		Properties				
	Moisture Content_					
	Liquid Limit_					
	Plastic Limit					
	Plasticity Index_					
	Specific Gravity:		İ			
	Classification					
1						
		Results:				
		Init Weight (pcf):				
	Optimum Water Content (%): 32.0					

Test Results:	
Maximum Dry Unit Weight (pcf): _	79.0
Optimum Water Content (%):	32.0
Oversize Correction Values:	
Maximum Dry Unit Weight (pcf): _	
Optimum Water Content (%): _	

Tested By: ZRB

Date: 09/03/15

Input By: ZRB


Date: 09/04/15

Checked By: DTC
Date: 09/04/15

11816 Lackland Road, Suite 150 St. Louis, MO 63146 Ph: 314-997-7740

Fax: 314-997-2067





Project:	Hutsonville Ash Pond ABC CQA
Client:	Ameren Missouri

Sample Source: Pond A (Northeast Corner)

Supplier: N/A					
Test Information					
Project No.:	J019896	.05			
Test Date:	09/11/1	5			
Proctor No.: _	ASH-3				
Test Method:	ASTM D 698	Method A			
Rammer Type: _	Mechani	cal			
Prep. Method:	Dry				


Sample Properties					
Moisture Content	_				
Liquid Limit	_				
Plastic Limit		_			
Plasticity Index	_	-			
Specific Gravity:	2.200	Actual			
Classification					


Sample Description
Fly Ash

Test Results:	
Maximum Dry Unit Weight (pcf):	78.3
Optimum Water Content (%):	30.5
Oversize Correction Values:	
Maximum Dry Unit Weight (pcf): _	
Optimum Water Content (%):	

Tested By:	ZRB	Input By:	ZRB
Date:	09/11/15	Date:	09/14/15
hecked By	DTC		

Checked By: DTC
Date: 09/14/15





COPPLES	GRA	VEL	SAND				
CODDLES	coarse	fine	coarse	medium	fine	SILT OR CLAY	

	Sample Identification		Samp	le Descriptio	n		LL	PL	PI	Cc	Cu
9	BAPLZ		FAT CLA	Y with SAND	(CH)		55	20	35		
12/8/15	BF-4		CLAY	EY SAND(SC)		51	18	33		
G A	9F-6		SILT	Y SAND(SM)			17	14	3	15.17	77.08
¥ K	BF-9		CLAY	EY SAND(SC	3)		37	16	21		
CLONE ME.GPJ	QLTS1		SILT W	ith SAND(Mi	_)		33	24	9	2.57	14.34
8 8	Specimen Identification	D100	D60	D30	D10	%Grave	1 %	Sand	%Sil	L	Clay
g. 🌘	BAPL2	4.75	0.03	0		0.0		19.5	45.0		35.5
HOI SONVII E	BF-4	12.5	0.3	0.02		3.8	1	62.5	10.8		22.9
Š Š	BF-6	19	0.58	0.26	0.01	9.8	1	70.7	10.4		9.1
量水	BF-9	9.5	0.21	0.01		0.6		54.1	19.3		26.0
8.⊙	QLTS1	4.75	0.03	0.01	0	0.0	-	8.6	63.3		8.1
0					GRAI	N SIZE	DIS	TRIE	BUTIC		
US GRAIN SIZE J	GEOT		OLOGY OM THE GROU			Hub J01	son	/ille		angana katala da ya da ya da ya gangangangang	





DATE		PROJECT		IDD	OJECT			
December	r 3 2015	NAME Hu	tsonvilla	NO NO		396.05		
General Tes				INO	. JU198	96.05		
				7.40				
Information			required pH=5.5 to 7.5 Measured value:	7.12				
	<u> </u>	il/Water Rat	10: 1:1					
				Soil : Water	pH of			
Boring	Sample	Depth	Visual Identification	Ratio	Solution	Tare No.	Jar	Type
No.	No.	(ft)	(Color, Group Name & Symbol)	(g/g) or	(Meter/	Air	Number	
				(g/mL)	Paper) ¹	Drying		
						1		x Water
BAPL2				1:01	7.88	14	103	
		1		- ··•			100	Calcium
								x Water
QLTS1	ĺ			1:01	7.04	1 04	1/	X water
QLIST				— 1.01 J	7.01	24	K	Ь,
								Calcium
				⊣ ∣		1		Water
1				_		i		<u></u>
<u> </u>								Calcium
								Water
				7				Calcium
								Water
				=				water
İ				-i i		i i		Calcium
				+				Calcium
				-				Water
								Calcium
				_				Water
	_			_				<u> </u>
						<u> </u>		Calcium
								Water
				7 1				Calcium
								Water
				7 1				
				- I		l l		Calcium
				+				Water
				-			- 1	water
	1							i
			<u> </u>					Calcium
	- 1			_				Water
	- 1	· .		_				
								Calcium
1	- 1	i						Water
[i			7 1			1	_
	1			7			ŀ	Calcium
								Water
ļ		İ		-			}	
		ŀ		- I			ŀ	اا
-				-				Calcium
		}		-	l	1].	Water
ļ		ŀ		-		- 1	.	
lad I lav. 24 /	2- 14-4	1 411 5	Martin Alb					Calcium
ph by Meter	'is Method	i A; pH by Pa	aper is Method B					

 Tested By:
 EG
 Calculated By:
 AB
 Checked By:
 EG

 Date:
 12/03/15
 Date:
 12/08/15
 Date:
 12/08/15



		IDDA IDAT		Les	0.15.05				
DATE		PROJECT	420-		OJECT				
	24, 2015	NAME Hut	tsonville	NO	. J0198	96.05			
General Te			umet 13-620-109 or						
Information			required pH=5.5 to 7.5 Measured value:	6.75					
	So	il/Water Rat	io: 1:1						
				Soil : Water	pH of				-
Boring	Sample	Depth	Visual Identification	Ratio	Solution	Tare No.	Jar	١.	Туре
No.	No.	(ft)	(Color, Group Name & Symbol)	(g/g) or	(Meter/	Air	Number		71-
		(,	(55.5.)	(g/mL)	Paper) ¹	Drying	110111001		
				(9/1112)	i apei)	Drying		 	Motor
DE 4				04.04	7.04	4.5	400	L×.	Water
BF-4	1			01:01	7.04	15	106	<u> </u>	
									Calcium
				_		1		Х	Water
BF-6		}		01:01	5.92	25	99		•
			-						Calcium
								x	Water
BF-9				01:01	6.59	16	2A	<u> </u>	1
D . 0		i		- · · · · ·	0.00	"	271	Н	Calcium
									Water
				-				<u> </u>	water
				-		l i		Ь,	l
								L	Calcium
				_i		1			Water
									Calcium
									Water
				7					
				1					Calcium
				1				H	Water
				-		,		ш	Water
				-					
									Calcium
									Water
				.		ļ			
									Calcium
									Water
				7 /					Calcium
								_	Water
				1 1			}	_	***
ĺ			· · · · · · · · · · · · · · · · · · ·	1			-		0-1-:
				 				\dashv	Calcium
		-		-		l l			Water
				_].	_	
									Calcium
		[_	1	- 1			Water
	- 1								
ļ		ľ		7 1	l	ĺ	1		Calcium
									Water
		ľ		1			ŀ	_	
		ŀ		- 1			}	\neg	Calcium
						-			Water
ļ		}		-			-		vvaler
1		}		-				_	
	1 14 11	1 1 1 1 1	aner is Method B					1	Calcium
mul by alloto		a Arnulhy D	coor to Mothod W						

301 (11/13/13)

Tested By: <u>EG</u>
Date: <u>11/24/15</u>

J019896.05 pH-4.xls, Soil 12/23/2015

Calculated By: AB
Date: 11/25/15

Checked By: AB
Date: 11/25/15



DATE		PROJECT			OJECT			
		NAME Hut		NO	J0198	396.05		
General Te			umet 13-620-109 or					
Information:			required pH=5.5 to 7.5 Measured value:	6.75				
	So	il/Water Rat	io: 1:1					
	i			Soil : Water	pH of			
Boring	Sample	Depth	Visual Identification	Ratio	Solution	Tare No.	Jar	Туре
No.	No.	(ft)	(Color, Group Name & Symbol)	(g/g) or	(Meter/	Air	Number	
				(g/mL)	Paper) ¹	Drying		
								x Water
Borrow Field	d 1			01:01	5.83	18	102	
								Calcium
								Water
				7 1				
								Calcium
								Water
				7				
				7				Calcium
								Water
				1		[
				1				Calcium
								Water
				-	true=			
				-				Calcium
								Water
				-				water
				-				Calcium
				+ +				Water
				-				water
				-				Calcium
			-					Water
				-				water
				-				Calcium
				1				Water
								water
				1			-	Calcium
				 				Water
i				-			}	water
				-			}	Calaium
-				 				Calcium Water
	}			1 1			ŀ	water
ĺ		f		-			ł	Calaire
				 				Calcium Water
		ļ		-			}	water
	İ	}		-			ŀ	
				+				Calcium
		}		-			}	Water
ľ		ŀ		-			}	¬
				+				Calcium
		-		-			-	Water
				- 1			-	l
n L by Motor	r ia Mathae	1 At pU by D	aner is Method B					Calcium

301 (11/13/13)

Tested By: EG
Date: 11/24/15

J019896.05 pH-3.xls, Soil 12/23/2015

Calculated By: AB
Date: 11/25/15

Checked By: AB
Date: 11/25/15



Checked By:

Date: 09/23/15


DATE	Carlos and Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of	PROJECT	Manager Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of th	IPR	OJECT		<u></u>	
		NAME Hu	tsonville	NO		396.05		
General T			umet 13-620-109 or					
Informatio		stilled Water il/Water Rat	required pH=5.5 to 7.5 Measured value: io: 1:1	6.48				
Boring No.	Sample No.	Depth (ft)	Visual Identification (Color, Group Name & Symbol)	Soil : Watel Ratio (g/g) or (g/mL)	pH of Solution (Meter/ Paper) ¹	Tare No. Air Drying	Jar Number	Туре
Quality L	ime Co. 1			01:01	7.90	15	G	x Water Calcium
								Water Calcium
								Water Calcium
								Water
•								Water
				_				Calcium Water
		- 30						Calcium Water
								Calcium Water
				-				Calcium Water
								Calcium Water
								Calcium Water
		-						Calcium
								Calcium
		-					}	Water Calcium
								Water
H by Met	ar is Matho	od A: nH by	Paper is Method B					Calcium


301 (11/13/13)

Tested By: EG

Date: 09/15/15

Calculated By: AB
Date: 09/23/15





J019896.05



Checked By: AB
Date: 11/18/15

DATE		PROJECT		PR	OJECT		···········	
		NAME Hut		NO	. J0198	96.05		
General Te			ımet 13-620-109 or				***************************************	
Information			: required pH=5.5 to 7.5 Measured value:	6.01				
	So	il/Water Rat	io: 1:1					
				Soil : Water	pH of			
Boring	Sample	Depth	Visual Identification	Ratio	Solution	Tare No.	Jar	Туре
No.	No.	(ft)	(Color, Group Name & Symbol)	(g/g) or	(Meter/	Air	Number	,,,,,
		\ ' '	(,,,	(g/mL)	Paper) ¹	Drying	TTGITIDGI	
				(9/1112)	rapory	Drying		x Water
Bottom As	sh Pond			1:01	7.79	8	2B	X Water
Levi				'.0'	1.15	٥	20	├ ┐ ╻
								Calcium
								Water
								<u></u>
								Calcium
				_				Water
				_[[
								Calcium
								Water
								Calcium
							***************************************	Water

								Calcium
								Water
					*********			vvatoi
				-				Calcium
								Water
				-				VValei
				-				
				-				Calcium
1				-				Water
ł			Vo. 4 4 9 9 9 9 9 9 9 9	-				
								Calcium
				-				Water
		[-				
				-				Calcium
	ı				1		1	Water
			······································					
								Calcium
				_	ı			Water
					*********		ſ	
					-		Ī	Calcium
								Water
					****		Ì	
		Ī				1	<u> </u>	Calcium
								Water
		ľ				-	ŀ	
		ľ						Calcium
								Water
		ŀ		1			-	vvater
		ŀ		1 1			-	
pH hy Meter	r is Metho	d A· pH by P	Paper is Method B		L			Calcium
P-INFIBLO		1, pri 1 Ny 1	SPOLICITIONION W					

301 (11/13/13)

Tested By: AB
Date: 11/18/15

Calculated By: AB
Date: 11/18/15



July 27, 2015

Vince Epps Geotechnology, Inc. 11816 Lackland Road St. Louis, MO 63146

TEL: (314) 997-7440 FAX: (314) 997-2067

RE: Hutsonville Bottom Ash

Dear Vince Epps:

TEKLAB, INC received 1 sample on 7/22/2015 3:06:00 PM for the analysis presented in the following report.

Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. Unless otherwise documented within this report, Teklab Inc. analyzes samples utilizing the most current methods in compliance with 40CFR. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,

Shelly A. Hennessy Project Manager

Shelly A Hunesoy

(618)344-1004 ex 36

SHennessy@teklabinc.com

AP ACCREC



Report Contents

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15071241

Client Project: Hutsonville Bottom Ash

Report Date: 27-Jul-15

This reporting package includes the following:

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Laboratory Results	5
Quality Control Results	6
Receiving Check List	9
Chain of Custody	Appended



Definitions

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15071241

Client Project: Hutsonville Bottom Ash

Report Date: 27-Jul-15

Abbr Definition

- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
 - DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilutions factors.
- DNI Did not ignite
- DUP Laboratory duplicate is an aliquot of a sample taken from the same container under laboratory conditions for independent processing and analysis independently of the original aliquot.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample, spiked with verified known amounts of analytes, is analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system. The acceptable recovery range is in the QC Package (provided upon request).
- LCSD Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MBLK Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL Method detection limit means the minimum concentration of a substance that can be measured and reported with 99% confidence that the analyte concentration is greater than zero.
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit

NELAP NELAP Accredited

- PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions. The acceptable recovery range is listed in the QC Package (provided upon request).
- RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
- RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
- SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
- Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TIC Tentatively identified compound: Analytes tentatively identified in the sample by using a library search. Only results not in the calibration standard will be reported as tentatively identified compounds. Results for tentatively identified compounds that are not present in the calibration standard, but are assigned a specific chemical name based upon the library search, are calculated using total peak areas from reconstructed ion chromatograms and a response factor of one. The nearest Internal Standard is used for the calculation. The results of any TICs must be considered estimated, and are flagged with a "T". If the estimated result is above the calibration range it is flagged "ET"
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- # Unknown hydrocarbon
- E Value above quantitation range
- I Associated internal standard was outside method criteria
- M Manual Integration used to determine area response
- R RPD outside accepted recovery limits
- T TIC(Tentatively identified compound)

- B Analyte detected in associated Method Blank
- H Holding times exceeded
- J Analyte detected below quantitation limits
- ND Not Detected at the Reporting Limit
 - S Spike Recovery outside recovery limits
 - X Value exceeds Maximum Contaminant Level



Case Narrative

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15071241

Client Project: Hutsonville Bottom Ash

Report Date: 27-Jul-15

Cooler Receipt Temp: 31.02 °C

Locations and Accreditations

	Collinsville	Springfield	Kansas City	Collinsville Air
Address	5445 Horseshoe Lake Road	3920 Pintail Dr	8421 Nieman Road	5445 Horseshoe Lake Road
	Collinsville, IL 62234-7425	Springfield, IL 62711-9415	Lenexa, KS 66214	Collinsville, IL 62234-7425
Phone	(618) 344-1004	(217) 698-1004	(913) 541-1998	(618) 344-1004
Fax	(618) 344-1005	(217) 698-1005	(913) 541-1998	(618) 344-1005
Email	jhriley@teklabinc.com	KKlostermann@teklabinc.com	dthompson@teklabinc.com	EHurley@teklabinc.com

State	Dept	Cert #	NELAP	Exp Date	Lab	
Illinois	IEPA	100226	NELAP	1/31/2016	Collinsville	
Kansas	KDHE	E-10374	NELAP	9/30/2015	Collinsville	
Louisiana	LDEQ	166493	NELAP	6/30/2016	Collinsville	
Louisiana	LDEQ	166578	NELAP	6/30/2016	Collinsville	
Texas	TCEQ	T104704515-12-1	NELAP	7/31/2015	Collinsville	
Arkansas	ADEQ	88-0966		3/14/2016	Collinsville	
Illinois	IDPH	17584		5/31/2015	Collinsville	
Kentucky	KDEP	98006		12/31/2015	Collinsville	
Kentucky	UST	0073		1/31/2016	Collinsville	
Missouri	MDNR	00930		5/31/2015	Collinsville	
Oklahoma	ODEQ	9978		8/31/2015	Collinsville	



Laboratory Results

http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15071241

Client Project: Hutsonville Bottom Ash
Lab ID: 15071241-001
Client Sample ID: Bottom Ash Comp.

Matrix: SOLID Collection Date: 07/22/2015 11:00

	Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
SW-846 131	I1, 3010A, 6010E	B, METALS IN TCLP EX	TRACT BY	ICP					
Arsenic		NELAP	0.250		< 0.250	mg/L	1	07/23/2015 18:50	110828
Barium		NELAP	0.0500		0.145	mg/L	1	07/23/2015 18:50	110828
Cadmium		NELAP	0.0200	J	0.0070	mg/L	1	07/23/2015 18:50	110828
Chromium		NELAP	0.100		< 0.100	mg/L	1	07/23/2015 18:50	110828
Lead		NELAP	0.400		< 0.400	mg/L	1	07/23/2015 18:50	110828
Selenium		NELAP	0.500		< 0.500	mg/L	1	07/23/2015 18:50	110828
Silver		NELAP	0.100		< 0.100	mg/L	1	07/23/2015 18:50	110828
SW-846 131	11, 7470A IN TC	LP EXTRACT							
Mercury		NELAP	0.00020		< 0.00020	mg/L	1	07/24/2015 11:55	110829



Quality Control Results

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15071241

Client Project: Hutsonville Bottom Ash

Report Date: 27-Jul-15

Batch 110828	SampType:	MBLK	Units mg/L						
SampID: MBLK-1108									Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250	Quai	< 0.250 0.2500	0	0	-100	100	07/23/201
Barium		0.500		< 0.500 0.5000	0	0	-100	100	07/23/201
Cadmium		0.0200		< 0.0200 0.02000		0	-100	100	07/23/201
Chromium		0.100		< 0.100 0.1000	0	0	-100	100	07/23/201
Lead		0.400		< 0.400 0.4000	0	0	-100	100	07/23/201
Selenium		0.500		< 0.500 0.5000	0	0	-100	100	07/23/201
Silver		0.100		< 0.100 0.1000	0	0	-100	100	07/23/201
Batch 110828	SampType:	LCS	Units mg/L						
SampID: LCS-110828	8								Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250	y uui	19.8 20.00	0	99.0	85	115	07/23/201
Barium		0.500		20.1 20.00	0	100.4	85	115	07/23/201
Cadmium		0.0200		0.489 0.5000	0	97.8	85	115	07/23/201
Chromium		0.100		2.00 2.000	0	99.8	85	115	07/23/201
Lead		0.400		4.94 5.000	0	98.9	85	115	07/23/20
Selenium		0.500		19.6 20.00	0	98.0	85	115	07/23/20
• • • • • • • • • • • • • • • • • • • •		0.000			ŭ	00.0	00		0.720720
Silver		0.100		0.473 0.5000	0	94.6	85	115	07/23/201
	SampType:		Units mg/L	0.473 0.5000	0	94.6	85	115	07/23/201
Batch 110828			Units mg/L	0.473 0.5000	0	94.6	85	115	
Batch 110828 SampID: 15071168-0		MS	-		-				07/23/201 Date Analyzee
Batch 110828 SampID: 15071168-0 Analyses		MS RL	Units mg/L Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Date Analyze
Batch 110828 SampID: 15071168-0 Analyses Arsenic		MS RL 0.250	-	Result Spike	SPK Ref Val	%REC 98.2	Low Limit 75	High Limit	Date Analyze
Batch 110828 SampID: 15071168-0 Analyses Arsenic Barium		RL 0.250 0.500	-	Result Spike 19.6 20.00 20.1 20.00	SPK Ref Val 0 0.09700	%REC 98.2 100.1	Low Limit 75 75	High Limit 125 125	Date Analyze 07/23/201 07/23/201
Batch 110828 SampID: 15071168-0 Analyses Arsenic Barium Cadmium		RL 0.250 0.500 0.0200	-	Result Spike 19.6 20.00 20.1 20.00 0.496 0.5000	SPK Ref Val 0 0.09700 0.005000	%REC 98.2 100.1 98.2	Low Limit 75 75 75	High Limit 125 125 125	Date Analyze 07/23/20' 07/23/20' 07/23/20'
Batch 110828 SampID: 15071168-0 Analyses Arsenic Barium Cadmium Chromium		RL 0.250 0.500 0.0200 0.100	-	Result Spike 19.6 20.00 20.1 20.00 0.496 0.5000 3.92 2.000	SPK Ref Val 0 0.09700 0.005000 1.994	%REC 98.2 100.1 98.2 96.4	Low Limit 75 75 75 75	High Limit 125 125 125 125	Date Analyze 07/23/20 ⁻ 07/23/20 ⁻ 07/23/20 ⁻ 07/23/20 ⁻
Batch 110828 SampID: 15071168-0 Analyses Arsenic Barium Cadmium Chromium Lead		RL 0.250 0.500 0.0200 0.100 0.400	-	Result Spike 19.6 20.00 20.1 20.00 0.496 0.5000 3.92 2.000 4.94 5.000	SPK Ref Val 0 0.09700 0.005000 1.994 0	%REC 98.2 100.1 98.2 96.4 98.7	Low Limit 75 75 75 75 75	High Limit 125 125 125 125 125 125	Date Analyze 07/23/20 ⁻ 07/23/20 ⁻ 07/23/20 ⁻ 07/23/20 ⁻ 07/23/20 ⁻
Batch 110828 SampID: 15071168-0 Analyses Arsenic Barium Cadmium Chromium		RL 0.250 0.500 0.0200 0.100	-	Result Spike 19.6 20.00 20.1 20.00 0.496 0.5000 3.92 2.000	SPK Ref Val 0 0.09700 0.005000 1.994	%REC 98.2 100.1 98.2 96.4	Low Limit 75 75 75 75	High Limit 125 125 125 125	Date
Batch 110828 SampID: 15071168-0 Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver	001AMS	RL 0.250 0.500 0.0200 0.100 0.400 0.500 0.100	-	Result Spike 19.6 20.00 20.1 20.00 0.496 0.5000 3.92 2.000 4.94 5.000 19.4 20.00	SPK Ref Val 0 0.09700 0.005000 1.994 0 0	%REC 98.2 100.1 98.2 96.4 98.7 97.0	Low Limit 75 75 75 75 75 75 75	High Limit 125 125 125 125 125 125 125	Date Analyze 07/23/201 07/23/201 07/23/201 07/23/201 07/23/201
Batch 110828 SamplD: 15071168-0 Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver	SampType:	RL 0.250 0.500 0.0200 0.100 0.400 0.500 0.100	Qual	Result Spike 19.6 20.00 20.1 20.00 0.496 0.5000 3.92 2.000 4.94 5.000 19.4 20.00	SPK Ref Val 0 0.09700 0.005000 1.994 0 0	%REC 98.2 100.1 98.2 96.4 98.7 97.0	Low Limit 75 75 75 75 75 75 75	High Limit 125 125 125 125 125 125 125 125	Date Analyze 07/23/20 ² 07/23/20 ² 07/23/20 ² 07/23/20 ² 07/23/20 ² 07/23/20 ²
Batch 110828 SampID: 15071168-0 Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver	SampType:	RL 0.250 0.500 0.0200 0.100 0.400 0.500 0.100	Qual	Result Spike 19.6 20.00 20.1 20.00 0.496 0.5000 3.92 2.000 4.94 5.000 19.4 20.00	SPK Ref Val 0 0.09700 0.005000 1.994 0 0	%REC 98.2 100.1 98.2 96.4 98.7 97.0 94.4	Low Limit 75 75 75 75 75 75 75 75	High Limit 125 125 125 125 125 125 125 125	Date Analyze 07/23/20' 07/23/20' 07/23/20' 07/23/20' 07/23/20' 07/23/20'
Batch 110828 SampID: 15071168-0 Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 110828 SampID: 15071168-0	SampType:	RL 0.250 0.500 0.0200 0.100 0.400 0.500 0.100	Qual Units mg/L	Result Spike 19.6 20.00 20.1 20.00 0.496 0.5000 3.92 2.000 4.94 5.000 19.4 20.00 0.472 0.5000	SPK Ref Val 0 0.09700 0.005000 1.994 0 0	%REC 98.2 100.1 98.2 96.4 98.7 97.0 94.4	Low Limit 75 75 75 75 75 75 75 75	High Limit 125 125 125 125 125 125 125 125 125	Date Analyze 07/23/20' 07/23/20' 07/23/20' 07/23/20' 07/23/20' 07/23/20'
Batch 110828 SampID: 15071168-0 Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 110828 SampID: 15071168-0 Analyses	SampType:	RL 0.250 0.500 0.0200 0.100 0.400 0.500 0.100	Qual Units mg/L	Result Spike 19.6 20.00 20.1 20.00 0.496 0.5000 3.92 2.000 4.94 5.000 19.4 20.00 0.472 0.5000 Result Spike	SPK Ref Val 0 0.09700 0.005000 1.994 0 0 0	%REC 98.2 100.1 98.2 96.4 98.7 97.0 94.4	Low Limit 75 75 75 75 75 75 75 RPD	High Limit 125 125 125 125 125 125 125 125 125 12	Date Analyze 07/23/20 07/23/20 07/23/20 07/23/20 07/23/20 07/23/20
Batch 110828 SamplD: 15071168-0 Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 110828 SamplD: 15071168-0 Analyses Arsenic	SampType:	RL 0.250 0.500 0.0200 0.100 0.400 0.500 0.100 MSD RL 0.250	Qual Units mg/L	Result Spike 19.6 20.00 20.1 20.00 0.496 0.5000 3.92 2.000 4.94 5.000 19.4 20.00 0.472 0.5000 Result Spike 20.2 20.00	SPK Ref Val 0 0.09700 0.005000 1.994 0 0 0	%REC 98.2 100.1 98.2 96.4 98.7 97.0 94.4 %REC 101.1	Low Limit 75 75 75 75 75 75 75 RPD RPD Ref \	High Limit 125 125 125 125 125 125 125 125 125 12	Date Analyze 07/23/20 07/23/20 07/23/20 07/23/20 07/23/20 Date Analyze 07/23/20 07/23/20
Batch 110828 SamplD: 15071168-0 Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 110828 SamplD: 15071168-0 Analyses Arsenic Barium	SampType:	MS RL 0.250 0.500 0.0200 0.100 0.400 0.500 0.100 MSD RL 0.250 0.500	Qual Units mg/L	Result Spike 19.6 20.00 20.1 20.00 0.496 0.5000 3.92 2.000 4.94 5.000 19.4 20.00 0.472 0.5000 Result Spike 20.2 20.00 20.5 20.00	SPK Ref Val 0 0.09700 0.005000 1.994 0 0 0 SPK Ref Val 0 0.09700	%REC 98.2 100.1 98.2 96.4 98.7 97.0 94.4 %REC 101.1 101.8	Low Limit 75 75 75 75 75 75 75 75 75 19.64 20.11	High Limit 125 125 125 125 125 125 125 125 125 12	Date Analyze 07/23/20 07/23/20 07/23/20 07/23/20 07/23/20 Date Analyze 07/23/20 07/23/20 07/23/20
Batch 110828 SampID: 15071168-0 Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 110828 SampID: 15071168-0 Analyses Arsenic Barium Cadmium	SampType:	MS RL 0.250 0.500 0.0200 0.100 0.400 0.500 0.100 MSD RL 0.250 0.500 0.0200	Qual Units mg/L	Result Spike 19.6 20.00 20.1 20.00 0.496 0.5000 3.92 2.000 4.94 5.000 19.4 20.00 0.472 0.5000 Result Spike 20.2 20.00 20.5 20.00 0.504 0.5000	SPK Ref Val 0 0.09700 0.005000 1.994 0 0 0 SPK Ref Val 0 0.09700 0.005000	%REC 98.2 100.1 98.2 96.4 98.7 97.0 94.4 %REC 101.1 101.8 99.8	Low Limit 75 75 75 75 75 75 75 75 71 RPD RPD Ref \(\) 19.64 20.11 0.4960	High Limit 125 125 125 125 125 125 125 125 125 12	Date Analyze 07/23/20 07/23/20 07/23/20 07/23/20 07/23/20 Date Analyze 07/23/20 07/23/20 07/23/20 07/23/20
Batch 110828 SampID: 15071168-0 Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 110828 SampID: 15071168-0 Analyses Arsenic Barium Cadmium Cadmium Chromium	SampType:	MS RL 0.250 0.500 0.0200 0.100 0.400 0.500 0.100 MSD RL 0.250 0.500 0.0200 0.100	Qual Units mg/L	Result Spike 19.6 20.00 20.1 20.00 0.496 0.5000 3.92 2.000 4.94 5.000 19.4 20.00 0.472 0.5000 Result Spike 20.2 20.00 20.5 20.00 0.504 0.5000 4.00 2.000	SPK Ref Val 0 0.09700 0.005000 1.994 0 0 0 SPK Ref Val 0 0.09700 0.005000 1.994	%REC 98.2 100.1 98.2 96.4 98.7 97.0 94.4 %REC 101.1 101.8 99.8 100.6	Low Limit 75 75 75 75 75 75 75 75 8PD RPD Ref \(\) 19.64 20.11 0.4960 3.921	High Limit 125 125 125 125 125 125 125 125 125 12	Date Analyze 07/23/20 07/23/20 07/23/20 07/23/20 07/23/20 Date Analyze



Quality Control Results

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15071241

Client Project: Hutsonville Bottom Ash

Report Date: 27-Jul-15

	SampType:	MS	Units mg/L						
SampID: 15071200)-001AMS								Date
Analyses		RL	Qual	Result Spi	ke SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250		19.1 20.0	0 0	95.4	75	125	07/23/201
Barium		0.500		20.5 20.0	0.8000	98.4	75	125	07/23/201
Cadmium		0.0200		0.477 0.50	00 0	95.4	75	125	07/23/201
Chromium		0.100		2.69 2.00	00 0.7720	96.0	75	125	07/23/201
Lead		0.400		4.84 5.00	0 0	96.7	75	125	07/23/201
Selenium		0.500		18.8 20.0	0 0	93.9	75	125	07/23/201
Silver		0.100		0.462 0.50	00 0	92.4	75	125	07/23/201
Batch 110828	SampType:	MS	Units mg/L						
SampID: 15071241	I-001AMS								Date
Analyses		RL	Qual	Result Spi	ke SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250	Quai	19.9 20.0		99.6	75	125	07/23/201
Barium		0.500		20.6 20.0		102.3	75 75	125	07/23/201
Cadmium		0.0200		0.499 0.50		98.4	75 75	125	07/23/201
Chromium		0.100		2.00 2.00		100.2	75 75	125	07/23/201
Lead		0.400		5.02 5.00		100.2	75 75	125	07/23/20
Selenium		0.500		19.6 20.0		97.9	75 75	125	07/23/20
Silver		0.100		0.480 0.50		96.0	75 75	125	07/23/201
SW-846 1311, 747									
Batch 110829 SampID: MBLK-110	SampType:	MBLK	Units mg/L						Date
SampID: MBLK-11	SampType:			Result Sni	ե∝ SPK Ref Val	%REC	Low Limit	High Limit	Date Analyzed
SampID: MBLK-110 Analyses	SampType:	RL	Units mg/L Qual		ke SPK Ref Val			High Limit	Analyze
SampID: MBLK-11	SampType:			Result Spi		%REC 0	Low Limit -100	High Limit	
Analyses Mercury Batch 110829	SampType: 0829 SampType:	RL 0.00020							Analyze
Analyses Mercury Batch 110829	SampType: 0829 SampType:	RL 0.00020	Qual	< 0.00020 .0002	2001 0	0		100	Analyze 07/24/202
SampID: MBLK-110 Analyses Mercury Batch 110829 SampID: LCS-1108	SampType: 0829 SampType:	RL 0.00020 LCS	Qual Units mg/L	< 0.00020 .0002	200i 0 ke SPK Ref Val	0	-100	100	Analyze 07/24/20 Date Analyze
SampID: MBLK-110 Analyses Mercury Batch 110829 SampID: LCS-1108 Analyses	SampType: 0829 SampType: 329 SampType:	RL 0.00020 LCS RL 0.00020	Qual Units mg/L	< 0.00020 1.0002 Result Spi	200i 0 ke SPK Ref Val	0 %REC	-100 Low Limit	100 High Limit	Analyze 07/24/201 Date Analyze 07/24/201
Analyses Mercury Batch 110829 SampID: LCS-1108 Analyses Mercury Batch 110829	SampType: 0829 SampType: 329 SampType:	RL 0.00020 LCS RL 0.00020	Qual Units mg/L Qual	Result Spi 0.00518 0.005	200i 0 ke SPK Ref Val 000 0	%REC 103.6	-100 Low Limit 85	100 High Limit	Analyze 07/24/201 Date Analyze 07/24/201
Analyses Mercury Batch 110829 SampID: LCS-1108 Analyses Mercury Batch 110829 SampID: 15071168	SampType: 0829 SampType: 329 SampType:	RL 0.00020 LCS RL 0.00020 MS	Qual Units mg/L Qual Units mg/L	Result Spi 0.00518 0.005	ke SPK Ref Val	%REC 103.6	-100 Low Limit 85	High Limit	Analyze 07/24/20 Date Analyze 07/24/20
Analyses Mercury Batch 110829 SamplD: LCS-1108 Analyses Mercury Batch 110829 SamplD: 15071168 Analyses Mercury	SampType: 0829 SampType: 329 SampType:	RL 0.00020 LCS RL 0.00020 MS RL 0.00020	Qual Units mg/L Qual Units mg/L	Result Spi 0.00518).005	ke SPK Ref Val	%REC 103.6	Low Limit 85 Low Limit 75	High Limit 115 High Limit	Date Analyze
Analyses Mercury Batch 110829 SamplD: LCS-1108 Analyses Mercury Batch 110829 SamplD: 15071168 Analyses Mercury Batch 110829 SamplD: 15071168 Analyses Mercury	SampType: 329 SampType: 3-001AMS SampType:	RL 0.00020 LCS RL 0.00020 MS RL 0.00020	Qual Units mg/L Qual Units mg/L Qual	Result Spi 0.00518).005	ke SPK Ref Val	%REC 103.6	Low Limit 85 Low Limit 75	High Limit 115 High Limit 125	Analyze 07/24/20 Date Analyze 07/24/20 Date Analyze
Analyses Mercury Batch 110829 SampID: LCS-1108 Analyses Mercury Batch 110829 SampID: 15071168 Analyses	SampType: 329 SampType: 3-001AMS SampType:	RL 0.00020 LCS RL 0.00020 MS RL 0.00020	Qual Units mg/L Qual Units mg/L Qual	Result Spi 0.00518).005 Result Spi 0.00512).005	ke SPK Ref Val	%REC 103.6 %REC 102.3	Low Limit 85 Low Limit 75	High Limit 115 High Limit 125	Date Analyze 07/24/20 Date Analyze 07/24/20 Date Analyze 07/24/20



Quality Control Results

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15071241

Client Project: Hutsonville Bottom Ash Report Date: 27-Jul-15

SW-846 1311, 7470A IN TCLP EXTRACT									
,	Гуре: МЅ		Units mg/L						Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury		0.00020		0.00506 0.005000	0	101.2	75	125	07/24/2015
	Type: MS		Units mg/L						
SampID: 15071241-001AMS Analyses)	RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Date Analyzed
Mercury		0.00020		0.00519 0.005000	0	103.8	75	125	07/24/2015



Client: Geotechnology, Inc.

Receiving Check List

http://www.teklabinc.com/

Work Order: 15071241

Client Project: Hutsonville Bottom Ash Report Date: 27-Jul-15 Carrier: Vince Epps Received By: MAK Elizabeth a thurley 1. Kaminski Reviewed by: Completed by: On: On: 22-Jul-15 22-Jul-15 Elizabeth A. Hurley 0 Chain of custody Extra pages included Pages to follow: Shipping container/cooler in good condition? Yes No Not Present ✓ Temp °C 31.02 Type of thermal preservation? **V** Blue Ice None Ice Dry Ice **~** Chain of custody present? Yes No Yes 🗹 Chain of custody signed when relinquished and received? No __ Yes 🗹 Chain of custody agrees with sample labels? No __ Yes 🗹 Samples in proper container/bottle? No 🗀 Yes 🗹 No 🗌 Sample containers intact? Sufficient sample volume for indicated test? Yes 🗸 No Yes 🗹 All samples received within holding time? No NA 🗸 Field _ Lab 🗌 Reported field parameters measured: Yes 🗹 Container/Temp Blank temperature in compliance? No 🗀 When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected. No VOA vials 🗸 Water - at least one vial per sample has zero headspace? Yes \square No 🗀 Yes No 🗌 No TOX containers Water - TOX containers have zero headspace? No 🗌 Yes Water - pH acceptable upon receipt? NA 🗸 NPDES/CWA TCN interferences checked/treated in the field? Yes No 🗌 Any No responses must be detailed below or on the COC.

TEKLAB, INC. 5445 Horseshoe Lake Road ~ Collinsville, IL 62234 ~ Phone: (618) 344-1004 ~ Fax: (618) 344-1005 Samples on: □ Ice □ Blue Ice ☑ No Ice 11816 Lackland Client: Preserved in: 🛛 Lab ☐ Field FOR LAB USE ONLY Address: City / State / Zip: St. Lowis, MO Lab Notes: Contact: Vince Epos Comments: • Are these samples known to be involved in litigation? If yes, a surcharge will apply. 🗆 Yes 🔀 No · Are there any required reporting limits to be met on the requested analysis? If yes, please provide limits in comment section.

Yes No **Project Name / Number** Sample Collector's Name INDICATE ANALYSIS REQUESTED **MATRIX** Hutsonville Bottom Ash Vince EDRS **Drinking Water** Billing Instructions # and Type of Containers Results Requested Standard 🗆 1-2 Day (100% Surcharge) Standard 🗆 1-2 Day (100% Surcharge)

Other____

Other___

Solve Surcharge)

Lab Use Only Sample Identification | Date/Time Sampled | Solve Surcharge) NaHSO4 Other Sludge NaOH H₂SO₄ HCL ☐ Other ☐ 3 Day (50% Surcharge) МеОН Soil 7/22/15 1100 Relinquished By Received By Date / Time Date / Time 1506

AP ACCREC

WorkOrder: 15090606



September 16, 2015

Jessie Hahn Geotechnology, Inc. 11816 Lackland Road St. Louis, MO 63146 TEL: (573) 270-1313

FAX: (314) 997-2067

RE: J019896.05 Hutsonville

Dear Jessie Hahn:

TEKLAB, INC received 1 sample on 9/10/2015 3:20:00 PM for the analysis presented in the following report.

Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. Unless otherwise documented within this report, Teklab Inc. analyzes samples utilizing the most current methods in compliance with 40CFR. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,

Shelly A. Hennessy Project Manager

Shelly A Hunesoy

(618)344-1004 ex 36

SHennessy@teklabinc.com



Report Contents

http://www.teklabinc.com/

Work Order: 15090606 Report Date: 16-Sep-15

This reporting package includes the following:

Client Project: J019896.05 Hutsonville

Client: Geotechnology, Inc.

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Laboratory Results	5
Quality Control Results	6
Receiving Check List	12
Chain of Custody	Appended



Definitions

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15090606

Client Project: J019896.05 Hutsonville

Report Date: 16-Sep-15

Abbr Definition

- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
 - DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilutions factors.
- DNI Did not ignite
- DUP Laboratory duplicate is an aliquot of a sample taken from the same container under laboratory conditions for independent processing and analysis independently of the original aliquot.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample, spiked with verified known amounts of analytes, is analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system. The acceptable recovery range is in the QC Package (provided upon request).
- LCSD Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MBLK Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL Method detection limit means the minimum concentration of a substance that can be measured and reported with 99% confidence that the analyte concentration is greater than zero.
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit

NELAP NELAP Accredited

- PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions. The acceptable recovery range is listed in the QC Package (provided upon request).
- RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
- RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
- SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
- Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TIC Tentatively identified compound: Analytes tentatively identified in the sample by using a library search. Only results not in the calibration standard will be reported as tentatively identified compounds. Results for tentatively identified compounds that are not present in the calibration standard, but are assigned a specific chemical name based upon the library search, are calculated using total peak areas from reconstructed ion chromatograms and a response factor of one. The nearest Internal Standard is used for the calculation. The results of any TICs must be considered estimated, and are flagged with a "T". If the estimated result is above the calibration range it is flagged "ET"
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- # Unknown hydrocarbon
- E Value above quantitation range
- I Associated internal standard was outside method criteria
- M Manual Integration used to determine area response
- R RPD outside accepted recovery limits
- T TIC(Tentatively identified compound)

- B Analyte detected in associated Method Blank
- H Holding times exceeded
- J Analyte detected below quantitation limits
- ND Not Detected at the Reporting Limit
 - S Spike Recovery outside recovery limits
 - X Value exceeds Maximum Contaminant Level



Case Narrative

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15090606

Client Project: J019896.05 Hutsonville

Report Date: 16-Sep-15

Cooler Receipt Temp: 7.22 °C

Locations and Accreditations

	Collinsville	Springfield	Kansas City	Collinsville Air
Address	5445 Horseshoe Lake Road	3920 Pintail Dr	8421 Nieman Road	5445 Horseshoe Lake Road
	Collinsville, IL 62234-7425	Springfield, IL 62711-9415	Lenexa, KS 66214	Collinsville, IL 62234-7425
Phone	(618) 344-1004	(217) 698-1004	(913) 541-1998	(618) 344-1004
Fax	(618) 344-1005	(217) 698-1005	(913) 541-1998	(618) 344-1005
Email	jhriley@teklabinc.com	KKlostermann@teklabinc.com	dthompson@teklabinc.com	EHurley@teklabinc.com

State	Dept	Cert #	NELAP	Exp Date	Lab	
Illinois	IEPA	100226	NELAP	1/31/2016	Collinsville	
Kansas	KDHE	E-10374	NELAP	9/30/2015	Collinsville	
Louisiana	LDEQ	166493	NELAP	6/30/2016	Collinsville	
Louisiana	LDEQ	166578	NELAP	6/30/2016	Collinsville	
Texas	TCEQ	T104704515-12-1	NELAP	7/31/2016	Collinsville	
Arkansas	ADEQ	88-0966		3/14/2016	Collinsville	
Illinois	IDPH	17584		5/31/2017	Collinsville	
Kentucky	KDEP	98006		12/31/2015	Collinsville	
Kentucky	UST	0073		1/31/2016	Collinsville	
Missouri	MDNR	00930		5/31/2017	Collinsville	
Oklahoma	ODEQ	9978		8/31/2016	Collinsville	



Laboratory Results

http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15090606

Client Project: J019896.05 Hutsonville Report Date: 16-Sep-15
Lab ID: 15090606-001 Client Sample ID: Quality Lime Co 1

Matrix: SOLID Collection Date: 09/10/2015 13:00

Matrix. SOLID		Conection Date: 09/10/2013 13:00									
Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch			
EPA SW846 3550C, 5035A, A	STM D2974										
Percent Moisture		0.1		11.5	%	1	09/10/2015 19:13	R209111			
STANDARD METHODS 4500	-CL E (TOTAL)										
Chloride		56	J	29	mg/Kg-dry	1	09/15/2015 1:05	112290			
SW-846 1010											
Ignitability, Closed Cup	NELAP	60		>200	°F	1	09/11/2015 15:26	R209138			
SW-846 9036 (TOTAL)											
Sulfate		112	JS	78	mg/Kg-dry	1	09/15/2015 1:05	112289			
MS and/or MSD did not recover w	rithin control limits due t	o matrix interfe	rence.								
SW-846 1311, 3010A, 6010B,	METALS IN TCLP I	EXTRACT BY	ICP								
Arsenic	NELAP	0.0250		< 0.0250	mg/L	1	09/15/2015 10:02	112284			
Barium	NELAP	0.0050		0.159	mg/L	1	09/15/2015 10:02	112284			
Cadmium	NELAP	0.0020		< 0.0020	mg/L	1	09/15/2015 10:02	112284			
Chromium	NELAP	0.0100		< 0.0100	mg/L	1	09/15/2015 10:02	112284			
Lead	NELAP	0.0070		< 0.0070	mg/L	1	09/15/2015 10:02	112284			
Selenium	NELAP	0.0500		< 0.0500	mg/L	1	09/15/2015 10:02	112284			
Silver	NELAP	0.0100		< 0.0100	mg/L	1	09/15/2015 10:02	112284			
SW-846 1311, 7470A IN TCL	P EXTRACT										
Mercury	NELAP	0.00020		< 0.00020	mg/L	1	09/11/2015 12:36	112285			
SW-846 3050B, 6010B, META	ALS BY ICP										
Boron	NELAP	1.89		7.55	mg/Kg-dry	1	09/15/2015 19:39	112294			
SW-846 5035, 8260B, VOLAT	TILE ORGANIC COM	IPOUNDS BY	GC/MS								
Benzene	NELAP	0.6		ND	μg/Kg-dry	1	09/11/2015 12:22	112295			
Ethylbenzene	NELAP	2.8		ND	μg/Kg-dry	1	09/11/2015 12:22	112295			
Toluene	NELAP	2.8		ND	μg/Kg-dry	1	09/11/2015 12:22	112295			
Xylenes, Total	NELAP	2.8		ND	μg/Kg-dry	1	09/11/2015 12:22	112295			
Surr: 1,2-Dichloroethane-d4		72.2-131		97.5	%REC	1	09/11/2015 12:22	112295			
Surr: 4-Bromofluorobenzene		82.1-116		89.6	%REC	1	09/11/2015 12:22	112295			
Surr: Dibromofluoromethane		77.7-120		101.4	%REC	1	09/11/2015 12:22	112295			
Surr: Toluene-d8		86-116		94.4	%REC	1	09/11/2015 12:22	112295			



http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15090606

Client Project: J019896.05 Hutsonville Report Date: 16-Sep-15

Batch R209111	SampType:	LCS		Units %							
SampID: LCS	7 7 7										Date
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Percent Moisture			0.1	•		99.00	0	100.0	90	110	09/10/201
Batch R209111	SampType:	LCSQ	C	Units %							
SampID: LCSQC											Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Percent Moisture			0.1		99.0	99.00	0	100.0	90	110	09/10/2015
Batch R209111	SampType:	DUP		Units %					RPC	Limit 15	
SampID: 15090385-	-001A DUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Percent Moisture			0.1		13.4				13.02	2.88	09/10/201
Batch R209111	SampType:	DUP		Units %					RPD	Limit 15	
SampID: 15090422-	-007A DUP		DI	Ovol	Dagult	Cmileo	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Date Analyzed
Analyses Percent Moisture			RL 0.1	Qual	17.0	Spike	of Kitter var	70INLO	17.99	5.48	09/10/201
r creent worsture			0.1		17.0				17.55	0.40	03/10/201
Batch R209111	SampType:	DUP		Units %					RPD	Limit 15	
SampID: 15090492- Analyses	OTOA DOP		RL	Oual	Recult	Snike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Date Analyzed
Percent Moisture			0.1	Quai	15.0	Брікс		/***	15.25	1.45	09/10/201
Batch R209111	SampType:	DUP		Units %					RPD) Limit 15	
SamplD: 15090492-		20.		5 70							Date
Analyses			RL	Qual	Result	Snike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Percent Moisture			0.1	Quui	17.3	Брис			17.80	3.08	09/10/201
Batch R209111	SampType:	DUP		Units %					RPD) Limit 15	
SampID: 15090492-	-020A DUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Percent Moisture			0.1		19.6				18.00	8.41	09/10/201
STANDARD METH	IODS 4500-0	LE (T	OTAL)								_
Batch 112290 SampID: MBLK	SampType:	MBLK		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			5	J	2	-,					09/14/201



http://www.teklabinc.com/

STANDARD METHODS	4500-C	L F (TC	ΣΤΔΙ)								
	pType:		JIAL)	Units mg/Kg							Date
Analyses			RL	Oual	Result	Snike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			50	J	17	Брис					09/15/2015
Batch 112290 Samp SampID: LCS	рТуре:	LCS		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			5		20	20.00	0	101.2	90	110	09/14/2015
Batch 112290 Samp SamplD: 15090606-001BM	pType: //S	MS		Units mg/Kg-c	iry						Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			56		226	223.1	29.45	88.3	85	115	09/15/2015
Batch 112290 Sample SamplD: 15090606-001BM	pType: //SD	MSD		Units mg/Kg-c	lry				RPD	Limit 15	Date
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Chloride			56	Quui		223.1	29.45	93.6	226.5	5.09	09/15/2015
SW-846 1010											
Batch R209138 Sample Sample: LCS-R209138	рТуре:	LCS		Units °F							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Ignitability, Closed Cup			60		81	81.00	0	100.0	97	103	09/11/2015
Batch R209138 Sample LCS-R209138DL	p Type: JP	DUP		Units °F					RPD	Limit 5	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Ignitability, Closed Cup			60		81				81.00	0.00	09/11/2015
SW-846 9036 (TOTAL)											
Batch 112289 Sampl SamplD: MBLK	рТуре:	MBLK		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			10		< 10						09/14/2015
Batch 112289 Samp SamplD: MBLK 150913	рТуре:	MBLK		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			100		< 100						09/15/2015



http://www.teklabinc.com/

SW-846 9036 (TO	TAL)										
Batch 112289	SampType:	LCS		Units mg/Kg							
SampID: LCS											Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			10		20	20.00	0	98.4	90	110	09/14/2015
Batch 112289	SampType:	MS		Units mg/Kg	-dry						
SampID: 15090606	6-001BMS										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			112	S		111.6	77.64	69.7	85	115	09/15/2015
Batch 112289	SampType:	MSD		Units mg/Kg	-dry				RPD	Limit 10	
SampID: 15090606	6-001BMSD										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref	Val %RPD	Analyzed
Sulfate			112	S		111.6	77.64	70.9	155.4	0.86	09/15/2015
SW-846 1311, 30°	10A, 6010B, N	/IETAL	S IN TCI	P EXTRACT	BY ICP						
Batch 112284	SampType:	MBLK		Units mg/L							
SampID: MBLK-11	2284										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic			0.0250		< 0.0250	0.02500	0	0	-100	100	09/15/2015
Desiring			0.0500				•	•	100	400	00/45/0045

O11-0-0 1011, 001	0A, 00 10B, 11	ILIALO III IOL		D1 101					
Batch 112284	SampType:	MBLK	Units mg/L						
SampID: MBLK-112	284								Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.0250		< 0.0250 0.02500	0	0	-100	100	09/15/2015
Barium		0.0500		< 0.0500 0.05000	0	0	-100	100	09/15/2015
Cadmium		0.0020		< 0.0020).002000	0	0	-100	100	09/15/2015
Chromium		0.0100		< 0.0100 0.01000	0	0	-100	100	09/15/2015
Lead		0.0400		< 0.0400 0.04000	0	0	-100	100	09/15/2015
Selenium		0.0500		< 0.0500 0.05000	0	0	-100	100	09/15/2015
Silver		0.0100		< 0.0100 0.01000	0	0	-100	100	09/15/2015

Batch 112284	SampType:	LCS		Units mg/L							
SampID: LCS-11228	84										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic			0.0250		2.28	2.000	0	114.1	85	115	09/15/2015
Barium			0.0500		2.04	2.000	0	102.2	85	115	09/15/2015
Cadmium			0.0020		0.0510	0.05000	0	102.0	85	115	09/15/2015
Chromium			0.0100		0.212	0.2000	0	105.9	85	115	09/15/2015
Lead			0.0400		0.520	0.5000	0	103.9	85	115	09/15/2015
Selenium			0.0500		2.22	2.000	0	111.0	85	115	09/15/2015
Silver			0.0100		0.0530	0.05000	0	106.0	85	115	09/15/2015



http://www.teklabinc.com/

SW-846 1311, 3010A, 6 Batch 112284 Sam	pType:			Units mg/L							
SamplD: 15090606-001A				g/_							Date
Analyses			RL	Oual	Pacult 9	Snika	SPK Ref Val	%RFC	Low Limit	High Limit	Analyze
Arsenic			0.0250	Quai	2.25		0	112.5	75	125	09/15/201
Barium			0.0500		2.18 2		0.1586	101.2	75 75	125	09/15/201
Cadmium			0.0020		0.0509 0.		0.1000	101.8	75	125	09/15/201
Chromium			0.0100		0.211 0		0	105.5	75 75	125	09/15/201
Lead			0.0400		0.518 0		0	103.5	75 75	125	09/15/20
Selenium			0.0500		2.22 2		0	110.9	75 75	125	09/15/201
Silver			0.0100		0.0528 0.		0	105.6	75 75	125	09/15/201
Ciivoi			0.0100		0.0020 0.	00000	Ü	100.0		120	00/10/201
Dutti	прТуре:	MSD		Units mg/L					RPD	Limit 20	
SampID: 15090606-001A	MSD										Date
Analyses			RL	Qual	Result S	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyze
Arsenic			0.0250		2.31 2	2.000	0	115.4	2.250	2.54	09/15/201
Barium			0.0500		2.24 2	2.000	0.1586	104.2	2.182	2.71	09/15/20
Cadmium			0.0020		0.0516 0.	05000	0	103.2	0.05090	1.37	09/15/201
Chromium			0.0100		0.215 0	.2000	0	107.6	0.2110	1.97	09/15/20
Lead			0.0400		0.522 0	.5000	0	104.3	0.5176	0.75	09/15/20
Selenium			0.0500		2.26 2	2.000	0	113.0	2.218	1.88	09/15/20
Silver			0.0100		0.0545 0.	05000	0	109.0	0.05280	3.17	09/15/201
SW-846 1311, 7470A II	N TCLP	EXTR	ACT								
	npType:			Units mg/L							
SampID: MBLK-112285											Date
Analyses			RL	Oual	Recult 9	Snike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Mercury			0.00020	Quai	< 0.00020 .0		0	0	-100	100	09/11/201
	ърТуре:	LCS		Units mg/L							
SampID: LCS-112285											Date
Analyses			RL	Qual	Result S	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Mercury			0.00020		0.00515).0	005000	0	103.0	85	115	09/11/20
Batch 112285 San	прТуре:	MS		Units mg/L							
SampID: 15090606-001A				· ·							Date
Analyses			RL	Qual	Result S	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Mercury			0.00020		0.00514).0	005000	0	102.8	75	125	09/11/20
Batch 112285 San	прТуре:	MSD		Units mg/L					RPD	Limit 15	
Datell				JJ 1119/ L					111 0		
SampID: 15090606-0014	MSD										D - 1
·	MSD		D.1	0.1		~	ODK D () (0/ DEO	DDD D ()	/-I 0/DDD	Date Analyze
SampID: 15090606-001A Analyses Mercury	MSD		RL 0.00020	Qual	Result 5		SPK Ref Val	%REC 99.7	RPD Ref \	/al %RPD 3.00	Date Analyze



http://www.teklabinc.com/

Cheni Projeci: Jul	.9896.05 F	iutsonv	ille						Keport D	ate: 16-5ep)-15
SW-846 3050B, 601			CP								
Batch 112294 SampID: MBLK-11229	SampType:	MBLK		Units mg/Kg-	dry						5.
·	34		DI	0 1	D 1	G '1	CDV Dof Val	0/ DEC	Low Limit	High Limit	Date Analyzed
Analyses			RL	Qual			SPK Ref Val				
Boron			2.00		< 2.00	2.000	0	0	-100	100	09/15/2015
Batch 112294	SampType:	LCS		Units mg/Kg-	dry						
SampID: LCS-112294	1										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Boron			2.00		48.2	50.00	0	96.5	85	115	09/15/201
SW-846 5035, 8260I	B, VOLATII	LE ORG	ANIC C	OMPOUNDS E	BY GC/M	S					
Batch 112295	SampType:	MBLK		Units µg/Kg							
SampID: MBLK-Y150	911A-1										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Benzene			1.0	•	ND						09/11/201
Ethylbenzene			5.0		ND						09/11/201
Toluene			5.0		ND						09/11/201
Xylenes, Total			5.0	J	1.1						09/11/201
Surr: 1.2-Dichloro	ethane-d4				44.4	50.00		88.9	72.2	131	09/11/201
Surr: 4-Bromofluc	robenzene				45.3	50.00		90.6	82.1	116	09/11/201
Surr: Dibromofluo						50.00		97.2	77.7	120	09/11/201
Surr: Toluene-d8						50.00		95.0	86	116	09/11/201
Batch 112295	SampType:	LCSD		Units µg/Kg					RPD	Limit 40	
SamplD: LCSD-Y150											Date
Analyses			RL	Qual	Result	Snike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Benzene			1.0	Quai		50.00	0	89.5	45.93	2.56	09/11/201
Ethylbenzene			5.0			50.00	0	94.0	45.51	3.18	09/11/201
Toluene			5.0			50.00	0	94.9	46.08	2.97	09/11/201
Xylenes, Total			5.0			150.0	0	94.5	138.3	2.46	09/11/201
Surr: 1.2-Dichloro	ethane-d4				44.0	50.00	-	88.1			09/11/201
Surr: 4-Bromofluo						50.00		87.6			09/11/201
Surr: Dibromofluo						50.00		100.7			09/11/201
Surr: Toluene-d8						50.00		91.2			09/11/201
Batch 112295	SampType:	LCS		Units µg/Kg							
SampID: LCS-Y15091	11A-1										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Benzene			1.0	•		50.00	0	91.9	80.8	117	09/11/201
Ethylbenzene			5.0			50.00	0	91.0	84.8	116	09/11/201
Toluene			5.0			50.00	0	92.2	81.3	113	09/11/201
										118	09/11/201
Xylenes, Total			5.0		138	150.0	0	92.2	85.3	110	03/11/201
•	ethane-d4		5.0				0	92.2 92.0			
Surr: 1,2-Dichloro			5.0		46.0	50.00	U	92.0	72.2	131	09/11/201
	orobenzene		5.0		46.0 45.7		U				09/11/201 09/11/201 09/11/201



http://www.teklabinc.com/

SW-846 5035, 8260B, VOLAT	LE ORGANIC	COMPOUNDS B	Y GC/MS				
Batch 112295 SampType:		Units %REC			RPD	Limit 0	
SampID: LCSGD-Y150911A-1							Date
Analyses	RL	Qual	Result Spike	SPK Ref Val %RE	C RPD Ref V	al %RPD	Analyzed
Surr: 1,2-Dichloroethane-d4			45.1 50.00	90.3			09/11/2015
Surr: 4-Bromofluorobenzene			46.0 50.00	92.0			09/11/2015
Surr: Dibromofluoromethane			50.4 50.00	100.8			09/11/2015
Surr: Toluene-d8			48.2 50.00	96.3			09/11/2015
Batch 112295 SampType:	LCSG	Units %REC					
SampID: LCSG-Y150911A-1							Date
Analyses	RL	Qual	Result Spike	SPK Ref Val %RE	C Low Limit	High Limit	Analyzed
Surr: 1,2-Dichloroethane-d4			45.3 50.00	90.6	72.2	131	09/11/2015
Surr: 4-Bromofluorobenzene			45.1 50.00	90.3	82.1	116	09/11/2015
Surr: Dibromofluoromethane			50.1 50.00	100.2	77.7	120	09/11/2015
Surr: Toluene-d8			46.6 50.00	93.1	86	116	09/11/2015



Client: Geotechnology, Inc.

Receiving Check List

http://www.teklabinc.com/

Work Order: 15090606

Client Project: J019896.05 Hutsonville Report Date: 16-Sep-15 Carrier: Tim Mathis Received By: KF Elizabeth a thurley mily Pola Reviewed by: Completed by: On: On: 10-Sep-15 10-Sep-15 Emily E. Pohlman Elizabeth A. Hurley Extra pages included Pages to follow: Chain of custody Shipping container/cooler in good condition? Yes 🗸 No Not Present Temp °C 7.22 Type of thermal preservation? Ice 🗹 Blue Ice None Dry Ice Yes 🗹 No 🗀 Chain of custody present? Yes 🗹 Chain of custody signed when relinquished and received? No __ Yes 🗹 Chain of custody agrees with sample labels? No __ Yes 🗹 Samples in proper container/bottle? No 🗀 Yes 🗹 No 🗌 Sample containers intact? Sufficient sample volume for indicated test? Yes 🗸 No Yes 🗹 All samples received within holding time? No NA 🗸 Field _ Lab 🗌 Reported field parameters measured: Yes 🗹 No 🗌 Container/Temp Blank temperature in compliance? When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected. No VOA vials 🗸 Water – at least one vial per sample has zero headspace? Yes \square No 🗀 Yes No 🗌 No TOX containers Water - TOX containers have zero headspace? No 🗌 Yes Water - pH acceptable upon receipt? NA 🗸 NPDES/CWA TCN interferences checked/treated in the field? Yes No 🗌 Any No responses must be detailed below or on the COC.

CHAIN OF CUSTODY

pg. ___ of ___ Work Order # 41887___

TEKLAB, INC. 5445 Horseshoe Lake Road ~ Collinsville, IL 62234 ~ Phone: (618) 344-1004 ~ Fax: (618) 344-1005

Client: Geotechnolog	У								San	ple	a o	n:) (1	ce		3lue	lce		lo Ic	9	7.2	22	_ °C		
Address: 11816 Cackland		te15	0						Pres	sen	/ed	in:		Lab		🗆 Fi	eld	ļ	FOR	LAB	USE	ONL	<u>Y</u>		
City / State / Zip: St. Louis, MO	63146								Lab	No	tes:														
Contact: Jessie Hahn	Phone: _ <i>L</i>	5 73-	270	0-1	31	3																			
Contact: <u>Jessle Hahn</u> E-Mail: <u>j-hahn@geotechnol</u>	ogy Fax:	14-qc	17-	-2	.06	7	-		Con ∠	nme	ents	; 1,		_1_	12.5	1 ii 29/	. .) (I	Č	د الا	eil	+			
 Are these samples known to be involved in liting Are these samples known to be hazardous? Are there any required reporting limits to be multimits in comment section. □ Yes □ No 	⊐Yes b∑YNo						,		<i>)</i>	Sec	nρ 2 c	14, 14,	rctc	hec	1001 (3	ber	^\ . 2\4 	7 For	-	L ₆₂ ,	Hug	_L D	6 f a	\ls	
Project Name / Number	Sample	4 6		s Na	me	C. Carrie of Consession				MA	TR	Х				1	NDIC	ATE	ANA	LYS	IS RI	EQUE	STEL)	
1019896.05 Hutsonville	Jessie	Hahr	(Water				5/2	, 0		+						a.		
Results Requested Bil X Standard □ 1-2 Day (100% Surcharge)	lling Instruction	ns #a	and T	Туре	of C	Cont	7			W B			te	Arte	S' S'		Peint					PU	rie		
☐ Other ☐ 3 Day (50% Surcharge)		RES]3	풀	2	JĘ	SO4	¥	Water	Drinking	_	Sludge	Was	2 A !	.5 i7	×	ک.								
Lab Use Only Sample Identification		oled S	H	NaOH	2 2	MeOH	NaHSO4	Other	Wa	٦	Soil	S	Sp.	RCRA Metel	CCW	BTEX	Flash	į				-			
15090404 Quality LineCo 1	9/10/15 1300) 3	7					3			X			X	X	X	×								

						T																			
			\Box																						
									İ																
Relinquished By		Da	ate /	/ Tin	1e									Rece	eivec	Ву	A PRINCIPAL PROPERTY	A					e / Ti		
										<u>\</u>	<u>_{</u>		4	—						<u> </u>	<u>9-10</u>	0.15	14	40	
	9-1	0.15		15	00)				K	al	<u> </u>		Je	RO	Jue.				0	7/10	15	153	<u>∂ </u>	
	W											V		**********						<u> </u>					



Table A-1. Material Testing and Frequency

Property/Test Method	Requirement/ Specification	Frequency	Responsibilit		
PREQUALIFICATION TESTING 3-	FT. SOIL/FINAL COVER				
Atterberg Limits - ASTM D 4318	USCS Soil Classification (Note 1)	1 1 1			
Grain Size Analysis - ASTM D 422	USCS Soil Classification (Note 1)	-4 ! ! !			
RCRA Metals (as TCLP): SW 846 1311 - Arsenic, Barium, Cadmium, Chromium, Lead, Silver, Selenium SW 846 7478 - Mercury	Below the Class I Groundwater Standards at Title 35 Illinois Administrative Code [IAC] 620.410(a)				
CCW Ions (as total concentrations): SW 846 6010B – Boron SW 846 M4500-CLE – Chloride SW 846 9036- Sulfate	Below the Class I Groundwater Standards at 35 IAC 620.410(a)	One Test per Borrow Source	Contractor		
BETX Constituents: SW 846 8260B - Benzene, Ethylbenzene, Toluene, Xylene	Below the Class I Groundwater Standards at 35 IAC 620.410(c)				
PH - SW 846 9045C	Within the Class I Groundwater Standard range at 35 IAC 620.410(d)				
Flash Point (Pensky-Martens Closed Cup) - SW 846 1010	Ignitability characteristic as defined in 35 IAC721.121				

Note 1 - Satisfactory Soils: ASTM D 2487 Soil Classification Groups CL-ML, or as approved by the CQA Officer. Satisfactory soil shall further be free of rock or gravel (larger than 0.75 inches in any dimension), debris, waste, frozen materials, vegetation, and other deleterious matter.

- To be done by teklab

AP ACCREC

WorkOrder: 15091079



September 24, 2015

Anna Saindon Geotechnology, Inc. 11816 Lackland Road St. Louis, MO 63146 TEL: (314) 997 7446

TEL: (314) 997-7440 FAX: (314) 997-2067

RE: Hutsonville J019896.05

Dear Anna Saindon:

TEKLAB, INC received 1 sample on 9/18/2015 3:35:00 PM for the analysis presented in the following report.

Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. Unless otherwise documented within this report, Teklab Inc. analyzes samples utilizing the most current methods in compliance with 40CFR. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,

Shelly A. Hennessy Project Manager

Shelly A Hunesoy

(618)344-1004 ex 36

SHennessy@teklabinc.com



Report Contents

http://www.teklabinc.com/

Work Order: 15091079
Report Date: 24-Sep-15

This reporting package includes the following:

Client Project: Hutsonville J019896.05

Client: Geotechnology, Inc.

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Laboratory Results	5
Quality Control Results	6
Receiving Check List	8
Chain of Custody	Appended



Definitions

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15091079

Client Project: Hutsonville J019896.05

Report Date: 24-Sep-15

Abbr Definition

- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
 - DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilutions factors.
- DNI Did not ignite
- DUP Laboratory duplicate is an aliquot of a sample taken from the same container under laboratory conditions for independent processing and analysis independently of the original aliquot.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample, spiked with verified known amounts of analytes, is analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system. The acceptable recovery range is in the QC Package (provided upon request).
- LCSD Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MBLK Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL Method detection limit means the minimum concentration of a substance that can be measured and reported with 99% confidence that the analyte concentration is greater than zero.
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit

NELAP NELAP Accredited

- PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions. The acceptable recovery range is listed in the QC Package (provided upon request).
- RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
- RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
- SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
- Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TIC Tentatively identified compound: Analytes tentatively identified in the sample by using a library search. Only results not in the calibration standard will be reported as tentatively identified compounds. Results for tentatively identified compounds that are not present in the calibration standard, but are assigned a specific chemical name based upon the library search, are calculated using total peak areas from reconstructed ion chromatograms and a response factor of one. The nearest Internal Standard is used for the calculation. The results of any TICs must be considered estimated, and are flagged with a "T". If the estimated result is above the calibration range it is flagged "ET"
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- # Unknown hydrocarbon
- E Value above quantitation range
- I Associated internal standard was outside method criteria
- M Manual Integration used to determine area response
- R RPD outside accepted recovery limits
- T TIC(Tentatively identified compound)

- B Analyte detected in associated Method Blank
- H Holding times exceeded
- J Analyte detected below quantitation limits
- ND Not Detected at the Reporting Limit
 - S Spike Recovery outside recovery limits
 - X Value exceeds Maximum Contaminant Level



Case Narrative

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15091079

Client Project: Hutsonville J019896.05

Report Date: 24-Sep-15

Cooler Receipt Temp: 11.22 °C

Locations and Accreditations

	Collinsville	Springfield	Kansas City	Collinsville Air
Address	5445 Horseshoe Lake Road	3920 Pintail Dr	8421 Nieman Road	5445 Horseshoe Lake Road
	Collinsville, IL 62234-7425	Springfield, IL 62711-9415	Lenexa, KS 66214	Collinsville, IL 62234-7425
Phone	(618) 344-1004	(217) 698-1004	(913) 541-1998	(618) 344-1004
Fax	(618) 344-1005	(217) 698-1005	(913) 541-1998	(618) 344-1005
Email	jhriley@teklabinc.com	KKlostermann@teklabinc.com	dthompson@teklabinc.com	EHurley@teklabinc.com

State	Dept	Cert #	NELAP	Exp Date	Lab	
Illinois	IEPA	100226	NELAP	1/31/2016	Collinsville	
Kansas	KDHE	E-10374	NELAP	9/30/2015	Collinsville	
Louisiana	LDEQ	166493	NELAP	6/30/2016	Collinsville	
Louisiana	LDEQ	166578	NELAP	6/30/2016	Collinsville	
Texas	TCEQ	T104704515-12-1	NELAP	7/31/2016	Collinsville	
Arkansas	ADEQ	88-0966		3/14/2016	Collinsville	
Illinois	IDPH	17584		5/31/2017	Collinsville	
Kentucky	KDEP	98006		12/31/2015	Collinsville	
Kentucky	UST	0073		1/31/2016	Collinsville	
Missouri	MDNR	00930		5/31/2017	Collinsville	
Oklahoma	ODEQ	9978		8/31/2016	Collinsville	



Laboratory Results

http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15091079

Client Project: Hutsonville J019896.05 Report Date: 24-Sep-15

Lab ID: 15091079-001Client Sample ID: Quality Lime Co 2Matrix: SOLIDCollection Date: 09/18/2015 12:30

Analyses	Certification	RL Q	ual Result	Units	DF	Date Analyzed	Batch
EPA SW846 3550C, 5035A,	ASTM D2974						
Percent Moisture		0.1	11.5	%	1	09/23/2015 15:16	R209582
SW-846 5035, 8260B, VOLA	TILE ORGANIC COM	POUNDS BY GO	C/MS				
Benzene	NELAP	8.0	ND	μg/Kg-dry	1	09/22/2015 13:45	112572
Ethylbenzene	NELAP	4.1	ND	μg/Kg-dry	1	09/22/2015 13:45	112572
Toluene	NELAP	4.1	ND	μg/Kg-dry	1	09/22/2015 13:45	112572
Xylenes, Total	NELAP	4.1	ND	μg/Kg-dry	1	09/22/2015 13:45	112572
Surr: 1,2-Dichloroethane-d4		72.2-131	102.6	%REC	1	09/22/2015 13:45	112572
Surr: 4-Bromofluorobenzene		82.1-116	89.2	%REC	1	09/22/2015 13:45	112572
Surr: Dibromofluoromethane	:	77.7-120	105.1	%REC	1	09/22/2015 13:45	112572
Surr: Toluene-d8		86-116	90.1	%REC	1	09/22/2015 13:45	112572



Surr: Toluene-d8

Quality Control Results

http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15091079

Client Project: Hutsonville J019896.05 Report Date: 24-Sep-15

EPA SW846 3550C, 5	035A. AS	TM D29	974								
	ampType:			Units %							
SampID: LCS											Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Percent Moisture			0.1	•		99.00	0	100.0	90	110	09/23/2015
Batch R209582 Sa	ampType:	LCSQC	;	Units %							
SampID: LCSQC											Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Percent Moisture			0.1		99.0	99.00	0	100.0	90	110	09/23/2015
Batch R209582 Sa	атрТуре:	DUP		Units %					RPD	Limit 15	
SampID: 15091166-001	IA DUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref	Val %RPD	Analyzed
Percent Moisture			0.1		29.3				29.46	0.54	09/23/2015
Batch R209582 Sa	ampType:	DUP		Units %					RPD	Limit 15	
SampID: 15091314-001	IA DUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref	Val %RPD	Analyzed
Percent Moisture			0.1		26.8				26.73	0.19	09/23/2015
SW-846 5035, 8260B,	VOLATIL	LE ORG	ANIC C	OMPOUNDS E	BY GC/M	S					
	ampType:			Units µg/Kg							
SampID: MBLK-A15092	22A-1										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Benzene			1.0	•	ND						09/22/2015
Ethylbenzene			5.0		ND						09/22/2015
Toluene			5.0		ND						09/22/2015
Xylenes, Total			5.0		ND						09/22/2015
Surr: 1,2-Dichloroet	thane-d4				47.9	50.00		95.8	72.2	131	09/22/2015
Surr: 4-Bromofluoro	obenzene				45.3	50.00		90.7	82.1	116	09/22/2015
Surr: Dibromofluoro	omethane				52.3	50.00		104.7	77.7	120	09/22/2015
Surr: Toluene-d8					45.5	50.00		90.9	86	116	09/22/2015
	ampType:	LCS		Units µg/Kg							
SampID: LCS-A150922	A-1										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Benzene			1.0		51.0	50.00	0	102.0	80.8	117	09/22/2015
Ethylbenzene			5.0			50.00	0	88.7	84.8	116	09/22/2015
Toluene			5.0		46.1		0	92.2	81.3	113	09/22/2015
Xylenes, Total			5.0		138	150.0	0	91.7	85.3	118	09/22/2015
Surr: 1,2-Dichloroet	thane-d4				46.1	50.00		92.2	72.2	131	09/22/2015
Surr: 4-Bromofluoro						50.00		90.5	82.1	116	09/22/2015
Surr: Dibromofluoro						50.00		104.7	77.7	120	09/22/2015
					J=. T						,, -5 10

46.1 50.00

92.3

86

09/22/2015

116



Client Project: Hutsonville J019896.05

Surr: Dibromofluoromethane

Surr: Toluene-d8

Quality Control Results

http://www.teklabinc.com/

Report Date: 24-Sep-15

Client: Geotechnology, Inc. Work Order: 15091079

SW-846 5035, 8260B, VOLATILE ORGANIC COMPOUNDS BY GC/MS Batch 112572 SampType: LCSD Units µg/Kg RPD Limit 40 SampID: LCSD-A150922A-1 Date Analyzed Result Spike SPK Ref Val %REC RL RPD Ref Val %RPD Analyses Qual Benzene 1.0 53.1 50.00 106.2 50.98 09/22/2015 Ethylbenzene 5.0 45.8 50.00 0 91.5 44.34 3.13 09/22/2015 Toluene 5.0 50.00 94.1 46.11 2.04 09/22/2015 47.1 0 Xylenes, Total 5.0 141 150.0 0 93.8 137.6 2.24 09/22/2015 Surr: 1.2-Dichloroethane-d4 46.6 50.00 93.2 09/22/2015 Surr: 4-Bromofluorobenzene 50.00 88.9 09/22/2015 44.5 Surr: Dibromofluoromethane **52.4** 50.00 104.7 09/22/2015 Surr: Toluene-d8 **45.7** 50.00 91.3 09/22/2015 Batch 112572 SampType: LCSG Units %REC SampID: LCSG-A150922A-1 Date Analyzed Result Spike SPK Ref Val %REC Low Limit High Limit RL Oual Analyses Surr: 1.2-Dichloroethane-d4 47.6 50.00 95.3 72.2 131 09/22/2015 50.00 91.7 82.1 09/22/2015 Surr: 4-Bromofluorobenzene 45.8 116 Surr: Dibromofluoromethane 52.7 50.00 105.5 77.7 120 09/22/2015 Surr: Toluene-d8 46.0 50.00 92.0 86 116 09/22/2015 Units %REC RPD Limit 0 Batch 112572 SampType: LCSGD SampID: LCSGD-A150922A-1 Date Analyzed Result Spike SPK Ref Val %REC RPD Ref Val %RPD Analyses RL Qual Surr: 1,2-Dichloroethane-d4 47.1 50.00 94.3 09/22/2015 Surr: 4-Bromofluorobenzene 50.00 91.7 09/22/2015 45.8

50.00

45.9 50.00

52.8

105.6

91.8

09/22/2015

09/22/2015



moisture correction on this sample. EEP 9/18/15

Receiving Check List

http://www.teklabinc.com/

Work Order: 15091079 Client: Geotechnology, Inc. Client Project: Hutsonville J019896.05 Report Date: 24-Sep-15 Carrier: Jessie Hahn Received By: KF Elizabeth a thurley mily Pola Reviewed by: Completed by: On: On: 18-Sep-15 18-Sep-15 Emily E. Pohlman Elizabeth A. Hurley 0 Chain of custody Extra pages included Pages to follow: Shipping container/cooler in good condition? Yes 🗸 No Not Present Temp °C 11.22 Type of thermal preservation? Ice 🗹 Blue Ice None Dry Ice Yes 🗹 No 🗀 Chain of custody present? Yes 🗹 Chain of custody signed when relinquished and received? No __ Yes 🗸 Chain of custody agrees with sample labels? No __ Yes 🗹 Samples in proper container/bottle? No 🗀 Yes 🗹 No 🗌 Sample containers intact? Yes No 🗸 Sufficient sample volume for indicated test? Yes 🗹 All samples received within holding time? No 🗀 NA 🗸 Field _ Lab 🗌 Reported field parameters measured: Yes 🗹 No 🗌 Container/Temp Blank temperature in compliance? When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected. No VOA vials 🗸 Water - at least one vial per sample has zero headspace? Yes \square No 🗀 No TOX containers Water - TOX containers have zero headspace? Yes 🗌 No 🗌 No 🗌 Yes Water - pH acceptable upon receipt? NA 🗸 NPDES/CWA TCN interferences checked/treated in the field? Yes No 🗌 Any No responses must be detailed below or on the COC. No unpreserved container was received for moisture correction. Per Anna Saindon, use the percent moisture result from 15090606-001 for

CHAIN OF CUSTODY

pg. ____ of ___ Work Order # <u>47009</u>

TEKLAB, INC. 5445 Horseshoe Lake Road ~ Collinsville, IL 62234 ~ Phone: (618) 344-1004 ~ Fax: (618) 344-1005

Client: Geotechnola	gy.							San	ple	s o	n: Ì	k	lce □	Blue	Ice	□N	o łc	8	11	26) °C			
Address: 11816 Lack	Tand Road	1,5	cu'	te 1	50			Pre:	serv	ed	in:		Lab	□F	ield	Ē	OR	LAB	USE	ONI	<u>.Y</u>			
City / State / Zip: St. Louis, M	0 6314	6				. !		Lab	No	les:														
Contact: Anna Saindon	Phone: (3/4/	190	7-	746	10	İ		()	Q.J	W	WA	S	فيم رأه	a, u	X	OM)	St	A	Λ/\	\mathbb{N}	Ω	øβφ	(5)	ን
Client: Geotechnolog Address: 11816 Lack City/State/Zip: St. Louis, M Contact: Anna Saindon E-Mail: a_Saindon @geotechn	ology Fax: (312)90	17-	206	7			Con	ıme	nts			où∧dò	,		1		V		•			ЧI	5/5
Are these samples known to be involved in litigous Are these samples known to be hazardous? De Are there any required reporting limits to be multimits in comment section.	□Yes Σα/No																							
Project Name / Number	, Sample Co	lecto	r's N	ame		CT (FAMILY)			MA	TRI	Χ			- 1	NDIC.	ATE /	ANA	LYSI	IS RE	QUE	STE	\overline{D}		
Autson ville 1019896.05	Jessie	tal	N						ţē.			MQCTXX92							·					
Results Requested Bill	ling Instructions	# and	Typ	e of C	onta	ine	rs		Wa			9	یا											
Standard 1-2 Day (100% Surcharge)		SES		4	-	0		-ia	king		ge .	vast	W											
Z(Standard □ 1-2 Day (100% Surcharge) □ Other □ □ 3 Day (50% Surcharge) Lab Use Only Sample Identification	Date/Time Sampled	N CN	ag	12SC	leO	laHS	Other	Water	Drin	Soil	Sludge	ν γ	18											
	9/18/2015 1230						3			3	+		K				,-							
			11																				······································	
			11								$\neg \uparrow$													
			11								\dashv	1												
	4									+	$\neg \dagger$	-		 										
			† †							\dashv	_			1										
			11							1		-												
			11							1		1												
			\Box	\top						\dashv		1		<u> </u>										
			\Box						П	\top	\top	1				$\neg \uparrow$								
Relinquished By		Date	/ Tir	ne	J.,			Т	L			F	Receive	d By			*******		-	Date	e / Ti	me		
Jossiettehn Sesfel	4/18/13	<i>5</i>	153	35					Þ	al	<u>~</u>	2	aleh	e				9/1	8/15	15	35			
									, ,		<i>/</i>													
				······································																				



November 16, 2015

Anna Saindon Geotechnology, Inc. 11816 Lackland Road St. Louis, MO 63146

TEL: (314) 997-7440 FAX: (314) 997-2067

RE: Hutsonville J019896.05

Dear Anna Saindon:

TEKLAB, INC received 1 sample on 11/11/2015 2:39:00 PM for the analysis presented in the following report.

Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. Unless otherwise documented within this report, Teklab Inc. analyzes samples utilizing the most current methods in compliance with 40CFR. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,

Shelly A. Hennessy Project Manager

Shelly A Hunesoy

(618)344-1004 ex 36

SHennessy@teklabinc.com

WorkOrder: 15110660



Report Contents

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15110660

Client Project: Hutsonville J019896.05

Report Date: 16-Nov-15

This reporting package includes the following:

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Laboratory Results	5
Quality Control Results	6
Receiving Check List	12
Chain of Custody	Appended



Definitions

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15110660

Client Project: Hutsonville J019896.05

Report Date: 16-Nov-15

Abbr Definition

- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
 - DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilutions factors.
- DNI Did not ignite
- DUP Laboratory duplicate is an aliquot of a sample taken from the same container under laboratory conditions for independent processing and analysis independently of the original aliquot.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample, spiked with verified known amounts of analytes, is analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system. The acceptable recovery range is in the QC Package (provided upon request).
- LCSD Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MBLK Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL Method detection limit means the minimum concentration of a substance that can be measured and reported with 99% confidence that the analyte concentration is greater than zero.
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit

NELAP NELAP Accredited

- PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions. The acceptable recovery range is listed in the QC Package (provided upon request).
- RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
- RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
- SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
- Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TIC Tentatively identified compound: Analytes tentatively identified in the sample by using a library search. Only results not in the calibration standard will be reported as tentatively identified compounds. Results for tentatively identified compounds that are not present in the calibration standard, but are assigned a specific chemical name based upon the library search, are calculated using total peak areas from reconstructed ion chromatograms and a response factor of one. The nearest Internal Standard is used for the calculation. The results of any TICs must be considered estimated, and are flagged with a "T". If the estimated result is above the calibration range it is flagged "ET"
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- # Unknown hydrocarbon
- E Value above quantitation range
- I Associated internal standard was outside method criteria
- M Manual Integration used to determine area response
- R RPD outside accepted recovery limits
- T TIC(Tentatively identified compound)

- B Analyte detected in associated Method Blank
- H Holding times exceeded
- J Analyte detected below quantitation limits
- ND Not Detected at the Reporting Limit
 - S Spike Recovery outside recovery limits
 - X Value exceeds Maximum Contaminant Level



Case Narrative

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15110660

Client Project: Hutsonville J019896.05

Report Date: 16-Nov-15

Cooler Receipt Temp: 16.02 °C

Collinsville

Illinois

Kentucky

Kentucky

Missouri Oklahoma

Locations and Accreditations

Kansas City

Collinsville Air

Collinsville

Collinsville

Collinsville

Collinsville

Collinsville

5/31/2017

12/31/2015

1/31/2016

5/31/2017

8/31/2016

Springfield

IDPH

KDEP

UST

MDNR

ODEQ

Address	5445 Horseshoe Lake Road	3920 Pintail Dr		8421 Ni	eman Road	5445 Ho	rseshoe Lake Road	
	Collinsville, IL 62234-7425	Springfield, IL 627	11-9415	Lenexa,	KS 66214	Collinsv	ille, IL 62234-7425	
Phone	(618) 344-1004	(217) 698-1004		(913) 54	1-1998	(618) 34	4-1004	
Fax	(618) 344-1005	(217) 698-1005		(913) 54	1-1998	(618) 34	4-1005	
Email	jhriley@teklabinc.com	KKlostermann@tel	klabinc.com	dthomps	son@teklabinc.c	eom EHurley	@teklabinc.com	
	State	Dept	Cert #	!	NELAP	Exp Date	Lab	
	Illinois	IEPA	100226		NELAP	1/31/2016	Collinsville	
	Kansas	KDHE	E-10374		NELAP	1/31/2016	Collinsville	
	Louisiana	LDEQ	166493		NELAP	6/30/2016	Collinsville	
	Louisiana	LDEQ	166578		NELAP	6/30/2016	Collinsville	
	Texas	TCEQ	T104704515-	12-1	NELAP	7/31/2016	Collinsville	
	Arkansas	ADEQ	88-0966			3/14/2016	Collinsville	

17584

98006

0073

00930

9978



Laboratory Results

http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15110660

Client Project: Hutsonville J019896.05

Lab ID: 15110660-001

Report Date: 16-Nov-15

Client Sample ID: Bottom Ash Pond Levee

Matrix: SOLID Collection Date: 11/11/2015 10:45

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
ASTM D92								
Ignitability, Open Cup		60		>200	°F	1	11/12/2015 11:36	R211517
EPA SW846 3550C, 5035A, A	STM D2974							
Percent Moisture		0.1		19.2	%	1	11/13/2015 16:49	R211626
STANDARD METHODS 4500-	CL E (TOTAL)							
Chloride	,	61	JSR	24	mg/Kg-dry	1	11/12/2015 21:29	114180
MSD and RPD did not recover with	nin control limits. Resul	It verified by rea	analysis at	dilution.				
SW-846 9036 (TOTAL)								
Sulfate		122	S	149	mg/Kg-dry	1	11/12/2015 21:29	114179
MS and/or MSD did not recover wi	thin control limits due t	o matrix interfe	rence.					
SW-846 1311, 3010A, 6010B,	METALS IN TCLP	EXTRACT BY	ICP					
Arsenic	NELAP	0.250		< 0.250	mg/L	1	11/13/2015 8:28	114093
Barium	NELAP	0.0500		0.458	mg/L	1	11/12/2015 14:56	114093
Cadmium	NELAP	0.0200		< 0.0200	mg/L	1	11/12/2015 14:56	114093
Chromium	NELAP	0.100		< 0.100	mg/L	1	11/12/2015 14:56	114093
Lead	NELAP	0.400		< 0.400	mg/L	1	11/12/2015 14:56	114093
Selenium	NELAP	0.500		< 0.500	mg/L	1	11/13/2015 8:28	114093
Silver	NELAP	0.100		< 0.100	mg/L	1	11/12/2015 14:56	114093
SW-846 1311, 7470A IN TCLI	PEXTRACT							
Mercury	NELAP	0.00020		< 0.00020	mg/L	1	11/12/2015 12:36	114092
SW-846 3050B, 6010B, META	LS BY ICP							
Boron	NELAP	2.00		7.21	mg/Kg-dry	1	11/12/2015 11:48	114071
SW-846 5035, 8260B, VOLAT	ILE ORGANIC COM	IPOUNDS BY	GC/MS					
Benzene	NELAP	1.0		ND	μg/Kg-dry	1	11/12/2015 13:38	114099
Ethylbenzene	NELAP	4.9		ND	μg/Kg-dry	1	11/12/2015 13:38	114099
Toluene	NELAP	4.9	J	1.3	μg/Kg-dry	1	11/12/2015 13:38	114099
Xylenes, Total	NELAP	4.9		ND	μg/Kg-dry	1	11/12/2015 13:38	114099
Surr: 1,2-Dichloroethane-d4		72.2-131		112.5	%REC	1	11/12/2015 13:38	114099
Surr: 4-Bromofluorobenzene		82.1-116		107.8	%REC	1	11/12/2015 13:38	114099
Surr: Dibromofluoromethane		77.7-120		99.8	%REC	1	11/12/2015 13:38	114099
Surr: Toluene-d8		86-116		105.6	%REC	1	11/12/2015 13:38	114099



http://www.teklabinc.com/

ASTM D92											
Batch R211517	SampType:	DUP		Units ° F					RPD	Limit 5	
SampID: 15110510-	-005BDUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Ignitability, Open (Cup		60		>200				0	0.00	11/12/2015
EPA SW846 35500	C, 5035A, AS	TM D2	974								
Batch R211626 SampID: LCS	SampType:	LCS		Units %							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Percent Moisture			0.1		99.0	99.00	0	100.0	90	110	11/13/2015
Batch R211626 SampID: LCSQC	SampType:	LCSQ	;	Units %							Date
Analyses			RL	Qual			SPK Ref Val			High Limit	Analyzed
Percent Moisture			0.1		99.0	99.00	0	100.0	90	110	11/13/2015
Batch R211626 SampID: 15110665-	SampType: -001A DUP	DUP		Units %					RPD	Limit 15	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref	/al %RPD	Analyzed
Percent Moisture			0.1		17.9				18.01	0.50	11/13/2015
Batch R211626	SampType:	DUP		Units %					RPD	Limit 15	_
SampID: 15110756-	-004A DUP		DI	0 1	D 1.	G '1	CDK Dof Vol	0/ DEC	DDD Det \	/al %RPD	Date Analyzed
Analyses Percent Moisture			RL 0.1	Qual	Result 10.7	Spike	SPK Ref Val	70KEC	11.06	3.03	11/13/2015
Percent Moisture			0.1		10.7				11.06	3.03	11/13/2013
Batch R211626 SampID: 15110807-	SampType:	DUP		Units %					RPD	Limit 15	
Analyses	OUTA DOF		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref	/al %RPD	Date Analyzed
Percent Moisture			0.1		19.4				21.50	10.53	11/13/201
STANDARD METH	IODS 4500-0	CLE(TO	OTAL)								
Batch 114180 SampID: MBLK	SampType:	MBLK		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			5	J	2						11/12/2015
Batch 114180 SampID: MBLK 151	SampType:	MBLK		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			50	J	17						11/12/201



http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15110660

Client Project: Hutsonville J019896.05 Report Date: 16-Nov-15

STANDARD MET	11000 4300-0	/L L (I \	OIAL)									
Batch 114180 SampID: LCS	SampType:	LCS		Units mg/Kg							Date	
Analyses			RL	Qual	Result	Result Spike SPK Ref Val %REC Low Limit High Lin						
Chloride			5			20.00	0	104.2	90	110	11/12/201	
Batch 114180 SampID: 15110660	SampType:	MS		Units mg/Kg-d	lry						Date	
Analyses	, , , , , , , , , , , , , , , , , , , ,		RL	Qual	Pacult	Snika	SPK Ref Val	%RFC	I ow I imit	High Limit	Analyzed	
Chloride			61	Quai		243.1	23.70	90.8	85	115	11/12/201	
Batch 114180	SampType:	MSD		Units mg/Kg-d	lry				RPD	Limit 15		
SampID: 15110660	0-001AMSD										Date	
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	al %RPD	Analyzed	
Chloride			61	SR	326	243.1	23.70	124.3	244.4	28.56	11/12/201	
SW-846 9036 (TO	TAL)											
Batch 114179 SampID: MBLK	SampType:	MBLK		Units mg/Kg							Date	
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed	
Sulfate			10	•	< 10	•					11/12/201	
Sulfate			10		< 10						11/13/201	
Batch 114179 SampID: MBLK 15	SampType:	MBLK		Units mg/Kg							Date	
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed	
Sulfate			100	J	51						11/12/201	
Batch 114179 SampID: LCS	SampType:	LCS		Units mg/Kg							Date	
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed	
Sulfate			10	•	19	20.00	0	96.6	90	110	11/12/201	
Sulfate			10		19	20.00	0	94.6	90	110	11/13/201	
Batch 114179 SampID: 15110660	SampType: 0-001AMS	MS		Units mg/Kg-d	lry						Date	
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed	
Sulfate			122	S		121.5	148.5	82.8	85	115	11/12/201	
Batch 114179	SampType:	MSD		Units mg/Kg-d	lry				RPD	Limit 10		
SampID: 15110660 Analyses	J-UUTAMSD		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Date Analyzed	
Sulfate			122	S		121.5	148.5	83.4	249.2	0.29	11/12/201	



http://www.teklabinc.com/

Batch 114093	SampType:	MBLK	Units mg/L						
SampID: MBLK-1140	93								Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250	-	< 0.250 0.2500	0	0	-100	100	11/12/201
Barium		0.500		< 0.500 0.5000	0	0	-100	100	11/12/201
Cadmium		0.0200		< 0.0200 0.02000	0	0	-100	100	11/12/201
Chromium		0.100		< 0.100 0.1000	0	0	-100	100	11/12/201
Lead		0.400		< 0.400 0.4000	0	0	-100	100	11/12/201
Selenium		0.500		< 0.500 0.5000	0	0	-100	100	11/12/201
Silver		0.100		< 0.100 0.1000	0	0	-100	100	11/12/201
Batch 114093	SampType:	LCS	Units mg/L						
SampID: LCS-114093	3								Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250	•	18.1 20.00	0	90.6	85	115	11/12/201
Barium		0.500		18.6 20.00	0	93.2	85	115	11/12/201
Cadmium		0.0200		0.455 0.5000	0	91.0	85	115	11/12/201
Chromium		0.100		1.90 2.000	0	95.2	85	115	11/12/201
Lead		0.400		4.61 5.000	0	92.1	85	115	11/12/201
Selenium		0.500		18.4 20.00	0	91.8	85	115	11/12/201
Silver		0.100		0.455 0.5000	0	91.0	85	115	11/12/201
Batch 114093	SampType:	MS	Units mg/L						
SampID: 15110659-0	01AMS								Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Lead		0.400		4.57 5.000	0	91.3	75	125	11/12/201
Batch 114093	SampType:	MS	Units mg/L						
SampID: 15110660-0	01AMS								Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250		20.4 20.00	0	101.9	75	125	11/13/201
Barium		0.500		19.3 20.00	0.4580	94.4	75	125	11/12/201
Cadmium		0.0200		0.461 0.5000	0	92.2	75	125	11/12/201
Chromium		0.100		1.94 2.000	0	96.9	75	125	11/12/201
				404 5000	0	02.0	75	405	44/40/004
Lead		0.400		4.64 5.000	U	92.9	75	125	11/12/201
		0.400 0.500		20.6 20.00	0	102.9	75 75	125	11/12/201



http://www.teklabinc.com/

Batch 114093	SampType:	MSD	Units mg/L					RPD	Limit 20	
SamplD: 15110660-0			· ·							Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Arsenic		0.250	Q Gui	20.2		0	101.1	20.38	0.79	11/13/201
Barium		0.500		19.3		0.4580	94.0	19.34	0.41	11/12/201
Cadmium		0.0200		0.462	0.5000	0	92.4	0.4610	0.22	11/12/201
Chromium		0.100		1.94		0	96.8	1.938	0.05	11/12/201
Lead		0.400		4.64	5.000	0	92.7	4.644	0.19	11/12/201
Selenium		0.500		20.4	20.00	0	102.0	20.58	0.83	11/13/201
Silver		0.100		0.462	0.5000	0	92.4	0.4610	0.22	11/12/201
SW-846 1311, 7470	A IN TCLP	EXTRACT								
Batch 114092	SampType:	MBLK	Units mg/L							
SampID: MBLK-1140	92									Date
Analyses		RL	Oual	Result	Snike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury		0.00020	Quai	< 0.00020 .0			0	-100	100	11/12/201
Merodry		0.00020		4 0.00020 1.0	J00200	· ·		100	100	11/12/201
	SampType:	LCS	Units mg/L							
SampID: LCS-11409	2									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury		0.00020		0.00556).	005000	0	111.2	85	115	11/12/201
Batch 114092	SampType:	MS	Units mg/L							
SampID: 15110660-0	001AMS									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury		0.00020		0.00565).	005000	0	113.1	75	125	11/12/201
Batch 114092	SampType:	MSD	Units mg/L					RPD	Limit 15	
SampID: 15110660-0	001AMSD									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Mercury		0.00020		0.00571).			114.2	0.005654	1.02	11/12/201
SW-846 3050B, 601	0B, METAL	S BY ICP								
Batch 114071 SampID: MBLK-1140	SampType:	MBLK	Units mg/K	g-dry						Date
Analyses		RL	Qual	Recult	Snike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Boron		2.00	Quai	< 2.00		0	0	-100	100	11/12/201
Batch 114071	SampType:	LCS	Units mg/K	g-dry						
SampID: LCS-11407	1									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Boron		2.00	4	46.1		0	92.2	85	115	11/12/201



http://www.teklabinc.com/

	прТуре:	MBLK	Units µg/Kg							
SampID: MBLK-Y151112	A-1									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Benzene		1.0		ND						11/12/201
Ethylbenzene		5.0		ND						11/12/201
Toluene		5.0		ND						11/12/201
Xylenes, Total		5.0		ND						11/12/2015
Surr: 1,2-Dichloroetha	ane-d4			49.8	50.00		99.6	72.2	131	11/12/201
Surr: 4-Bromofluorob	enzene			51.9	50.00		103.8	82.1	116	11/12/201
Surr: Dibromofluorom	nethane			48.5	50.00		96.9	77.7	120	11/12/201
Surr: Toluene-d8				52.0	50.00		104.1	86	116	11/12/2015
Batch 114099 San	прТуре:	LCSD	Units µg/Kg					RPD	Limit 40	
SampID: LCSD-Y151112	A-1									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Benzene		1.0		48.7	50.00	0	97.5	47.87	1.80	11/12/201
Ethylbenzene		5.0		51.8	50.00	0	103.7	52.49	1.23	11/12/201
Toluene		5.0		51.1	50.00	0	102.1	51.41	0.68	11/12/201
Xylenes, Total		5.0		155	150.0	0	103.6	157.5	1.37	11/12/201
Surr: 1,2-Dichloroetha	ane-d4			49.4	50.00		98.9			11/12/201
Surr: 4-Bromofluorob	enzene			51.9	50.00		103.8			11/12/201
Surr: Dibromofluorom	nethane			50.8	50.00		101.6			11/12/201
Surr: Toluene-d8				51.3	50.00		102.5			11/12/2015
Batch 114099 San	прТуре:	LCS	Units µg/Kg							
SampID: LCS-Y151112A	-1									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Benzene		1.0		47.9	50.00	0	95.7	80.8	117	11/12/201
Ethylbenzene		5.0		52.5	50.00	0	105.0	84.8	116	11/12/2015
Toluene		5.0		51.4	50.00	0	102.8	81.3	113	11/12/2015
Xylenes, Total		5.0		158	150.0	0	105.0	85.3	118	11/12/201
Surr: 1,2-Dichloroetha	ane-d4			49.7	50.00		99.4	72.2	131	11/12/201
Surr: 4-Bromofluorob	enzene			51.4	50.00		102.8	82.1	116	11/12/201
Surr: Dibromofluorom	nethane			51.3	50.00		102.6	77.7	120	11/12/201
Surr: Toluene-d8				51.6	50.00		103.3	86	116	11/12/201
	прТуре:	MBLK	Units µg/Kg							
SampID: MBLK-F151112	A-1									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Benzene		1.0		ND	•					11/12/201
Ethylbenzene		5.0		ND						11/12/201
Eurybenzene		5.0		ND						11/12/2015
Toluene				ND						11/12/2015
Toluene		5.0								
Toluene Xylenes, Total	ane-d4	5.0			50.00		93.8	72.2	131	11/12/201
Toluene Xylenes, Total Surr: 1,2-Dichloroeth:		5.0		46.9	50.00 50.00		93.8 104.6		131 116	
Toluene Xylenes, Total	enzene	5.0			50.00		93.8 104.6 95.8	72.2 82.1 77.7	131 116 120	11/12/201: 11/12/201: 11/12/201:



http://www.teklabinc.com/

Batch 114100 SampType:	LCSD	Units µg/Kg					RPD	Limit 40	
SampID: LCSD-F151112A-1									Date
Analyses	RL	Qual	Pacult	Snika	SPK Ref Val	%RFC	RPD Ref V	/al %RPD	Analyzed
Benzene	1.0	Quai		50.00	0	96.3	47.85	0.62	11/12/2015
Ethylbenzene	5.0			50.00	0	107.4	53.30	0.75	11/12/2015
Toluene	5.0			50.00	0	105.4	45.70	14.23	11/12/2015
Xylenes, Total	5.0			150.0	0	109.3	166.1	1.29	11/12/2015
Surr: 1,2-Dichloroethane-d4	0.0			50.00	Ü	96.3	100.1	1.20	11/12/2015
Surr: 4-Bromofluorobenzene				50.00		99.9			11/12/2015
Surr: Dibromofluoromethane				50.00		98.5			11/12/2015
Surr: Toluene-d8				50.00		105.5			11/12/2015
Juli. Toluelle-uo			32.0	30.00		103.3			11/12/2013
Batch 114100 SampType:	LCS	Units µg/Kg							
SampID: LCS-F151112A-1									Date
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Benzene	1.0	-		50.00	0	95.7	80.8	117	11/12/2015
Ethylbenzene	5.0		53.3	50.00	0	106.6	84.8	116	11/12/2015
Toluene	5.0		45.7	50.00	0	91.4	81.3	113	11/12/2015
Xylenes, Total	5.0		166	150.0	0	110.8	85.3	118	11/12/2015
Surr: 1,2-Dichloroethane-d4			48.2	50.00		96.4	72.2	131	11/12/2015
Surr: 4-Bromofluorobenzene			49.0	50.00		98.0	82.1	116	11/12/2015
Surr: Dibromofluoromethane			49.3	50.00		98.7	77.7	120	11/12/2015
Surr: Toluene-d8			46.2	50.00		92.4	86	116	11/12/2015
Batch 114100 SampType:	LCSGD	Units %REC					RPD	Limit 0	
SampID: LCSGD-F151112A-1									Date
Analyses	RL	Qual	Pacult	Snika	SPK Ref Val	%RFC	RPD Ref V	/al %RPD	Analyzed
Surr: 1,2-Dichloroethane-d4	KL	Quai		50.00	Or rentor var	93.9	11. 5 110. 1	70111 2	11/12/2015
Surr: 4-Bromofluorobenzene				50.00		103.2			11/12/2015
Surr: Dibromofluoromethane				50.00		93.9			11/12/2015
Surr: Toluene-d8				50.00					
Suit. Toluene-do			54.7	50.00		109.3			11/12/2015
Batch 114100 SampType:	LCSG	Units %REC							
SampID: LCSG-F151112A-1									Date
Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Surr: 1,2-Dichloroethane-d4		.		50.00		95.1	72.2	131	11/12/2015
Surr: 4-Bromofluorobenzene				50.00		98.5	82.1	116	11/12/2015
				50.00		94.7	77.7	120	11/12/2015
Surr: Dibromofluoromethane			47.4	30.00		34.7	11.1	120	11/12/2016



Client: Geotechnology, Inc.

Receiving Check List

http://www.teklabinc.com/

Work Order: 15110660

Client Project: Hutsonville J019896.05 Report Date: 16-Nov-15 Carrier: Employee Received By: SAH Elizabeth a Hurley mily Pols Reviewed by: Completed by: On: On: 11-Nov-15 11-Nov-15 Emily E. Pohlman Elizabeth A. Hurley Extra pages included 0 Pages to follow: Chain of custody Shipping container/cooler in good condition? Yes 🗸 No Not Present 16.02 Temp °C Type of thermal preservation? Ice 🗹 Blue Ice None Dry Ice **~** No 🗀 Chain of custody present? Yes **~** Chain of custody signed when relinquished and received? Yes No __ Yes 🗹 Chain of custody agrees with sample labels? No __ Yes 🗹 Samples in proper container/bottle? No 🗀 Yes 🗹 No 🗌 Sample containers intact? Sufficient sample volume for indicated test? Yes 🗸 No Yes 🗹 All samples received within holding time? No NA 🗸 Field _ Lab 🗌 Reported field parameters measured: Yes 🗹 No 🗌 Container/Temp Blank temperature in compliance? When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected. No VOA vials 🗸 Water – at least one vial per sample has zero headspace? Yes \square No 🗀 Yes No 🗌 No TOX containers Water - TOX containers have zero headspace? No 🗌 Yes Water - pH acceptable upon receipt? NA 🗸 NPDES/CWA TCN interferences checked/treated in the field? Yes No 🗌 Any No responses must be detailed below or on the COC.

CHAIN OF CUSTODY pg. ___ of ___ Work order # _ 1511 040

TEKLAB, INC. 5445 Horseshoe Lake Road - Collinsville, IL 62234 - Phone: (618) 344-1004 - Fax: (618) 344-1005

Client: Address: City / State / Zip Contact: E-Mail: Anna Saindon Are these samples known to be involved in litigation? If yes, a surcharge will apply Are these samples known to be hazardous? Are there any required reporting limits to be met on the requested analysis? If yes, please provide limits in the comment section. Project Name/Number Results Requested Standard 1-2 Day (100% Surcharge) Billing Instructions # and Type of Containers UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES UNPRES							- C	Pre Lab		vec	l in		LAB		BLU FIEL			NO IO				°(USE	C ONI	<u>Y</u>				
-					Nar	ne	30.100.100.000				TAN	-						INE	DICA	TE A	NA	LYSI	S R	EQU	EST	ED	7	
Standard 1-2 Day (100% Surcharge) Other 3 Day (50% Surcharge) Lab Use Only Sample Identification	Billing Instr	uctions Sampled	# 8	and T	1	нсг	T		Aqueous	Drinking Water	Soil	Sludge	special Waste	Groundwater	% Moisture	Boron	втех	Chloride	Flash Point	Sulfate	TCLP 8 RCRA						22 5 6 00 5 25 8 5	
Relinquished By	re 11/11/15	10:45		ate/T			3				No) Dr	5		ceive		y	K	×	×	X	3	15	-	ate/Ti			

The individual signing this agreement on behalf of the client, acknowledges that he/she has read and understands the terms and conditions of this agreement, and that he/she has the authority to sign on behalf of the client.







December 03, 2015

Anna Saindon Geotechnology, Inc. 11816 Lackland Road St. Louis, MO 63146

TEL: (314) 997-7440 FAX: (314) 997-2067

RE: Hutsonville J019896.06

Dear Anna Saindon:

TEKLAB, INC received 1 sample on 11/24/2015 9:48:00 AM for the analysis presented in the following report.

Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. Unless otherwise documented within this report, Teklab Inc. analyzes samples utilizing the most current methods in compliance with 40CFR. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,

Shelly A. Hennessy Project Manager

Shelly A Hunesoy

(618)344-1004 ex 36

SHennessy@teklabinc.com



Report Contents

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15111371

Client Project: Hutsonville J019896.06

Report Date: 03-Dec-15

This reporting package includes the following:

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Laboratory Results	5
Quality Control Results	6
Receiving Check List	13
Chain of Custody	Appended



Definitions

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15111371

Client Project: Hutsonville J019896.06

Report Date: 03-Dec-15

Abbr Definition

- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
 - DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilutions factors.
- DNI Did not ignite
- DUP Laboratory duplicate is an aliquot of a sample taken from the same container under laboratory conditions for independent processing and analysis independently of the original aliquot.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample, spiked with verified known amounts of analytes, is analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system. The acceptable recovery range is in the QC Package (provided upon request).
- LCSD Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MBLK Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL Method detection limit means the minimum concentration of a substance that can be measured and reported with 99% confidence that the analyte concentration is greater than zero.
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit

NELAP NELAP Accredited

- PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions. The acceptable recovery range is listed in the QC Package (provided upon request).
- RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
- RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
- SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
- Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TIC Tentatively identified compound: Analytes tentatively identified in the sample by using a library search. Only results not in the calibration standard will be reported as tentatively identified compounds. Results for tentatively identified compounds that are not present in the calibration standard, but are assigned a specific chemical name based upon the library search, are calculated using total peak areas from reconstructed ion chromatograms and a response factor of one. The nearest Internal Standard is used for the calculation. The results of any TICs must be considered estimated, and are flagged with a "T". If the estimated result is above the calibration range it is flagged "ET"
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- # Unknown hydrocarbon
- E Value above quantitation range
- I Associated internal standard was outside method criteria
- M Manual Integration used to determine area response
- R RPD outside accepted recovery limits
- T TIC(Tentatively identified compound)

- B Analyte detected in associated Method Blank
- H Holding times exceeded
- J Analyte detected below quantitation limits
- ND Not Detected at the Reporting Limit
 - S Spike Recovery outside recovery limits
 - X Value exceeds Maximum Contaminant Level



Case Narrative

http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15111371 Client Project: Hutsonville J019896.06 Report Date: 03-Dec-15

Cooler Receipt Temp: 4.62 °C

Collinsville

Kentucky Kentucky

Missouri

Oklahoma

Locations and Accreditations

Kansas City

Collinsville Air

1/31/2016

5/31/2017

8/31/2016

Springfield

UST

MDNR

ODEQ

Address	5445 Horseshoe Lake Road	3920 Pintail Dr		8421 Nie	eman Road		5445 Horseshoe Lake Road
	Collinsville, IL 62234-7425	Springfield, IL 6271	1-9415	Lenexa,	KS 66214		Collinsville, IL 62234-7425
Phone	(618) 344-1004	(217) 698-1004		(913) 54	1-1998		(618) 344-1004
Fax	(618) 344-1005	(217) 698-1005		(913) 54	1-1998		(618) 344-1005
Email	jhriley@teklabinc.com	KKlostermann@tek			on@teklabinc.o	com	EHurley@teklabinc.com
	State	Dept	Cert #		NELAP	Exp Da	ate Lab
	Illinois	IEPA	100226		NELAP	1/31/201	16 Collinsville
	Kansas	KDHE	E-10374	ļ.	NELAP	1/31/201	16 Collinsville
	Louisiana	LDEQ	166493		NELAP	6/30/201	16 Collinsville
	Louisiana	LDEQ	166578		NELAP	6/30/201	16 Collinsville
	Texas	TCEQ	T104704515	-12-1	NELAP	7/31/201	16 Collinsville
	Arkansas	ADEQ	88-0966	j		3/14/201	16 Collinsville
	Illinois	IDPH	17584			5/31/201	17 Collinsville
	Kentucky	KDEP	98006			12/31/201	15 Collinsville

0073

00930

9978

Collinsville

Collinsville

Collinsville



Laboratory Results

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15111371

Client Project: Hutsonville J019896.06

Report Date: 03-Dec-15

Lab ID: 15111371-001 Client Sample ID: QLTS-1

Matrix: SOLID Collection Date: 11/23/2015 15:45

Matrix: SOLID				Сопссио	11 Date: 11/	23/2013	15.15	
Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
ASTM D92								
Ignitability, Open Cup		60		>200	°F	1	11/24/2015 14:18	R211997
EPA SW846 3550C, 5035A, A	STM D2974							
Percent Moisture		0.1		20.0	%	1	12/01/2015 19:21	R212169
STANDARD METHODS 4500-	CL E (TOTAL)							
Chloride	NELAP	63	J	26	mg/Kg-dry	1	12/02/2015 15:42	114537
SW-846 9036 (TOTAL)								
Sulfate	NELAP	126	J	76	mg/Kg-dry	1	12/01/2015 17:37	114538
SW-846 1311, 3010A, 6010B,	METALS IN TCLP E	XTRACT BY	ICP					
Arsenic	NELAP	0.250		< 0.250	mg/L	1	11/30/2015 14:12	114455
Barium	NELAP	0.0500		0.216	mg/L	1	11/30/2015 14:12	114455
Cadmium	NELAP	0.0200		< 0.0200	mg/L	1	11/30/2015 14:12	114455
Chromium	NELAP	0.100		< 0.100	mg/L	1	11/30/2015 14:12	114455
Lead	NELAP	0.400		< 0.400	mg/L	1	11/30/2015 14:12	114455
Selenium	NELAP	0.500		< 0.500	mg/L	1	11/30/2015 14:12	114455
Silver	NELAP	0.100		< 0.100	mg/L	1	11/30/2015 14:12	114455
SW-846 1311, 7470A IN TCLF	EXTRACT							
Mercury	NELAP	0.00020		< 0.00020	mg/L	1	11/30/2015 13:59	114452
SW-846 3050B, 6010B, META	LS BY ICP							
Boron	NELAP	1.89		4.19	mg/Kg-dry	1	11/26/2015 1:14	114435
SW-846 5035, 8260B, VOLATI	LE ORGANIC COM	POUNDS BY	GC/MS					
Benzene	NELAP	1.1		ND	μg/Kg-dry	1	11/24/2015 16:57	114424
Ethylbenzene	NELAP	5.5		ND	μg/Kg-dry	1	11/24/2015 16:57	114424
Toluene	NELAP	5.5		ND	μg/Kg-dry	1	11/24/2015 16:57	114424
Xylenes, Total	NELAP	5.5		ND	μg/Kg-dry	1	11/24/2015 16:57	114424
Surr: 1,2-Dichloroethane-d4		72.2-131		116.3	%REC	1	11/24/2015 16:57	114424
Surr: 4-Bromofluorobenzene		82.1-116		104.2	%REC	1	11/24/2015 16:57	114424
Surr: Dibromofluoromethane		77.7-120		103.2	%REC	1	11/24/2015 16:57	114424
Surr: Toluene-d8		86-116		102.6	%REC	1	11/24/2015 16:57	114424



http://www.teklabinc.com/

ASTM D92											
Batch R211997	SampType:	DUP		Units °F					RPD	Limit 5	
SampID: 15111370-	-001ADUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref V	al %RPD	Analyzed
Ignitability, Open (Cup		60		194				192.0	1.04	11/24/2015
Batch R211997	SampType:	DUP		Units °F					RPD	Limit 5	
SampID: 15111370-	-002ADUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref V	al %RPD	Analyzed
Ignitability, Open (Cup		60		196				196.0	0.00	11/24/2015
Batch R211997	SampType:	DUP		Units °F					RPD	Limit 5	
SampID: 15111370-	-003ADUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref V	al %RPD	Analyzed
Ignitability, Open (Cup		60		196				190.0	3.11	11/24/2015
EPA SW846 35500	C, 5035A, AS	TM D2	974								
Batch R212169 SampID: LCS	SampType:	LCS		Units %							Date
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Percent Moisture			0.1	4 000		99.00	0	100.0	90	110	12/01/2015
Batch R212169 SampID: LCSQC	SampType:	LCSQ	3	Units %							Date
Analyses			RL	Oual	Docult	Spika	SPK Ref Val	%RFC	Low Limit	High Limit	Analyzed
Percent Moisture			0.1	Quai		99.00	0	100.1	90	110	12/01/2015
STANDARD METH	IODS 4500-0	:I F (T(ΟΤΔΙ)								
Batch 114537	SampType:			Units mg/Kg							
SampID: MBLK							00140 4141	0/050		10.1.1.2	Date Analyzed
Analyses			RL	Qual		Spike	SPK Ref Val	%REC	Low Limit	High Limit	
Chloride			5	J	3						12/02/2015
Batch 114537 SampID: MBLK 151	SampType: 130	MBLK		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			50	J	20						12/01/2015
Batch 114537 SampID: LCS	SampType:	LCS		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			5			20.00	0	100.8	90	110	12/02/2015



http://www.teklabinc.com/

STANDARD METH	IODS 4500-C	LE(TO	OTAL)								
Batch 114537	SampType:	MS		Units mg/Kg-d	lry						
SampID: 15111370-	002AMS						00110 (1)11	0/050	1 11 %	10.11.2	Date Analyzed
Analyses			RL	Qual			SPK Ref Val			High Limit	•
Chloride			58		246	230.2	28.20	94.5	85	115	12/02/2015
Batch 114537	SampType:	MSD		Units mg/Kg-d	lry				RPD	Limit 15	
SampID: 15111370-	002AMSD						0DI/ D / / /	0/ DE 0	DDD D ()		Date Analyzed
Analyses			RL	Qual			SPK Ref Val			/al %RPD	•
Chloride			58		246	230.2	28.20	94.5	245.8	0.05	12/02/2015
SW-846 9036 (TO	TAL)										
Batch 114538 SampID: MBLK	SampType:	MBLK		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			10		< 10						12/01/2015
Batch 114538 SampID: MBLK 151	SampType: 130	MBLK		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			100		< 100						12/01/2015
Batch 114538 SampID: LCS	SampType:	LCS		Units mg/Kg							Date
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			10			20.00	0	101.5	90	110	12/01/2015
Batch 114538 SampID: 15111370-	SampType: 002AMS	MS		Units mg/Kg-d	lry						Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			115	S		115.1	77.82	64.0	85	115	12/01/2015
Batch 114538 SampID: 15111370-	SampType: 002AMSD	MSD		Units mg/Kg-d	lry				RPD	Limit 10	Date
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed



http://www.teklabinc.com/

Analyses	SW-846 1311, 3010A, 6	010B, ME	TALS IN TCL	P EXTRACT	BY ICP						
Analyses	Batch 114455 Sam	pType: N	IBLK	Units mg/L							
Arsenic 0.250	SampID: MBLK-114455										Date
Barium	Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Cadmium	Arsenic		0.250						-100	100	11/30/20
Chromium	Barium		0.500		< 0.500	0.5000	0	0	-100	100	11/30/20
Lead	Cadmium		0.0200		< 0.0200	0.02000	0	0	-100	100	11/30/20
Selenium	Chromium		0.100		< 0.100	0.1000	0	0	-100	100	11/30/20
Silver	Lead		0.400		< 0.400	0.4000	0	0	-100	100	11/30/20
Batch 114455 SampType: LCS Units mg/L	Selenium		0.500		< 0.500	0.5000	0	0	-100	100	11/30/20
SampID: LCS-114455 Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Ar Arsenic 0.250 19.2 20.00 0 96.2 85 115 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 1176 117	Silver		0.100		< 0.100	0.1000	0	0	-100	100	11/30/20
Analyses	Batch 114455 Sam	ıрТуре: L	.cs	Units mg/L							
Arsenic 0.250 19.2 20.00 0 96.2 85 115 117 Barium 0.500 19.7 20.00 0 98.3 85 115 117 Cadmium 0.0200 0.472 0.5000 0 94.4 85 115 117 Lead 0.400 4.84 5.000 0 95.8 85 115 117 Selenium 0.500 19.2 20.00 0 95.8 85 115 117 Selenium 0.500 19.2 20.00 0 95.8 85 115 117 Selenium 0.500 19.2 20.00 0 95.8 85 115 117 Silver 0.100 0.488 0.5000 0 97.6 85 115 117 SamplD: 15111370-001AMS Analyses RL Qual Result Spike SPK Ref Val REC Low Limit High Limit Ar Arsenic 0.250 19.5 20.00 0 95.6 75 125 117 Cadmium 0.0200 0.478 0.5000 0 95.6 75 125 117 Chromium 0.100 2.05 2.000 0 95.6 75 125 117 Chromium 0.100 2.05 2.000 0 97.6 75 125 117 Chromium 0.100 2.05 2.000 0 97.6 75 125 117 Selenium 0.500 19.4 20.00 0.1040 98.0 75 125 117 Chromium 0.100 2.05 2.000 0 95.6 75 125 117 Chromium 0.100 2.05 2.000 0 99.0 75 125 117 Selenium 0.500 19.4 20.00 0 99.0 75 125 117 Selenium 0.500 19.4 20.00 0 98.6 75 125 117 Chromium 0.100 0.493 0.5000 0 98.6 75 125 117 Selenium 0.500 19.4 20.00 0 99.0 75 125 117 Selenium 0.500 19.4 20.00 0 99.0 75 125 117 Selenium 0.500 19.4 20.00 0 99.0 75 125 117 Chromium 0.500 19.4 20.00 0 99.0 75 125 117 Selenium 0.500 0 99.0 99.0 75 125 117 Selenium 0.500 0 99.0 99.0 75 125 117 Chromium 0.100 0.493 0.5000 0 98.6 75 125 117 Chromium 0.500 0 99.0 99.0 75 125 117 Selenium 0.500 0 99.0 99.0 75 125 117 Chromium 0.500 0 99.0 99.0 75 125 117 Selenium 0.500 0 99.0 99.0 75 125 117 Chromium 0.500 0 99.0 99.0 75 125 117 Chromium 0.500 0 99.0 0 99.0 75 125 117 Chromium 0.500 0 99.0 0 98.0 19.51 0.41 117 Cadmium 0.500 0 99.0 0 98.0 19.51 0.41 117 Cadmium 0.500 0 99.0 0 98.0 19.51 0.41 117 Cadmium 0.500 0 99.0 0 98.0 19.51 0.41 117 Cadmium 0.500 0 99.0 0 98.0 19.51 0.41 117 Chromium 0.100 0 99.0 0 98.0 0 98.0 19.51 0.41 117 Chromium 0.100 0 99.0 0 99.0 99.0 99.0 117 Chromium 0.100 0 99.0 0 99.0 117 Chromium 0.100 0 99.0 0 99.0 117 Chromium 0.100 0 99.0 0 99.0 99.0 117 Chromium 0.100 0 99.0 0 99.0 117 Chromium 0.1000 0 99.0 0 99.0 99.0 117 Chromium 0.1000 0 99.0 0 99.0 117 Chromium 0.1000 0 9	SampID: LCS-114455										Date
Arsenic 0.250 19.2 20.00 0 96.2 85 115 11/5 11/5 Barium 0.500 19.7 20.00 0 98.3 85 115 11/5 11/5 Cadmium 0.0200 0.472 0.5000 0 94.4 85 115 11/5 11/5 Chromium 0.100 2.04 2.000 0 102.0 85 115 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5 11/5	Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Cadmium	Arsenic		0.250	•					85	115	11/30/20
Chromium	Barium		0.500		19.7	20.00	0	98.3	85	115	11/30/20
Lead	Cadmium		0.0200		0.472	0.5000	0	94.4	85	115	11/30/20
Selenium	Chromium		0.100		2.04	2.000	0	102.0	85	115	11/30/20
Silver	Lead		0.400		4.84	5.000	0	96.9	85	115	11/30/20
SampType: MS	Selenium		0.500		19.2	20.00	0	95.8	85	115	11/30/20
Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Aralyses RI Qual Result Spike SPK Ref Val %REC Low Limit High Limit Aralyses RI Qual Result Spike SPK Ref Val %REC Low Limit High Limit Aralyses RI Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Aralyses RI Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Aralyses RI Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Aralyses RI Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Aralyses RI Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Aralyses RI Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Aralyses RI Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Aralyses RI Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Aralyses RI Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Aralyses RI Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Aralyses RI Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Aralyses RI Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Aralyses RI Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Aralyses RI RPD Ref Val %RPD Aralyses RI RPD Ref Val %RPD Aralyses RI RPD Ref Val %RPD Aralyses RI RPD Ref Val %RPD Aralyses RI RPD Ref Val %RPD Aralyses RI RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref Val %RPD Aralyses RPD Ref	Silver		0.100		0.488	0.5000	0	97.6	85	115	11/30/20
Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Arsenic Arsenic 0.250 19.5 20.00 0 97.6 75 125 11/2 Barium 0.500 19.7 20.00 0.1040 98.0 75 125 11/2 Cadmium 0.0200 0.478 0.5000 0 95.6 75 125 11/2 Chromium 0.100 2.05 2.000 0 102.6 75 125 11/2 Lead 0.400 4.95 5.000 0 99.0 75 125 11/2 Selenium 0.500 19.4 20.00 0 97.3 75 125 11/2 Barteh 114455 SampType: MSD Units mg/L RPD Limit 20 SampID: 15111370-001AMSD Analyses RL Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Ar Barium	Batch 114455 Sam	npType: N	//S	Units mg/L							
Arsenic 0.250 19.5 20.00 0 97.6 75 125 11/3 Barium 0.500 19.7 20.00 0.1040 98.0 75 125 11/3 Cadmium 0.0200 0.478 0.5000 0 95.6 75 125 11/3 Chromium 0.100 2.05 2.000 0 102.6 75 125 11/3 Selenium 0.500 19.4 20.00 0 99.0 75 125 11/3 Selenium 0.500 19.4 20.00 0 99.0 75 125 11/3 Silver 0.100 0.493 0.5000 0 98.6 75 125 11/3 Silver 0.100 0.493 0.5000 0 98.6 75 125 11/3 Silver 0.100 0.493 0.5000 0 98.6 75 125 11/3 SampID: 15111370-001AMSD Analyses RL Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Ar Arsenic 0.250 19.6 20.00 0 98.0 19.51 0.41 11/3 Barium 0.500 20.1 20.00 0.1040 99.8 19.71 1.81 11/3 Cadmium 0.0200 0.478 0.5000 0 95.6 0.4780 0.00 11/3 Chromium 0.100 2.05 2.000 0 102.5 2.053 0.15 11/3 Chromium 0.100 4.94 5.000 0 98.9 4.952 0.16 11/3	SampID: 15111370-001A	MS									Date
Arsenic 0.250 19.5 20.00 0 97.6 75 125 11/2 Barium 0.500 19.7 20.00 0.1040 98.0 75 125 11/2 Cadmium 0.0200 0.478 0.5000 0 95.6 75 125 11/2 Chromium 0.100 2.05 2.000 0 102.6 75 125 11/2 Lead 0.400 4.95 5.000 0 99.0 75 125 11/2 Selenium 0.500 19.4 20.00 0 97.3 75 125 11/2 Silver 0.100 0.493 0.5000 0 98.6 75 125 11/2 Batch 114455 SampType: MSD Units mg/L SampID: 15111370-001AMSD Analyses RL Qual Result Spike SPK Ref Val REC RPD Ref Val RPD Arsenic 0.250 19.6 20.00 0 98.0 19.51 0.41 11/2 Barium 0.500 20.1 20.00 0.1040 99.8 19.71 1.81 11/2 Cadmium 0.0200 0.478 0.5000 0 98.9 1.952 0.16 11/2 Chromium 0.100 2.05 2.000 0 98.9 4.952 0.16 11/2 Chromium 0.400 4.94 5.000 0 98.9 4.952 0.16 11/2	Analyses		RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Cadmium 0.0200 0.478 0.5000 0 95.6 75 125 11/3 Chromium 0.100 2.05 2.000 0 102.6 75 125 11/3 Lead 0.400 4.95 5.000 0 99.0 75 125 11/3 Selenium 0.500 19.4 20.00 0 97.3 75 125 11/3 Silver 0.100 0.493 0.5000 0 98.6 75 125 11/3 Batch 114455 SampType: MSD Units mg/L RPD Limit 20 Batch 114455 SampType: MSD Units mg/L RPD Limit 20 Batch 114455 SampType: MSD Units mg/L RPD Limit 20 Batch 114455 SampType: MSD RPD Limit 20 Analyses RL Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Ar <td< td=""><td>•</td><td></td><td></td><td>•</td><td></td><td></td><td></td><td></td><td>75</td><td>125</td><td>11/30/20</td></td<>	•			•					75	125	11/30/20
Chromium 0.100 2.05 2.000 0 102.6 75 125 11/3 Lead 0.400 4.95 5.000 0 99.0 75 125 11/3 Selenium 0.500 19.4 20.00 0 97.3 75 125 11/3 Silver 0.100 0.493 0.5000 0 98.6 75 125 11/3 Bartch 114455 SampType: MSD Units mg/L RPD Limit 20 SampID: 15111370-001AMSD TSTAING RPD Limit 20 Analyses RL Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Ar Arsenic 0.250 19.6 20.00 0 98.0 19.51 0.41 11/3 Barium 0.500 20.1 20.00 0.1040 99.8 19.71 1.81 11/3 Cadmium 0.0200 0.478 0.5000 0 95.6	Barium		0.500		19.7	20.00	0.1040	98.0	75	125	11/30/20
Lead 0.400 4.95 5.000 0 99.0 75 125 11/3 Selenium 0.500 19.4 20.00 0 97.3 75 125 11/3 Silver 0.100 0.493 0.5000 0 98.6 75 125 11/3 Batch 114455 SampType: MSD Units mg/L RPD Limit 20 SampID: 15111370-001AMSD Analyses RL Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Ar Arsenic 0.250 19.6 20.00 0 98.0 19.51 0.41 11/3 Barium 0.500 20.1 20.00 0.1040 99.8 19.71 1.81 11/3 Cadmium 0.0200 0.478 0.5000 0 95.6 0.4780 0.00 11/3 Chromium 0.100 2.05 2.000 0 102.5 2.053 0.15 11/3 Lead 0.400 4.94 5.000 0 98.9	Cadmium		0.0200		0.478	0.5000	0	95.6	75	125	11/30/20
Selenium 0.500 19.4 20.00 0 97.3 75 125 11/3 Silver 0.100 0.493 0.5000 0 98.6 75 125 11/3 Batch 114455 SampType: MSD Units mg/L RPD Limit 20 Analyses RL Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Ar Arsenic 0.250 19.6 20.00 0 98.0 19.51 0.41 11/3 Barium 0.500 20.1 20.00 0.1040 99.8 19.71 1.81 11/3 Cadmium 0.0200 0.478 0.5000 0 95.6 0.4780 0.00 11/3 Chromium 0.100 2.05 2.000 0 102.5 2.053 0.15 11/3 Lead 0.400 4.94 5.000 0 98.9 4.952 0.16 11/3	Chromium		0.100		2.05	2.000	0	102.6	75	125	11/30/20
Silver 0.100 0.493 0.5000 0 98.6 75 125 11/3 Batch 114455 SampType: MSD Units mg/L RPD Limit 20 SampID: 15111370-001AMSD Analyses RL Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Ar Arsenic 0.250 19.6 20.00 0 98.0 19.51 0.41 11/3 Barium 0.500 20.1 20.00 0.1040 99.8 19.71 1.81 11/3 Cadmium 0.0200 0.478 0.5000 0 95.6 0.4780 0.00 11/3 Chromium 0.100 2.05 2.000 0 102.5 2.053 0.15 11/3 Lead 0.400 4.94 5.000 0 98.9 4.952 0.16 11/3	Lead		0.400		4.95	5.000	0	99.0	75	125	11/30/20
Batch 114455 SampType: MSD Units mg/L RPD Limit 20 SamplD: 15111370-001AMSD SampType: MSD	Selenium		0.500		19.4	20.00	0	97.3	75	125	11/30/20
SamplD: 15111370-001AMSD Analyses RL Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Ar Arsenic 0.250 19.6 20.00 0 98.0 19.51 0.41 11/3 Barium 0.500 20.1 20.00 0.1040 99.8 19.71 1.81 11/3 Cadmium 0.0200 0.478 0.5000 0 95.6 0.4780 0.00 11/3 Chromium 0.100 2.05 2.000 0 102.5 2.053 0.15 11/3 Lead 0.400 4.94 5.000 0 98.9 4.952 0.16 11/3	Silver		0.100		0.493	0.5000	0	98.6	75	125	11/30/20
Analyses RL Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arrental Arren	Batch 114455 Sam	npType: N	/ISD	Units mg/L					RPD	Limit 20	
Analyses RL Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Ar Republic Arsenic 0.250 19.6 20.00 0 98.0 19.51 0.41 11/3 Barium 0.500 20.1 20.00 0.1040 99.8 19.71 1.81 11/3 Cadmium 0.0200 0.478 0.5000 0 95.6 0.4780 0.00 11/3 Chromium 0.100 2.05 2.000 0 102.5 2.053 0.15 11/3 Lead 0.400 4.94 5.000 0 98.9 4.952 0.16 11/3	SampID: 15111370-001A	MSD									Date
Barium 0.500 20.1 20.00 0.1040 99.8 19.71 1.81 11/3 Cadmium 0.0200 0.478 0.5000 0 95.6 0.4780 0.00 11/3 Chromium 0.100 2.05 2.000 0 102.5 2.053 0.15 11/3 Lead 0.400 4.94 5.000 0 98.9 4.952 0.16 11/3				Qual							Analyze
Cadmium 0.0200 0.478 0.5000 0 95.6 0.4780 0.00 11/3 Chromium 0.100 2.05 2.000 0 102.5 2.053 0.15 11/3 Lead 0.400 4.94 5.000 0 98.9 4.952 0.16 11/3											11/30/20
Chromium 0.100 2.05 2.000 0 102.5 2.053 0.15 11/3 Lead 0.400 4.94 5.000 0 98.9 4.952 0.16 11/3											11/30/20
Lead 0.400 4.94 5.000 0 98.9 4.952 0.16 11/3											11/30/20
											11/30/20
Selenium 0.500 19.5 20.00 0 97.4 19.45 0.21 11/3							0				11/30/20
Silver 0.100 0.487 0.5000 0 97.4 0.4930 1.22 11/3					19.5	20.00	0		19.45		11/30/20



http://www.teklabinc.com/

Batch 114455	SampType:	MS		Units mg/L							
SamplD: 15111370-0											Date
Analyses			RL	Qual	Result	Snike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic			0.250	Quui		20.00	0	97.3	75	125	11/30/201
Barium			0.500			20.00	0.1550	98.6	75	125	11/30/201
Cadmium			0.0200			0.5000	0	96.0	75	125	11/30/201
Chromium			0.100			2.000	0	103.0	75	125	11/30/201
Lead			0.400			5.000	0	98.2	75	125	11/30/201
Selenium			0.500			20.00	0	97.0	75	125	11/30/201
Silver			0.100			0.5000	0	97.4	75	125	11/30/201
Batch 114455	SampType:	MS		Units mg/L							
SampID: 15111371-0	001AMS										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic			0.250			20.00	0	96.6	75	125	11/30/201
Barium			0.500		19.6	20.00	0.2160	96.9	75	125	11/30/201
Cadmium			0.0200		0.477	0.5000	0	95.4	75	125	11/30/201
Chromium			0.100		2.06	2.000	0	103.0	75	125	11/30/201
Lead			0.400		4.90	5.000	0	98.1	75	125	11/30/201
Selenium			0.500		19.3	20.00	0	96.6	75	125	11/30/201
Silver			0.100		0.488	0.5000	0	97.6	75	125	11/30/201
Batch 114455	SampType:	MS		Units mg/L							
SampID: 15111394-0	001AMS										Date
Analyses			- T- T	0 1							
			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	
Arsenic			0.250	Qual		Spike 20.00	SPK Ref Val	%REC 96.0	Low Limit	High Limit 125	Analyzed
Arsenic Barium				Qual		20.00					Analyzed
			0.250	Qual	19.2 20.6	20.00	0	96.0	75	125	Analyzed 11/30/201 11/30/201
Barium			0.250 0.500	Qual	19.2 20.6 0.474	20.00 20.00	0 0.6920	96.0 99.3	75 75	125 125	Analyzed 11/30/201 11/30/201 11/30/201 11/30/201
Barium Cadmium			0.250 0.500 0.0200	Qual	19.2 20.6 0.474	20.00 20.00 0.5000 2.000	0 0.6920 0	96.0 99.3 94.8	75 75 75	125 125 125	Analyzed 11/30/201 11/30/201 11/30/201 11/30/201
Barium Cadmium Chromium			0.250 0.500 0.0200 0.100	Qual	19.2 20.6 0.474 2.04	20.00 20.00 0.5000 2.000 5.000	0 0.6920 0 0	96.0 99.3 94.8 102.2	75 75 75 75	125 125 125 125	Analyzed 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201
Barium Cadmium Chromium Lead			0.250 0.500 0.0200 0.100 0.400	Qual	19.2 20.6 0.474 2.04 4.84 19.3	20.00 20.00 0.5000 2.000 5.000	0 0.6920 0 0	96.0 99.3 94.8 102.2 96.9	75 75 75 75 75	125 125 125 125 125	Analyzed 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201
Barium Cadmium Chromium Lead Selenium Silver	SampType:	MS	0.250 0.500 0.0200 0.100 0.400 0.500	Qual Units mg/L	19.2 20.6 0.474 2.04 4.84 19.3	20.00 20.00 0.5000 2.000 5.000 20.00	0 0.6920 0 0 0	96.0 99.3 94.8 102.2 96.9 96.5	75 75 75 75 75 75	125 125 125 125 125 125	Analyzed 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201
Barium Cadmium Chromium Lead Selenium Silver		MS	0.250 0.500 0.0200 0.100 0.400 0.500		19.2 20.6 0.474 2.04 4.84 19.3	20.00 20.00 0.5000 2.000 5.000 20.00	0 0.6920 0 0 0 0	96.0 99.3 94.8 102.2 96.9 96.5 96.0	75 75 75 75 75 75	125 125 125 125 125 125	Analyzed 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201 Date
Barium Cadmium Chromium Lead Selenium Silver		MS	0.250 0.500 0.0200 0.100 0.400 0.500		19.2 20.6 0.474 2.04 4.84 19.3 0.480	20.00 20.00 0.5000 2.000 5.000 20.00	0 0.6920 0 0 0	96.0 99.3 94.8 102.2 96.9 96.5 96.0	75 75 75 75 75 75 75	125 125 125 125 125 125	Analyzed 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201 Date
Barium Cadmium Chromium Lead Selenium Silver Batch 114455 SampID: 15111445-0		MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100	Units mg/L	19.2 20.6 0.474 2.04 4.84 19.3 0.480	20.00 20.00 0.5000 2.000 5.000 20.00 0.5000	0 0.6920 0 0 0 0	96.0 99.3 94.8 102.2 96.9 96.5 96.0	75 75 75 75 75 75 75	125 125 125 125 125 125 125 125	Analyzec 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201 Date Analyzec
Barium Cadmium Chromium Lead Selenium Silver Batch 114455 SampID: 15111445-0 Analyses		MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100	Units mg/L	19.2 20.6 0.474 2.04 4.84 19.3 0.480 Result	20.00 20.00 0.5000 2.000 5.000 20.00 0.5000	0 0.6920 0 0 0 0 0	96.0 99.3 94.8 102.2 96.9 96.5 96.0	75 75 75 75 75 75 75	125 125 125 125 125 125 125 125	Analyzed 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201 Date Analyzed 11/30/201
Barium Cadmium Chromium Lead Selenium Silver Batch 114455 SampID: 151111445-0 Analyses Arsenic		MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100 RL 0.250	Units mg/L	19.2 20.6 0.474 2.04 4.84 19.3 0.480 Result 20.0 20.4	20.00 20.00 0.5000 2.000 5.000 20.00 0.5000 Spike 20.00	0 0.6920 0 0 0 0 0 SPK Ref Val	96.0 99.3 94.8 102.2 96.9 96.5 96.0	75 75 75 75 75 75 75	125 125 125 125 125 125 125 125 125	Analyzed 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201 Date Analyzed 11/30/201 11/30/201
Barium Cadmium Chromium Lead Selenium Silver Batch 114455 SampID: 151111445-0 Analyses Arsenic Barium		MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100 RL 0.250 0.500	Units mg/L	19.2 20.6 0.474 2.04 4.84 19.3 0.480 Result 20.0 20.4 0.491	20.00 20.00 0.5000 2.000 5.000 20.00 0.5000 Spike 20.00 20.00	0 0.6920 0 0 0 0 0 SPK Ref Val 0	96.0 99.3 94.8 102.2 96.9 96.5 96.0 %REC 100.2 101.8	75 75 75 75 75 75 75 Low Limit 75	125 125 125 125 125 125 125 125 High Limit 125 125	Analyzed 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201 Date Analyzed 11/30/201 11/30/201 11/30/201
Barium Cadmium Chromium Lead Selenium Silver Batch 114455 SampID: 15111445-0 Analyses Arsenic Barium Cadmium		MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100 RL 0.250 0.500 0.0200	Units mg/L	19.2 20.6 0.474 2.04 4.84 19.3 0.480 Result 20.0 20.4 0.491 2.10	20.00 20.00 0.5000 2.000 5.000 0.5000 Spike 20.00 20.00 20.00 0.5000	0 0.6920 0 0 0 0 0 SPK Ref Val 0 0.07300 0.005000	96.0 99.3 94.8 102.2 96.9 96.5 96.0 %REC 100.2 101.8 97.2	75 75 75 75 75 75 75 Low Limit 75 75	125 125 125 125 125 125 125 125 High Limit 125 125	Analyzec 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201
Barium Cadmium Chromium Lead Selenium Silver Batch 114455 SampID: 151111445-0 Analyses Arsenic Barium Cadmium Chromium		MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100 RL 0.250 0.500 0.0200 0.100	Units mg/L	19.2 20.6 0.474 2.04 4.84 19.3 0.480 Result 20.0 20.4 0.491 2.10 5.70	20.00 20.00 0.5000 2.000 5.000 0.5000 Spike 20.00 20.00 0.5000 2.000	0 0.6920 0 0 0 0 0 SPK Ref Val 0 0.07300 0.005000 0	96.0 99.3 94.8 102.2 96.9 96.5 96.0 %REC 100.2 101.8 97.2 105.1	75 75 75 75 75 75 75 Low Limit 75 75 75	125 125 125 125 125 125 125 125 High Limit 125 125 125	Analyzec 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201 Date Analyzec 11/30/201 11/30/201 11/30/201 11/30/201 11/30/201



http://www.teklabinc.com/

Batch 114455 S	ampType:	MS		Units mg/L							
SampID: 15111447-00	1AMS										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic			0.250	4 *****		20.00	0	98.6	75	125	11/30/201
Barium			0.500		20.4	20.00	0.2260	101.0	75	125	11/30/201
Cadmium			0.0200		0.484	0.5000	0	96.8	75	125	11/30/201
Chromium			0.100		2.08	2.000	0	104.2	75	125	11/30/201
Lead			0.400		4.99	5.000	0	99.8	75	125	11/30/201
Selenium			0.500		19.6	20.00	0	97.8	75	125	11/30/201
Silver			0.100		0.496	0.5000	0	99.2	75	125	11/30/201
		MS		Units mg/L							
SampID: 15111464-00	1AMS										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic			0.250		19.5	20.00	0	97.6	75	125	11/30/201
Barium			0.500		20.2	20.00	0.2880	99.6	75	125	11/30/201
Cadmium			0.0200		0.478	0.5000	0	95.6	75	125	11/30/201
Chromium			0.100		2.04	2.000	0	102.2	75	125	11/30/201
Lead			0.400		4.91	5.000	0	98.3	75	125	11/30/201
Selenium			0.500		19.5	20.00	0	97.4	75	125	11/30/201
Silver			0.100		0.485	0.5000	0	97.0	75	125	11/30/201
SW-846 1311, 7470A	IN TCLP	EXTR	ACT								
Batch 114452 S SampID: MBLK-11445	ampType:	MBL	<	Units mg/L							Dete
·	_		DI	0 1	D 1	G '1	CDV Dof Vol	0/ DEC	Low Limit	Lligh Limit	Date Analyzed
Analyses			RL	Qual			SPK Ref Val			High Limit	•
Mercury			0.00020		< 0.00020	000200	0	0	-100	100	11/30/201
	ampType:	LCS		Units mg/L							
SampID: LCS-114452											Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Mercury			0.00020		0.00482	.005000	0	96.4	85	115	11/30/201
	ampType:	MS		Units mg/L							
SampID: 15111370-00	1AMS										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Mercury			0.00020		0.00475	.005000	0	95.0	75	125	11/30/201
Batch 114452 S	ampType:	MS		Units mg/L							
SampID: 15111370-00	2AMS										Date
SampID: 15111370-00 Analyses	2AMS		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Date Analyze



http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15111371

Client Project: Hutsonville 3019896.06 Report Date: 03-Dec-15

Batch 114452	SampType:	MS		Units mg/L						
SamplD: 15111371										Date
Analyses			RL	Oual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury			0.00020	•	0.00462 0.005000	0	92.3	75	125	11/30/2015
Batch 114452	SampType:	MS		Units mg/L						
SampID: 15111394	-001AMS									Date
Analyses			RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury			0.00020		0.00459 0.005000	0	91.8	75	125	11/30/2015
Batch 114452	SampType:	MSD		Units mg/L				RPD	Limit 15	
SampID: 15111394	-001AMSD					0DI/ D / \/ \	0/050	555 5 ()		Date Analyzed
Analyses			RL	Qual	Result Spike				/al %RPD	
Mercury			0.00020		0.00467).005000	0	93.3	0.004590	1.67	11/30/2015
Batch 114452 SampID: 15111445	SampType: -001AMS	MS		Units mg/L						Date
Analyses			RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury			0.00020		0.00540).005000	0.0005590	96.7	75	125	11/30/201
Batch 114452 SampID: 15111447	SampType: -001AMS	MS		Units mg/L						Date
Analyses			RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury			0.00020		0.00460 0.005000	0	92.0	75	125	11/30/2015
Batch 114452	SampType:	MS		Units mg/L						
SampID: 15111464	-001AMS									Date
Analyses			RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit		Analyzed
Mercury			0.00020		0.00468 0.005000	0	93.5	75	125	11/30/201
SW-846 3050B, 60	010B, METAL	S BY	ICP							
Batch 114435	SampType:	MBLK	(Units mg/Kg	-dry					
SampID: MBLK-114	1435									Date
Analyses			RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Boron			2.00		< 2.00 2.000	0	0	-100	100	11/25/201
Batch 114435 SampID: LCS-1144	SampType:	LCS		Units mg/Kg	-dry					Date
Analyses			RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
,			_	* ***						



http://www.teklabinc.com/

Chem Project: Hutsonville Ju	J19896.	.06						Keport D	ate: 03-Dec	C-15
SW-846 3050B, 6010B, METAL		CP	11.5							
Batch 114435 SampType:	MS		Units mg/Kg-	dry						
SampID: 15111371-001AMS						00140 4144				Date Analyzed
Analyses		RL	Qual			SPK Ref Val			High Limit	
Boron		1.89		41.5	47.17	4.189	79.2	75	125	11/26/2015
Batch 114435 SampType:	MSD		Units mg/Kg-0	dry				RPD	Limit 20	
SamplD: 15111371-001AMSD										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref V	al %RPD	Analyzed
Boron		1.89		42.0	47.17	4.189	80.1	41.54	1.06	11/26/2015
SW-846 5035, 8260B, VOLATII	LE ORG	ANIC C	OMPOUNDS E	BY GC/M	S					
Batch 114424 SampType:	MBLK		Units µg/Kg							
SampID: MBLK-Y151124A-1										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Benzene		1.0		ND						11/24/2015
Ethylbenzene		5.0		ND						11/24/2015
Toluene		5.0		ND						11/24/2015
Xylenes, Total		5.0		ND						11/24/2015
Surr: 1,2-Dichloroethane-d4				52.7	50.00		105.4	72.2	131	11/24/2015
Surr: 4-Bromofluorobenzene				50.3	50.00		100.7	82.1	116	11/24/2015
Surr: Dibromofluoromethane				50.3	50.00		100.5	77.7	120	11/24/2015
Surr: Toluene-d8				50.1	50.00		100.2	86	116	11/24/2015
Batch 114424 SampType:	LCSD		Units µg/Kg					RPD	Limit 40	
SampID: LCSD-Y151124A-1										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	al %RPD	Analyzed
Benzene		1.0	Q UIII	50.1	50.00	0	100.3	50.23	0.20	11/24/2015
Ethylbenzene		5.0		51.1	50.00	0	102.1	50.69	0.73	11/24/2015
Toluene		5.0			50.00	0	99.6	49.36	0.93	11/24/2015
Xylenes, Total		5.0			150.0	0	102.3	150.3	2.11	11/24/2015
Surr: 1.2-Dichloroethane-d4		-		49.8	50.00	-	99.7			11/24/2015
Surr: 4-Bromofluorobenzene					50.00		100.4			11/24/2015
Surr: Dibromofluoromethane					50.00		101.2			11/24/2015
Surr: Toluene-d8					50.00		100.8			11/24/2015
Batch 114424 SampType:	LCS		Units µg/Kg							
SampID: LCS-Y151124A-1										Date
Analyses										24.0
Allalyses		RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Benzene		RL 1.0	Qual			SPK Ref Val			High Limit	
			Qual	50.2	Spike 50.00 50.00		%REC 100.5 101.4	Low Limit 80.8 84.8		11/24/2015
Benzene		1.0	Qual	50.2 50.7	50.00	0	100.5	80.8	117	11/24/2015 11/24/2015
Benzene Ethylbenzene		1.0 5.0 5.0	Qual	50.2 50.7 49.4	50.00 50.00	0 0	100.5 101.4	80.8 84.8	117 116	11/24/2015 11/24/2015 11/24/2015
Benzene Ethylbenzene Toluene Xylenes, Total		1.0 5.0	Qual	50.2 50.7 49.4 150	50.00 50.00 50.00 150.0	0 0 0	100.5 101.4 98.7 100.2	80.8 84.8 81.3 85.3	117 116 113 118	11/24/2015 11/24/2015 11/24/2015 11/24/2015
Benzene Ethylbenzene Toluene Xylenes, Total Surr: 1,2-Dichloroethane-d4		1.0 5.0 5.0	Qual	50.2 50.7 49.4 150 50.4	50.00 50.00 50.00 150.0 50.00	0 0 0	100.5 101.4 98.7 100.2 100.8	80.8 84.8 81.3 85.3 72.2	117 116 113 118 131	11/24/2015 11/24/2015 11/24/2015 11/24/2015 11/24/2015
Benzene Ethylbenzene Toluene Xylenes, Total		1.0 5.0 5.0	Qual	50.2 50.7 49.4 150 50.4 50.0	50.00 50.00 50.00 150.0	0 0 0	100.5 101.4 98.7 100.2	80.8 84.8 81.3 85.3	117 116 113 118	11/24/2015 11/24/2015 11/24/2015 11/24/2015



Client: Geotechnology, Inc.

Receiving Check List

http://www.teklabinc.com/

Work Order: 15111371

Client Project: Hutsonville J019896.06 Report Date: 03-Dec-15 Carrier: UPS Received By: EEP Shelly A Hennessy M. Kaminski Reviewed by: Completed by: On: On: 24-Nov-15 24-Nov-15 Shelly A. Hennessy 0 Chain of custody Extra pages included Pages to follow: Shipping container/cooler in good condition? Yes 🗸 No Not Present Temp °C 4.62 Type of thermal preservation? Ice 🗹 Blue Ice None Dry Ice Yes 🗹 No 🗀 Chain of custody present? Yes 🗹 Chain of custody signed when relinquished and received? No __ Yes 🗹 Chain of custody agrees with sample labels? No __ Yes 🗹 Samples in proper container/bottle? No 🗀 Yes 🗹 No 🗌 Sample containers intact? Sufficient sample volume for indicated test? Yes 🗸 No Yes 🗹 All samples received within holding time? No NA 🗸 Field _ Lab 🗌 Reported field parameters measured: Yes 🗹 No 🗌 Container/Temp Blank temperature in compliance? When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected. No VOA vials 🗸 Water - at least one vial per sample has zero headspace? Yes \square No 🗀 No 🗌 No TOX containers Water - TOX containers have zero headspace? Yes 🗌 No 🗌 Yes 🗹 Water - pH acceptable upon receipt? NA 🗸 NPDES/CWA TCN interferences checked/treated in the field? Yes No 🗌 Any No responses must be detailed below or on the COC.

CHAIN OF CUSTODY

pg of V	Vork order # <u>P.O. 4237</u> 0
---------	---------------------------------

TEKLAB, INC. 5445 Horseshoe Lake Road - Collinsville, IL 62234 - Phone: (618) 344-1004 - Fax: (618) 344-1005

Oli 4	Geotechnology,	lnc		West land		li de la compete				Pilosonon	T		**********	o Localesca	extension for			•												mb Manue	and the second
Client:	dress: 11816 Lackland Road y / State / Zip St. Louis, MO 63146 entact: Anna Saindon Phone: (314) 9																					NO			, لوژ	_					
	**************************************						···	····			. 🛚						LAE	3 2] FIEI	LD			F	<u>OR</u>	<u>LAB</u>	US	E ON	<u>ILY</u>			
	, eib	7170				244	007 -					Lal	o No	otes	S												•				
		av com		e:	-																										
E-Man:	a_damaon@geotechnolo	gy.com	Fax:		(314)	997-2	067			C	lie	nt C	on	nme	ent	s:	angerikkiya vide	## 50 PM (0 C)	and fire day value	one managed a	SANGER PROPERTY OF	ecololistic medical	entros Aspenso	900 S	No. of Particular	esente travaria		PER MANAGEMENT		(000-13173)(Sa)
re these sample re there any req nits in the comm	re these samples known to be hazardous? Yes No re there any required reporting limits to be met on the requested analysis?. If yes, please provious in the comment section. No Project Name/Number Sample Collector's Name																														
Project	Name/Number		-		tor'	's N	ame	and the same			Control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the contro	ľ	TAN	'RI	X				i anno anno an	INI	DICA	TE /	ANA	LYS	IS R	EQL	JEST	ΓED			a na naka waka katanda
		06 Jessie Hahn										o			co	ex-moon!		nhan dan Keralah Interja	on a service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the service of the s			(CENTROLES	and more as the latter		***********	T	T		Ī		1
Result	s Requested	Å No								rs	Σ	ij		ا ،	pec	Gro	%				n		70								
-		to be met on the requested analysis?. If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis? If yes, please provising the sequested analysis and the sequested analysis and the sequested analysis and the sequested analysis and the sequested analysis and the sequested analysis and the sequested analysis and the sequested analysis and the sequested analysis and the sequested analysis an									que	ing	လွ	5	cial	n	<u>⊼</u> o.	Boron	втех	Shlo	ash	Sulfate	TCLP 8								
Other	Yes No No No No No No No N								HS	HIOH	Aqueous	∀	=	ge	≶	₩a	% Moisture	유	×	Chloride	Flash Point	ate	ACRA	ľ							
Lab Use Only	Relinguished By Phone: (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (314) 997-2 (4)								Q 4	ER		Drinking Water	Soil		ste	ter	١				7		RΑ								
15111391	QLT5 - 1	11/23/15	Sample Collector's Name Jessie Hahm Silling Instructions # and Type of Contact UNPRES Date/Time Sampled									Consum.	5					ı	1		1	1	1		.		-	 			 -
		1		 				 	1-1				-	\dashv	\dashv		`,								-	├	┼	╂	 		
	-5	1	***************************************	 	r - r		1	1	1 1	- 8	<u> </u>		Т	- 1	ı		1	. 1	. 1	T		1	 -		<u> </u>	_	┼	 			<u> </u>
Reading of the Paris and Assessment Control		1	Thereselve was property of the same con-	 		-	1	 	1-1	-	-			_				,	r		 1			···	` 		<u> </u>				
				_	┝┯┝	_ _	_	<u> </u>	\vdash			_	_	_	\downarrow	_															
***************************************				_				_	Ш	-	\perp																				
			-							200														········							
														7		1					寸			·- ·-····			T				
						Т						7		7	1	1			\dashv	\dashv	$\neg \dagger$					<u> </u>	 	\vdash			
						\top	†		\neg		十	十	十	+	十	1	\dashv	\dashv		_	\dashv					ļ	-	\vdash	\dashv		
					\dashv	+	+		\dashv	-	\dashv	\dashv		+	+	\dashv	+				-		\dashv						\dashv		
	Relinguished By				ate/	Time				4												***************************************									
Jessie Ho								· minimization see	╫		\mathcal{O})	_		Rec	eive	d By		Street . Assistant	11/	10	ļ	1	7-	A SHADOW A MARKET	te/Ti	- the second of the second				
	125/15 1700									╁		7	- V		_					*********	Up)	I il	124	15		94	18			
										+		<u> </u>								······································						······································	***************************************				
-										\bot				***************************************									L								
																												-	***************************************		

he individual signing this agreement on behalf of the client, acknowledges that he/she has read and understands the terms and conditions of this agreement, and that he/she has the authority to sign on behalf of the client.









December 03, 2015

Anna Saindon Geotechnology, Inc. 11816 Lackland Road St. Louis, MO 63146 TEL: (314) 997-7440

FAX: (314) 997-2067

RE: Hutsonville J019896.05

Dear Anna Saindon:

TEKLAB, INC received 3 samples on 11/24/2015 9:48:00 AM for the analysis presented in the following report.

Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. Unless otherwise documented within this report, Teklab Inc. analyzes samples utilizing the most current methods in compliance with 40CFR. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,

Shelly A. Hennessy Project Manager

Shelly A Hunesoy

(618)344-1004 ex 36

SHennessy@teklabinc.com

AP ACCREC



Report Contents

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15111370

Client Project: Hutsonville J019896.05

Report Date: 03-Dec-15

This reporting package includes the following:

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Laboratory Results	5
Quality Control Results	8
Receiving Check List	16
Chain of Custody	Appended



Definitions

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15111370

Client Project: Hutsonville J019896.05

Report Date: 03-Dec-15

Abbr Definition

- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
 - DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilutions factors.
- DNI Did not ignite
- DUP Laboratory duplicate is an aliquot of a sample taken from the same container under laboratory conditions for independent processing and analysis independently of the original aliquot.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample, spiked with verified known amounts of analytes, is analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system. The acceptable recovery range is in the QC Package (provided upon request).
- LCSD Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MBLK Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL Method detection limit means the minimum concentration of a substance that can be measured and reported with 99% confidence that the analyte concentration is greater than zero.
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit

NELAP NELAP Accredited

- PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions. The acceptable recovery range is listed in the QC Package (provided upon request).
- RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
- RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
- SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
- Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TIC Tentatively identified compound: Analytes tentatively identified in the sample by using a library search. Only results not in the calibration standard will be reported as tentatively identified compounds. Results for tentatively identified compounds that are not present in the calibration standard, but are assigned a specific chemical name based upon the library search, are calculated using total peak areas from reconstructed ion chromatograms and a response factor of one. The nearest Internal Standard is used for the calculation. The results of any TICs must be considered estimated, and are flagged with a "T". If the estimated result is above the calibration range it is flagged "ET"
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- # Unknown hydrocarbon
- E Value above quantitation range
- I Associated internal standard was outside method criteria
- M Manual Integration used to determine area response
- R RPD outside accepted recovery limits
- T TIC(Tentatively identified compound)

- B Analyte detected in associated Method Blank
- H Holding times exceeded
- J Analyte detected below quantitation limits
- ND Not Detected at the Reporting Limit
 - S Spike Recovery outside recovery limits
 - X Value exceeds Maximum Contaminant Level



Case Narrative

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15111370

Client Project: Hutsonville J019896.05

Report Date: 03-Dec-15

Cooler Receipt Temp: 1.62 °C

Arkansas

Kentucky

Kentucky

Missouri

Oklahoma

Illinois

Locations and Accreditations

	Collinsville	Springfield	K	Cansas City	Col	llinsville Air
Address	5445 Horseshoe Lake Road	3920 Pintail Dr	84	421 Nieman Road	544	5 Horseshoe Lake Road
	Collinsville, IL 62234-7425	Springfield, IL 62711-	9415 Le	enexa, KS 66214	Col	linsville, IL 62234-7425
Phone	(618) 344-1004	(217) 698-1004	(9	13) 541-1998	(61	8) 344-1004
Fax	(618) 344-1005	(217) 698-1005	(9	13) 541-1998	(61	8) 344-1005
Email	jhriley@teklabinc.com	KKlostermann@teklab	inc.com dt	hompson@teklabinc.co	om EH	urley@teklabinc.com
	State	Dept	Cert #	NELAP	Exp Date	Lab
	State Illinois	Dept IEPA	Cert # 100226	NELAP NELAP	Exp Date 1/31/2016	Lab Collinsville
		-				
	Illinois	IEPA	100226	NELAP	1/31/2016	Collinsville
	Illinois Kansas	IEPA KDHE	100226 E-10374	NELAP NELAP	1/31/2016 1/31/2016	Collinsville Collinsville

88-0966

17584

98006

0073

00930

9978

ADEQ

IDPH

KDEP

UST

MDNR

ODEQ

3/14/2016

5/31/2017

12/31/2015

1/31/2016

5/31/2017

8/31/2016

Collinsville

Collinsville Collinsville

Collinsville

Collinsville

Collinsville



Laboratory Results

http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15111370

Client Project: Hutsonville J019896.05 Report Date: 03-Dec-15

Lab ID: 15111370-001 Client Sample ID: BF-4

Matrix: SOLID Collection Date: 11/23/2015 11:30

					•			
Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
ASTM D92								
Ignitability, Open Cup		60		192	°F	1	11/24/2015 12:49	R211997
EPA SW846 3550C, 5035A, A	STM D2974							
Percent Moisture		0.1		12.9	%	1	12/01/2015 19:20	R212169
STANDARD METHODS 4500-	CL E (TOTAL)							
Chloride	NELAP	57	J	17	mg/Kg-dry	1	12/01/2015 16:43	114537
SW-846 9036 (TOTAL)								
Sulfate	NELAP	115	J	63	mg/Kg-dry	1	12/01/2015 16:43	114538
SW-846 1311, 3010A, 6010B,	METALS IN TCLP I	EXTRACT BY	'ICP					
Arsenic	NELAP	0.250	-	< 0.250	mg/L	1	11/30/2015 13:35	114455
Barium	NELAP	0.0500		0.104	mg/L	1	11/30/2015 13:35	114455
Cadmium	NELAP	0.0200		< 0.0200	mg/L	1	11/30/2015 13:35	114455
Chromium	NELAP	0.100		< 0.100	mg/L	1	11/30/2015 13:35	114455
Lead	NELAP	0.400		< 0.400	mg/L	1	11/30/2015 13:35	114455
Selenium	NELAP	0.500		< 0.500	mg/L	1	11/30/2015 13:35	114455
Silver	NELAP	0.100		< 0.100	mg/L	1	11/30/2015 13:35	114455
SW-846 1311, 7470A IN TCLI	PEXTRACT							
Mercury	NELAP	0.00020		< 0.00020	mg/L	1	11/30/2015 13:48	114452
SW-846 3050B, 6010B, META	LS BY ICP							
Boron	NELAP	1.92		5.62	mg/Kg-dry	1	11/26/2015 0:56	114435
SW-846 5035, 8260B, VOLAT	ILE ORGANIC COM	POUNDS BY	GC/MS					
Benzene	NELAP	0.8		ND	μg/Kg-dry	1	11/24/2015 15:37	114424
Ethylbenzene	NELAP	4.1		ND	μg/Kg-dry	1	11/24/2015 15:37	114424
Toluene	NELAP	4.1		ND	μg/Kg-dry	1	11/24/2015 15:37	114424
Xylenes, Total	NELAP	4.1		ND	μg/Kg-dry	1	11/24/2015 15:37	114424
Surr: 1,2-Dichloroethane-d4		72.2-131		111.7	%REC	1	11/24/2015 15:37	114424
Surr: 4-Bromofluorobenzene		82.1-116		107.0	%REC	1	11/24/2015 15:37	114424
Surr: Dibromofluoromethane		77.7-120		101.9	%REC	1	11/24/2015 15:37	114424
Surr: Toluene-d8		86-116		101.8	%REC	1	11/24/2015 15:37	114424



Surr: Dibromofluoromethane

Surr: Toluene-d8

Laboratory Results

http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15111370

Client Project: Hutsonville J019896.05 Report Date: 03-Dec-15

Lab ID: 15111370-002 Client Sample ID: BF-9

Matrix: SOLID				Collectio	n Date: 11/2	23/2015	11:45	
Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
ASTM D92								
Ignitability, Open Cup		60		196	°F	1	11/24/2015 13:18	R211997
EPA SW846 3550C, 5035A, A	STM D2974							
Percent Moisture		0.1		13.6	%	1	12/01/2015 19:20	R212169
STANDARD METHODS 4500-	CL E (TOTAL)							
Chloride	NELAP	58	J	28	mg/Kg-dry	1	12/02/2015 15:13	114537
SW-846 9036 (TOTAL)								
Sulfate	NELAP	115	JS	78	mg/Kg-dry	1	12/01/2015 17:07	114538
MS and/or MSD did not recover wi	ithin control limits due to	matrix interfe	rence.					
SW-846 1311, 3010A, 6010B,	METALS IN TCLP E	XTRACT BY	ICP					
Arsenic	NELAP	0.250		< 0.250	mg/L	1	11/30/2015 13:54	114455
Barium	NELAP	0.0500		0.155	mg/L	1	11/30/2015 13:54	114455
Cadmium	NELAP	0.0200		< 0.0200	mg/L	1	11/30/2015 13:54	114455
Chromium	NELAP	0.100		< 0.100	mg/L	1	11/30/2015 13:54	114455
Lead	NELAP	0.400		< 0.400	mg/L	1	11/30/2015 13:54	114455
Selenium	NELAP	0.500		< 0.500	mg/L	1	11/30/2015 13:54	114455
Silver	NELAP	0.100		< 0.100	mg/L	1	11/30/2015 13:54	114455
SW-846 1311, 7470A IN TCLI	P EXTRACT							
Mercury	NELAP	0.00020		< 0.00020	mg/L	1	11/30/2015 13:52	114452
SW-846 3050B, 6010B, META	LS BY ICP							
Boron	NELAP	1.85		4.09	mg/Kg-dry	1	11/26/2015 1:02	114435
SW-846 5035, 8260B, VOLAT	ILE ORGANIC COM	POUNDS BY	GC/MS					
Benzene	NELAP	0.9		ND	μg/Kg-dry	1	11/24/2015 16:04	114424
Ethylbenzene	NELAP	4.3		ND	μg/Kg-dry	1	11/24/2015 16:04	114424
Toluene	NELAP	4.3		ND	μg/Kg-dry	1	11/24/2015 16:04	114424
Xylenes, Total	NELAP	4.3		ND	μg/Kg-dry	1	11/24/2015 16:04	114424
Surr: 1,2-Dichloroethane-d4		72.2-131		113.3	%REC	1	11/24/2015 16:04	114424
Surr: 4-Bromofluorobenzene		82.1-116		100.8	%REC	1	11/24/2015 16:04	114424

101.7

100.2

%REC

%REC

1

77.7-120

86-116

11/24/2015 16:04 114424

11/24/2015 16:04 114424



Laboratory Results

http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15111370

Client Project: Hutsonville 3019896.05 Report Date: 03-Dec-15

Lab ID: 15111370-003 Client Sample ID: BAPL-2

Matrix: SOLID Collection Date: 11/23/2015 12:15

1/14/41/11/1/ 00210				Сопсено	n Dute. 11/	23/2013	, 12.13	
Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
ASTM D92								
Ignitability, Open Cup		60		190	°F	1	11/24/2015 13:48	R211997
EPA SW846 3550C, 5035A, A	STM D2974							
Percent Moisture		0.1		19.4	%	1	12/01/2015 19:21	R212169
STANDARD METHODS 4500-	CL E (TOTAL)							
Chloride	NELAP	62	J	23	mg/Kg-dry	1	12/02/2015 15:40	114537
SW-846 9036 (TOTAL)								
Sulfate	NELAP	124	J	92	mg/Kg-dry	1	12/01/2015 17:29	114538
SW-846 1311, 3010A, 6010B,	METALS IN TCLP I	EXTRACT BY	ICP					
Arsenic	NELAP	0.250		< 0.250	mg/L	1	11/30/2015 14:06	114455
Barium	NELAP	0.0500		0.415	mg/L	1	11/30/2015 14:06	114455
Boron	NELAP	0.200		0.280	mg/L	1	11/30/2015 14:06	114455
Cadmium	NELAP	0.0200		< 0.0200	mg/L	1	11/30/2015 14:06	114455
Chromium	NELAP	0.100		< 0.100	mg/L	1	11/30/2015 14:06	114455
Lead	NELAP	0.400		< 0.400	mg/L	1	11/30/2015 14:06	114455
Selenium	NELAP	0.500		< 0.500	mg/L	1	11/30/2015 14:06	114455
Silver	NELAP	0.100		< 0.100	mg/L	1	11/30/2015 14:06	114455
SW-846 1311, 7470A IN TCLF	EXTRACT							
Mercury	NELAP	0.00020		< 0.00020	mg/L	1	11/30/2015 13:57	114452
SW-846 3050B, 6010B, META	LS BY ICP							
Boron	NELAP	2.00		11.3	mg/Kg-dry	1	11/26/2015 1:08	114435
SW-846 5035, 8260B, VOLATI	LE ORGANIC COM	IPOUNDS BY	GC/MS					
Benzene	NELAP	1.0		1.2	μg/Kg-dry	1	11/24/2015 16:30	114424
Ethylbenzene	NELAP	4.8		ND	μg/Kg-dry	1	11/24/2015 16:30	114424
Toluene	NELAP	4.8	J	2.3	μg/Kg-dry	1	11/24/2015 16:30	114424
Xylenes, Total	NELAP	4.8	J	1.1	μg/Kg-dry	1	11/24/2015 16:30	114424
Surr: 1,2-Dichloroethane-d4		72.2-131		102.4	%REC	1	11/24/2015 16:30	114424
Surr: 4-Bromofluorobenzene		82.1-116		110.6	%REC	1	11/24/2015 16:30	114424
Surr: Dibromofluoromethane		77.7-120		89.7	%REC	1	11/24/2015 16:30	114424
Surr: Toluene-d8		86-116		105.8	%REC	1	11/24/2015 16:30	114424



http://www.teklabinc.com/

ASTM D92											
Batch R211997	SampType:	DUP		Units °F					RPD	Limit 5	
SampID: 15111370-	-001ADUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref V	al %RPD	Analyzed
Ignitability, Open (Cup		60		194				192.0	1.04	11/24/2015
Batch R211997	SampType:	DUP		Units °F					RPD	Limit 5	
SampID: 15111370-	-002ADUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref V	al %RPD	Analyzed
Ignitability, Open (Cup		60		196				196.0	0.00	11/24/2015
Batch R211997	SampType:	DUP		Units °F					RPD	Limit 5	
SampID: 15111370-	-003ADUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref V	al %RPD	Analyzed
Ignitability, Open (Cup		60		196				190.0	3.11	11/24/2015
EPA SW846 35500	C, 5035A, AS	TM D2	974								
Batch R212169 SampID: LCS	SampType:	LCS		Units %							Date
Analyses			RL	Oual	Result	Snike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Percent Moisture			0.1	Quui		99.00	0	100.0	90	110	12/01/2015
Batch R212169	SampType:	LCSQ	С	Units %							
SampID: LCSQC											Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Percent Moisture			0.1		99.1	99.00	0	100.1	90	110	12/01/2015
STANDARD METH	HODS 4500-0	CLE (T	OTAL)								
Batch 114537	SampType:	MBLK		Units mg/Kg							_
SampID: MBLK 151	130		DI	0 1	D 1	G '1	CDV Dof Val	0/ DEC	Low Limit	∐iah Limit	Date Analyzed
Analyses Chloride			RL 50	Qual J	Result 20	Spike	SPK Ref Val	%REC	LOW LITTIL	nign Limit	12/01/2015
T 444507	0	140		Halle manifest	•						
Batch 114537 SampID: 15111370-	SampType: -002AMS	WS		Units mg/Kg-c	iry						Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			58		246	230.2	28.20	94.5	85	115	12/02/2015
Batch 114537	SampType:	MSD		Units mg/Kg-c	lry				RPD	Limit 15	
SampID: 15111370-	-002AMSD										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref V	al %RPD	Analyzed
Chloride			58		246	230.2	28.20	94.5	245.8	0.05	12/02/2015



http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15111370

Client Project: Hutsonville J019896.05 Report Date: 03-Dec-15

Batch R212264	SampType:	MBLK		Units mg/L							
SampID: ICB/MBLK				J							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			5	J	3						12/02/2015
Batch R212264 SampID: MBLK	SampType:	MBLK		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			5	J	3						12/02/2015
Batch R212264 SampID: ICV/LCS	SampType:	LCS		Units mg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			5		20	20.00	0	100.8	90	110	12/02/2015
Batch R212264 SampID: LCS	SampType:	LCS		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			5		20	20.00	0	100.8	90	110	12/02/2015
Batch R212264 SampID: 15120074-	SampType: 002BMS	MS		Units mg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			5			20.00	17.05	102.0	85	115	12/02/201
Batch R212264	SampType:	MSD		Units mg/L					RPD	Limit 15	
SampID: 15120074-	002BMSD										Date
Analyses			RL	Qual			SPK Ref Val			/al %RPD	Analyzed
Chloride			5		37	20.00	17.05	98.8	37.45	1.70	12/02/2015
SW-846 9036 (TOT											
Batch 114538 SampID: MBLK	SampType:	MBLK		Units mg/Kg							Date
Analyses			RL	Qual		Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			10		< 10						12/01/201
Batch 114538 SampID: MBLK 151	SampType: 130	MBLK		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed



http://www.teklabinc.com/

SW-846 9036 (TO	ΓAL)										
Batch 114538	SampType:	LCS		Units mg/Kg							
SampID: LCS											Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			10		20	20.00	0	101.5	90	110	12/01/2015
Batch 114538	SampType:	MS		Units mg/Kg-d	ry						
SampID: 15111370	-002AMS										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			115	S	151	115.1	77.82	64.0	85	115	12/01/2015
Batch 114538	SampType:	MSD		Units mg/Kg-d	ry				RPD	Limit 10	
SampID: 15111370	-002AMSD										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Sulfate			115	S	148	115.1	77.82	61.3	151.5	2.07	12/01/2015

SW-846 1311, 301	0A, 6010B, N	METALS IN TCL	P EXTRACT	BY ICP						
Batch 114455	SampType:	MBLK	Units mg/L							
SampID: MBLK-114	455									Date
Analyses		RL	Qual	Resul	t Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250		< 0.250	0.2500	0	0	-100	100	11/30/2015
Barium		0.500		< 0.500	0.5000	0	0	-100	100	11/30/2015
Boron		0.200		< 0.200	0.2000	0	0	-100	100	11/30/2015
Cadmium		0.0200		< 0.0200	0.02000	0	0	-100	100	11/30/2015
Chromium		0.100		< 0.100	0.1000	0	0	-100	100	11/30/2015
Lead		0.400		< 0.400	0.4000	0	0	-100	100	11/30/2015
Selenium		0.500		< 0.500	0.5000	0	0	-100	100	11/30/2015
Silver		0.100		< 0.100	0.1000	0	0	-100	100	11/30/2015

Batch 114455	Samp Type:	LCS	Units mg/L							
SampID: LCS-11445	55									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250		19.2	20.00	0	96.2	85	115	11/30/2015
Barium		0.500		19.7	20.00	0	98.3	85	115	11/30/2015
Boron		0.200		4.91	5.000	0	98.1	85	115	11/30/2015
Cadmium		0.0200		0.472	0.5000	0	94.4	85	115	11/30/2015
Chromium		0.100		2.04	2.000	0	102.0	85	115	11/30/2015
Lead		0.400		4.84	5.000	0	96.9	85	115	11/30/2015
Selenium		0.500		19.2	20.00	0	95.8	85	115	11/30/2015
Silver		0.100		0.488	0.5000	0	97.6	85	115	11/30/2015



http://www.teklabinc.com/

SW-846 1311, 301	0A, 6010B, N	METALS IN TCI	P EXTRACT I	BY ICP						
Batch 114455	SampType:	MS	Units mg/L							
SampID: 15111370-	-001AMS									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250			20.00	0	97.6	75	125	11/30/201
Barium		0.500		19.7	20.00	0.1040	98.0	75	125	11/30/201
Cadmium		0.0200		0.478	0.5000	0	95.6	75	125	11/30/201
Chromium		0.100		2.05	2.000	0	102.6	75	125	11/30/201
Lead		0.400		4.95	5.000	0	99.0	75	125	11/30/201
Selenium		0.500		19.4	20.00	0	97.3	75	125	11/30/201
Silver		0.100		0.493	0.5000	0	98.6	75	125	11/30/201
Batch 114455	SampType:	MSD	Units mg/L					RPD	Limit 20	
SampID: 15111370-	-001AMSD									Date
Analyses		RL	Qual	Result	Snike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Arsenic		0.250	Quai		20.00	0	98.0	19.51	0.41	11/30/201
Barium		0.500			20.00	0.1040	99.8	19.71	1.81	11/30/201
Cadmium		0.0200			0.5000	0	95.6	0.4780	0.00	11/30/201
Chromium		0.100			2.000	0	102.5	2.053	0.15	11/30/201
Lead		0.400			5.000	0	98.9	4.952	0.16	11/30/201
Selenium		0.500			20.00	0	97.4	19.45	0.10	11/30/201
Silver		0.100			0.5000	0	97.4	0.4930	1.22	11/30/201
Batch 114455 SampID: 15111370	SampType:	MS	Units mg/L							Data
·	OOZAMO	DI	0 1	D 1	G ''	CDV Dof Vol	0/ DEC	Low Limit	∐iah Limit	Date Analyzed
Analyses		RL	Qual			SPK Ref Val			High Limit	
Arsenic		0.250			20.00	0	97.3	75 75	125	11/30/201
Barium		0.500			20.00	0.1550	98.6	75 75	125	11/30/201
Cadmium		0.0200			0.5000	0	96.0	75 75	125	11/30/201
Chromium		0.100			2.000	0	103.0	75 75	125	11/30/201
Lead		0.400		4.91		0	98.2	75 75	125	11/30/201
Selenium Silver		0.500 0.100		19.4 0.487	20.00 0.5000	0 0	97.0 97.4	75 75	125 125	11/30/201 11/30/201
C							••••			,
Batch 114455	SampType:	MS	Units mg/L							
SampID: 15111371-	-001AMS									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250	<u> </u>		20.00	0	96.6	75	125	11/30/201
Barium		0.500			20.00	0.2160	96.9	75	125	11/30/201
Cadmium		0.0200			0.5000	0	95.4	75	125	11/30/201
Chromium		0.100			2.000	0	103.0	75 75	125	11/30/201
Lead		0.400			5.000	0	98.1	75 75	125	11/30/201
		0.700		4.30	5.000	5	50.1	, 5	120	1 1/30/201
Selenium		0.500		10.2	20.00	0	96.6	75	125	11/30/201



http://www.teklabinc.com/

Batch 114455	SampType:			_P EXTRACT I Units mg/L							
SampID: 15111394		1110		omo mg/L							Doto
Analyses	00.70	1	RL	Qual	Pacult	Snika	SPK Ref Val	%RFC	I ow I imit	High Limit	Date Analyze
Arsenic			0.250	Quai		20.00	0	96.0	75	125	11/30/20
Barium			0.500			20.00	0.6920	99.3	75	125	11/30/20
Cadmium			0.0200			0.5000	0	94.8	75	125	11/30/20
Chromium			0.100			2.000	0	102.2	75	125	11/30/20
Lead			0.400			5.000	0	96.9	75	125	11/30/20
Selenium			0.500			20.00	0	96.5	75	125	11/30/20
Silver			0.100			0.5000	0	96.0	75	125	11/30/20
Batch 114455	SampType:	MS		Units mg/L							
SampID: 15111445	-001AMS										Date
Analyses]	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Arsenic			0.250	Z	20.0	20.00	0	100.2	75	125	11/30/20
Barium			0.500		20.4	20.00	0.07300	101.8	75	125	11/30/20
Cadmium		C	0.0200		0.491	0.5000	0.005000	97.2	75	125	11/30/20
Chromium			0.100			2.000	0	105.1	75	125	11/30/20
Lead			0.400			5.000	0.6820	100.4	75	125	11/30/20
Selenium			0.500		19.7		0	98.7	75	125	11/30/20
Silver			0.100		0.499	0.5000	0	99.8	75	125	11/30/20
Batch 114455	SampType:	MS		Units mg/L							
SampID: 15111447-	-001AMS										Date
Analyses		-									Date
			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Arsenic			RL 0.250	Qual	Result	70 p	SPK Ref Val	%REC 98.6	Low Limit	High Limit	Analyze
				Qual		20.00					
Arsenic			0.250	Qual	19.7 20.4	20.00	0	98.6	75	125	Analyze 11/30/20
Arsenic Barium		C	0.250 0.500	Qual	19.7 20.4	20.00	0 0.2260	98.6 101.0	75 75	125 125	Analyze 11/30/20 11/30/20
Arsenic Barium Cadmium		C	0.250 0.500 0.0200	Qual	19.7 20.4 0.484	20.00 20.00 0.5000	0 0.2260 0	98.6 101.0 96.8	75 75 75 75	125 125 125	Analyze 11/30/20 11/30/20 11/30/20
Arsenic Barium Cadmium Chromium		C	0.250 0.500 0.0200 0.100 0.400	Qual	19.7 20.4 0.484 2.08 4.99	20.00 20.00 0.5000 2.000	0 0.2260 0 0	98.6 101.0 96.8 104.2 99.8	75 75 75 75 75	125 125 125 125	Analyze 11/30/20 11/30/20 11/30/20
Arsenic Barium Cadmium Chromium Lead		C	0.250 0.500 0.0200 0.100	Qual	19.7 20.4 0.484 2.08 4.99 19.6	20.00 20.00 0.5000 2.000 5.000	0 0.2260 0 0	98.6 101.0 96.8 104.2	75 75 75 75	125 125 125 125 125	Analyze 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20
Arsenic Barium Cadmium Chromium Lead Selenium Silver	SampType:	C	0.250 0.500 0.0200 0.100 0.400 0.500	Qual Units mg/L	19.7 20.4 0.484 2.08 4.99 19.6	20.00 20.00 0.5000 2.000 5.000 20.00	0 0.2260 0 0 0	98.6 101.0 96.8 104.2 99.8 97.8	75 75 75 75 75 75	125 125 125 125 125 125 125	Analyze 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20
Arsenic Barium Cadmium Chromium Lead Selenium Silver		C	0.250 0.500 0.0200 0.100 0.400 0.500		19.7 20.4 0.484 2.08 4.99 19.6	20.00 20.00 0.5000 2.000 5.000 20.00	0 0.2260 0 0 0	98.6 101.0 96.8 104.2 99.8 97.8	75 75 75 75 75 75	125 125 125 125 125 125 125	Analyze 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20 Date
Arsenic Barium Cadmium Chromium Lead Selenium Silver		MS	0.250 0.500 0.0200 0.100 0.400 0.500		19.7 20.4 0.484 2.08 4.99 19.6 0.496	20.00 20.00 0.5000 2.000 5.000 20.00 0.5000	0 0.2260 0 0 0 0	98.6 101.0 96.8 104.2 99.8 97.8 99.2	75 75 75 75 75 75 75	125 125 125 125 125 125 125	Analyze 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20
Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 114455 SampID: 15111464		MS 1	0.250 0.500 0.0200 0.100 0.400 0.500 0.100	Units mg/L	19.7 20.4 0.484 2.08 4.99 19.6 0.496	20.00 20.00 0.5000 2.000 5.000 20.00 0.5000	0 0.2260 0 0 0	98.6 101.0 96.8 104.2 99.8 97.8 99.2	75 75 75 75 75 75 75	125 125 125 125 125 125 125 125	Analyze 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20 Date
Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 114455 SampID: 15111464		MS 1	0.250 0.500 0.0200 0.100 0.400 0.500 0.100	Units mg/L	19.7 20.4 0.484 2.08 4.99 19.6 0.496	20.00 20.00 0.5000 2.000 5.000 20.00 0.5000	0 0.2260 0 0 0 0 0	98.6 101.0 96.8 104.2 99.8 97.8 99.2	75 75 75 75 75 75 75	125 125 125 125 125 125 125 125	Analyze 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20 Date Analyze
Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 114455 SampID: 151111464 Analyses Arsenic		MS 3	0.250 0.500 0.0200 0.100 0.400 0.500 0.100 RL 0.250	Units mg/L	19.7 20.4 0.484 2.08 4.99 19.6 0.496 Result 19.5 20.2	20.00 20.00 0.5000 2.000 5.000 20.00 0.5000 Spike 20.00	0 0.2260 0 0 0 0 0 SPK Ref Val	98.6 101.0 96.8 104.2 99.8 97.8 99.2 %REC	75 75 75 75 75 75 75 75 Low Limit 75	125 125 125 125 125 125 125 125 High Limit	Analyze 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20 Date Analyze 11/30/20 11/30/20
Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 114455 SampID: 15111464 Analyses Arsenic Barium		MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100 RL 0.250 0.500	Units mg/L	19.7 20.4 0.484 2.08 4.99 19.6 0.496 Result 19.5 20.2 0.478	20.00 20.00 0.5000 2.000 5.000 20.00 0.5000 Spike 20.00 20.00 20.00	0 0.2260 0 0 0 0 0 SPK Ref Val 0 0.2880	98.6 101.0 96.8 104.2 99.8 97.8 99.2 %REC 97.6 99.6	75 75 75 75 75 75 75 Low Limit 75 75	125 125 125 125 125 125 125 125 High Limit 125 125	Analyze 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20 Date Analyze 11/30/20 11/30/20 11/30/20
Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 114455 SampID: 15111464 Analyses Arsenic Barium Cadmium Chromium		MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100 RL 0.250 0.0200 0.100	Units mg/L	19.7 20.4 0.484 2.08 4.99 19.6 0.496 Result 19.5 20.2 0.478 2.04	20.00 20.00 0.5000 2.000 5.000 20.00 0.5000 Spike 20.00 20.00 0.5000 2.000	0 0.2260 0 0 0 0 0 SPK Ref Val 0 0.2880 0	98.6 101.0 96.8 104.2 99.8 97.8 99.2 %REC 97.6 99.6 95.6 102.2	75 75 75 75 75 75 75 Low Limit 75 75 75	125 125 125 125 125 125 125 High Limit 125 125 125	Analyze 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20 Date Analyze 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20
Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 114455 SampID: 15111464 Analyses Arsenic Barium Cadmium		MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100 RL 0.250 0.500	Units mg/L	19.7 20.4 0.484 2.08 4.99 19.6 0.496 Result 19.5 20.2 0.478 2.04 4.91	20.00 20.00 0.5000 2.000 5.000 20.00 0.5000 Spike 20.00 20.00 0.5000 20.00 20.00	0 0.2260 0 0 0 0 0 SPK Ref Val 0 0.2880 0	98.6 101.0 96.8 104.2 99.8 97.8 99.2 %REC 97.6 99.6 95.6	75 75 75 75 75 75 75 Low Limit 75 75	125 125 125 125 125 125 125 125 High Limit 125 125	Analyze 11/30/20 11/30/20 11/30/20 11/30/20 11/30/20 Date Analyze 11/30/20 11/30/20 11/30/20



http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15111370

Client Project: Hutsonville J019896.05 Report Date: 03-Dec-15

SW-846 1311, 747	ΠΔ IN TCL P	FXTR	PACT							
Batch 114452 SampID: MBLK-114	SampType:			Units mg/L						Date
Analyses			RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury			0.00020		< 0.00020 .000200	0	0	-100	100	11/30/2015
Batch 114452 SampID: LCS-1144	SampType: 52	LCS		Units mg/L						Date
Analyses			RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury			0.00020		0.00482).005000	0	96.4	85	115	11/30/2015
Batch 114452 SampID: 15111370	SampType: -001AMS	MS		Units mg/L						Date Analyzed
Analyses			RL	Qual	Result Spike				High Limit	
Mercury			0.00020		0.00475).005000	0	95.0	75	125	11/30/2015
Batch 114452 SampID: 15111370	SampType: -002AMS	MS		Units mg/L			0/750			Date Analyzed
Analyses			RL	Qual	Result Spike				High Limit	•
Mercury			0.00020		0.00472).005000	0	94.5	75	125	11/30/2015
Batch 114452 SampID: 15111371	SampType: -001AMS	MS		Units mg/L						Date
Analyses			RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury			0.00020		0.00462).005000	0	92.3	75	125	11/30/2015
Batch 114452 SamplD: 15111394	SampType: -001AMS	MS		Units mg/L		0DV D (VV)	0/050			Date Analyzed
Analyses			RL	Qual	Result Spike				High Limit	
Mercury			0.00020		0.00459 0.005000	0	91.8	75	125	11/30/2015
Batch 114452 SampID: 15111394	SampType: -001AMSD	MSD		Units mg/L				RPD	Limit 15	Date
Analyses			RL	Qual	Result Spike	SPK Ref Val	%REC	RPD Ref	/al %RPD	Analyzed
Mercury			0.00020		0.00467).005000	0	93.3	0.004590	1.67	11/30/2015
Batch 114452 SampID: 15111445	SampType: -001AMS	MS		Units mg/L						Date
Analyses			RL	Qual	Result Spike		%REC		High Limit	Analyzed
Mercury			0.00020		0.00540).005000	0.0005590	96.7	75	125	11/30/2015
Batch 114452 SampID: 15111447	SampType: -001AMS	MS		Units mg/L						Date
Analyses			RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury			0.00020		0.00460 0.005000	0	92.0	75	125	11/30/2015



http://www.teklabinc.com/

SW-846 1311, 7470A Batch 114452 Sa	mpType:			Units mg/L							
SamplD: 15111464-001				Office Hig/L							Date
·			RL	Oual	Dogult	Cnilso	SPK Ref Val	%REC	I ow Limit	High Limit	Analyzed
Analyses Mercury			0.00020	Quai	0.00468			93.5	75	125	11/30/201
Weredry			7.00020		0.00400	.005000	Ü	55.5	73	120	11/30/2010
SW-846 3050B, 6010E	B, METAL	S BY I	CP								
Batch 114435 Sa	mpType:	MBLK		Units mg/Kg-	dry						
SampID: MBLK-114435											Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Boron			2.00		< 2.00		0	0	-100	100	11/25/201
Batch 114435 Sa	mpType:	LCS		Units mg/Kg-	-dry						
SampID: LCS-114435											Date
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Boron			2.00	V		50.00	0	98.8	85	115	11/25/201
Batch 114435 Sa	mpType:	MS		Units mg/Kg	-dry						
SamplD: 15111371-001.				0 0	•						Date
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Boron			1.89			47.17	4.189	79.2	75	125	11/26/201
Batch 114435 Sa	трТуре:	MSD		Units mg/Kg-	-dry				RPD	Limit 20	
SampID: 15111371-001	AMSD										Date
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Boron			1.89	Q		47.17	4.189	80.1	41.54	1.06	11/26/201
SW-846 5035, 8260B,	VOLATII	E ORG	ANIC C	OMPOUNDS	BY GC/M	s					
	mpType:			Units µg/Kg		-					
SampID: MBLK-Y15112											Date
Analyses			RL	Qual	Pacult	Snika	SPK Ref Val	%RFC	I ow I imit	High Limit	Analyzed
Benzene			1.0	Quai	ND	Spike	0	70.120	2011 2	g =	11/24/201
Ethylbenzene			5.0		ND						11/24/2019
Toluene			5.0		ND						11/24/201
Xylenes, Total			5.0		ND						11/24/201
Surr: 1,2-Dichloroet	hane-d4				52.7	50.00		105.4	72.2	131	11/24/201
Surr: 4-Bromofluoro								100.7	82.1	116	11/24/201
						50.00		100.5	77.7	120	11/24/201
Surr: Dibromofluoro	memane										



http://www.teklabinc.com/

SW-846 5035, 8260B, VOLATII Batch 114424 SampType:			Units µg/Kg					RPD	Limit 40	
SampID: LCSD-Y151124A-1	LOOD		отно ружу					111 2	40	Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref V	al %RPD	Analyzed
Benzene		1.0		50.1	50.00	0	100.3	50.23	0.20	11/24/2015
Ethylbenzene		5.0		51.1	50.00	0	102.1	50.69	0.73	11/24/2015
Toluene		5.0		49.8	50.00	0	99.6	49.36	0.93	11/24/2015
Xylenes, Total		5.0		154	150.0	0	102.3	150.3	2.11	11/24/2015
Surr: 1,2-Dichloroethane-d4				49.8	50.00		99.7			11/24/2015
Surr: 4-Bromofluorobenzene				50.2	50.00		100.4			11/24/2015
Surr: Dibromofluoromethane				50.6	50.00		101.2			11/24/2015
Surr: Toluene-d8				50.4	50.00		100.8			11/24/2015
Batch 114424 SampType:	LCS		Units µg/Kg							
SampID: LCS-Y151124A-1										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
						0	400 5	00.0	117	11/24/2015
Benzene		1.0		50.2	50.00	0	100.5	80.8	117	
Benzene Ethylbenzene		1.0 5.0		50.2 50.7	50.00 50.00	0	100.5	80.8 84.8	116	11/24/2015
		_				-				
Ethylbenzene		5.0		50.7	50.00	0	101.4	84.8	116	11/24/2015
Ethylbenzene Toluene		5.0 5.0		50.7 49.4	50.00 50.00	0	101.4 98.7	84.8 81.3	116 113	11/24/2019 11/24/2019
Ethylbenzene Toluene Xylenes, Total		5.0 5.0		50.7 49.4 150	50.00 50.00 150.0	0	101.4 98.7 100.2	84.8 81.3 85.3	116 113 118	11/24/2019 11/24/2019 11/24/2019
Ethylbenzene Toluene Xylenes, Total Surr: 1,2-Dichloroethane-d4		5.0 5.0		50.7 49.4 150 50.4	50.00 50.00 150.0 50.00	0	101.4 98.7 100.2 100.8	84.8 81.3 85.3 72.2	116 113 118 131	11/24/2015 11/24/2015 11/24/2015 11/24/2015 11/24/2015 11/24/2015



Client: Geotechnology, Inc.

Receiving Check List

http://www.teklabinc.com/

Work Order: 15111370

Client Project: Hutsonville J019896.05 Report Date: 03-Dec-15 Carrier: UPS Received By: EEP Shelly A Hennessy Emily Pola Reviewed by: Completed by: On: On: 24-Nov-15 24-Nov-15 Emily E. Pohlman Shelly A. Hennessy Extra pages included 0 Pages to follow: Chain of custody Shipping container/cooler in good condition? Yes 🗸 No Not Present Temp °C 1.62 Type of thermal preservation? Ice 🗹 Blue Ice None Dry Ice Yes 🗹 No 🗀 Chain of custody present? Yes 🗹 Chain of custody signed when relinquished and received? No 🗀 Yes 🗹 Chain of custody agrees with sample labels? No __ Yes 🗹 Samples in proper container/bottle? No 🗀 Yes 🗹 No 🗌 Sample containers intact? Sufficient sample volume for indicated test? Yes 🗸 No Yes 🗹 All samples received within holding time? No NA 🗸 Field Lab 🗌 Reported field parameters measured: Yes 🗹 No 🗌 Container/Temp Blank temperature in compliance? When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected. No 🗌 No VOA vials 🗸 Water - at least one vial per sample has zero headspace? Yes \square Yes No 🗌 No TOX containers Water - TOX containers have zero headspace? No 🗌 Yes Water - pH acceptable upon receipt? NA 🗸 NPDES/CWA TCN interferences checked/treated in the field? Yes No 🗌 Any No responses must be detailed below or on the COC.

CHAIN OF CUSTODY

pg. of Work order # 2.0, 423**6**9

TEKLAB. INC. 5445 Horseshoe Lake Road - Collinsville, IL 62234 - Phone: (618) 344-1004 - Fax: (618) 344-1005

	Geotechnology, In				· · · · · · · · · · · · · · · · · · ·	o talka delikus uuraa	est was an	District	teation disease	an anggarana	removed the	***************************************	a money constraint	Sanglad a mir sa	and the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of the later of t		OR COMMENCE OF THE		NAME OF TAXABLE PARTY.		CONTRACTOR OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE	and the times of the life						para new view	Novie (Marie Marie)	demonstrate
Client: Address:	11816 Lackland R									- 84											NUI		ا OR I				1 V			
City / State										. 8						LAD		FIEL	.U				<u>OK I</u>	_AD	USE	: OIN	<u>L T</u>			
Contact:	Anna Saindon		Db		(3:	4) 9	7-74	40		-	Lat	o No	tes	•																
1	a_saindon@geotechnolog	v.com	_ Phone	e:			7-20			-		SERVIN IN	NO COMPA	garanaz iriki	overestere.	ia et ratenção	SECTION AND DESCRIPTION	Varagua iro as	rejeraneene	orna esta si si si	Strage of March 188	VX-V-485)	and secondarian a	aric dalam	cilcupteroprepa	erigory postrajo d	Z.Newsonenie od		Dragonity (SV)	No Constant
m-iaidii.			_ Fax:		-0/	17, 5.	77-20	07		· C	Clie	nt C	om	ıme	ents	:														
Are these samples Are there any requ limits in the comm	known to be involved in lit known to be hazardous? ired reporting limits to be ment section.	Yes X	No					/																						
	Name/Number		ample Co		tor's	Na	me				Ī	ΠAΠ	'RI)	〈			një të njeroveta sok e	Acceptation of	INI	DICA	TE /	٩NA	LYS	IS R	EQL	EST	ED.	enytennett järkki	Salari Mariana	10 to 100 to 100 to 100 to 100 to 100 to 100 to 100 to 100 to 100 to 100 to 100 to 100 to 100 to 100 to 100 to
Hutsonville J0198	96.05	Jess:	ie Hahi	Λ						*	0			S				***	nik sini kurunga ma				77					Villago and Company		
Results	Requested	Billing Ins	e opini staninga ga ga ga ga ga ga ga ga ga ga ga ga g	STATES OF STREET	and '	Гуре	of Co	ntair	ners	Ą	Drinking Water		S	pec	Groundwater	%				Ę		TCLP	27.5					İ		
Standard	1-2 Day (100% Surcharge)	Dilling ins	a dollons		ARTON AND SEASON	n established and the sa	7	A CHARLES	1100	Aqueous	ing	So	lud	ia	und	% Moisture	Boron	втех	Chloride	Flash Point	Sulfate	00								
Other	3 Day (50% Surcharge)			UNPRES	N S	125	핅	MeOH	OTHER	SNO	Į Š	=	ge	Va	Wa	sture	ĭ	×	ide	Poin	ate	RCRA	Boson							
Lab Use Only	Sample Identification	Date/Time	Sampled	ξES	ŭ :	4		Ĭ Ş	3 2		ater	Soil		ste	ter							☆	3							
15/11370	BF-4	11/23/15	N 30	2			\Box	1 2)			5				i	1		ì	1	1	<u> </u>					<u> </u>			
400	BF-9	11/23/15	1145	2	\top		1 1	1 2				5		\top	1	1			<u>'</u>	,	1	<u>'</u>		 	 	 	 			
W3		11/23/15	1215	2	\top	\top	T	1 2				5	\dashv			1	1	,	,	,	1	i	1			-	\vdash			<u> </u>
	<u> </u>	1 12.11,5			\dashv	+	\Box	i	+		<u> </u>			\dashv	1	'	-		1			<u>'</u>	-							<u> </u>
				\vdash	_	\dashv	++	_	-		_	\vdash	_	\dashv		\dashv	\dashv							<u> </u>	├	ļ	-			_
			**************************************	\vdash	-	-	H	+	╂		<u> </u>	\vdash	\dashv	_		\dashv								ļ		 				<u> </u>
				\vdash	+	-	\vdash	_			<u> </u>	\vdash	\dashv	_	-															
				\vdash	_		$\vdash \vdash$	_	_	Section 2			_	_	_									<u> </u>	<u> </u>	<u> </u>				<u> </u>
				\sqcup	\dashv		$\sqcup \downarrow$					Щ		_										<u> </u>	<u> </u>					
									<u> </u>				\perp																	
																		ſ												
	Relinquished By		,	D	of contrast of contrast	۲ime		New years and a second					· (w/la 60 06 0-		Rec	eive	d By								Da	te/Ti	ime		(0000000000000000000000000000000000000	
Jessie Hahn	- Series /	<u></u>	1/23/15		17	<u>00</u>	l					X	- <i>u</i>	<u>/ `</u>	<u>_</u>					up	5			1/2	Ye	F	94	81	ty	
	Č											U				-								7	7					
																						1								
											*****				******							1								

The individual signing this agreement on behalf of the client, acknowledges that he/she has read and understands the terms and conditions of this agreement, and that he/she has the authority to sign on behalf of the client.







December 09, 2015

Jessie Hahn Geotechnology, Inc. 11816 Lackland Road St. Louis, MO 63146 TEL: (573) 270 1313

TEL: (573) 270-1313 FAX: (314) 997-2067

RE: Hutsonville J019896.06

Dear Jessie Hahn:

TEKLAB, INC received 1 sample on 12/3/2015 4:05:00 PM for the analysis presented in the following report.

Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. Unless otherwise documented within this report, Teklab Inc. analyzes samples utilizing the most current methods in compliance with 40CFR. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,

Shelly A. Hennessy Project Manager

Shelly A Hunesoy

(618)344-1004 ex 36

SHennessy@teklabinc.com

AP ACCREC



Report Contents

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15120342

Client Project: Hutsonville J019896.06

Report Date: 09-Dec-15

This reporting package includes the following:

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Laboratory Results	5
Quality Control Results	6
Receiving Check List	20
Chain of Custody	Appended



Definitions

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15120342

Client Project: Hutsonville J019896.06

Report Date: 09-Dec-15

Abbr Definition

- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
 - DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilutions factors.
- DNI Did not ignite
- DUP Laboratory duplicate is an aliquot of a sample taken from the same container under laboratory conditions for independent processing and analysis independently of the original aliquot.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample, spiked with verified known amounts of analytes, is analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system. The acceptable recovery range is in the QC Package (provided upon request).
- LCSD Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MBLK Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL Method detection limit means the minimum concentration of a substance that can be measured and reported with 99% confidence that the analyte concentration is greater than zero.
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit

NELAP NELAP Accredited

- PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions. The acceptable recovery range is listed in the QC Package (provided upon request).
- RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
- RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
- SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
- Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TIC Tentatively identified compound: Analytes tentatively identified in the sample by using a library search. Only results not in the calibration standard will be reported as tentatively identified compounds. Results for tentatively identified compounds that are not present in the calibration standard, but are assigned a specific chemical name based upon the library search, are calculated using total peak areas from reconstructed ion chromatograms and a response factor of one. The nearest Internal Standard is used for the calculation. The results of any TICs must be considered estimated, and are flagged with a "T". If the estimated result is above the calibration range it is flagged "ET"
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- # Unknown hydrocarbon
- E Value above quantitation range
- I Associated internal standard was outside method criteria
- ND Not Detected at the Reporting Limit
- S Spike Recovery outside recovery limits
- X Value exceeds Maximum Contaminant Level

- B Analyte detected in associated Method Blank
- H Holding times exceeded
- M Manual Integration used to determine area response
- R RPD outside accepted recovery limits
- T TIC(Tentatively identified compound)



Case Narrative

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 15120342

Client Project: Hutsonville J019896.06

Report Date: 09-Dec-15

Cooler Receipt Temp: 2.62 °C

Locations and Accreditations

Springfield	Kansas City	Collinsville Air
Lake Road 3920 Pintail Dr	8421 Nieman Road	5445 Horseshoe Lake Road
52234-7425 Springfield, IL 6	2711-9415 Lenexa, KS 66214	Collinsville, IL 62234-7425
(217) 698-1004	(913) 541-1998	(618) 344-1004
(217) 698-1005	(913) 541-1998	(618) 344-1005
nc.com KKlostermann@	teklabinc.com dthompson@teklabinc	c.com EHurley@teklabinc.com
	Lake Road 3920 Pintail Dr 52234-7425 Springfield, IL 6 (217) 698-1004 (217) 698-1005	Lake Road 3920 Pintail Dr 8421 Nieman Road 52234-7425 Springfield, IL 62711-9415 Lenexa, KS 66214 (217) 698-1004 (913) 541-1998 (217) 698-1005 (913) 541-1998

State	Dept	Cert #	NELAP	Exp Date	Lab	
Illinois	IEPA	100226	NELAP	1/31/2016	Collinsville	
Kansas	KDHE	E-10374	NELAP	1/31/2016	Collinsville	
Louisiana	LDEQ	166493	NELAP	6/30/2016	Collinsville	
Louisiana	LDEQ	166578	NELAP	6/30/2016	Collinsville	
Texas	TCEQ	T104704515-12-1	NELAP	7/31/2016	Collinsville	
Arkansas	ADEQ	88-0966		3/14/2016	Collinsville	
Illinois	IDPH	17584		5/31/2017	Collinsville	
Kentucky	KDEP	98006		12/31/2015	Collinsville	
Kentucky	UST	0073		1/31/2016	Collinsville	
Missouri	MDNR	00930		5/31/2017	Collinsville	
Oklahoma	ODEQ	9978		8/31/2016	Collinsville	



Laboratory Results

http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15120342

Client Project: Hutsonville J019896.06 Report Date: 09-Dec-15

Lab ID: 15120342-001 Client Sample ID: A PA Levee 1

Matrix: SOLID Collection Date: 12/02/2015 10:00

						•		
Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
ASTM D92								
Ignitability, Open Cup		60		>200	°F	1	12/04/2015 13:26	R212302
EPA SW846 3550C, 5035A, A	STM D2974							
Percent Moisture		0.1		14.7	%	1	12/04/2015 15:17	R212335
STANDARD METHODS 4500-	CL E (TOTAL)							
Chloride	NELAP	58	J	14	mg/Kg-dry	1	12/08/2015 15:49	114711
SW-846 1311, 9036, IN TCLP	EXTRACT							
Sulfate		10	JS	8	mg/L	1	12/04/2015 21:04	R212329
MS and/or MSD did not recover with	thin control limits due to	o matrix interfe	rence.					
SW-846 1311, 9251, IN TCLP	EXTRACT							
Chloride	NELAP	5	JS	2	mg/L	1	12/04/2015 21:04	R212357
MS and/or MSD did not recover with	thin control limits. Resu	ılts verified by	dilution.					
SW-846 9036 (TOTAL)								
Sulfate	NELAP	116		278	mg/Kg-dry	1	12/08/2015 15:49	114710
SW-846 9045C								
pH (1:1)	NELAP	1.00		7.78		1	12/08/2015 17:41	R212418
SW-846 1311, 3010A, 6010B,	METALS IN TCLP E	XTRACT BY	ICP					
Arsenic	NELAP	0.250		< 0.250	mg/L	1	12/04/2015 21:18	114611
Barium	NELAP	0.0500		0.201	mg/L	1	12/04/2015 21:18	114611
Boron	NELAP	0.200		0.577	mg/L	1	12/04/2015 21:18	114611
Cadmium	NELAP	0.0200		< 0.0200	mg/L	1	12/04/2015 21:18	114611
Chromium	NELAP	0.100		< 0.100	mg/L	1	12/04/2015 21:18	114611
Lead	NELAP	0.400		< 0.400	mg/L	1	12/04/2015 21:18	114611
Selenium	NELAP	0.500		< 0.500	mg/L	1	12/04/2015 21:18	114611
Silver	NELAP	0.100		< 0.100	mg/L	1	12/04/2015 21:18	114611
SW-846 1311, 7470A IN TCLF	EXTRACT							
Mercury	NELAP	0.00020		< 0.00020	mg/L	1	12/04/2015 16:10	114612
SW-846 3050B, 6010B, META	LS BY ICP							
Boron	NELAP	1.89		32.5	mg/Kg-dry	1	12/07/2015 8:48	114619
SW-846 5035, 8260B, VOLATI	ILE ORGANIC COM	POUNDS BY	GC/MS					
Benzene	NELAP	0.9		ND	μg/Kg-dry	1	12/09/2015 12:59	114749
Ethylbenzene	NELAP	4.3		ND	μg/Kg-dry	1	12/09/2015 12:59	114749
Toluene	NELAP	4.3		ND	μg/Kg-dry	1	12/09/2015 12:59	114749
Xylenes, Total	NELAP	4.3		ND	μg/Kg-dry	1	12/09/2015 12:59	114749
Surr: 1,2-Dichloroethane-d4		72.2-131		103.4	%REC	1	12/09/2015 12:59	114749
Surr: 4-Bromofluorobenzene		82.1-116	S	118.0	%REC	1	12/09/2015 12:59	114749
Surr: Dibromofluoromethane		77.7-120		98.1	%REC	1	12/09/2015 12:59	114749
Surr: Toluene-d8		86-116		108.6	%REC	1	12/09/2015 12:59	114749
Surrogate recovery is outside QC I	imits due to matrix inte	rference.						



http://www.teklabinc.com/

Percent Moisture	EPA SW846 3550C	, 5035A, AS	TM D29	974								
Analyses		SampType:	LCS		Units %							
Percent Moisture	·			DI	Ovol	Dogult	Cailea	SPK Ref Val	%REC	Low Limit	High Limit	Date Analyzed
Batch R212335 SampType: LCSQC Units % SampID: LCSQC Analyses RL Qual Result Spike SPK Ref Val					Quai							
Date	T CIOCITI MOISIGIC			0.1		33.0	55.00	Ŭ	100.0	00	110	12/04/2010
Percent Moisture	Batch R212335 SampID: LCSQC	SampType:	LCSQC	;	Units %							
STANDARD METHODS 4500-CL E (TOTAL) Batch 114711 SampType: MBLK Units mg/Kg Samplo: MBLK Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer Analyzer A	Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Batch 114711	Percent Moisture			0.1		99.0	99.00	0	100.0	90	110	12/04/2015
Date	STANDARD METH	ODS 4500-0	CLE (TO	OTAL)								
Analyses	Batch 114711	SampType:	MBLK		Units mg/Kg							
Chloride	SampID: MBLK											
Batch 114711 SampType: MBLK Units mg/Kg	Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
SamplD: MBLK 151207	Chloride			5	J	1						12/08/2015
Analyses	Batch 114711	SampType:	MBLK		Units mg/Kg							
Chloride 50 J 11 12/08/201 Batch 114711 SampType: LCS Units mg/Kg SamplD: LCS Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Analyzer Chloride 5 21 20.00 0 102.6 90 110 12/08/201 Batch 114711 SampType: MS Units mg/Kg-dry SamplD: 15120342-001AMS Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Analyzer Chloride 58 233 232.6 13.84 94.0 85 115 12/08/201 Batch 114711 SampType: MSD Units mg/Kg-dry RPD Limit 15 SamplD: 15120342-001AMSD Analyses RL Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Analyzer Chloride 58 235 232.6 13.84 94.9 232.6 0.90 12/08/201 SW-846 1311, 9036, IN TCLP EXTRACT Batch R212329 SampType: MBLK Units mg/L SamplD: ICB/MBLK Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Analyzer Date Chloride 58 235 232.6 13.84 94.9 232.6 0.90 12/08/201	SampID: MBLK 1512	207										
Batch 114711 SampType: LCS	Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
SampiD: LCS	Chloride			50	J	11						12/08/2015
Chloride S	Batch 114711 SampID: LCS	SampType:	LCS		Units mg/Kg							Date
Batch 114711 SampType: MS Units mg/Kg-dry SampID: 15120342-001AMS Date Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Analyzer Chloride 58 233 232.6 13.84 94.0 85 115 12/08/201 Batch 114711 SampType: MSD Units mg/Kg-dry RPD Limit 15 SampID: 15120342-001AMSD Analyses RL Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Analyzer Chloride 58 235 232.6 13.84 94.9 232.6 0.90 12/08/201 SW-846 1311, 9036, IN TCLP EXTRACT Batch R212329 SampType: MBLK Units mg/L SampID: ICB/MBLK Analyzer Analyses RL Qual Result Spike SPK Ref Val %REC Low L	Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
SamplD: 15120342-001AMS RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Analyzer	Chloride			5		21	20.00	0	102.6	90	110	12/08/2015
Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Analyzer Chloride 58 233 232.6 13.84 94.0 85 115 12/08/201 Batch 114711 SampType: MSD Units mg/Kg-dry RPD Limit 15 Date SampID: 15120342-001AMSD Date Analyses RL Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Analyzer Chloride 58 235 232.6 13.84 94.9 232.6 0.90 12/08/201 SW-846 1311, 9036, IN TCLP EXTRACT Batch R212329 SampType: MBLK Units mg/L SampID: ICB/MBLK Date Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Analyzer	Batch 114711 SampID: 15120342-0		MS		Units mg/Kg-d	Iry						Date
Chloride 58 233 232.6 13.84 94.0 85 115 12/08/201 Batch 114711 SampType: MSD Units mg/Kg-dry RPD Limit 15 SampID: 15120342-001AMSD Date Analyses Analyses RL Qual Result Spike SPK Ref Val %REC RPD Ref Val %RPD Analyzee Chloride 58 235 232.6 13.84 94.9 232.6 0.90 12/08/201 SW-846 1311, 9036, IN TCLP EXTRACT Batch R212329 SampType: MBLK Units mg/L SampID: ICB/MBLK Date Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Analyzee				RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
SampID: 15120342-001AMSD					4 0					85	115	12/08/2015
SampID: 15120342-001AMSD	Batch 114711	SampType:	MSD		Units mg/Kg-d	lry				RPD	Limit 15	
Chloride 58 235 232.6 13.84 94.9 232.6 0.90 12/08/201 SW-846 1311, 9036, IN TCLP EXTRACT Batch R212329 SampType: MBLK Units mg/L SampID: ICB/MBLK Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Analyzer		001AMSD										Date
SW-846 1311, 9036, IN TCLP EXTRACT Batch R212329 SampType: MBLK Units mg/L SampID: ICB/MBLK Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Analyzee	Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Batch R212329 SampType: MBLK Units mg/L SampID: ICB/MBLK Date Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Analyzer	Chloride			58		235	232.6	13.84	94.9	232.6	0.90	12/08/2015
Batch R212329 SampType: MBLK Units mg/L SampID: ICB/MBLK Date Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Analyzer	SW-846 1311, 9036	, IN TCLP E	XTRAC	т								
Analyses RL Qual Result Spike SPK Ref Val %REC Low Limit High Limit Analyzed	Batch R212329				Units mg/L							
Aliatyses RL Qual Result Spike of the val 70020 Low Limit Fight Limit	SampID: ICB/MBLK			DI	Ovol	De14	Cmile	SDK Paf Val	%REC	Low Limit	High Limit	Date Analyzed
					Quai		Spike	of Killer val	/olveC	LOW LIMIT	r ligir Lillill	,



http://www.teklabinc.com/

Batch R212329	SampType:	MBLK		Units mg/L							
SamplD: MBLK 151				J							Date
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			10	•	< 10						12/04/2015
Batch R212329 SampID: ICV/LCS	SampType:	LCS		Units mg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			10		20	20.00	0	99.0	90	110	12/04/2015
Batch R212329 SampID: 15120122-	SampType: -004BMS	MS		Units mg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			100		384	100.0	277.8	106.2	90	110	12/04/2015
Batch R212329 SampID: 15120342	SampType: -001AMS	MS		Units mg/L							Date
Analyses			RL	Qual			SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			10	S	15	10.00	7.590	72.2	85	115	12/04/2015
Batch R212329	SampType:	MSD		Units mg/L					RPD	Limit 10	
SampID: 15120342	-001AMSD		DI	O1	D14	C:1	SPK Ref Val	%PEC	PDD Paf \	/al %RPD	Date Analyzed
Analyses Sulfate			RL 10	Qual S		10.00	7.590	69.4	14.81	1.91	12/04/2015
SW-846 1311, 925	1. IN TCLP E	XTRAC	et e								
Batch R212357 SampID: ICB/MBLK	SampType:		-	Units mg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			5	J	2	•					12/04/2015
Batch R212357 SampID: MBLK 151	SampType: 203	MBLK		Units mg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			5	J	2						12/04/2015
Batch R212357 SampID: ICV/LCS	SampType:	LCS		Units mg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Allalyses											



http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15120342

Client Project: Hutsonville J019896.06 Report Date: 09-Dec-15

SW-846 1311, 9251, Batch R212357 S	SampType:		-	Units mg/L							
SamplD: 15120253-00		IVIS		Office Hig/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			5		31	20.00	11.35	98.5	85	115	12/04/201
Batch R212357 S	SampType:	MSD		Units mg/L					RPD	Limit 15	
SampID: 15120253-00	5AMSD										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyze
Chloride			5		31	20.00	11.35	98.1	31.04	0.23	12/04/201
Batch R212357 S SampID: 15120265-00	SampType: 01AMS	MS		Units mg/L							Date
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Chloride			2500	4	14800		4481	103.1	85	115	12/04/201
D 4 1 D242257 C	SampType:	MSD		Units mg/L					DDD	Limit 15	
Batch R212357 S SampID: 15120265-00		MISD		Office Hig/L					KFD	Lillil 15	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyze
Chloride			2500		15800	10000	4481	113.4	14790	6.76	12/04/201
Batch R212357 S SampID: 15120342-00	SampType: 01AMS	MS		Units mg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Chloride			5	S		20.00	2.200	83.7	85	115	12/04/201
Batch R212357 S	SampType:	MSD		Units mg/L					RPD	Limit 15	
SampID: 15120342-00	1AMSD										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyze
Chloride			5	S	19	20.00	2.200	83.8	18.94	0.05	12/04/201
SW-846 9036 (TOTA	L)										
Batch 114710 S SampID: MBLK	SampType:	MBLK		Units mg/Kg							Data
Analyses			RL	Qual	Dogult	Cailea	SPK Ref Val	%REC	Low Limit	High Limit	Date Analyze
Sulfate			10	Quai	< 10	Spike	Of Reference	701120	Low Limit	r ngri zirint	12/08/201
Batch 114710 S	SampType:	MBLK		Units mg/Kg							
SampID: MBLK 15120											Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Sulfate			100		< 100						12/08/20



http://www.teklabinc.com/

SW-846 9036 (TOT	AL)										
Batch 114710	SampType:	LCS		Units mg/Kg							
SampID: LCS											Date
Analyses			RL	Qual			SPK Ref Val			High Limit	Analyzed
Sulfate			10		19	20.00	0	97.3	90	110	12/08/201
Batch 114710 SampID: 15120342-	SampType: 001AMS	MS		Units mg/Kg-c	•						Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			116		379	116.3	277.9	86.8	85	115	12/08/201
Batch 114710 SampID: 15120342-	SampType:	MSD		Units mg/Kg-c	Iry				RPD	Limit 10	Date
Analyses			RL	Qual	Pacult	Snika	SPK Ref Val	%RFC	RPD Ref \	/al %RPD	Analyzed
Sulfate			116	Quai		116.3	277.9	89.0	378.9	0.67	12/08/201
SW-846 9045C											
Batch R212418	SampType:	LCS		Units							
SampID: LCS-R2124	1 18										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
pH (1:1)			1.00		7.02	7.000	0	100.3	99.1	100.8	12/08/201
Batch R212418	SampType:	DUP		Units					RPD	Limit 10	
SampID: 15120342-	001ADUP						001/0 /1/1		555 5 (1)		Date Analyzed
Analyses			RL	Qual		Spike	SPK Ref Val	%REC		/al %RPD	
pH (1:1)			1.00		8.08				7.780	3.78	12/08/201
Batch R212418 SampID: 15120340-	SampType:	DUP		Units					RPD	Limit 10	Date
Analyses			RL	Qual	Recult	Snike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
pH (1:1)			1.00	Н	6.12	Брікс		741.20	6.020	1.65	12/08/201
Batch R212418	SampType:	DUP		Units					RPD	Limit 10	
SampID: 15120340-	002ADUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
pH (1:1)			1.00	Н	6.14				5.990	2.47	12/08/201
Batch R212418	SampType:	DUP		Units					RPD	Limit 10	
SampID: 15120340-	UU3ADUP				_		001/5 ()/	0/050	DDD D		Date Analyzed
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed



http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15120342

Client Project: Hutsonville J019896.06 Report Date: 09-Dec-15

SW-846 9045C											
Batch R212418	SampType:	DUP		Units					RPD Lir	nit 10	
SampID: 15120340-0	004ADUP										Date
Analyses			RL	Qual		Spike	SPK Ref Val	%REC	RPD Ref Val		Analyzed
pH (1:1)			1.00	Н	5.20				5.370	3.22	12/08/2015
Batch R212418 SampID: 15120340-0	SampType: 005ADUP	DUP		Units					RPD Lir	mit 10	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00	Н	5.24				5.370	2.45	12/08/201
Batch R212418 SampID: 15120340-0	SampType:	DUP		Units					RPD Lir	nit 10	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00	Н	5.17	Брікс			5.070	1.95	12/08/2015
Batch R212418 SampID: 15120340-0	SampType:	DUP		Units					RPD Lir	mit 10	Date
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00	Н	5.13				5.020	2.17	12/08/2015
Batch R212418	SampType:	DUP		Units					RPD Lir	mit 10	
SampID: 15120340-0	O08ADUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00	Н	5.34				5.720	6.87	12/08/2015
Batch R212418 SampID: 15120340-0	SampType:	DUP		Units					RPD Lir	nit 10	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00	Н	5.33				5.180	2.85	12/08/2015
Batch R212418 SampID: 15120340-0	SampType: 010ADUP	DUP		Units					RPD Lir	mit 10	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00	Н	5.15				5.110	0.78	12/08/2015
Batch R212418 SampID: 15120340-0	SampType: 011ADUP	DUP		Units					RPD Lir	mit 10	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00	Н	5.12				5.140	0.39	12/08/2015
Batch R212418 SampID: 15120340-0	SampType: 012ADUP	DUP		Units					RPD Lir	mit 10	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00	Н	4.86	-			4.940	1.63	12/08/201



http://www.teklabinc.com/

SW-846 9045C										
Batch R212418 SampType: SampID: 15120340-013ADUP	DUP		Units					RPD Lir	mit 10	Date
Analyses		RL	Qual	Result	Snike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)		1.00	Н	4.67	Брікс			4.750	1.70	12/08/2015
Batch R212418 SampType:	DUP		Units					RPD Lir	mit 10	
SampID: 15120340-016ADUP Analyses		RL	Qual	Result	Snike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Date Analyzed
pH (1:1)		1.00	Н	5.98	Брікс			5.650	5.67	12/08/2015
Batch R212418 SampType:	DUP		Units					RPD Lir	mit 10	
SampID: 15120340-017ADUP Analyses		RL	Qual	Result	Snike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Date Analyzed
pH (1:1)		1.00	H	6.01	Брис			6.030	0.33	12/08/2015
Batch R212418 SampType: SampID: 15120340-018ADUP	DUP		Units					RPD Lir	mit 10	Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)		1.00	Н	6.14				6.130	0.16	12/08/2015
Batch R212418 SampType:	DUP		Units					RPD Lir	mit 10	
SampID: 15120340-019ADUP Analyses		RL	Qual	Result	Snike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Date Analyzed
pH (1:1)		1.00	Н	6.16	Брис			6.210	0.81	12/08/2015
Batch R212418 SampType: SampID: 15120340-020ADUP	DUP		Units					RPD Lir	mit 10	5.
Analyses		RL	Oual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Date Analyzed
pH (1:1)		1.00	H	6.01	Брис			6.060	0.83	12/08/2015
Batch R212418 SampType: SampID: 15120340-021ADUP	DUP		Units					RPD Lir	mit 10	Data
Analyses		RL	Qual	Result	Snike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Date Analyzed
pH (1:1)		1.00	H	5.80	Брис			5.490	5.49	12/08/2015
Batch R212418 SampType: SampID: 15120340-022ADUP	DUP		Units					RPD Lir	mit 10	Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)		1.00	Н	5.27				5.370	1.88	12/08/2015
Batch R212418 SampType:	DUP		Units					RPD Lir	mit 10	
SampID: 15120340-023ADUP Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Date Analyzed
pH (1:1)		1.00	Н	6.09	Spire			6.150	0.98	12/08/2015



http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 15120342

Client Project: Hutsonville J019896.06 Report Date: 09-Dec-15

SW-846 9045C											
Batch R212418	SampType:	DUP		Units					RPD Lir	nit 10	
SampID: 15120340-0	24ADUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00	Н	5.39				5.400	0.19	12/08/201
Batch R212418 SampID: 15120340-0	SampType: 025ADUP	DUP		Units					RPD Lir	nit 10	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00	Н	5.38				5.380	0.00	12/08/2015
Batch R212418 SampID: 15120340-0	SampType:	DUP		Units					RPD Lir	mit 10	Data
Analyses	20/1001		RL	Qual	Recult	Snike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Date Analyzed
pH (1:1)			1.00	Н	5.49	Брікс		74112	5.610	2.16	12/08/2015
Batch R212418 SampID: 15120340-0	SampType:	DUP		Units					RPD Lir	mit 10	Date
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00	Н	6.14				6.210	1.13	12/08/2015
Batch R212418	SampType:	DUP		Units					RPD Lir	nit 10	
SampID: 15120340-0	28ADUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00	Н	6.11				6.250	2.27	12/08/2015
Batch R212418 SampID: 15120340-0	SampType: 029ADUP	DUP		Units					RPD Lir	nit 10	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00	Н	5.20	•			5.200	0.00	12/08/2015
Batch R212418 SampID: 15120340-0	SampType: 030ADUP	DUP		Units					RPD Lir	nit 10	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00	Н	6.29				6.240	0.80	12/08/2015
Batch R212418 SampID: 15120428-0	SampType: 001ADUP	DUP		Units					RPD Lir	nit 10	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00		6.54				6.660	1.82	12/08/2015
Batch R212418 SampID: 15120516-0	SampType: 001ADUP	DUP		Units					RPD Lir	mit 10	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val	%RPD	Analyzed
pH (1:1)			1.00		7.62				7.670	0.65	12/08/201



http://www.teklabinc.com/

SW-846 9045C									
Batch R212418	SampType:	DUP		Units			RPD	Limit 10	
SampID: 15120516	-002ADUP								Date
Analyses			RL	Qual	Result Spike SP	PK Ref Val %REC	RPD Ref V	al %RPD	Analyzed
pH (1:1)			1.00		8.66		8.960	3.41	12/08/2015

SW-846 1311, 30	10A, 6010B, N	METALS IN TO	LP EXTRACT	BY ICP					
Batch 114611	SampType:		Units mg/L						
SampID: MBLK-11	4611								Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250	-	< 0.250 0.2500		0	-100	100	12/04/2015
Barium		0.500		< 0.500 0.5000	0	0	-100	100	12/04/2015
Boron		0.200		< 0.200 0.2000	0	0	-100	100	12/04/2015
Cadmium		0.0200		< 0.0200 0.0200	0 0	0	-100	100	12/04/2015
Chromium		0.100		< 0.100 0.1000	0	0	-100	100	12/04/2015
Lead		0.400		< 0.400 0.4000	0	0	-100	100	12/04/2015
Selenium		0.500		< 0.500 0.5000	0	0	-100	100	12/04/2015
Silver		0.100		< 0.100 0.1000	0	0	-100	100	12/04/2015
Batch 114611	SampType:	LCS	Units mg/L						
SampID: LCS-1140 Analyses	611	RL	Qual	Recult Snik	SPK Ref Val	%REC	Low Limit	High Limit	Date Analyzed
Arsenic		0.250	Çuui	19.6 20.00	0	98.2	85	115	12/04/2015
Barium		0.500		20.3 20.00		101.6	85	115	12/04/201
Boron		0.200		4.97 5.000	0	99.3	85	115	12/04/201
Cadmium		0.0200		0.495 0.5000		99.0	85	115	12/04/201
Chromium		0.100		2.10 2.000	0	105.0	85	115	12/04/2015
Lead		0.400		5.02 5.000	0	100.3	85	115	12/04/2015
Selenium		0.500		19.6 20.00	0	97.8	85	115	12/04/2015
Silver		0.100		0.491 0.5000		98.2	85	115	12/04/2015
Batch 114611	SampType:	MS	Units mg/L						
SampID: 1512026	7-001AMS								Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250		19.2 20.00	0	96.0	75	125	12/04/201
Barium		0.500		20.5 20.00	0.5840	99.8	75	125	12/04/201
Cadmium		0.0200		0.492 0.5000	0.007000	97.0	75	125	12/04/201
Chromium		0.100		2.07 2.000	0	103.4	75	125	12/04/201
Lead		0.400		4.96 5.000	0	99.1	75	125	12/04/201
Selenium		0.500		19.1 20.00	0	95.6	75	125	12/04/201
Silver		0.100		0.479 0.5000	0	95.8	75	125	12/04/201
Batch 114611	SampType:	MS	Units mg/L						
SampID: 1512031	7-UUTAIVIS								Date
Analyses		RL	Qual	Result Spik				High Limit	Analyzed
Lead		0.400		4.97 5.000	0.1140	97.2	75	125	12/04/2015



http://www.teklabinc.com/

Batch 114611	SampType:	MSD		Units mg/L					RPD	Limit 20	
SampID: 15120317	'-001AMSD										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Lead			0.400			5.000	0.1140	97.2	4.974	0.02	12/04/201
Batch 114611 SampID: 15120319	SampType: 0-001AMS	MS		Units mg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic			0.250			20.00	0	95.2	75	125	12/04/201
Barium			0.500		20.0	20.00	0.1770	99.1	75	125	12/04/201
Cadmium			0.0200		0.475	0.5000	0	95.0	75	125	12/04/201
Chromium			0.100		2.01	2.000	0	100.6	75	125	12/04/201
Lead			0.400		4.81	5.000	0	96.1	75	125	12/04/201
Selenium			0.500		18.9	20.00	0	94.5	75	125	12/04/201
Silver			0.100		0.476	0.5000	0	95.2	75	125	12/04/201
Batch 114611	SampType:	MS		Units mg/L							
SampID: 15120320)-001AMS										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Arsenic			0.250		18.7	20.00	0	93.4	75	125	12/04/20
Barium			0.500		19.8	20.00	0.3040	97.3	75	125	12/04/201
Cadmium			0.0200		0.532	0.5000	0.07500	91.4	75	125	12/04/201
Chromium			0.100		2.00	2.000	0	100.0	75	125	12/04/20
Lead			0.400		4.70	5.000	0	93.9	75	125	12/04/20
Selenium			0.500		18.5	20.00	0	92.5	75	125	12/04/20
Silver			0.100		0.469	0.5000	0	93.8	75	125	12/04/20
Batch 114611	SampType:	MS		Units mg/L							
SampID: 15120322	2-001AMS										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyze
Arsenic			0.250		19.2	20.00	0	96.2	75	125	12/04/20
Barium			0.500		20.2	20.00	0.1950	100.0	75	125	12/04/20
Cadmium			0.0200			0.5000	0	95.4	75	125	12/04/20
			0.100			2.000	0	101.7	75	125	12/04/20
Chromium											
Chromium Lead			0.400		4.83	5.000	0	96.6	75	125	12/04/20
					4.83 19.1	5.000 20.00	0 0	96.6 95.4	75 75	125 125	12/04/20 12/04/20



http://www.teklabinc.com/

Batch 114611	SampType:	MS	Units mg/L						
SampID: 15120342	2-001AMS								Date
Analyses		RL	Qual	Result Spi	ke SPK Ref Va	l %REC	Low Limit	High Limit	Analyzed
Arsenic		0.250		18.9 20.0	0 0	94.4	75	125	12/04/201
Barium		0.500		19.8 20.0	0.2010	98.1	75	125	12/04/201
Boron		0.200		5.23 5.00	0.5770	93.1	75	125	12/04/201
Cadmium		0.0200		0.467 0.50	0 0	93.4	75	125	12/04/201
Chromium		0.100		1.99 2.00	0 0	99.3	75	125	12/04/201
Lead		0.400		4.72 5.00	0 0	94.4	75	125	12/04/201
Selenium		0.500		18.6 20.0	0 0	93.1	75	125	12/04/201
Silver		0.100		0.473 0.50	00 0	94.6	75	125	12/04/2015
SW-846 1311, 74	70A IN TCLP	EXTRACT							
Batch 114612	SampType:		Units mg/L						
SampID: MBLK-11	4612								Date
Analyses		RL	Oual	Result Spi	ke SPK Ref Va	l %REC	Low Limit	High Limit	Analyzed
Mercury		0.00020	Çuui	< 0.00020 .0002		0	-100	100	12/04/201
Batch 114612	SampType:	LCS	Units mg/L						
SamplD: LCS-114		200	oo mg/_						Date
•		DI	Oval	Dogult Coi	ke SPK Ref Va	WREC	Low Limit	High Limit	Analyzed
Analyses Mercury		0.00020	Qual	0.00531 0.005		106.3	85	115	12/04/201
Welculy		0.00020		0.00531 7.003	0	100.3	65	115	12/04/2013
Batch 114612	SampType:	MS	Units mg/L						
SampID: 1512026	7-001AMS								Date
Analyses		RL	Qual	Result Spi	ke SPK Ref Va	l %REC	Low Limit	High Limit	Analyzed
Mercury		0.00020		0.00521 0.005	0 000	104.2	75	125	12/04/2015
Batch 114612	SampType:	MS	Units mg/L						
SampID: 15120319	9-002AMS								Date
Analyses		RL	Qual	Result Sni	ke SPK Ref Va	l %REC	Low Limit	High Limit	Analyzed
Mercury		0.00020	Quui	0.00504 0.005		100.8	75	125	12/04/201
Batch 114612	SampType:	MSD	Units mg/L				RPD	Limit 15	
SampID: 15120319			g						Date
·		DI	01	D14 C:	ke SPK Ref Va	WPEC	PPD Pof \	/al %RPD	Analyzed
Analyses Mercury		RL 0.00020	Qual	0.00489 0.005		97.8	0.005042	3.12	12/04/201
ivi c iculy		0.00020		0.00703 J.003		<i>91.</i> 0	0.003042	J. 12	12/04/201
Batch 114612	SampType:	MS	Units mg/L						
SampID: 15120320	0-002AMS								Date
Analyses		RL	Qual	Result Spi	$_{ m ke}$ SPK Ref Va	l %REC	Low Limit	High Limit	Analyzed
Mercury		0.00020		0.00458 0.005	0 000	91.6	75	125	12/04/201



http://www.teklabinc.com/

	SampType:	MS		Units mg/L							
Batch 114612 SampID: 15120322-				g							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury			0.00020		0.00500		0	100.1	75	125	12/04/2015
Batch 114612 SampID: 15120342-	SampType: 001AMS	MS		Units mg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury			0.00020		0.00470	0.005000	0	94.0	75	125	12/04/2015
SW-846 3050B, 60	10B, METAL	.S BY I	СР								
Batch 114619 SampID: MBLK-1146	SampType: 619	MBLK		Units mg/Kg-	dry						Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Boron			2.00		< 2.00	2.000	0	0	-100	100	12/07/2015
Batch 114619 SampID: LCS-11461	SampType:	LCS		Units mg/Kg-							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Boron			2.00		48.4	50.00	0	96.8	85	115	12/07/2015
Batch 114619	SampType:	MS		Units mg/Kg-	dry						
SampID: 15120342-	JU1AMS						0DL(D. () ()	~ 550	1 12 2	11: 1 1: 2	Date Analyzed
Analyses			RL	Qual			SPK Ref Val		Low Limit		•
Boron			1.89		72.9	47.17	32.52	85.7	75	125	12/07/2015
Batch 114619	SampType:	MSD		Units mg/Kg-	dry				RPD	Limit 20	
SamplD: 15120342- Analyses	JUTAMSD		RL	Oual	Pacult	Snika	SPK Ref Val	%RFC	RPD Ref \	/al %RPD	Date Analyzed
Boron			1.89	Quai		47.17	32.52	84.1	72.94	1.04	12/07/2015
SW-846 5035, 8260	B. VOI ATII	F ORG	SANIC C	OMPOUNDS	BY GC/M	s					
Batch 114642	SampType:			Units µg/Kg							
SampID: MBLK-F15	1204A-1										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
			1.0		ND						12/04/2015
Benzene			5.0		ND						12/04/201
Ethylbenzene											
Ethylbenzene Toluene			5.0		ND						
Ethylbenzene Toluene Xylenes, Total	na athara a 14		5.0 5.0		ND	F0 00		00.0	70.0	404	12/04/201
Ethylbenzene Toluene Xylenes, Total Surr: 1,2-Dichlor					ND 49.6	50.00		99.2	72.2	131	12/04/2015 12/04/2015 12/04/2015
Ethylbenzene Toluene Xylenes, Total	uorobenzene				ND	50.00 50.00 50.00		99.2 104.1 99.8	72.2 82.1 77.7	131 116 120	12/04/201



http://www.teklabinc.com/

Batch 114642	SampType:	LCSD		Units µg/Kg					RPD	Limit 40	
SampID: LCSD-F151	204A-1										Date
Analyses		1	RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref V	/al %RPD	Analyzed
Benzene			1.0		56.1	50.00	0	112.2	54.36	3.11	12/04/201
Ethylbenzene			5.0		53.9	50.00	0	107.8	51.62	4.30	12/04/201
Toluene			5.0		53.4	50.00	0	106.9	51.57	3.58	12/04/201
Xylenes, Total			5.0		162	150.0	0	108.3	156.9	3.53	12/04/201
Surr: 1,2-Dichlord	ethane-d4				53.3	50.00		106.5			12/04/201
Surr: 4-Bromofluo	orobenzene				49.7	50.00		99.4			12/04/201
Surr: Dibromofluc	oromethane				52.4	50.00		104.7			12/04/201
Surr: Toluene-d8					48.9	50.00		97.9			12/04/201
Batch 114642 SampID: LCS-F15120	SampType:	LCS		Units µg/Kg							Data
Analyses	04A-1	1	RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Date Analyzed
Benzene			1.0	•		50.00	0	108.7	80.8	117	12/04/201
Ethylbenzene			5.0		51.6	50.00	0	103.2	84.8	116	12/04/201
Toluene			5.0		51.6	50.00	0	103.1	81.3	113	12/04/201
Xylenes, Total			5.0		157	150.0	0	104.6	85.3	118	12/04/201
Surr: 1,2-Dichloro	oethane-d4				54.1	50.00		108.3	72.2	131	12/04/201
Surr: 4-Bromofluo	orobenzene				49.8	50.00		99.6	82.1	116	12/04/201
Surr: Dibromofluo	oromethane				52.8	50.00		105.6	77.7	120	12/04/201
Surr: Toluene-d8					48.6	50.00		97.2	86	116	12/04/201
Batch 114642	SampType:	LCSGD		Units %REC					RPD	Limit 0	
SampID: LCSGD-F15	51204A-1										Date
Analyses		1	RL	Oual	Result	Spike	SPK Ref Val	%REC	RPD Ref V	al %RPD	Analyzed
Surr: 1,2-Dichlord	pethane-d4			Q uur	50.3			100.6			12/04/201
Surr: 4-Bromofluo					49.0	50.00		98.0			12/04/201
Surr: Dibromofluo						50.00		101.5			12/04/201
Surr: Toluene-d8						50.00		100.4			12/04/201
Dutti	SampType:	LCSG		Units %REC							
SampID: LCSG-F151	204A-1										Date
Analyses]	RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Surr: 1,2-Dichlord	oethane-d4				50.5	50.00		100.9	72.2	131	12/04/201
Surr: 4-Bromofluo	orobenzene				52.3	50.00		104.6	82.1	116	12/04/201
Surr: Dibromofluc	oromethane				50.6	50.00		101.1	77.7	120	12/04/201
Surr: Toluene-d8					51.0	50.00		101.9	86	116	12/04/201



http://www.teklabinc.com/

Batch 114749 Samp	Type: MBL	K	Units µg/Kg							
SampID: MBLK-Y151209A	1									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Benzene		1.0		ND						12/09/201
Ethylbenzene		5.0		ND						12/09/201
Toluene		5.0		ND						12/09/201
Xylenes, Total		5.0		ND						12/09/201
Surr: 1,2-Dichloroethar	ne-d4			49.8	50.00		99.7	72.2	131	12/09/201
Surr: 4-Bromofluorobe	nzene			49.5	50.00		99.0	82.1	116	12/09/201
Surr: Dibromofluorome	ethane			47.7	50.00		95.5	77.7	120	12/09/201
Surr: Toluene-d8				50.0	50.00		100.0	86	116	12/09/201
Batch 114749 Samp	Type: LCSI)	Units µg/Kg					RPD	Limit 40	
SampID: LCSD-Y151209A	-1									Date
Analyses		RL	Qual	Docult	Spika	SPK Ref Val	%RFC	RPD Ref \	/al %RPD	Analyzed
Benzene		1.0	Quai	47.8	50.00	0	95.7	43.26	10.08	12/09/201
Ethylbenzene		5.0		48.5	50.00	0	97.0	44.70	8.15	12/09/201
Toluene		5.0		48.2		0	96.3	43.73	9.64	12/09/201
Xylenes, Total		5.0		145	150.00	0	96.6	133.3	8.30	12/09/201
Surr: 1,2-Dichloroethai	00 d4	5.0		46.6	50.00	U	93.2	133.3	0.30	12/09/20
Surr: 4-Bromofluorobe					50.00		100.4			12/09/20
Surr: Dibromofluorome				49.3	50.00		98.5			12/09/201
Surr: Toluene-d8	elilalie				50.00		100.6			12/09/201
Batch 114749 Samp SamplD: LCS-Y151209A-1	oType: LCS		Units µg/Kg							Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Benzene		1.0		43.3	50.00	0	86.5	80.8	117	12/09/201
Ethylbenzene		5.0		44.7	50.00	0	89.4	84.8	116	12/09/201
Toluene		5.0		43.7	50.00	0	87.5	81.3	113	12/09/201
Xylenes, Total		5.0		133	150.0	0	88.9	85.3	118	12/09/201
Surr: 1,2-Dichloroethar	ne-d4			47.7	50.00		95.4	72.2	131	12/09/201
Surr: 4-Bromofluorobe	nzene			49.7	50.00		99.4	82.1	116	12/09/20
Surr: Dibromofluorome	ethane			49.1	50.00		98.1	77.7	120	12/09/20
Surr: Toluene-d8				50.5	50.00		101.0	86	116	12/09/201
Batch 114749 Samp	Type: LCS	GD	Units %REC					RPD	Limit 0	
SampID: LCSGD-Y151209)A-1									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyze
Surr: 1,2-Dichloroethai	ne-d4			48.3	50.00		96.5			12/09/201
	n70n0			49.5	50.00		99.0			12/09/20
Surr: 4-Bromofluorobe	HZEHE									
Surr: 4-Bromofluorobe Surr: Dibromofluorome					50.00		96.5			12/09/201



http://www.teklabinc.com/

SW-846 5035, 8260B, VOLATILE ORGANIC COMPOUNDS BY GC/MS												
Batch 114749 SampType:	LCSG	Units %REC										
SampID: LCSG-Y151209A-1							Date					
Analyses	RL	Qual	Result Spike	SPK Ref Val %REC	Low Limit	High Limit	Analyzed					
Surr: 1,2-Dichloroethane-d4			47.6 50.00	95.3	72.2	131	12/09/2015					
Surr: 4-Bromofluorobenzene			49.6 50.00	99.3	82.1	116	12/09/2015					
Surr: Dibromofluoromethane			47.9 50.00	95.9	77.7	120	12/09/2015					
Surr: Toluene-d8			51.0 50.00	102.0	86	116	12/09/2015					



Receiving Check List

http://www.teklabinc.com/

Work Order: 15120342 Client: Geotechnology, Inc. Client Project: Hutsonville J019896.06 Report Date: 09-Dec-15 Carrier: Nick Harvey Received By: KF Elizabeth a thurley mily Pols Reviewed by: Completed by: On: On: 03-Dec-15 03-Dec-15 Emily E. Pohlman Elizabeth A. Hurley Extra pages included 0 Pages to follow: Chain of custody Shipping container/cooler in good condition? Yes 🗸 No Not Present Temp °C 2.62 Type of thermal preservation? Ice 🗹 Blue Ice None Dry Ice Yes 🗹 No 🗀 Chain of custody present? Yes 🗹 Chain of custody signed when relinquished and received? No __ Yes 🗹 Chain of custody agrees with sample labels? No __ Yes 🗹 Samples in proper container/bottle? No 🗀 Yes 🗹 No 🗌 Sample containers intact? Sufficient sample volume for indicated test? Yes 🗸 No Yes 🗹 All samples received within holding time? No NA 🗸 Field _ Lab 🗌 Reported field parameters measured: Yes 🗹 No 🗌 Container/Temp Blank temperature in compliance? When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected. No VOA vials 🗸 Water - at least one vial per sample has zero headspace? Yes \square No 🗀 Yes No 🗌 No TOX containers Water - TOX containers have zero headspace? No 🗌 Yes Water - pH acceptable upon receipt? NA 🗸 NPDES/CWA TCN interferences checked/treated in the field? Yes No 🗌 Any No responses must be detailed below or on the COC.

CHAIN OF CUSTODY pg. ___ of ___ Work Order # 42388

TEKLAB, INC. 5445 Horseshoe Lake Road ~ Collinsville, IL 62234 ~ Phone: (618) 344-1004 ~ Fax: (618) 344-1005 Samples on: ☑ Ice ☐ Blue Ice ☐ No Ice Client: 11816 Lackland Road, Suite 150 FOR LAB USE ONLY Preserved in:

Lab ☐ Field Address: City / State / Zip: St. Louis, MO 63/46 Phone: (314)625-9854 Lab Notes: Contact: Jessie Hahn E-Mail: J-hahn @ geotechnology.com Fax: (314) 997-2067 Comments: • Are these samples known to be involved in litigation? If yes, a surcharge will apply. \square Yes \nearrow No • Are these samples known to be hazardous?

Yes No • Are there any required reporting limits to be met on the requested analysis? If yes, please provide limits in comment section. ☐ Yes X No Project Name / Number INDICATE ANALYSIS REQUESTED Sample Collector's Name MATRIX 1019896.06 TCLP Boron **Drinking Water** Results Requested **Billing Instructions** # and Type of Containers 🕅 Standard 🛘 1-2 Day (100% Surcharge) Soil Sludge NaHSO4 UNPRES NaOH H₂SO₄ MeOH ☐ Other ☐ 3 Day (50% Surcharge) HN03 Other HCL Lab Use Only Sample Identification Date/Time Sampled 15120342011 A PA Levee 12/2/15 Received By Date / Time Relinquished By Date / Time Joscie Halin 12/3/2015

WorkOrder: 16041043



April 21, 2016

Anna Saindon Geotechnology, Inc. 11816 Lackland Road St. Louis, MO 63146

TEL: (314) 997-7440 FAX: (314) 997-2067

RE: Hutsonville J019896.05

Dear Anna Saindon:

TEKLAB, INC received 1 sample on 4/15/2016 4:05:00 PM for the analysis presented in the following report.

Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. Unless otherwise documented within this report, Teklab Inc. analyzes samples utilizing the most current methods in compliance with 40CFR. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,

Emily E. Pohlman

Project Manager

(618)344-1004 ex 44

Find Pola

epohlman@teklabinc.com



Report Contents

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 16041043

Client Project: Hutsonville J019896.05

Report Date: 21-Apr-16

This reporting package includes the following:

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Laboratory Results	5
Quality Control Results	6
Receiving Check List	14
Chain of Custody	Appended



Definitions

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 16041043

Client Project: Hutsonville J019896.05

Report Date: 21-Apr-16

Abbr Definition

- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
- DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilutions factors.
- DNI Did not ignite
- DUP Laboratory duplicate is an aliquot of a sample taken from the same container under laboratory conditions for independent processing and analysis independently of the original aliquot.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample, spiked with verified known amounts of analytes, is analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system. The acceptable recovery range is in the QC Package (provided upon request).
- LCSD Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MBLK Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL Method detection limit means the minimum concentration of a substance that can be measured and reported with 99% confidence that the analyte concentration is greater than zero.
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit

NELAP NELAP Accredited

- PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions. The acceptable recovery range is listed in the QC Package (provided upon request).
- RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
- RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
- SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
- Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TIC Tentatively identified compound: Analytes tentatively identified in the sample by using a library search. Only results not in the calibration standard will be reported as tentatively identified compounds. Results for tentatively identified compounds that are not present in the calibration standard, but are assigned a specific chemical name based upon the library search, are calculated using total peak areas from reconstructed ion chromatograms and a response factor of one. The nearest Internal Standard is used for the calculation. The results of any TICs must be considered estimated, and are flagged with a "T". If the estimated result is above the calibration range it is flagged "ET"
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- # Unknown hydrocarbon
- E Value above quantitation range
- I Associated internal standard was outside method criteria
- M Manual Integration used to determine area response
- R RPD outside accepted recovery limits
- T TIC(Tentatively identified compound)

- B Analyte detected in associated Method Blank
- H Holding times exceeded
- J Analyte detected below quantitation limits
- ND Not Detected at the Reporting Limit
 - S Spike Recovery outside recovery limits
 - X Value exceeds Maximum Contaminant Level



Case Narrative

http://www.teklabinc.com/

Work Order: 16041043

Report Date: 21-Apr-16

Client: Geotechnology, Inc.
Client Project: Hutsonville J019896.05

Cooler Receipt Temp: 1.22 °C

Locations and Accreditations

	Collinsville	Springfield		Kansas	City	C	ollinsville Air
Address	5445 Horseshoe Lake Road	3920 Pintail Dr		8421 Ni	eman Road	54	145 Horseshoe Lake Road
	Collinsville, IL 62234-7425	Springfield, IL 62	2711-9415	Lenexa,	KS 66214	C	ollinsville, IL 62234-7425
Phone	(618) 344-1004	(217) 698-1004		(913) 54	1-1998	(6	18) 344-1004
Fax	(618) 344-1005	(217) 698-1005		(913) 54	1-1998	(6	18) 344-1005
Email	jhriley@teklabinc.com	KKlostermann@t	teklabinc.com	dthomps	on@teklabinc.	com El	Hurley@teklabinc.com
	State	Dept	Cert #	#	NELAP	Exp Date	Lab
	Illinois	IEPA	100226		NELAP	1/31/2017	Collinsville
	Kansas	KDHE	E-10374	ļ	NELAP	5/31/2016	Collinsville
	Louisiana	LDEQ	166493		NELAP	6/30/2016	Collinsville
	Louisiana	LDEQ	166578		NELAP	6/30/2016	Collinsville
	Texas	TCEQ	T104704515	-12-1	NELAP	7/31/2016	Collinsville
	Arkansas	ADEQ	88-0966	j		3/14/2017	Collinsville
	Illinois	IDPH	17584			5/31/2017	Collinsville
	Kentucky	KDEP	98006			12/31/2016	Collinsville
	Kentucky	UST	0073			1/31/2017	Collinsville
	Missouri	MDNR	00930			5/31/2017	Collinsville
	Oklahoma	ODEQ	9978			8/31/2016	Collinsville



Laboratory Results

http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 16041043 Client Project: Hutsonville J019896.05

Report Date: 21-Apr-16

Lab ID: 16041043-001

Client Sample ID: QLS-Conf-1

Collection Date: 04/14/2016 14:30 Matrix: SOLID

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
ASTM D92								427
Ignitability, Open Cup		60		>200	°F	1	04/19/2016 9:42	
EPA SW846 3550C, 5035A, A	STM D2974							
Percent Moisture		0.1		18.8	%	1	04/19/2016 17:48	R217497
STANDARD METHODS 4500-	CL E (TOTAL)	which and			* The state	\$18. A.	See Assessment	563
Chloride	NELAP	60	J	31	mg/Kg-dry	1	04/19/2016 18:27	CONTRACTOR OF
SW-846 9036 (TOTAL)	A SWEET			Was State			N. PRINCE NAC.	
Sulfate	NELAP	120	S	136	mg/Kg-dry	1	04/19/2016 18:28	
MS and/or MSD did not recover wi	ithin control limits due	to matrix interfere	ence.				•	
SW-846 1311, 3010A, 6010B,	METALS IN TCLP	EXTRACT BY	ICP			100		
Arsenic	NELAP	0.250		< 0.250	mg/L	1	04/20/2016 14:42	118221
Barium	NELAP	0.500		0.522	mg/L	1	04/20/2016 14:42	118221
Cadmium	NELAP	0.0200		< 0.0200	mg/L	1	04/20/2016 14:42	118221
Chromium	NELAP	0.100		< 0.100	mg/L	1	04/20/2016 14:42	118221
Lead	NELAP	0.400		< 0.400	mg/L	1	04/20/2016 14:42	118221
Selenium	NELAP	0.500		< 0.500	mg/L	1	04/20/2016 14:42	118221
Silver	NELAP	0.100		< 0.100	mg/L	1	04/20/2016 14:42	118221
SW-846 1311, 7470A IN TCLF	PEXTRACT							
Mercury	NELAP	0.00020		< 0.00020	mg/L	1	04/19/2016 16:09	118216
SW-846 3050B, 6010B, META	LS BY ICP							A CHEST
Boron	NELAP	1.96		2.08	mg/Kg-dry	1	04/19/2016 11:38	118203
SW-846 5035, 8260B, VOLATI	ILE ORGANIC COM	POUNDS BY	GC/MS					
Benzene	NELAP	1.0	J	0.6	μg/Kg-dry	1	04/19/2016 14:33	118230
Ethylbenzene	NELAP	4.8		ND	μg/Kg-dry	1	04/19/2016 14:33	
Toluene	NELAP	4.8		ND	μg/Kg-dry	1	04/19/2016 14:33	
Xylenes, Total	NELAP	4.8		ND	μg/Kg-dry	1	04/19/2016 14:33	118230
Surr: 1,2-Dichloroethane-d4		72.2-131		97.0	%REC	1	04/19/2016 14:33	118230
Surr: 4-Bromofluorobenzene		82.1-116		104.1	%REC	1	04/19/2016 14:33	118230
Surr: Dibromofluoromethane		77.7-120		96.2	%REC	1	04/19/2016 14:33	118230
Surr: Toluene-d8		86-116		99.0	%REC	1	04/19/2016 14:33	118230



http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 16041043 Client Project: Hutsonville J019896.05

Report Date: 21-Apr-16

Batch R217428	SampType:	DUP		Units °F					RPD	Limit 5	
SamplD: 16041077-0	01ADUP										Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref	Val %RPD	Analyzed
Ignitability, Open Co	up		60		>200			-	0	0.00	04/19/2016
EPA SW846 3550C	, 5035A, AS	TM D29	974		W. Sta	BINON,	ingsa cas	TEN L. YES	1771 J. 3578	enn kaneek	ROWN N
Batch R217497 SampID: LCS	SampType:	LCS		Units %							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Percent Moisture			0.1		99.0	99.00	0	100.0	90	110	04/19/2016
Batch R217497 SampID: LCSQC	SampType:	LCSQC	;	Units %			iliga Ma	A. a.			Date
Analyses	3,675,87		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Percent Moisture			0.1		99.0	99.00	0	100.0	90	110	04/19/2016
STANDARD METHO	DDS 4500-0	LE (TO	OTAL)	e e			No.	Strong to		And the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of t	
Batch 118243 SamplD: MBLK 1604	SampType: 18	MBLK		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			50	J	18						04/19/2016
SampID: MB-R21750	SampType: 3	MBLK		Units mg/Kg			ODK Dat Val	**PE0	1 1 14	18-b 15-7	Date Analyzed
Analyses	The state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the s		RL	Qual		Spike	SPK Ref Val	%REC	Low Limit	High Limit	
Chloride			5	J	2						04/19/2016
Batch 118243 SampID: LCS-R2175	SampType: 03	LCS		Units mg/Kg							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Chloride			5		20	20.00	0	98.8	90	110	04/19/2016
Batch 118243 SampID: 16041043-0	SampType: 01AMS	MS		Units mg/Kg-d							Date
Analyses			RL	Qual			SPK Ref Val		Low Limit	High Limit	Analyzed
Chloride			60		259	240.2	31.23	94.7	85	115	04/19/2016
Batch 118243 SamplD: 16041043-0	SampType: 01AMSD	MSD		Units mg/Kg-d	lry				RPD	Limit 15	Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref V	al %RPD	Analyzed
Chloride			60		260	240.2	31.23	95.0	258.7	0.32	04/19/2016



http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 16041043

Client Project: Hutsonville J019896.05

Report Date: 21-Apr-16

							A BOARD SERVICE A LONG.	sacrification profit state the poste.	TO LAKE AND MALLOT SOLD	51/60/2584004-97-
Batch 118244 SampType: SampID: MBLK 160418	MBLK		Units mg/Kg							
		DI	01	D1	. a . a	SDV Dof Vol	0/ DEC	l mus l insite	115-1-15	Date Analyzed
Analyses Sulfate		RL 100	Qual	< 100	Бріке	SPK Ref Val	70REC	LOW LIMIT	High Limit	
Sullate		100		< 100						04/19/2010
Batch 118244 SampType:	MBLK		Units mg/Kg							Tanaka .
SampID: MB-R217500										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate		10		< 10						04/19/2016
Batch 118244 SampType:	LCS		Units mg/Kg							
SampID: LCS-R217500										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate		10			20.00	0	95.2	90	110	04/19/2016
										0 1/ 10/2010
Batch 118244 SampType:	MS		Units mg/Kg-	-dry						
SampID: 16041043-001AMS										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate		120			120.1	135.8	85.7	85	115	04/19/2016
Batch 118244 SampType:	MSD		Units mg/Kg-	dry			th west	RPD	Limit 10	
SamplD: 16041043-001AMSD										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	PPD Pof \	/al %RPD	Analyzed
Sulfate		-						IN DIVEL	/ 01 11 10	
Sanato		120	S		120.1	135.8	79.5	238.8	3.17	04/19/2016
	METALS			231						04/19/2016
SW-846 1311, 3010A, 6010B, N				231	120.1		79.5	238.8		04/19/2016
SW-846 1311, 3010A, 6010B, N			P EXTRACT	231	120.1		79.5	238.8		
SW-846 1311, 3010A, 6010B, N Batch 118221 SampType: SampID: MBLK-118221	MBLK	IN TCI	P EXTRACT Units mg/L	231 BY ICP	120.1	135.8	79.5	238.8	3.17	04/19/2016 Date Analyzed
SW-846 1311, 3010A, 6010B, N Batch 118221 SampType:	MBLK		P EXTRACT	231 BY ICP	120.1 Spike		79.5	238.8	3.17 High Limit	Date Analyzed
SW-846 1311, 3010A, 6010B, N Batch 118221 SampType: SampID: MBLK-118221 Analyses	MBLK	IN TCL	P EXTRACT Units mg/L	231 BY ICP Result	120.1 Spike 0.2500	135.8 SPK Ref Val	79.5	238.8	3.17 High Limit 100	Date Analyzed
SW-846 1311, 3010A, 6010B, N Batch 118221 SampType: SampID: MBLK-118221 Analyses Arsenic	MBLK	IN TCI RL 0.250	P EXTRACT Units mg/L	231 BY ICP Result < 0.250	Spike 0.2500 0.2500	135.8 SPK Ref Val 0 0	79.5 %REC	238.8 Low Limit -100	3.17 High Limit	Date Analyzed
SW-846 1311, 3010A, 6010B, N Batch 118221 SampType: SampID: MBLK-118221 Analyses Arsenic Arsenic	MBLK	RL 0.250 0.250	P EXTRACT Units mg/L	231 BY ICP Result < 0.250 < 0.250	Spike 0.2500 0.2500 0.5000	135.8 SPK Ref Val 0 0 0	79.5 %REC 0 0	238.8 Low Limit -100 -100	3.17 High Limit 100 100	Date Analyzed 04/20/2016 04/19/2016 04/19/2016
SW-846 1311, 3010A, 6010B, N Batch 118221 SampType: SampID: MBLK-118221 Analyses Arsenic Arsenic Barium	MBLK	RL 0.250 0.250 0.500	P EXTRACT Units mg/L	231 BY ICP Result < 0.250 < 0.250 < 0.500	Spike 0.2500 0.5000 0.5000	135.8 SPK Ref Val 0 0 0 0	79.5 %REC 0 0	238.8 Low Limit -100 -100 -100	3.17 High Limit 100 100 100	Date Analyzed 04/20/2016 04/19/2016
SW-846 1311, 3010A, 6010B, N Batch 118221 SampType: SampID: MBLK-118221 Analyses Arsenic Arsenic Barium Barium	MBLK	RL 0.250 0.250 0.500 0.500	P EXTRACT Units mg/L	231 BY ICP Result < 0.250 < 0.250 < 0.500 < 0.500	Spike 0.2500 0.2500 0.5000 0.5000 0.02000	135.8 SPK Ref Val 0 0 0 0	79.5 %REC 0 0 0	238.8 Low Limit -100 -100 -100 -100	3.17 High Limit 100 100 100 100	Date Analyzed 04/20/2016 04/19/2016 04/20/2016 04/20/2016
SW-846 1311, 3010A, 6010B, N Batch 118221 SampType: SampID: MBLK-118221 Analyses Arsenic Arsenic Barium Barium Cadmium	MBLK	RL 0.250 0.250 0.500 0.500 0.500	P EXTRACT Units mg/L	231 BY ICP Result < 0.250 < 0.250 < 0.500 < 0.500 < 0.0200 (Spike 0.2500 0.2500 0.5000 0.5000 0.02000 0.02000	135.8 SPK Ref Val 0 0 0 0 0	79.5 %REC 0 0 0 0	238.8 Low Limit -100 -100 -100 -100 -100	3.17 High Limit 100 100 100 100 100	Date Analyzed 04/20/2016 04/19/2016 04/19/2016 04/20/2016
SW-846 1311, 3010A, 6010B, N Batch 118221 SampType: SampID: MBLK-118221 Analyses Arsenic Arsenic Barium Barium Cadmium Cadmium	MBLK	RL 0.250 0.250 0.500 0.500 0.0200 0.0200	P EXTRACT Units mg/L	Result < 0.250 < 0.250 < 0.500 < 0.500 < 0.0200 (< 0.0200 (Spike 0.2500 0.2500 0.5000 0.5000 0.02000 0.02000 0.1000	135.8 SPK Ref Val 0 0 0 0 0 0	%REC 0 0 0 0 0	238.8 Low Limit -100 -100 -100 -100 -100 -100	3.17 High Limit 100 100 100 100 100 100	Date Analyzed 04/20/2016 04/19/2016 04/20/2016 04/20/2016 04/19/2016 04/20/2016
SW-846 1311, 3010A, 6010B, N Batch 118221 SampType: SampID: MBLK-118221 Analyses Arsenic Arsenic Barium Barium Cadmium Cadmium Chromium	MBLK	RL 0.250 0.250 0.500 0.500 0.500 0.0200 0.0200 0.100	P EXTRACT Units mg/L	Result < 0.250 < 0.250 < 0.500 < 0.500 < 0.0200 (< 0.0200 (< 0.100	Spike 0.2500 0.2500 0.5000 0.02000 0.02000 0.1000 0.1000	135.8 SPK Ref Val 0 0 0 0 0 0 0	%REC 0 0 0 0 0 0	238.8 Low Limit -100 -100 -100 -100 -100 -100 -100 -10	3.17 High Limit 100 100 100 100 100 100 100	Date Analyzed 04/20/2016 04/19/2016 04/20/2016 04/20/2016 04/20/2016 04/19/2016
SW-846 1311, 3010A, 6010B, N Batch 118221 SampType: SampID: MBLK-118221 Analyses Arsenic Arsenic Barium Barium Cadmium Cadmium Chromium Chromium	MBLK	RL 0.250 0.250 0.500 0.500 0.0200 0.0200 0.0200 0.100	P EXTRACT Units mg/L	Result < 0.250 < 0.250 < 0.500 < 0.500 < 0.0200 < 0.0200 < 0.100	Spike 0.2500 0.2500 0.5000 0.5000 0.02000 0.1000 0.1000 0.4000	135.8 SPK Ref Val 0 0 0 0 0 0 0 0 0 0	%REC 0 0 0 0 0 0	238.8 Low Limit -100 -100 -100 -100 -100 -100 -100 -10	3.17 High Limit 100 100 100 100 100 100 100 100 100	Date Analyzed 04/20/2016 04/19/2016 04/20/2016 04/20/2016 04/20/2016 04/19/2016 04/19/2016
SW-846 1311, 3010A, 6010B, N Batch 118221 SampType: SampID: MBLK-118221 Analyses Arsenic Arsenic Barium Barium Cadmium Cadmium Chromium Chromium Lead	MBLK	RL 0.250 0.250 0.500 0.500 0.0200 0.0200 0.0100 0.100 0.400	P EXTRACT Units mg/L	Result < 0.250 < 0.250 < 0.500 < 0.500 < 0.0200 (< 0.0200 (< 0.100 < 0.100 < 0.400	Spike 0.2500 0.2500 0.5000 0.5000 0.02000 0.1000 0.1000 0.4000 0.4000 0.4000	135.8 SPK Ref Val 0 0 0 0 0 0 0 0 0 0 0	%REC 0 0 0 0 0 0 0	238.8 Low Limit -100 -100 -100 -100 -100 -100 -100 -10	3.17 High Limit 100 100 100 100 100 100 100 100 100 1	Date Analyzed 04/20/2016 04/19/2016 04/20/2016 04/20/2016 04/19/2016
SW-846 1311, 3010A, 6010B, N Batch 118221 SampType: SampID: MBLK-118221 Analyses Arsenic Arsenic Barium Barium Cadmium Cadmium Chromium Chromium Lead Lead	MBLK	RL 0.250 0.250 0.500 0.500 0.0200 0.0200 0.100 0.100 0.400 0.400	P EXTRACT Units mg/L	Result < 0.250 < 0.250 < 0.500 < 0.500 < 0.0200 < 0.0200 < 0.100 < 0.100 < 0.400 < 0.400	Spike 0.2500 0.2500 0.5000 0.5000 0.02000 0.1000 0.1000 0.4000 0.4000 0.5000	135.8 SPK Ref Val 0 0 0 0 0 0 0 0 0 0 0	%REC 0 0 0 0 0 0 0 0	238.8 Low Limit -100 -100 -100 -100 -100 -100 -100 -10	3.17 High Limit 100 100 100 100 100 100 100 100 100 1	Date Analyzed 04/20/2016 04/19/2016 04/20/2016 04/20/2016 04/20/2016 04/19/2016 04/19/2016 04/19/2016 04/20/2016
SW-846 1311, 3010A, 6010B, N Batch 118221 SampType: SampID: MBLK-118221 Analyses Arsenic Arsenic Barium Barium Cadmium Cadmium Chromium Chromium Lead Lead Selenium	MBLK	RL 0.250 0.250 0.500 0.500 0.0200 0.0200 0.100 0.400 0.400 0.500	P EXTRACT Units mg/L	Result < 0.250 < 0.250 < 0.500 < 0.500 < 0.000 < 0.000 < 0.100 < 0.100 < 0.400 < 0.400 < 0.500	Spike 0.2500 0.2500 0.5000 0.5000 0.02000 0.1000 0.4000 0.4000 0.5000 0.5000	135.8 SPK Ref Val 0 0 0 0 0 0 0 0 0 0 0 0 0	%REC 0 0 0 0 0 0 0 0 0	238.8 Low Limit -100 -100 -100 -100 -100 -100 -100 -1	3.17 High Limit 100 100 100 100 100 100 100 100 100 1	Date Analyzed 04/20/2016 04/19/2016 04/19/2016 04/20/2016 04/20/2016 04/19/2016 04/19/2016 04/19/2016 04/19/2016



http://www.teklabinc.com/

Batch 118221 SampiD: LCS-1182	SampType: 221	LCS		LP EXTRACT I							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic			0.250		4.93	5.000	0	98.7	85	115	04/20/2016
Arsenic			0.250		4.91	5.000	0	98.2	85	115	04/19/2016
Barium			0.500		20.6	20.00	0	103.2	85	115	04/20/2016
Barium			0.500		20.2	20.00	0	101.0	85	115	04/19/2016
Cadmium			0.0200		0.500	0.5000	0	100.0	85	115	04/19/2016
Cadmium			0.0200		0.512	0.5000	0	102.4	85	115	04/20/2016
Chromium			0.100		2.08	2.000	0	103.9	85	115	04/20/2016
Chromium			0.100		2.01	2.000	0	100.3	85	115	04/19/2016
Lead			0.400		5.15	5.000	0	103.0	85	115	04/19/2016
Lead			0.400		5.25	5.000	0	104.9	85	115	04/20/2016
Selenium			0.500		5.11	5.000	0	102.2	85	115	04/19/2016
Selenium			0.500		5.04	5.000	0	100.9	85	115	04/20/2016
Silver			0.100		0.516	0.5000	0	103.2	85	115	04/19/2016
Silver			0.100		0.525	0.5000	0	105.0	85	115	04/20/2016
Batch 118221 SamplD: 16040971	SampType: 1-001AMS	MS		Units mg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Lead			0.400		5.05	5.000	0	101.0	75	125	04/20/2016
Batch 118221	SampType:	MS		Units mg/L							
SamplD: 16040979	9-001AMS										Date
	9-001AMS		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Date Analyzed
Analyses Arsenic	9-001AMS		RL 0.250	Qual		Spike 5.000	SPK Ref Val	%REC 93.4	Low Limit	High Limit	Analyzed
Analyses	9-001AMS			Qual	4.67						Analyzed 04/20/2016
Analyses Arsenic	9-001AMS		0.250	Qual	4.67 20.3	5.000	0	93.4	75	125	04/20/2016 04/20/2016
Analyses Arsenic Barium	9-001AMS		0.250 0.500	Qual	4.67 20.3 0.496	5.000 20.00	0 0	93.4 101.7	75 75	125 125	Analyzed 04/20/2016 04/20/2016 04/20/2016
Analyses Arsenic Barium Cadmium	9-001AMS		0.250 0.500 0.0200	Qual	4.67 20.3 0.496	5.000 20.00 0.5000	0 0 0	93.4 101.7 99.2	75 75 75	125 125 125	Analyzed 04/20/2016 04/20/2016 04/20/2016
Analyses Arsenic Barium Cadmium Chromium	9-001AMS		0.250 0.500 0.0200 0.100	Qual	4.67 20.3 0.496 2.00	5.000 20.00 0.5000 2.000	0 0 0	93.4 101.7 99.2 99.8	75 75 75 75	125 125 125 125	04/20/2016 04/20/2016 04/20/2016 04/20/2016 04/20/2016
Arsenic Barium Cadmium Chromium Lead	9-001AMS		0.250 0.500 0.0200 0.100 0.400	Qual	4.67 20.3 0.496 2.00 5.10 4.77	5.000 20.00 0.5000 2.000 5.000	0 0 0 0	93.4 101.7 99.2 99.8 101.9	75 75 75 75 75	125 125 125 125 125	
Analyses Arsenic Barium Cadmium Chromium Lead Selenium	SampType:	MS	0.250 0.500 0.0200 0.100 0.400 0.500	Qual Units mg/L	4.67 20.3 0.496 2.00 5.10 4.77	5.000 20.00 0.5000 2.000 5.000 5.000	0 0 0 0 0	93.4 101.7 99.2 99.8 101.9 95.4	75 75 75 75 75 75	125 125 125 125 125 125 125	Analyzed 04/20/2016 04/20/2016 04/20/2016 04/20/2016 04/20/2016 04/20/2016
Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 118221 SampID: 16040979	SampType:	MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100	Units mg/L	4.67 20.3 0.496 2.00 5.10 4.77 0.505	5.000 20.00 0.5000 2.000 5.000 5.000 0.5000	0 0 0 0 0 0	93.4 101.7 99.2 99.8 101.9 95.4 101.0	75 75 75 75 75 75 75	125 125 125 125 125 125 125	Analyzed 04/20/2016 04/20/2016 04/20/2016 04/20/2016 04/20/2016
Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 118221 SampID: 16040979 Analyses	SampType:	MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100		4.67 20.3 0.496 2.00 5.10 4.77 0.505	5.000 20.00 0.5000 2.000 5.000 5.000 0.5000	0 0 0 0 0 0 0	93.4 101.7 99.2 99.8 101.9 95.4 101.0	75 75 75 75 75 75 75 75	125 125 125 125 125 125 125 125	Analyzed 04/20/2016 04/20/2016 04/20/2016 04/20/2016 04/20/2016 Date Analyzed
Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 118221 SampID: 16040979 Analyses Arsenic	SampType:	MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100 RL 0.250	Units mg/L	4.67 20.3 0.496 2.00 5.10 4.77 0.505	5.000 20.00 0.5000 2.000 5.000 5.000 0.5000 Spike 5.000	0 0 0 0 0 0 0 SPK Ref Val	93.4 101.7 99.2 99.8 101.9 95.4 101.0 %REC 91.8	75 75 75 75 75 75 75 75	125 125 125 125 125 125 125 125 High Limit	Analyzed 04/20/2016 04/20/2016 04/20/2016 04/20/2016 04/20/2016 Date Analyzed
Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 118221 SampID: 16040979 Analyses Arsenic Barium	SampType:	MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100 RL 0.250 0.500	Units mg/L	4.67 20.3 0.496 2.00 5.10 4.77 0.505 Result 4.59 20.8	5.000 20.00 0.5000 2.000 5.000 0.5000 Spike 5.000 20.00	0 0 0 0 0 0 0 SPK Ref Val 0	93.4 101.7 99.2 99.8 101.9 95.4 101.0 %REC 91.8 99.8	75 75 75 75 75 75 75 75	125 125 125 125 125 125 125 125 High Limit 125 125	Analyzed 04/20/2016 04/20/2016 04/20/2016 04/20/2016 04/20/2016 Date Analyzed 04/20/2016
Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 118221 SampID: 16040979 Analyses Arsenic Barium Cadmium	SampType:	MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100 RL 0.250 0.500 0.0200	Units mg/L	4.67 20.3 0.496 2.00 5.10 4.77 0.505 Result 4.59 20.8 0.483	5.000 20.00 0.5000 2.000 5.000 0.5000 Spike 5.000 20.00 0.5000	0 0 0 0 0 0 0 0 SPK Ref Val 0 0.8180 0	93.4 101.7 99.2 99.8 101.9 95.4 101.0 %REC 91.8 99.8 96.6	75 75 75 75 75 75 75 75 75	125 125 125 125 125 125 125 125 High Limit 125 125	Analyzed 04/20/2016 04/20/2016 04/20/2016 04/20/2016 04/20/2016 Date Analyzed 04/20/2016 04/20/2016
Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 118221 SampID: 16040979 Analyses Arsenic Barium Cadmium Chromium	SampType:	MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100 RL 0.250 0.500 0.0200 0.100	Units mg/L	4.67 20.3 0.496 2.00 5.10 4.77 0.505 Result 4.59 20.8 0.483 1.96	5.000 20.00 0.5000 2.000 5.000 0.5000 0.5000 Spike 5.000 20.00 0.5000 2.000	0 0 0 0 0 0 0 0 SPK Ref Val 0 0.8180 0	93.4 101.7 99.2 99.8 101.9 95.4 101.0 %REC 91.8 99.8 96.6 98.0	75 75 75 75 75 75 75 75 75 75	125 125 125 125 125 125 125 125 High Limit 125 125 125	Analyzed 04/20/2016 04/20/2016 04/20/2016 04/20/2016 04/20/2016 Date Analyzed 04/20/2016 04/20/2016 04/20/2016
Analyses Arsenic Barium Cadmium Chromium Lead Selenium Silver Batch 118221 SampID: 16040979 Analyses Arsenic Barium Cadmium	SampType:	MS	0.250 0.500 0.0200 0.100 0.400 0.500 0.100 RL 0.250 0.500 0.0200	Units mg/L	4.67 20.3 0.496 2.00 5.10 4.77 0.505 Result 4.59 20.8 0.483 1.96 4.96	5.000 20.00 0.5000 2.000 5.000 0.5000 Spike 5.000 20.00 0.5000	0 0 0 0 0 0 0 0 SPK Ref Val 0 0.8180 0	93.4 101.7 99.2 99.8 101.9 95.4 101.0 %REC 91.8 99.8 96.6	75 75 75 75 75 75 75 75 75	125 125 125 125 125 125 125 125 High Limit 125 125	Analyzed 04/20/2016 04/20/2016 04/20/2016 04/20/2016 04/20/2016 Date Analyzed



http://www.teklabinc.com/

Batch 118221 SampType: SampID: 16041030-002AMS Analyses										
										Dete
Amania		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Date Analyzed
Arsenic		0.250			5.000	0	96.2	75	125	04/20/201
Barium		0.500		20.6	20.00	0	103.0	75	125	04/20/201
Cadmium		0.0200		0.487	0.5000	0	97.4	75	125	04/20/201
Chromium		0.100		2.01	2.000	0	100.3	75	125	04/20/201
Lead		0.400		5.11	5.000	0	102.2	75	125	04/20/201
Selenium		0.500		4.85	5.000	0	97.0	75	125	04/20/201
Silver		0.100		0.521	0.5000	0	104.2	75	125	04/20/2010
Batch 118221 SampType:	MSD		Units mg/L					RPD	Limit 20	
SamplD: 16041030-002AMSD										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Arsenic		0.250		4.83	5.000	0	96.6	4.809	0.46	04/20/2016
Barium		0.500		20.7	20.00	0	103.4	20.61	0.34	04/20/2016
Cadmium		0.0200		0.481	0.5000	0	96.2	0.4870	1.24	04/20/2016
Chromium		0.100		2.00	2.000	0	100.1	2.006	0.20	04/20/2016
Lead		0.400		5.09	5.000	0	101.9	5.112	0.35	04/20/2016
Selenium		0.500		4.81	5.000	0	96.2	4.850	0.83	04/20/2016
Silver		0.100		0.526	0.5000	0	105.2	0.5210	0.96	04/20/2016
Batch 118221 SampType:	MS		Units mg/L							
SampID: 16041043-001AMS										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250			5.000	0	94.6	75	125	04/20/2016
Barium		0.500		20.8	20.00	0.5220	101.5	75	125	04/20/2016
Cadmium		0.0200		0.491	0.5000	0	98.2	75	125	04/20/2016
Chromium		0.100		2.02	2.000	0	100.8	75	125	04/20/2016
Lead		0.400		5.12	5.000	0	102.3	75	125	04/20/2016
Selenium		0.500		4.94	5.000	0	98.8	75	125	04/20/2016
Silver		0.100		0.515	0.5000	0	103.0	75	125	04/20/2016
Batch 118221 SampType: SampID: 16041096-001AMS	MS		Units mg/L							
Analyses		RL	Qual	Damilt	Cniko	SPK Ref Val	%REC	Low Limit	High Limit	Date Analyzed
1 11101 7 300		0.250	Quai	4.77			95.3	75		
Arsenic				20.8			104.0	75 75	125 125	04/20/2016 04/20/2016
Arsenic Barium		บ.อบบ			-0.00	-	. 07.0			
Barium		0.500			5000					
Barium Cadmium		0.0200		0.504		0	100.8	75	125	04/20/2016
Barium Cadmium Chromium		0.0200 0.100		0.504 (2.03	2.000	0 0	100.8 101.4	75 75	125 125	04/20/2016 04/20/2016
Barium Cadmium		0.0200		0.504	2.000 5.000	0 0 0	100.8	75	125	04/20/2016



http://www.teklabinc.com/

Work Order: 16041043 Client: Geotechnology, Inc. Client Project: Hutsonville J019896.05

Report Date: 21-Apr-16

SW-846 1311, 3010A, 6010B, 1 Batch 118221 SampType: SampID: 16041101-002AMS			Units mg/L							Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Arsenic		0.250			5.000	0	98.6	75	125	04/19/2016
Barium		0.500		20.9	20.00	0.7880	100.7	75	125	04/19/2016
Cadmium		0.0200		0.502	0.5000	0	100.4	75	125	04/19/2016
Chromium		0.100		2.00	2.000	0	100.0	75	125	04/19/2016
Lead		0.400		5.14	5.000	0	102.8	75	125	04/19/2016
Selenium		0.500		5.02	5.000	0	100.5	75	125	04/19/2016
Silver		0.100			0.5000	0	103.0	75	125	04/19/2016
Batch 118221 SampType:	MS		Units mg/L							
SampID: 16041118-002AMS										Date
Analyses		RL	Qual	Result	Snike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Lead		0.400	Q uu i		5.000	0.07100	102.0	75	125	04/19/2016
Batch 118221 SampType:	MSD		Units mg/L					RPD	Limit 20	
SampID: 16041118-002AMSD Analyses		RL	Qual	Dagult	Snika	SPK Ref Val	%RFC	RPD Ref \	/al %RPD	Date Analyzed
Lead	HILL HILL THE	0.400	Quai		5.000	0.07100	99.8	5.172	2.13	04/19/2016
SW-846 1311, 7470A IN TCLP		Later Cold Cold Cold Cold Cold Cold Cold Cold	Liste mall					¥ i		
Batch 118216 SampType: SampID: MBLK-118216	MIDLI	`	Units mg/L							Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC		High Limit	Analyzed
Mercury		0.00020		< 0.00020	.000200	0	0	-100	100	04/19/2016
Batch 118216 SampType: SampID: LCS-118216	LCS		Units mg/L							Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury		0.00020	X 0	0.00467			93.3	85	115	04/19/2016
Batch 118216 SampType: SampID: 16040979-001AMS	MS		Units mg/L							Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury		0.00020	- Comp	0.00477			95.3	75	125	04/19/2016
Batch 118216 SampType:	MS		Units mg/L							Date
SampID: 16040979-002AMS										
SampID: 16040979-002AMS Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed



http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 16041043

Client Project: Hutsonville J019896.05

Report Date: 21-Apr-16

SW-846 1311, 7470A IN TCLF							WENT CONTRACT		SAL E
Batch 118216 SampType: SampID: 16041003-001AMS	MS		Units mg/L						Date
Analyses		RL	Qual	Result Spik	e SPK Ref Va	%REC	Low Limit	High Limit	Analyzed
Mercury		0.00020	S	0.00439 0.00500	0.001079	66.3	75	125	04/19/201
Batch 118216 SampType: SampID: 16041030-002AMS	MS		Units mg/L	13A 13A				1.0	Date
Analyses		RL	Qual	Result Spik	e SPK Ref Va	I %REC	Low Limit	High Limit	Analyzed
Mercury		0.00020		0.00410 0.00500	OC 0	82.1	75	125	04/19/2010
Batch 118216 SampType: SampID: 16041030-002AMSD	MSD		Units mg/L				RPD	Limit 15	Date
Analyses		RL	Qual	Result Spike	SPK Ref Va	%REC	RPD Ref \	/ai %RPD	Analyzed
Mercury		0.00020		0.00425 0.00500		84.9	0.004105	3.37	04/19/2016
Batch 118216 SampType: SampID: 16041043-001AMS	MS		Units mg/L					317.0	Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury	1	0.00020		0.00456 0.00500		91.3	75	125	04/19/2016
Batch 118216 SampType: SampID: 16041096-001AMS	MS		Units mg/L					an orange	Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury	(0.00020		0.00457 0.00500	C 0	91.4	75	125	04/19/2016
Batch 118216 SampType: SampID: 16041101-002AMS	MS		Units mg/L					119 100 100 100	Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Mercury	(0.00020		0.00479 0.00500		95.9	75	125	04/19/2016
SW-846 3050B, 6010B, METAL	SBYI	CP		10.14 P.M.		***	20.0	State Consider	* %
Batch 118203 SampType: SampID: MBLK-118203	MBLK		Units mg/Kg-	dry			0.00	ar Prairie de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Companya de la Comp	Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Boron		2.00		< 2.00 2.000	0	0	-100	100	04/19/2016
Batch 118203 SampType: SampID: LCS-118203	LCS		Units mg/Kg-	dry					Date
Analyses		RL	Qual	Result Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Boron		2.00		48.2 50.00	0	96.3	85	115	04/19/2016



http://www.teklabinc.com/

Batch 118230 SampType: SampID: MBLK-A160419A-1	MBLK		Units µg/Kg							Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Benzene		1.0	Q than	ND	орше					04/19/2016
Ethylbenzene		5.0		ND						04/19/2016
Toluene		5.0		ND						04/19/2016
Xylenes, Total		5.0		ND						04/19/2016
Surr: 1,2-Dichloroethane-d4				46.0	50.00		91.9	72.2	131	04/19/2016
Surr: 4-Bromofluorobenzene				48.0	50.00		95.9	82.1	116	04/19/2016
Surr: Dibromofluoromethane				47.4	50.00		94.9	77.7	120	04/19/2016
Surr: Toluene-d8				49.8	50.00		99.5	86	116	04/19/2016
Batch 118230 SampType:	LCS	Interest	Units µg/Kg							
SamplD: LCS-A160419A-1										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Benzene		1.0		57.6	50.00	0	115.1	80.8	117	04/19/2016
Ethylbenzene		5.0		53.0	50.00	0	106.1	84.8	116	04/19/2016
Toluene		5.0		52.9	50.00	0	105.8	81.3	113	04/19/2016
Xylenes, Total		5.0		157	150.0	0	104.4	85.3	118	04/19/2016
Surr: 1,2-Dichloroethane-d4				48.3	50.00		96.7	72.2	131	04/19/2016
Surr: 4-Bromofluorobenzene				48.4	50.00		96.7	82.1	116	04/19/2016
Surr: Dibromofluoromethane				49.8	50.00		99.6	77.7	120	04/19/2016
Surr: Toluene-d8				47.6	50.00		95.3	86	116	04/19/2016
Batch 118230 SampType:	LCSD		Units µg/Kg		a bbe			RPD	Limit 40	
SampID: LCSD-A160419A-1		DI	Oual	Domile	Cailea	SPK Ref Val	%REC	RPD Ref V	/al %PDD	Date Analyzed
Analyses Benzene		1.0	Qual	57.7	50.00	0	115.5	57.55	0.31	04/19/2016
Ethylbenzen e		5.0		53.3	50.00	0	106.6	53.05	0.45	04/19/2016
Toluene		5.0		52.9	50.00	0	105.8	52.91	0.43	04/19/2016
Xylenes, Total		5.0		157	150.0	0	104.6	156.7	0.04	04/19/2016
Surr: 1,2-Dichloroethane-d4		5.0		48.1	50.00	Ū	96.2	130.7	0.13	04/19/2016
Surr: 4-Bromofluorobenzene					50.00		97.7			04/19/2016
Surr: Dibromofluoromethane				50.5	50.00		100.9			04/19/2016
Surr: Toluene-d8					50.00		96.0			04/19/2016
Batch 118230 SampType: SampID: LCSG-A160419A-1	LCSG		Units %REC							Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Surr: 1,2-Dichloroethane-d4					50.00		89.4	72.2	131	04/19/2016
Surr: 4-Bromofluorobenzene				48.6	50.00		97.2	82.1	116	04/19/2016
Surr: Dibromofluoromethane					50.00		92.7	77.7	120	04/19/2016
Surr: Toluene-d8				50.7			101.4	86	116	04/19/2016



http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 16041043

Client Project: Hutsonville J019896.05

Report Date: 21-Apr-16

Batch 118230 SampType:	LCSGD	Units %REC					RPD Limit 0	
SampID: LCSGD-A160419A-1 Analyses	RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val %RPD	Date Analyzed
Surr: 1,2-Dichloroethane-d4			45.0	50.00		89.9		04/19/2010
Surr: 4-Bromofluorobenzene			49.2	50.00		98.4		04/19/2010
Surr: Dibromofluoromethane			45.9	50.00		91.8		04/19/2010
Surr: Toluene-d8			49.7	50.00		99.4		04/19/2010



Receiving Check List

http://www.teklabinc.com/

Work Order: 16041043 Client: Geotechnology, Inc. Client Project: Hutsonville J019896.05 Report Date: 21-Apr-16 Received By: KF Carrier: Nicholas Reed Completed by: Reviewed by: On: On: 15-Apr-16 15-Apr-16 Mary Anne Kaminski Michael L. Austin Pages to follow: Chain of custody Extra pages included 0 Yes 🗹 No 🗔 Not Present Shipping container/cooler in good condition? Temp °C 1.22 None Ice 🗹 Blue Ice Type of thermal preservation? Dry Ice Yes 🗹 No 🗀 Chain of custody present? Yes 🛂 No 🗌 Chain of custody signed when relinquished and received? Yes 🛂 No 🗌 Chain of custody agrees with sample labels? Yes 🗹 Samples in proper container/bottle? No 🗀 Yes 🗸 Sample containers intact? No 🗌 Yes 🗹 Sufficient sample volume for indicated test? No 🗔 Yes 🗹 All samples received within holding time? No 🗌 Lab Field NA 🗹 Reported field parameters measured: Yes 🗹 Container/Temp Blank temperature in compliance? When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected. No No VOA vials 🗸 Water - at least one vial per sample has zero headspace? Yes 📙 Yes 🗌 No 🗀 Water - TOX containers have zero headspace? No TOX containers Yes No 🗌 NA 🗸 Water - pH acceptable upon receipt? Yes 🗌 No 🗌 NPDES/CWA TCN interferences checked/treated in the field? NA 🔽 Any No responses must be detailed below or on the COC.

CHAIN OF CUSTODY pg. ___ of ___ Work order # ____ TEKLAB, INC. 5445 Horseshoe Lake Road - Collinsville, IL 62234 - Phone: (618) 344-1004 - Fax: (618) 344-1005 Geotechnology, Inc. Samples on: BLUE ICE IN NO ICE Client: 11816 Lackland Road Address: Preserved in: LAB I FIELD **FOR LAB USE ONLY** City / State / Zip St. Louis, MO 63146 **Lab Notes** Anna Saindon Contact: (314) 997-7440 Phone: a_saindon@geotechnology.com E-Mail: (314) 997-2067 Fax: Client Comments: Are these samples known to be involved in litigation? If yes, a surcharge will apply Yes Are these samples known to be hazardous? Yes No Are there any required reporting limits to be met on the requested analysis?. If yes, please provide limits in the comment section. Yes anon **Project Name/Number** Sample Collector's Name **MATRIX** INDICATE ANALYSIS REQUESTED Hutsonville J019896.05 Groundwater Special Waste Jessie Hahn **Drinking Water** TCLP **Results Requested** Flash Point # and Type of Containers **Billing Instructions** Aqueous 6 Moisture Chloride Standard 1-2 Day (100% Surcharge) Boron Soil œ NaHSO4 OTHER HNO3 MeOH 3 Day (50% Surcharge) **RCRA** P.O.#43312 Lab Use Only Sample Identification **Date/Time Sampled** 1015-6ns-X 2 X 04/14/2016 1430 Χ Relinquished By Date/Time Received By Date/Time 4/14/16 \$1725 0700 4/15/16 Rosanna 1500

The individual signing this agreement on behalf of the client, acknowledges that he/she has read and understands the terms and conditions of this agreement, and that he/she has the authority to sign on behalf of the client.



WorkOrder: 16041804



May 04, 2016

Anna Saindon Geotechnology, Inc. 11816 Lackland Road St. Louis, MO 63146

TEL: (314) 997-7440 FAX: (314) 997-2067

RE: J019896.05 Hutsonville

Dear Anna Saindon:

TEKLAB, INC received 1 sample on 4/28/2016 3:40:00 PM for the analysis presented in the following report.

Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. Unless otherwise documented within this report, Teklab Inc. analyzes samples utilizing the most current methods in compliance with 40CFR. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,

Emily E. Pohlman

Project Manager

(618)344-1004 ex 44

epohlman@teklabinc.com

Fruil Pola



Report Contents

http://www.teklabinc.com/

Work Order: 16041804 Report Date: 04-May-16

This reporting package includes the following:

Client: Geotechnology, Inc.
Client Project: J019896.05 Hutsonville

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Laboratory Results	5
Quality Control Results	6
Receiving Check List	7
Chain of Custody	Appended



Definitions

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 16041804

Client Project: J019896.05 Hutsonville

Report Date: 04-May-16

Abbr Definition

- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
- DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilutions factors.
- DNI Did not ignite
- DUP Laboratory duplicate is an aliquot of a sample taken from the same container under laboratory conditions for independent processing and analysis independently of the original aliquot.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample, spiked with verified known amounts of analytes, is analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system. The acceptable recovery range is in the QC Package (provided upon request).
- LCSD Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MBLK Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL Method detection limit means the minimum concentration of a substance that can be measured and reported with 99% confidence that the analyte concentration is greater than zero.
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit

NELAP NELAP Accredited

- PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions. The acceptable recovery range is listed in the QC Package (provided upon request).
- RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
- RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
- SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
- Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TIC Tentatively identified compound: Analytes tentatively identified in the sample by using a library search. Only results not in the calibration standard will be reported as tentatively identified compounds. Results for tentatively identified compounds that are not present in the calibration standard, but are assigned a specific chemical name based upon the library search, are calculated using total peak areas from reconstructed ion chromatograms and a response factor of one. The nearest Internal Standard is used for the calculation. The results of any TICs must be considered estimated, and are flagged with a "T". If the estimated result is above the calibration range it is flagged "ET"
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- # Unknown hydrocarbon
- E Value above quantitation range
- I Associated internal standard was outside method criteria
- M Manual Integration used to determine area response
- R RPD outside accepted recovery limits
- T TIC(Tentatively identified compound)

- B Analyte detected in associated Method Blank
- H Holding times exceeded
- J Analyte detected below quantitation limits
- ND Not Detected at the Reporting Limit
 - S Spike Recovery outside recovery limits
 - X Value exceeds Maximum Contaminant Level



Case Narrative

http://www.teklabinc.com/

Work Order: 16041804

Report Date: 04-May-16

Client Project: J019896.05 Hutsonville

Client: Geotechnology, Inc.

Cooler Receipt Temp: 2.62 °C

Locations and Accreditations

	Collinsville	Springfield	Kansas City	Collinsville Air
Address	5445 Horseshoe Lake Road	3920 Pintail Dr	8421 Nieman Road	5445 Horseshoe Lake Road
	Collinsville, IL 62234-7425	Springfield, IL 62711-9415	Lenexa, KS 66214	Collinsville, IL 62234-7425
Phone	(618) 344-1004	(217) 698-1004	(913) 541-1998	(618) 344-1004
Fax	(618) 344-1005	(217) 698-1005	(913) 541-1998	(618) 344-1005
Email	jhriley@teklabinc.com	KKlostermann@teklabinc.com	dthompson@teklabinc.com	EHurley@teklabinc.com

State	Dept	Cert #	NELAP	Exp Date	Lab	
Illinois	ΙΕΡΑ	100226	NELAP	1/31/2017	Collinsville	
Kansas	KDHE	E-10374	NELAP	7/31/2016	Collinsville	
Louisiana	LDEQ	166493	NELAP	6/30/2016	Collinsville	
Louisiana	LDEQ	166578	NELAP	6/30/2016	Collinsville	
Texas	TCEQ	T104704515-12-1	NELAP	7/31/2016	Collinsville	
Arkansas	ADEQ	88-0966		3/14/2017	Collinsville	
Illinois	IDPH	17584		5/31/2017	Collinsville	
Kentucky	KDEP	98006		12/31/2016	Collinsville	
Kentucky	UST	0073		1/31/2017	Collinsville	
Missouri	MDNR	00930		5/31/2017	Collinsville	
Oklahoma	ODEQ	9978		8/31/2016	Collinsville	



Laboratory Results

http://www.teklabinc.com/

Client: Geotechnology, Inc.

Work Order: 16041804

Client Project: J019896.05 Hutsonville

Report Date: 04-May-16

Lab ID: 16041804-001

Client Sample ID: Stock Pile

Matrix: SOLID

Collection Date: 04/27/2016 11:57

Analyses	Certification	RL (Qual	Result	Units	DF	Date Analyzed	Batch
EPA SW846 3550C, 503	5A, ASTM D2974	100	e ye s					
Percent Moisture		0.1		21.9	%	1	05/02/2016 20:31	R218077
SW-846 1311, 3010A, 60	10B, METALS IN TCLP EX	TRACT BY IC	CP					A Comment
Boron	NELAP	0.200		0.351	mg/L	1	05/02/2016 17:00	118598



http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 16041804

Client Project: J019896.05 Hutsonville Report Date: 04-May-16

EPA SW846 35500	C, 5035A, AS	TM D2	974						KW.		mout
Batch R218077 SampID: LCS	SampType:	LCS		Units %	A STATE						Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Percent Moisture			0.1		99.0	99.00	0	100.0	90	110	05/02/2010
Batch R218077 SampID: LCSQC	SampType:	LCSQ	3	Units %							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Percent Moisture			0.1		99.0	99.00	0	100.0	90	110	05/02/2010
SW-846 1311, 301	0A, 6010B, N	/ETAL	S IN TC	LP EXTRACT E	BYICP						
Batch 118598 SampID: MBLK-118	SampType: 598	MBLK		Units mg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Boron			0.200	J	0.088	0.2000	0	44.0	-100	100	05/02/2016
Boron			0.200	J	0.088	0.2000	0	44.0	-100	100	05/02/2016
Batch 118598 SampID: LCS-11859	SampType:	LCS		Units mg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Boron			0.200			5.000	0	98.6	85	115	05/02/2016
Boron			0.200		4.53	5.000	0	90.6	85	115	05/02/2016
Batch 118598 SamplD: 16041804-	SampType: 001AMS	MS		Units mg/L							Date
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed



Receiving Check List

http://www.teklabinc.com/

Client: Geotechnology, Inc. Work Order: 16041804 Client Project: J019896.05 Hutsonville Report Date: 04-May-16 Carrier: Nick Reed Received By: AMD Elizabeth a thorly Kahyn Foecke Completed by: Reviewed by: On: On: 28-Apr-16 28-Apr-16 Kalyn Foecke Elizabeth A. Hurley Pages to follow: Chain of custody Extra pages included Shipping container/cooler in good condition? Yes 🗹 No 🗌 Not Present Temp °C 2.62 one 🗌 Yes 🗹 Type of thermal preservation? None ice 🗹 Blue Ice Dry Ice П Chain of custody present? No 🗌 Yes 🗹 No 🗌 Chain of custody signed when relinquished and received? Chain of custody agrees with sample labels? Yes 🗹 No 🗌 Samples in proper container/bottle? Yes 🗹 No 🗀 Yes 🗹 Sample containers intact? No 🗌 Sufficient sample volume for indicated test? Yes 🗸 No \square All samples received within holding time? Yes 🗹 No 🗌 Reported field parameters measured: Field Lab NA 🗸 Yes 🗹 Container/Temp Blank temperature in compliance? No 🗌 When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected. Water - at least one vial per sample has zero headspace? Yes 🗌 No 🗀 No VOA vials 🗸 Water - TOX containers have zero headspace? Yes No 🗌 No TOX containers Water - pH acceptable upon receipt? Yes 🗌 No 🗌 NA 🗹 Yes 🗌 NPDES/CWA TCN interferences checked/treated in the field? No 🗌 NA 🗹

Any No responses must be detailed below or on the COC.

APPENDIX D 40-MIL HDPE GEOMEMBRANE

Hutsonville Power Station Ash Pond A Closure Geomembrane Roll List

Roll Number	Material	Thickness (Nominal)	Textured/ Smooth	Manufacturer	Color	Length	Width	On-Site
108183102	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/21/2015
108183949	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/21/2015
108183950	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/21/2015
108183951	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/21/2015
108183952	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/21/2015
108183953	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/21/2015
108183954	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/21/2015
108183955	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/21/2015
108183956	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/21/2015
108183957	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/21/2015
108183958	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/21/2015
108183959	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/21/2015
108184058	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184059	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184060	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184061	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184062	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184063	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184064	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184065	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184066	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184067	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184068	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184069	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184070	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184071	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184072	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184073	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184074	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184075	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184076	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184077	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184078	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184079	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184080	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015
108184081	HDPE	40 mil	Textured	GSE	black	700 feet	22.5 feet	9/28/2015

GSE Roll Allocation

Order

SO-076747

Customer

National Lining Systems

Project Name

NLS Ameren Hutsonville Closure

Roll#	Resin Lot	Product Code	Mfg Date	Length
108183102	D150520932	HDT-040GE-BBB-B-W0	7/28/2015	700
108183949	HFH820390	HDT-040GE-BBB-B-W0	9/14/2015	700
108183950	HFH820390	HDT-040GE-BBB-B-W0	9/14/2015	700
108183951	HFH820390	HDT-040GE-BBB-B-W0	9/14/2015	700
108183952	HFH820390	HDT-040GE-BBB-B-W0	9/14/2015	700
108183953	HFH820390	HDT-040GE-BBB-B-W0	9/14/2015	700
108183954	HFH820390	HDT-040GE-BBB-B-W0	9/14/2015	700
108183955	HFH820400	HDT-040GE-BBB-B-W0	9/14/2015	700
108183956	HFH820400	HDT-040GE-BBB-B-W0	9/14/2015	700
108183957	HFH820400	HDT-040GE-BBB-B-W0	9/14/2015	700
108183958	HFH820400	HDT-040GE-BBB-B-W0	9/14/2015	700
108183959	HFH820400	HDT-040GE-BBB-B-W0	9/14/2015	700





ROLL TEST DATA REPORT



Report Date: Sep/15/2015

Sales Order No.	Customer Name	Project Location	Product Name	BOL Number
SO-076747	National Lining Systems	Hutsonville IL US	HDT-040GE-BBB-B-W0	

Roll Number	Average Thickness ASTM D5994 (mils)	Minimum Thickness ASTM D5994 (mils)	Yield Strength ASTM D6693 (ppi) MD	Yield Strength ASTM D6693 (ppl) TD	Yield Elongation ASTM D6693 (%) MD	Yield Elongation ASTM D6693 (%) TD	Break Strength ASTM D6693 (ppi) MD	Break Strength ASTM D6693 (ppi) TD	Break Elongation ASTM D6693 (%) MD	Break Elongation ASTM D6693 (%) TD	Tear Resistance ASTM D1004 (lbs) MD	Tear Resistance ASTM D1004 (lbs) TD	Puncture Resistance ASTM D4833 (lbs)	Density ASTM D1505 (g/cc)	Carbon Black Content ASTM D4218 (%)	Carbon Black Dispersion ASTM D5596 (Views In Cat1-Cat2)	Asperity Height ASTM D7466 (mils) A Side	Asperity Height ASTM D7466 (mils) B Side	
108183102	41	38	125	136	16	16	146	128	516	452	43	48	110	0.945	2.4	10	22	22	
108183949	40	37	105	88	16	15	134	112	479	442	40	38	113	0.944	2.4	10	22	21	
108183950	40	37	103	103	16	15	147	115	548	456	39	37	114	0.945	2.6	10	22	20	
108183951	40	37	103	103	16	15	147	115	548	456	39	37	114	0.945	2.6	10	22	20	
108183952	39	36	103	103	16	15	147	115	548	456	39	37	114	0.945	2.6	10	22	20	
108183953	40	37	106	112	16	16	157	135	588	548	40	39	110	0.944	2.6	10	21	22	
108183954	38	35	106	112	16	16	157	135	588	548	40	39	110	0.944	2.6	10	22	23	
108183955	38	34	106	112	16	16	157	135	588	548	40	39	110	0.944	2.6	10	22	23	
108183956	38	35	104	108	16	16	145	132	518	528	43	40	122	0.944	2.5	10	23	22	
108183957	38	35	104	108	16	16	145	132	518	528	43	40	122	0.944	2.5	10	23	22	
108183958	38	35	104	108	16	16	145	132	518	528	43	40	122	0.944	2.5	10	24	21	
108183959	38	35	111	117	16	16	151	131	539	508	42	42	117	0.944	2.6	10	24	21	

Laboratory Manager

This test report shall not be reproduced, except in full, without written approval of the laboratory.



Total Petrochemicals & Refining USA, Inc.

Bayport Polyethylene Plant Bayport, TX 77555 U.S.A.

GSE / Attn: Sue P. fax#281-230-8630 PALESTINE TX

SHIPPED TO: GSE LINING TECHNOLOGY, LLC. UP Track 14732 Westfield WESTFIELD TX 77090

Quality certificate

Date

06/24/2015

Purchase order item/date

03-501864

Delivery item/date

85633921 000001 / 06/24/2015

Order item

32223036 000001

Customer number

80131640

Material: Our / Your reference

MDPE 37120 (441840) /

Please find below test data and pertinent information on TOTAL PETROCHEMICALS & REFINING USA, INC. Polyethylene material shipped to your plant.

Batch D150520932 Quantity 188,600 LB Railcar UTCX001873


Characteristic	Unit	Value	
Density	g/cc	0.938	
Melt Index 21.6/190	g/10 min	10.9	
Railcar Prefix	-	UTCX	
Railcar Number	-	001873	

Sincerely,

Charles R. St. Ama

Quality Control Laboratory Supervisor 12212 Port Road, Pasadena, Texas 77507 P.O. Box 5010, LaPorte, Texas 77572-5010

Questions? Contact Customer Service at 1-800-344-3462





Certificate of Analysis

Shipped To: GSE ENVIRONMENTAL, LLC

19103 GUNDLE ROAD HOUSTON TX 77073

USA

Recipient: Phouangsavanh

Fax:

Delivery #: 89111763

PO #: 03-504080 Weight: 181000 LB Ship Date: 08/21/2015

Package: BULK Mode: Hopper Car Car #: CHVX892001

Seal No: 35589

Product:

MARLEX POLYETHYLENE K306 BULK

Lot Number: HFH820390


Property	Test Method	Value	Unit
Melt Index HLMI Flow Rate Density Production Date	ASTM D1238 ASTM D1238 D1505 or D4883	0.1 11.5 0.937 08/10/2015	g/10mi g/10mi g/cm3

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP (CPChem). However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.

Troy Griffin

Quality Systems Coordinator

For CoA questions contact Customer Service Representative at 800-231-1212





Certificate of Analysis

Shipped To: GSE ENVIRONMENTAL, LLC

19103 GUNDLE ROAD HOUSTON TX 77073

USA

Recipient: Phouangsavanh

Fax:

Delivery #: 89111759

PO #: 03-504080 Weight: 180900 LB Ship Date: 08/21/2015 Package: BULK

Mode: Hopper Car Car #: GACX201058

Seal No: 33207

Product:

MARLEX POLYETHYLENE K306 BULK

Lot Number: HFH820400

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.1	g/10mi
HLMI Flow Rate	ASTM D1238	11.7	g/10mi
Density	D1505 or D4883	0.937	g/cm3
Production Date		08/10/2015	3

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP (CPChem). However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.

Troy Griffin

Quality Systems Coordinator

For CoA questions contact Customer Service Representative at 800-231-1212



Job Name:

NLS Ameren Hutsonville Closure

Sales Order:

76747

Required Testing:

ASTM D 3895 -- Standard Test Method for Oxidative Induction Time of Polyolefins

by Differential Scanning Calorimetry

ASTM D 5397 - Standard Test Method for Evaluation of Stress Crack Resistance

of Polyolefin Geomembranes Using Notched Constant Tensile Load Test

Specification:

D 3895 - > 100 Minutes

D 5397 - > 500 Hours

Product Code	Resin Lot Number	Test Results	
HDT-040GE-BBB-B-W0	D150520932	PASS	
HDT-040GE-BBB-B-W0	HFH820390	PASS	
HDT-040GE-BBB-B-W0	HFH820400	PASS	

Approved By:	Debra Gortemiller
Date Approved:	September 15, 2015



Job Name:

NLS Ameren Hutsonville Closure

SO Number:

76747

The table below summarizes additive performance of GSE Houston products as perceived by OIT retention after Oven and UV Aging per GRI Test Method GM13:

		Oven Aging @ 85° C (ASTM D 5721)				UV Resistance per GRI GM11				
		90	90 days per ASTM D 5885				1600 hours UV Aging per ASTM D 5885			
		Initial	Final		GRI	Initial	Final		GRI	
		HP OIT	HP OIT	Retained	Criteria	HP OIT	OIT	Retained	Criteria	
Product Type	Formulation	(min)	(min)	(%)	(%)	(min)	(min)	(%)	(%)	
HDPE Geomembrane	Total 37120	995	812	82	80	995	937	94	50	

Approved By: Debra Gortemiller

Date: September 15, 2015



Job Name:

NLS Ameren Hutsonville Closure

SO Number:

76747

The table below summarizes additive performance of GSE Houston products as perceived by OIT retention after UV and Oven Aging per GRI Test Method GM13:

		Oven Ag	jing @ 85	°C (ASTM	D 5721)	UV Resistance per GRI GM11			
		90	days per	ASTM D 58	85	1600 hou	ırs UV Agiı	ng per AST	M D 5885
		Initial	Final		GRI	Initial	Final		GRI
		HP OIT	HP OIT	Retained	Criteria	HP OIT	HP OIT	Retained	Criteria
Product Type	Formulation	(min)	(min)	(%)	(%)	(min)	(min)	(%)	(%)
HDPE Geomembrane	Chevron Phillips Marlex® K306 + Carbon Black		661	94	80	697	565	81	50

Approved By: Debra Gortemiller

Date: September 15, 2015

GSE Roll Allocation

Order

SO-076747

Customer

National Lining Systems

Project Name

NLS Ameren Hutsonville Closure

Roll#	Resin Lot	Product Code	Mfg Date	Length
108184058	HFH820360	HDT-040GE-BBB-B-W0	9/20/2015	700
108184059	HFH820360	HDT-040GE-BBB-B-W0	9/20/2015	700
108184060	HFH820360	HDT-040GE-BBB-B-W0	9/20/2015	700
108184061	HFH820360	HDT-040GE-BBB-B-W0	9/20/2015	700
108184062	HFH820360	HDT-040GE-BBB-B-W0	9/20/2015	700
108184063	HFH820360	HDT-040GE-BBB-B-W0	9/20/2015	700
108184064	HFH820360	HDT-040GE-BBB-B-W0	9/20/2015	700
108184065	HFH820360	HDT-040GE-BBB-B-W0	9/20/2015	700
108184066	HFH820360	HDT-040GE-BBB-B-W0	9/20/2015	700
108184067	HFH820360	HDT-040GE-BBB-B-W0	9/20/2015	700
108184068	HFH820360	HDT-040GE-BBB-B-W0	9/20/2015	700
108184069	HFH820360	HDT-040GE-BBB-B-W0	9/20/2015	700
108184070	HFH820360	HDT-040GE-BBB-B-W0	9/20/2015	700
108184071	HFH820420	HDT-040GE-BBB-B-W0	9/20/2015	700
108184072	HFH820420	HDT-040GE-BBB-B-W0	9/20/2015	700
108184073	HFH820420	HDT-040GE-BBB-B-W0	9/20/2015	700
108184074	HFH820420	HDT-040GE-BBB-B-W0	9/20/2015	700
108184075	HFH820420	HDT-040GE-BBB-B-W0	9/20/2015	700
108184076	HFH820420	HDT-040GE-BBB-B-W0	9/20/2015	700
108184077	HFH820420	HDT-040GE-BBB-B-W0	9/20/2015	700
108184078	HFH820420	HDT-040GE-BBB-B-W0	9/20/2015	700
108184079	HFH820420	HDT-040GE-BBB-B-W0	9/21/2015	700
108184080	HFH820420	HDT-040GE-BBB-B-W0	9/21/2015	700
108184081	HFH820420	HDT-040GE-BBB-B-W0	9/21/2015	700





ROLL TEST DATA REPORT



Report Date: Sep/21/2015

Sales Order No.

SO-076747

National Lining Systems

Project Location
Product Name
BOL Number
Hutsonville IL US
HDT-040GE-BBB-B-W0

Roll Number	Average Thickness ASTM D5994 (mils)	Minimum Thickness ASTM D5994 (mils)	Yield Strength ASTM D6693 (ppi) MD	Yield Strength ASTM D6693 (ppi) TD	Yield Elongation ASTM D6693 (%) MD	Yield Elongation ASTM D6693 (%) TD	Break Strength ASTM D6693 (ppl) MD	Break Strength ASTM D6693 (ppl) TD	Break Elongation ASTM D6693 (%) MD	Break Elongation ASTM D6693 (%) TD	Tear Resistance ASTM D1004 (lbs) MD	Tear Resistance ASTM D1004 (lbs) TD	Puncture Resistance ASTM D4833 (lbs)	Density ASTM D1505 (g/cc)	Carbon Black Content ASTM D4218 (%)	Carbon Black Dispersion ASTM D5596 (Views in Cat1-Cat2)	Asperity Height ASTM D7466 (mils) A Side	Asperity Height ASTM D7466 (mils) B Side
108184058	38	36	104	113	15	15	143	108	541	390	40	37	114	0.945	2.3	10	21	21
108184059	39	36	106	112	16	15	153	121	554	467	40	39	118	0.945	2.5	10	21	21
108184060	39	37	106	112	16	15	153	121	554	467	40	39	118	0.945	2.5	10	21	22
108184061	39	37	106	112	16	15	153	121	554	467	40	39	118	0.945	2.5	10	21	22
108184062	38	36	103	102	16	16	160	123	590	497	42	41	111	0.945	2.6	10	22	20
108184063	40	37	103	102	16	16	160	123	590	497	42	41	111	0.945	2.6	10	22	20
108184064	40	35	103	102	16	16	160	123	590	497	42	41	111	0.945	2.6	10	22	22
08184065	39	35	102	107	16	16	161	122	611	494	41	37	110	0.945	2.6	10	22	22
08184066	39	35	102	107	16	16	161	122	611	494	41	37	110	0.945	2.6	10	21	22
08184067	39	35	102	107	16	16	161	122	611	494	41	37	110	0.945	2.6	10	21	22
08184068	38	35	100	109	16	16	143	122	528	447	39	37	115	0.944	2.7	10	22	23
08184069	39	35	100	109	16	16	143	122	528	447	39	37	115	0.944	2.7	10	22	23
08184070	39	35	100	109	16	16	143	122	528	447	39	37	115	0.944	2.7	10	23	23
08184071	39	35	102	111	16	15	144	124	548	513	39	38	117	0.944	2.5	10	23	23
08184072	38	35	102	111	16	15	144	124	548	513	39	38	117	0.944	2.5	10	22	22
08184073	38	35	102	111	16	15	144	124	548	513	39	38	117	0.944	2.5	10	22	22
08184074	39	35	100	105	16	16	134	116	489	471	40	39	131	0.945	2.5	10	23	23
08184075	38	35	100	105	16	16	134	116	489	471	40	39	131	0.945	2.5	10	23	23
08184076	38	36	100	105	16	16	134	116	489	471	40	39	131	0.945	2.5	10	23	23
08184077	39	35	102	107	16	16	157	122	587	432	39	38	115	0.944	2.6	10	23	23
08184078	39	36	102	107	16	16	157	122	587	432	39	38	115	0.944	2.6	10	22	23
08184079	39	37	102	107	16	16	157	122	587	432	39	38	115	0.944	2.6	10	22	23
08184080	38	36	103	104	16	15	156	135	583	574	40	38	116	0.945	2.6	10	22	22
08184081	39	35	103	104	16	15	156	135	583	574	40	38	116	0.945	2.6	10	22	22

Laboratory Manager

Coll Rougher





Certificate of Analysis

Shipped To: GSE ENVIRONMENTAL, LLC

19103 GUNDLE ROAD HOUSTON TX 77073

USA

Recipient: Phouangsavanh

Fax:

Delivery #: 89111766

PO #: 03-504080 Weight: 183400 LB Ship Date: 08/21/2015

Package: BULK Mode: Hopper Car

Car #: CHVX898144

Seal No: 33255

Product:

MARLEX POLYETHYLENE K306 BULK

Lot Number: HFH820360


Property	Test Method	Value	Unit
Melt Index HLMI Flow Rate Density Production Date	ASTM D1238 ASTM D1238 D1505 or D4883	0.1 11.6 0.937 08/09/2015	g/10mi g/10mi g/cm3

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP (CPChem). However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.

Troy Griffin

Quality Systems Coordinator

For CoA questions contact Customer Service Representative at 800-231-1212





Certificate of Analysis

Shipped To: GSE ENVIRONMENTAL, LLC

19103 GUNDLE ROAD HOUSTON TX 77073

USA

Recipient: Phouangsavanh

Fax:

Delivery #: 89111761

PO #: 03-504080 Weight: 184300 LB Ship Date: 08/21/2015

Package: BULK Mode: Hopper Car Car #: CHVX890107

Seal No: 33471

Product:

MARLEX POLYETHYLENE K306 BULK

Lot Number: HFH820420

Property	Test Method	Value	Unit
Melt index HLMI Flow Rate Density Production Date	ASTM D1238 ASTM D1238 D1505 or D4883	0.1 12.0 0.937 08/10/2015	g/10mi g/10mi g/cm3

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP (CPChem). However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.

Troy Griffin

Quality Systems Coordinator

For CoA questions contact Customer Service Representative at 800-231-1212



Required Testing:

Quality Assurance Laboratory Test Results

Job Name:

NLS Ameren Hutsonville Closure

Sales Order: 76747

ASTM D 3895 -- Standard Test Method for Oxidative Induction Time of Polyolefins

by Differential Scanning Calorimetry

ASTM D 5397 -- Standard Test Method for Evaluation of Stress Crack Resistance

of Polyolefin Geomembranes Using Notched Constant Tensile Load Test

Specification:

D 3895 - > 100 Minutes

D 5397 - > 500 Hours

Product Code	Resin Lot Number	Test Results	
HDT-040GE-BBB-B-W0	D150520932	PASS	
HDT-040GE-BBB-B-W0	HFH820390	PASS	
HDT-040GE-BBB-B-W0	HFH820400	PASS	
HDT-040GE-BBB-B-W0	HFH820360	PASS	
HDT-040GE-BBB-B-W0	HFH820420	PASS	

Approved By:	Debra Gortemiller
Date Approved:	September 21, 2015



Job Name:

NLS Ameren Hutsonville Closure

SO Number:

76747

The table below summarizes additive performance of GSE Houston products as perceived by OIT retention after UV and Oven Aging per GRI Test Method GM13:

	-	Oven Aging @ 85° C (ASTM D 5721) UV Resistance per GRI GM1								
	_	90	days per	ASTM D 58	85	1600 hou	ırs UV Agiı	ng per AST	M D 5885	
		Initial	Final		GRI	Initial	Final		GRI	
		HP OIT	HP OIT	Retained	Criteria	HP OIT	HP OIT	Retained	Criteria	
Product Type	Formulation	(min)	(min)	(%)	(%)	(min)	(min)	(%)	(%)	
HDPE Geomembrane	Chevron Phillips Marlex® K306 + Carbon Black		661	94	80	697	565	81	50	

Approved By: Debra Gortemiller
Date: September 15, 2015

Mail To:

Bill To:

<= Same (P.O. #: 41782)

Anna Saindon Geotechnology, Inc. 11816 Lackland Road, Suite 150 St. Louis, MO 63146

email: a_saindon@geotechnology.com

Dear Ms. Saindon:

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report of the laboratory testing for the sample(s) listed below.

Project:

Ameren Hutsonville Power Station Closure

TRI Job Reference Number:

E2401-99-04

Material(s) Tested:

Two, GSE 40 mil Textured HDPE Geomembrane(s)

Test(s) Requested:

Thickness (ASTM D 5994)

Tensile Properties (ASTM D 6693) Puncture Strength (ASTM D 4833) Tear Resistance (ASTM D 1004)

If you have any questions or require any additional information, please call us at 1-800-880-8378

Sincerely,

Jarrett A. Nelson Technical Director

Geosynthetic Services Division www.GeosyntheticTesting.com

*Signature is on file



TRI Client: Geotechnology, Inc. Project: Ameren Hutsonville Power Station Closure

Material: GSE 40 mil Textured HDPE Geomembrane

Sample Identification: 108183102

TRI Log #: E2401-99-04

											_	TD.
PARAMETER			ATE NU	-							MEAN DI	EV.
Thickness (ASTM D 5994)	1	2	3	4	5	6	7	8	9	10		
Thiokhood (No Thi D dod i)												
Thickness (mils)	43	44	44	47	42	40	40	43	40	39		2 min
Tensile Properties (ASTM D	6693, 2 ipn	n strain	rate)		· · · · · · · · · · · · · · · · · · ·							
MD Yield Strength (ppi)	150	147	142	142	135						143	6
TD Yield Strength (ppi)	119	132	136	138	141						133	9
MD Break Strength (ppi)	162	177	163	143	159						161 1	12
TD Break Strength (ppi)	107	104	95	116	102						105	8
MD Yield Elongation (%)	18	16	17	17	17						17	1
TD Yield Elongation (%)	12	13	14	12	15						13	1
MD Break Elongation (%)	482	546	516	402	510						491 5	55
TD Break Elongation (%)	314	265	347	217	113						251 9	92
Puncture Resistance (ASTM	D 4833)						-	·				—
Puncture Strength (lbs)	114	111	114	116	122						115	4
Tear Resistance (ASTM D 1	004)											—
MD Tear Strength (lbs)	40.5	47.4	48.9	46.0	43.1	41.0	41.9	42.9	43.5	44.6	44.0 2	2.7
TD Tear Strength (lbs)	39.0	41.3	41.4	43.0	39.6	44.1	42.9	42.4	44.0	39.6	41.7 1	.9
MD Machine Direction	TD Tra	nsverse	Direction									



TRI Client: Geotechnology, Inc.
Project: Ameren Hutsonville Power Station Closure

Material: GSE 40 mil Textured HDPE Geomembrane

Sample Identification: 108183955

TRI Log #: E2401-99-04

DADAMETED	TEAT	DEDLIO	ATE NII II	MDED							STD.
PARAMETER	1 1	2	ATE NU	MBER 4	5	6	7	8	0	10	MEAN DEV.
Thickness (ASTM D 5994)	1	2	3	4	5	6	,	0	9	10	
Thickness (mils)	39	42	38	36	41	38	40	41	38	40	39 2 36 << min
Tensile Properties (ASTM D	6693, 2 ipn	n strain ı	rate)								
MD Yield Strength (ppi)	125	117	111	123	124						120 6
TD Yield Strength (ppi)	118	120	116	120	115						118 2
MD Break Strength (ppi)	148	145	154	127	138						142 10
TD Break Strength (ppi)	137	112	131	94	132						121 18
MD Yield Elongation (%)	16	15	13	17	17						16 2
TD Yield Elongation (%)	14	12	14	14	14						14 1
MD Break Elongation (%)	481	483	541	381	423						462 61
TD Break Elongation (%)	494	399	498	239	441						414 106
Puncture Resistance (ASTM	D 4833)										
Puncture Strength (lbs)	114	112	114	106	101						109 6
Tear Resistance (ASTM D 10	004)										
MD Tear Strength (lbs)	40.5	41.9	44.4	43.0	42.6	38.5	42.4	37.4	41.4	44.6	41.7 2.3
TD Tear Strength (lbs)	37.0	34.8	34.4	37.4	39.0	38.0	40.3	37.4	40.9	40.1	37.9 2.2
MD Machine Direction	TD Tra	nsverse	Direction			-					

Mail To:

Bill To:

Anna Saindon Geotechnology, Inc. 11816 Lackland Road, Suite 150 St. Louis, MO 63146 <= Same (P.O. #: 41782)

email: a_saindon@geotechnology.com

Dear Ms. Saindon:

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report of the laboratory testing for the sample(s) listed below.

Project:

Ameren Hutsonville Power Station Closure

TRI Job Reference Number:

E2402-06-09

Material(s) Tested:

Four, GSE 40 mil Textured HDPE Geomembrane(s)

Test(s) Requested:

Thickness (ASTM D 5994)

Tensile Properties (ASTM D 6693) Puncture Strength (ASTM D 4833) Tear Resistance (ASTM D 1004)

If you have any questions or require any additional information, please call us at 1-800-880-8378

Sincerely,

Jarrett A. Nelson

Technical Director

Geosynthetic Services Division

www.GeosyntheticTesting.com

^{*}Signature is on file

TRI Client: Geotechnology, inc. Project: Ameren Hutsonville Power Station Closure

Material: GSE 40 mil Textured HDPE Geomembrane

Sample Identification: 108184058

												ΓD.
PARAMETER			ATE NU							- 10	MEAN DE	EV.
Thickness (ASTM D 5994)	1	2	3	4	5	6	7	8	9	10		
Thickness (mils)	48	44	45	43	43	48	42	48	44	41		3 min
Tensile Properties (ASTM D	6693, 2 ipn	n strain	rate)									
MD Yield Strength (ppi)	125	124	125	125	127						125	1
TD Yield Strength (ppi)	116	116	122	113	120						117 4	1
MD Break Strength (ppi)	152	135	138	121	138						137 1	1
TD Break Strength (ppi)	121	119	129	134	130						127	3
MD Yield Elongation (%)	15	17	15	15	18						16 1	1
TD Yield Elongation (%)	14	14	14	14	15						14)
MD Break Elongation (%)	483	437	443	266	430						412 8	4
TD Break Elongation (%)	439	452	484	532	500						481 3	7
Puncture Resistance (ASTM	D 4833)											
Puncture Strength (lbs)	120	111	106	118	111						113 6	}
Tear Resistance (ASTM D 1	004)			-								
MD Tear Strength (lbs)	42.0	41.3	44.4	38.4	42.6	39.5	41.3	44.9	45.5	42.6	42.3 2.	3
TD Tear Strength (lbs)	40.0	37.8	41.4	43.5	42.6	40.0	42.4	37.9	43.0	38.5	40.7 2.3	2
MD Machine Direction	TD Tra	nsverse	Direction								I	_

TR! Client: Geotechnology, Inc.

Project: Ameren Hutsonville Power Station Closure

Material: GSE 40 mil Textured HDPE Geomembrane

Sample Identification: 108184064

											STD.
PARAMETER			ATE NU								MEAN DEV.
	1	2	3	4	5	6	7	8	9	10	
Thickness (ASTM D 5994)											
Thickness (mils)	44	45	47	41	44	46	44	41	42	44	44 2 41 << min
Tensile Properties (ASTM D	6693, 2 ipn	n strain	rate)	-							
MD Yield Strength (ppi)	117	120	112	112	117						116 4
TD Yield Strength (ppi)	114	116	124	118	112						117 5
MD Break Strength (ppi)	161	182	138	139	158						156 18
TD Break Strength (ppi)	135	127	145	126	122						131 9
MD Yield Elongation (%)	17	17	15	15	17						16 1
TD Yield Elongation (%)	13	13	14	16	14						14 1
MD Break Elongation (%)	528	590	451	431	495						499 63
TD Break Elongation (%)	493	461	537	481	467						488 30
Puncture Resistance (ASTM	D 4833)										
Puncture Strength (lbs)	104	108	105	105	105						105 2
Tear Resistance (ASTM D 10	004)										
MD Tear Strength (lbs)	43.6	39.3	41.9	43.0	39.0	45.1	42.4	47.4	46.0	45.6	43.3 2.8
TD Tear Strength (lbs)	38.0	38.3	38.4	42.4	41.6	36.0	38.3	39.9	40.4	40.6	39.4 1.9
MD Machine Direction	TD Tra	nsverse	Direction		·						

TRI Client: Geotechnology, Inc.
Project: Ameren Hutsonville Power Station Closure

Material: GSE 40 mil Textured HDPE Geomembrane

Sample Identification: 108184070

PARAMETER	TEST	DEDI IC	ATE NUI	MDED							STD.
PARAMETER	1	2	3	4	5	6	7	8	9	10	MEAN DEV.
Thickness (ASTM D 5994)	·	-	·	•	J	· ·	•	Ü		10	
Thickness (mils)	41	46	49	48	43	46	44	46	41	41	45 3 41 << min
Tensile Properties (ASTM D	6693, 2 ipm	n strain ı	rate)								
MD Yield Strength (ppi)	108	109	117	115	118						113 5
TD Yield Strength (ppi)	116	107	117	118	122						116 6
MD Break Strength (ppi)	152	142	157	151	164						153 8
TD Break Strength (ppi)	89	124	119	112	134						116 17
MD Yield Elongation (%)	18	16	17	15	17						17 1
TD Yield Elongation (%)	15	12	13	14	15					2	14 1
MD Break Elongation (%)	492	439	497	493	530						490 33
TD Break Elongation (%)	326	473	446	354	478						415 71
Puncture Resistance (ASTM	D 4833)										
Puncture Strength (lbs)	98	105	110	109	105						105 5
Tear Resistance (ASTM D 10	004)										
MD Tear Strength (lbs)	43.1	41.3	44.9	46.5	40.1	43.1	48.4	46.4	45.5	43.6	44.3 2.5
TD Tear Strength (lbs)	38.5	37.8	38.9	43.0	37.0	41.0	39.3	37.4	42.4	39.6	39.5 2.1
MD Machine Direction	TD Tra	nsverse	Direction								<u> </u>

TRI Client: Geotechnology, Inc.

Project: Ameren Hutsonville Power Station Closure

Material: GSE 40 mil Textured HDPE Geomembrane

Sample Identification: 108184076

											STD.
PARAMETER	TEST		ATE NU								MEAN DEV.
	1	2	3	4	5	6	7	8	9	10	
Thickness (ASTM D 5994)											
Thickness (mils)	48	42	45	48	46	43	43	46	48	43	45 2 42 << min
Tensile Properties (ASTM D 6	693, 2 ipn	n strain i	rate)								
MD Yield Strength (ppi)	112	114	113	117	107						113 4
TD Yield Strength (ppi)	134	131	125	117	119						125 7
MD Break Strength (ppi)	148	157	157	158	161						156 5
TD Break Strength (ppi)	141	150	121	90	141						129 24
MD Yield Elongation (%)	17	14	16	16	17						16 1
TD Yield Elongation (%)	15	13	12	13	13						13 1
MD Break Elongation (%)	499	521	503	501	544						514 19
TD Break Elongation (%)	467	519	399	38	487						382 197
Puncture Resistance (ASTM I	O 4833)										
Puncture Strength (lbs)	107	112	104	103	100						105 5
Tear Resistance (ASTM D 100	04)			***************************************				_			
MD Tear Strength (lbs)	39.5	41.9	39.9	41.4	44.1	44.1	41.3	40.9	37.9	43.6	41.5 2.1
TD Tear Strength (lbs)	41.5	38.3	40.4	40.9	38.0	40.5	45.4	42.9	38.9	44.6	41.1 2.5
MD Machine Direction	TD Tra	nsverse	Direction							**	

Date: 2015-11-04

Mail To:

Anna Saindon Geotechnology, Inc 11816 Lackland Road St. Louis , MO , 63146 **Bill To:**

Geotechnology, Inc Accounts Payable ap@geotechnology.com

, ,

Proj: J019896.05.2370, PO 42190

e-mail:a_saindon@geotechnology.com

Dear Ms. Saindon,

Thank you for consulting with TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

Project:

Hutsonville Ash Pond A

TRI Job Reference Number:

18725

Material(s) Tested:

(19) Heat Fusion Weld Seam(s)

(1) Single Extrusion Weld Seam(s)

Test(s) Requested:

SAME DAY Peel and Shear

(ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

Codes:

AD

Adhesion Failure (100% Peel)

BRK

Break in sheeting away from Seam edge.

SE

Break in sheeting at edge of seam.

AD-BRK

Break in sheeting after some adhesion failure - partial peel.

SIP FTB Separation in the plane of the sheet (leaving the bond intact).

NON-FTB

Film tearing bond (all non "AD" failures).

NON-FIB

100% peel.

If you have any questions or require any additional information, please call us at 1-800-880-8378. Sincerely,

Jennifer Tenney

Senay T. Tenny

Project Manager

Geosynthetic Services Division

http://www.geosyntheticstestinc.com

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18725

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	-	
		2	2	4	5	MEAN
Sample ID: D-1 Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	82	80	76	79	84	80
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	100	93	98	105	98	99
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	127	121	125	124	129	125
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: D-2B Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	78	88	77	72	96	82
Peel Incursion (%)	15	<5	<5	10	<5	
Peel Locus Of Failure Code	AD-BRK	SE	SE	AD-BRK	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	98	106	97	98	100	100
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	124	121	127	126	124	124
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Should along the should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be should be						

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits repord, except in full, without prior approval of TRI.

AUSTIN, TX - USA | ANAHEIM, CA - USA | ANDERSON, SC - USA | GOLD COAST - AUSTRALIA | SUZHOU - CHINA

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18725

TEST REPLICATE NUMBER

	TEST REPLICATE NUMBER						
PARAMETER	1	2	3	4	5	MEAN	
Sample ID: D-4A Weld: Heat Fusion							
Side: A						Peel A	
Peel Strength (ppi)	95	90	89	93	95	92	
Peel Incursion (%)	<5	<5	<5	<5	<5	<u> </u>	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Side: B						Peel B	
Peel Strength (ppi)	99	97	100	90	106	98	
Peel Incursion (%)	<5	<5	<5	<5	<5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Shear						Shear	
Shear Strength (ppi)	125	126	130	123	125	126	
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50		
Sample ID: D-5 Weld: Heat Fusion Side: A							
Side: A						Peel A	
	103	98	102	111	90	Peel A 101	
Peel Strength (ppi)	103 <5	98 <5	102 <5	111 <5	90 <5		
Peel Strength (ppi) Peel Incursion (%)							
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5	<5	<5	<5	<5		
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE		
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	101	
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	101 Peel B	
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	101 Peel B	
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5 SE FTB 105 <5	<5 SE FTB 102 <5	<5 SE FTB	<5 SE FTB	<5 SE FTB 102 <5	101 Peel B	
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE FTB 105 <5 SE	<5 SE FTB 102 <5 SE	<5 SE FTB 111 <5 SE	<5 SE FTB 107 <5 SE	<5 SE FTB 102 <5 SE	101 Peel B	
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	<5 SE FTB 105 <5 SE	<5 SE FTB 102 <5 SE	<5 SE FTB 111 <5 SE	<5 SE FTB 107 <5 SE	<5 SE FTB 102 <5 SE	101 Peel B 105	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18725

TEST REPLICATE NUMBER

		TEST REPLICATE NUMBER						
PARAMETER	1	2	3	4	5	MEAN		
Sample ID: D-6 Weld: Heat Fusion								
Side: A						Peel A		
Peel Strength (ppi)	89	85	100	104	91	94		
Peel Incursion (%)	<5	<5	<5	<5	<5			
Peel Locus Of Failure Code	SE	SE	SE	SE	SE			
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB			
Side: B						Peel B		
Peel Strength (ppi)	110	111	109	112	118	112		
Peel Incursion (%)	<5	<5	<5	<5	<5			
Peel Locus Of Failure Code	SE	SE	SE	SE	SE			
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB			
Shear						Shear		
Shear Strength (ppi)	125	123	123	125	123	124		
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50			
Sample ID: D-8 Weld: Heat Fusion								
Side: A					1	Peel A		
Peel Strength (ppi)	99	103	102	94	110	102		
Peel Incursion (%)	<5	<5	<5	<5	<5			
Peel Locus Of Failure Code	SE	SE —-	SE	SE	SE			
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB			
Side: B						Peel B		
Peel Strength (ppi)	93	103	94	100	101	98		
Peel Incursion (%)	<5	<5	<5	<5	<5			
Peel Locus Of Failure Code	SE	SE	SE	SE	SE			
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB			
Shear						Shear		
Shoor Strongth (nni)	127	125	125	123	125	125		
Shear Strength (ppi)								

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18725

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-9 Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	80	86	87	97	63	83
Peel Incursion (%)	20	<5	<5	<5	20	
Peel Locus Of Failure Code	AD-BRK	SE	SE	SE	AD-BRK	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	88	93	100	104	96	96
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	131	126	127	126	125	127
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: D-10 Weld: Heat Fusion						
Side: A						
					_	Peel A
Peel Strength (ppi)	102	102	101	99	100	Peel A 101
Peel Incursion (%)	102 <5	102 <5	101 <5	99 <5	100 	
Peel Incursion (%) Peel Locus Of Failure Code				_		
Peel Incursion (%) Peel Locus Of Failure Code	<5	<5	<5	<5	<5	
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi)	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	101
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	101 Peel B
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	101 Peel B
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5 SE FTB 106 <5	<5 SE FTB 103 <5	<5 SE FTB 108 <5	<5 SE FTB 110 <5	<5 SE FTB	101 Peel B
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE FTB 106 <5 SE	<5 SE FTB 103 <5 SE	<5 SE FTB 108 <5 SE	<5 SE FTB 110 <5 SE	<5 SE FTB 99 < <5 SE	101 Peel B
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B	<5 SE FTB 106 <5 SE	<5 SE FTB 103 <5 SE	<5 SE FTB 108 <5 SE	<5 SE FTB 110 <5 SE	<5 SE FTB 99 < <5 SE	101 Peel B 105

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reporduction of this report, except in full, without prior approval of TRI.

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS TRI Client: Geotechnology, Inc

Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18725

TEST REPLICATE NUMBER

		TEST	REPLICATE N	UMBER		
PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-11 Weld: Heat Fusion		-			<u> </u>	
Side: A		=				Peel A
Peel Strength (ppi)	93	97	93	95	96	95
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	105	106	111	107	109	108
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	122	132	131	123	126	127
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: D-12 Weld: Heat Fusion Side: A						Peel A
Peel Strength (ppi)	103	97	108	115	105	106
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
	102	90	98	103	100	99
Peel Strength (ppi)	102 <5	90 <5	98 <5	103 <5	100 <5	99
Peel Strength (ppi) Peel Incursion (%)						99
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5	<5	<5	<5	<5	99
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	99 Shear
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18725

TEST REPLICATE NUMBER

	TEST REPLICATE NUMBER						
PARAMETER	1	2	3	4	5	MEAN	
Sample ID: D-13 Weld: Heat Fusion							
Side: A						Peel A	
Peel Strength (ppi)	104	101	110	104	103	104	
Peel Incursion (%)	<5	<5	<5	<5	< 5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Side: B						Peel B	
Peel Strength (ppi)	101	97	107	99	113	103	
Peel Incursion (%)	<5	<5	<5	<5	< 5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
5hear Shear						Shear	
Shear Strength (ppi)	130	125	126	122	125	126	
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50		
Sample ID: D-14 Weld: Heat Fusion	<u></u>						
Side: A						Peel A	
Peel Strength (ppi)	88	95	98	99	59	88	
Peel Incursion (%)	75	<5	<5	<5	30 L		
Peel Locus Of Failure Code	AD-BRK	SE	SE	SE	AD-BRK		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Side: B						Peel B	
Peel Strength (ppi)	63	102	101	111	102	96	
Peel Incursion (%)	20	<5	<5	<5	<5		
Peel Locus Of Failure Code	AD-BRK	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Shear						Shear	
Shear Strength (ppi)	118	120	119	126	122	121	
					L		

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reporduction of this report, except in full, without prior approval of TRI.

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18725

TEST REPLICATE NUMBER

	TEST REPLICATE NUMBER						
PARAMETER	1	2	3	4	5	MEAN	
Sample ID: D-16 Weld: Heat Fusion							
Side: A						Peel A	
Peel Strength (ppi)	105	108	106	80	73	94	
Peel Incursion (%)	<5	<5	<5	<5	10		
Peel Locus Of Failure Code	SE	SE	SE	SE	AD-BRK		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Side: B						Peel B	
Peel Strength (ppi)	92	100	98	111	108	102	
Peel Incursion (%)	<5	<5	<5	<5	< 5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Shear						Shear	
Shear Strength (ppi)	120	127	123	124	126	124	
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50		
<u> </u>						Peel A	
Side: A	90	90	112	103	110	Peel A	
Side: A Peel Strength (ppi)	90 <5	90 <5	112 <5	103 <5	110 [<5		
Side: A Peel Strength (ppi) Peel Incursion (%)							
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5	<5	<5	<5	<5		
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE		
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	101	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	101 Peel B	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	101 Peel B	
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5 SE FTB 98 <5	<5 SE FTB	<5 SE FTB 99 <5	<5 SE FTB 94 <5	<5 SE FTB	101 Peel B	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5 SE FTB 98 <5 SE	<5 SE FTB 103 <5 SE	<5 SE FTB 99 <5 SE	<5 SE FTB 94 <5 SE	<5 SE FTB 104	101 Peel B	
Sample ID: D-17 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	<5 SE FTB 98 <5 SE	<5 SE FTB 103 <5 SE	<5 SE FTB 99 <5 SE	<5 SE FTB 94 <5 SE	<5 SE FTB 104	101 Peel B 100	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

TES

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18725

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-18 Weld: Heat Fusion						
Side: A				-		Peel A
Peel Strength (ppi)	95	82	78	104	81	88
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	90	100	101	102	96	98
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	124	120	121	120	122	121
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample !D: D-19 Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	88	93	100	84	93	92
Peel Incursion (%)	<5	<5	<5	<5	<5	32
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B					110	Peel B
Peel Strength (ppi)	108	102	114	94	103	104
Peel Incursion (%)	<5	<5	<5	<5	<5	207
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
eei NSF Failure Code						Shear
						Snear
Shear Shear Strength (ppi)	120	121	122	125	124	122

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18725

TEST REDITIONTE NUMBER

		TEST	REPLICATE N	IUMBER		
PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-20 Weld: Heat Fusion						
Side: A	·					Peel A
Peel Strength (ppi)	104	111	112	86	110	105
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	85	96	102	111	114	102
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	122	121	118	122	116	120
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: D-21 Weld: Heat Fusion Side: A						Peel A
Peel Strength (ppi)	113	102	113	96	111	107
Peel Incursion (%)	<5	<5	<5	<5	<5	<u> </u>
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	92	90	96	92	96	93
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
B. of MCE Edition Code	FTB	FTB	FTB	FTB	FTB	
Peel NSF Fallure Code	110					
	115					Shear
Peel NSF Failure Code Shear Shear Strength (ppi)	125	127	123	123	121	Shear 124

The testing herein is based upon accepted Industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

Page: 10 of 12

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18725

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-22 Weld: Heat Fusion			· · ·			
Side: A						Peel A
Peel Strength (ppi)	99	114	116	93	111	107
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	117	117	118	106	110	114
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	121	118	123	118	124	121
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	<u> </u>

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS - SINGLE TRACK

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18725

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-30 Weld: Single Extrusion						
Side: Peel						Peei
Peel Strength (ppi)	73	61	58	90	83	73
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	116	116	114	116	115	115
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

AUSTIN, TX - USA | ANAHEIM, CA - **USA | ANDERSON, SC - USA | GOLD COAST - AUSTRALIA | SUZHOU - CHINA**

Date: 2015-11-05

Mail To:

Anna Saindon Geotechnology, Inc 11816 Lackland Road St. Louis , MO , 63146 **Bill To:**

Geotechnology, Inc Accounts Payable ap@geotechnology.com

, ,

Proj: J019896.05.2370, PO 42190

e-mail:a saindon@geotechnology.com

Dear Ms. Saindon,

Thank you for consulting with TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

Project:

Hutsonville Ash Pond A

TRI Job Reference Number:

18748

Material(s) Tested:

(10) Heat Fusion Weld Seam(s)

Test(s) Requested:

SAME DAY Peel and Shear

(ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

Codes:

AD Adhesion Failure (100% Peel)

BRK Break in sheeting away from Seam edge.

SE Break in sheeting at edge of seam.

AD-BRK Break in sheeting after some adhesion failure - partial peel.

SIP Separation in the plane of the sheet (leaving the bond intact).

FTB Film tearing bond (all non "AD" failures).

NON-FTB 100% peel.

If you have any questions or require any additional information, please call us at 1-800-880-8378. Sincerely,

Jennifer Tenney

Sensey T. Tennay

Project Manager

Geosynthetic Services Division

http://www.geosyntheticstestinc.com

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18748

TEST REDITION NUMBER

* - 140 A	TEST REPLICATE NUMBER					
PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-24 Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	93	88	98	92	98	94
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	102	100	97	102	106	101
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	121	122	118	120	116	119
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample iD: D-25 Weld: Heat Fusion Side: A						Peel A
						Peel A
Peel Strength (ppi)	101	101	99	103	101	101
	101 <5	101 <5	99 <5	103 <5	101 <5	
Peel Incursion (%)						
Peel Incursion (%) Peel Locus Of Failure Code	<5	<5	<5	<5	<5	
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	101
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	101 Peel B
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	101 Peel B
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5 SE FTB 98 <5	<5 SE FTB 100 <5	<5 SE FTB 99 <5	<5 SE FTB 97 <5	<5 SE FTB 99 <5	101 Peel B
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE FTB 98 <5 SE	<5 SE FTB 100 <5 SE	<5 SE FTB 99 <5 SE	<5 SE FTB 97 <5 SE	<5 SE FTB 99 <5 SE	101 Peel B
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	<5 SE FTB 98 <5 SE	<5 SE FTB 100 <5 SE	<5 SE FTB 99 <5 SE	<5 SE FTB 97 <5 SE	<5 SE FTB 99 <5 SE	101 Peel B 99

TES

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18748

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-26 Weld: Heat Fusion					3	MEAN
Side: A						Peel A
Peel Strength (ppi)	86	80	93	88	89	87
Peel Incursion (%)	< 5	<5	<5	<5	<5	- 67
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B					112	Peel B
Peel Strength (ppi)	93	95	96	102	101	97
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear					. –	Shear
Shear Strength (ppi)	119	119	116	117	114	117
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
	<u></u>					
Sample ID: D-27 Weld: Heat Fusion		*				
Side: A						Peel A
Peel Strength (ppi)	79	84	90	83	88	85
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	93	95	93	99	97	95
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	120	119	118	117	115	118
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18748

TEST REPLICATE NUMBER

		TEST REPLICATE NUMBER					
PARAMETER	1	2	3	4	5	MEAN	
Sample ID: D-28 Weld: Heat Fusion							
Side: A						Peel A	
Peel Strength (ppi)	99	101	94	102	103	100	
Peel Incursion (%)	<5	<5	<5	<5	<5	,	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Side: B						Peel B	
Peel Strength (ppi)	102	102	98	102	103	101	
Peel Incursion (%)	<5	<5	<5	<5	<5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Shear						Shear	
Shear Strength (ppi)	121	119	119	116	115	118	
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50		
Sample ID: D-29 Weld: Heat Fusion						Peel A	
Peel Strength (ppi)	74	96	84	102	89	89	
Peel Incursion (%)	<5	<5	<5	<5	<5		
, ,							
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
	SE FTB	SE FTB	SE FTB	SE FTB	SE FTB		
Peel NSF Failure Code						Peel B	
Peel NSF Failure Code Side: B						Peel B	
Peel NSF Failure Code Side: B Peel Strength (ppi)	FTB	FTB	FTB	FTB	FTB		
Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%)	FTB 92	FTB	FTB 89	FTB 100	FTB 94		
Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	92 <5	FTB 94 <5	FTB 89 <5	FTB 100 <5	94 <5		
Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	92 <5 SE	94 <5 SE	FTB 89 <5 SE	100 <5 SE	94 <5 SE		
Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	92 <5 SE	94 <5 SE	FTB 89 <5 SE	100 <5 SE	94 <5 SE	94	



TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18748

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-32 Weld: Heat Fusion				=		
Side: A				_		Peel A
Peel Strength (ppi)	92	102	95	99	94	96
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	89	105	90	109	102	99
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	127	126	122	123	120	124
Char Flangation @ Brook (9/)	>50	>50	>50	>50	>50	
Shear Elongation @ Break (%)						
Sample ID: D-33 Weld: Heat Fusion						Poel A
Sample ID: D-33 Weld: Heat Fusion Side: A						Peel A
Sample ID: D-33 Weld: Heat Fusion Side: A Peel Strength (ppi)	109	88	104	88	109	Peel A
Sample ID: D-33 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%)	109 <5	88 <5	104 <5	88 <5	109	
Sample ID: D-33 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	109 <5 SE	88 <5 SE	104 <5 SE	88 <5 SE	109 <5 · SE	
Sample ID: D-33 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	109 <5	88 <5	104 <5	88 <5	109	100
Sample ID: D-33 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B	109 <5 SE FTB	88 <5 SE FTB	104 <5 SE FTB	88 <5 SE FTB	109 <5 · SE FTB	100 Peel B
Sample ID: D-33 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi)	109 <5 SE	88 <5 SE FTB	104 <5 SE FTB	88 <5 SE FTB	109 <5 SE FTB	100
Sample ID: D-33 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Incursion (%) Peel Locus Of Failure Code	109 <5 SE FTB	88 <5 SE FTB	104 <5 SE FTB	88 <5 SE FTB	109 <5 · SE FTB 104 <5	100 Peel B
Sample ID: D-33 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	109 <5 SE FTB 105 <5	88 <5 SE FTB	104 <5 SE FTB 108 <5	88 <5 SE FTB 105 <5 SE	109 <5 · SE FTB 104 <5 SE	100 Peel B
Sample ID: D-33 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	109 <5 SE FTB 105 <5 SE	88 <5 SE FTB 105 <5	104 <5 SE FTB 108 <5 SE	88 <5 SE FTB	109 <5 · SE FTB 104 [100 Peel B 105
Sample ID: D-33 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%)	109 <5 SE FTB 105 <5 SE	88 <5 SE FTB 105 <5	104 <5 SE FTB 108 <5 SE	88 <5 SE FTB 105 <5 SE	109 <5 · SE FTB 104 <5 SE	100 Peel B

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18748

TEST REPLICATE NUMBER

	TEST REPLICATE NUMBER					
PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-35 Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	97	108	102	104	99	102
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	106	115	107	113	104	109
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	128	128	123	124	121	125
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Town In D. D. 20 I World, Heat Printer						
						Peel A
Side: A	94	96	96	98	101	Peel A
Side: A Peel Strength (ppi)	94 <5	96 <5	96 <5	98	101	Peel A 97
Side: A Peel Strength (ppi) Peel Incursion (%)	<5			98 <5 SE	101 <5 SE	
Peel Incursion (%) Peel Locus Of Failure Code		<5	<5	<5	<5	
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	97
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	97 Peel B
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	97 Peel B
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5 SE FTB 95 <5	<5 SE FTB 93 <5	<5 SE FTB 96 <5	<5 SE FTB 92 <5	<5 SE FTB 97 <5	97 Peel B
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5 SE FTB 95 <5 SE	<5 SE FTB 93 <5 SE	<5 SE FTB 96 <5 SE	<5 SE FTB 92 <5 SE	<5 SE FTB 97 <5 SE	97 Peel B
Sample ID: D-39 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	<5 SE FTB 95 <5 SE	<5 SE FTB 93 <5 SE	<5 SE FTB 96 <5 SE	<5 SE FTB 92 <5 SE	<5 SE FTB 97 <5 SE	97 Peel B 95

Date: 2015-11-10

Mail To:

Anna Saindon Geotechnology, Inc 11816 Lackland Road St. Louis , MO , 63146 **Bill To:**

Geotechnology, Inc
Accounts Payable
ap@geotechnology.com

, ,

Proj: J019896.05.2370, PO 42193

e-mail:a saindon@geotechnology.com

Dear Ms. Saindon,

Thank you for consulting with TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

Project:

Hutsonville Ash Pond A

TRI Job Reference Number:

18789

Material(s) Tested:

(18) Heat Fusion Weld Seam(s)

(1) Single Extrusion Weld Seam(s)

Test(s) Requested:

SAME DAY Peel and Shear

(ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

Codes:

AD

Adhesion Failure (100% Peel)

BRK

Break in sheeting away from Seam edge.

SE

Break in sheeting at edge of seam.

AD-BRK SIP Break in sheeting after some adhesion failure - partial peel. Separation in the plane of the sheet (leaving the bond intact).

FTB

Film tearing bond (all non "AD" failures).

NON-FTB

100% peel.

If you have any questions or require any additional information, please call us at 1-800-880-8378. Sincerely,

Jennifer Tenney Project Manager

Sensip Thenny

Geosynthetic Services Division

http://www.geosyntheticstestinc.com



TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18789

TEST REPLICATE NUMBER

		TEST REPLICATE NUMBER					
PARAMETER	1	2	3	4	5	MEAN	
Sample ID: D-31 Weld: Heat Fusion							
Side: A						Peel A	
Peel Strength (ppi)	103	94	100	101	101	100	
Peel Incursion (%)	<5	<5	<5	<5	<5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Side: B						Peel B	
Peel Strength (ppi)	91	91	91	93	97	93	
Peel Incursion (%)	<5	<5	<5	<5	<5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Shear						Shear	
Shear Strength (ppi)	122	121	124	125	118	122	
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50		
Sample ID: D-34 Weld: Heat Fusion Side: A						Peel A	
Peel Strength (ppi)	100	106	103	95	105	102	
Peel Incursion (%)	<5	<5	<5	<5	<5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Side: B						Peel B	
Peel Strength (ppi)	112	93	106	109	99	104	
Peel Incursion (%)	<5	<5	<5	<5	<5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Shear						Shear	
	119	130	125	129	115	124	
Shear Strength (ppi)							

TEST

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Materiai: 40 mii. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18789

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-36 Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	104	84	86	90	91	91
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	97	88	91	74	90	88
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	115	121	115	112	115	116
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	<u> </u>
Sample ID: D-37 Weld: Heat Fusion Side: A						Peel A
Peel Strength (ppi)	97	95	96	96	95	96
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	110	103	105	109	105	106
Peel Incursion (%)	<5	<5	<5	<5	<5	-
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	123	124	125	118	122	122
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS TRI Client: Geotechnology, Inc

Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18789

TEST REPLICATE NUMBER

		1521	KEPLICATE N	TEST REPLICATE NUMBER						
PARAMETER	1	2	3	4	5	MEAN				
Sample ID: D-38 Weld: Heat Fusion					·					
Side: A						Peel A				
Peel Strength (ppi)	102	101	113	107	106	106				
Peel Incursion (%)	<5	<5	<5	<5	<5					
Peel Locus Of Failure Code	SE	SE	SE	SE	SE					
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB					
Side: B						Peel B				
Peel Strength (ppi)	107	109	115	106	115	110				
Peel Incursion (%)	<5	<5	<5	<5	<5					
Peel Locus Of Failure Code	SE	SE	SE	SE	SE					
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB					
Shear						Shear				
Shear Strength (ppi)	121	129	120	121	116	121				
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50					
Sample ID: D-40 Weld: Heat Fusion Side: A		,				Peel A				
Peel Strength (ppi)	92	103	101	104	102	100				
Peel Incursion (%)	<5	<5	<5	<5	<5					
Peel Locus Of Failure Code	SE	SE	SE	SE	SE					
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB					
Side: B						Peel B				
Peel Strength (ppi)	100	98	98	98	98	98				
Peel Incursion (%)	<5	<5	<5	<5	< 5					
Peel Locus Of Failure Code	SE	SE	SE	SE	SE					
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB					
						Shear				
Shear										
Shear Shear Strength (ppi)	125	120	121	121	122	122				

TEST

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18789

TEST REPLICATE NUMBER

	TEST REPLICATE NOMBER						
PARAMETER	1	2	3	4	5	MEAN	
Sample ID: D-41 Weld: Heat Fusion							
Side: A				_		Peel A	
Peel Strength (ppi)	99	94	103	94	92	96	
Peel Incursion (%)	<5	<5	<5	<5	<5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Side: B						Peel B	
Peel Strength (ppi)	112	114	111	104	108	110	
Peel Incursion (%)	<5	<5	<5	<5	<5	****	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Shear						Shear	
Shear Strength (ppi)	125	122	122	126	119	123	
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50		
Sample ID: D-42 Weld: Heat Fusion							
						Peel A	
Side: A	98	102	97	95	92	Peel A	
Side: A Peel Strength (ppi)	98 <5	102 <5	97 <5	95 <5	92 < 5		
Side: A Peel Strength (ppi) Peel Incursion (%)					l		
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5	<5	<5	<5	<5		
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 SE	<5 SE	<5 · SE		
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B	<5 SE	<5 SE	<5 SE	<5 SE	<5 · SE	97	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 ·SE FTB	97 Peel B	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 • SE FTB	97 Peel B	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5 SE FTB 95 <5	<5 SE FTB 96 <5	<5 SE FTB 94 <5	<5 SE FTB	<5 •SE FTB 87 [97 Peel B	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5 SE FTB 95 <5 SE	<5 SE FTB 96 <5 SE	<5 SE FTB 94 <5 SE	<5 SE FTB 100 <5 SE	<5 FTB 87 <5 SE	97 Peel B	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	<5 SE FTB 95 <5 SE	<5 SE FTB 96 <5 SE	<5 SE FTB 94 <5 SE	<5 SE FTB 100 <5 SE	<5 FTB 87 <5 SE	97 Peel B 94	

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18789

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-43 Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	96	100	99	95	96	97
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	97	103	92	88	98	96
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	124	123	121	121	122	122
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	<u> </u>
CIs ID: D. 44 Wold: Dook Eugles						
						Peel A
Side: A	88	90	91	83	88	Peel A 88
Side: A Peel Strength (ppi)	88 < 5	90 <5	91 <5	83 <5	88 <5	
Side: A Peel Strength (ppi) Peel Incursion (%)						
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5	<5	<5	<5	<5	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	88
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	88 Peel B
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	88 Peel B
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5 SE FTB 97 <5	<5 SE FTB 92 <5	<5 SE FTB 95 <5	<5 SE FTB 94 <5	<5 SE FTB 94 <5	88 Peel B
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE FTB 97 <5 SE	<5 SE FTB 92 <5 SE	<5 SE FTB 95 <5 SE	<5 SE FTB 94 <5 SE	<5 SE FTB 94 <5 SE	88 Peel B
Sample ID: D-44 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	<5 SE FTB 97 <5 SE	<5 SE FTB 92 <5 SE	<5 SE FTB 95 <5 SE	<5 SE FTB 94 <5 SE	<5 SE FTB 94 <5 SE	Peel B



TRI Client: Geotechnology, Inc **Project: Hutsonville Ash Pond A**

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18789

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-45 Weld: Heat Fusion	·					
Side: A						Peel A
Peel Strength (ppi)	104	96	94	94	100	98
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	96	113	95	108	96	102
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	123	128	126	124	128	126
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	·
Sample ID: D-46 Weld: Heat Fusion Side: A						Peel A
	25	0.4				
Peel Strength (ppi)	95 < 5	84 <5	94 <5	93	96 <5	92
Peel Incursion (%) Peel Locus Of Failure Code	SE	SE	<5 SE	<5 SE	<5 SE	
	FTB	FTB	SE FTB			
Peel NSF Failure Code Side: B	FID	LID	LID	FTB	FTB	Peel B
	98	98	103	90	0.7	
Peel Strength (ppi) Peel Incursion (%)	96 < 5	90 <5	<5	90 <5	97 <5	97
Peel Locus Of Failure Code	SE	SE	SE	<5 SE	<5 SE	
		FTB	SE FTB	SE FTB	SE FTB	
	FTR		LID	פוז	LID	
Peel NSF Failure Code	FTB	FID				Char-
Peel Locus Of Pallure Code Peel NSF Failure Code Shear Shear Strength (ppi)	FTB 122	121	120	123	123	Shear

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18789

TEST REPLICATE NUMBER

		TEST	REPLICATE N	IUMBER		
PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-47 Weld: Heat Fusion		•				
Side: A	,					Peel A
Peel Strength (ppi)	88	90	94	92	99	93
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	97	90	100	94	103	97
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	121	122	127	125	125	124
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: D-50 Weld: Heat Fusion						
Side: A				-		Peel A
Peel Strength (ppi)	103	106	104	103	102	104
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	93	90	97	94	96	94
Peel Incursion (%)	<5	<5	<5	<5	<5	
reel illiculatori (70)	< 5					
	SE	SE	SE	SE	SE	
Peel Locus Of Failure Code		SE FTB	S E FTB	SE FTB	SE FTB	
Peel Locus Of Failure Code Peel NSF Failure Code	SE					Shear
Peel Incursion (76) Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	SE					Shear



TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18789

TEST REPLICATE NUMBER

,		1121	KEP LICAIL I	TOMBEK		
PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-52 Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	102	91	87	99	97	95
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	86	88	85	101	90	90
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	128	129	135	134	130	131
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: D-53 Weld: Heat Fusion						
Side: A					·	
	89	91	0.2	0.7	0.7	Peel A
Peel Strength (ppi) Peel Incursion (%)	<5		93	93	91	91
Peel Locus Of Failure Code		<5 CE	<5	<5	<5	
Peel NSF Failure Code	SE FTB	SE	SE	SE	SE	
Side: B	FID	FTB	FTB	FTB	FTB	
	00	00	0.0		1	Peel B
Peel Strength (ppi)	98	98	92	89	100	95
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	117	123	129	128	127	125
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

TE

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18789

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-54 Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	87	93	83	103	86	90
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	101	102	96	102	89	98
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	119	124	122	126	120	122
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
						Peel A
Side: A	91	95	100	98	106	Peel A
Side: A Peel Strength (ppi)	91 <5	95 <5	100 <5	98 <5	106 <5	
Side: A Peel Strength (ppi) Peel Incursion (%)						
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5	<5	<5	<5	<5	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	98
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	98 Peel B
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	98 Peel B
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5 SE FTB 97 <5	<5 SE FTB 98 <5	<5 SE FTB 100 <5	<5 SE FTB 99 <5	<5 SE FTB 104 <5	98 Peel B
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5 SE FTB 97 <5 SE	<5 SE FTB 98 <5 SE	<5 SE FTB 100 <5 SE	<5 SE FTB 99 <5 SE	<5 SE FTB 104 <5 SE	98 Peel B
Sample ID: D-55 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	<5 SE FTB 97 <5 SE	<5 SE FTB 98 <5 SE	<5 SE FTB 100 <5 SE	<5 SE FTB 99 <5 SE	<5 SE FTB 104 <5 SE	98 Peel B 100

TE

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS - SINGLE TRACK

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18789

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-56 Weld: Single Extrusio	n					
Side: Peel						Peel
Peel Strength (ppi)	102	114	112	107	134	114
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	126	131	127	122	125	126
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

AUSTIN, TX - USA | ANAHEIM, CA - USA | ANDERSON, SC - USA | GOLD COAST - AUSTRALIA | SUZHOLI - CHINA

Date: 2015-11-11

Mail To:

Anna Saindon Geotechnology, Inc 11816 Lackland Road St. Louis, MO, 63146 Bill To:

Geotechnology, Inc **Accounts Payable** ap@geotechnology.com

Proj: J019896.05.2370, PO 42220

e-mail:a_saindon@geotechnology.com

Dear Ms. Saindon,

Thank you for consulting with TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

Project:

Hutsonville Ash Pond A

TRI Job Reference Number:

18807

Material(s) Tested:

(12) Heat Fusion Weld Seam(s)

Test(s) Requested:

SAME DAY Peel and Shear

(ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

Codes:

Adhesion Failure (100% Peel) AD

BRK Break in sheeting away from Seam edge.

SE Break in sheeting at edge of seam.

Break in sheeting after some adhesion failure - partial peel. AD-BRK Separation in the plane of the sheet (leaving the bond intact).

Film tearing bond (all non "AD" failures). FTR

100% peel. NON-FTB

If you have any questions or require any additional information, please call us at 1-800-880-8378. Sincerely,

Jennifer Tenney Project Manager

Service Themas

Geosynthetic Services Division

http://www.geosyntheticstestinc.com

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18807

TEST REDI ICATE NUMBER

		TEST	REPLICATE N	JMBER		
PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-14A Weld: Heat Fusion		-	-			
Side: A						Peel A
Peel Strength (ppi)	100	96	97	107	89	98
Peel Incursion (%)	<5	<5	<5	<5	< 5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	92	97	107	104	98	100
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	124	119	118	121	120	120
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: D-14B Weld: Heat Fusion						
Side: A					-	Peel A
Peel Strength (ppi)	91	79	65	92	67	79
Peel Incursion (%)	<5	45	30	<5	100	
Peel Locus Of Failure Code	SE	AD-BRK	AD-BRK	SE	AD	
D LNGC E-!l CI-						
	FTB	FTB	FTB	FTB	NON-FTB	
	FTB	FTB	FTB	FTB	NON-FTB	Peel B
Side: B Peel Strength (ppi)	FTB 91	FTB 98	FTB 99	100	98 [Peel B
Side: B Peel Strength (ppi) Peel Incursion (%)	91 < 5	98 <5	99 < 5		-	
Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	91	98	99	100	98 [
Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	91 < 5	98 <5	99 < 5	100 <5	98 [<5	
Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	91 <5 SE	98 <5 SE	99 <5 SE	100 <5 SE	98 [<5 SE	
Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	91 <5 SE	98 <5 SE	99 <5 SE	100 <5 SE	98 [<5 SE	97



TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18807

TEST REPLICATE NUMBER

	TEST REPLICATE NUMBER						
PARAMETER	1	2	3	4	5	MEAN	
Sample ID: D-15A Weld: Heat Fusion				-			
Side: A		*		11		Peel A	
Peel Strength (ppi)	85	96	95	102	103	96	
Peel Incursion (%)	15	<5	<5	<5	<5		
Peel Locus Of Failure Code	AD-BRK	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Side: B						Peel B	
Peel Strength (ppi)	94	89	95	96	99	95	
Peel Incursion (%)	<5	<5	<5	<5	<5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Shear						Shear	
Shear Strength (ppi)	121	121	123	125	127	123	
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50		
Sample ID: D-15B Weld: Heat Fusion							
Side: A						Peel A	
Peel Strength (ppi)	108	114	113	115	107	111	
Peel Incursion (%)	<5	<5	<5	<5	<5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Side: B						Peel B	
Peel Strength (ppi)	110	104	113	116	109	110	
Peel Incursion (%)	<5	<5	<5	<5	ι <5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
						Shear	
Shear							
Shear Shear Strength (ppi)	122	125	126	122	127	124	

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18807

TEST REPLICATE NUMBER

		TES	TEST REPLICATE NUMBER						
PARAMETER	1	2	3	4	5	MEAN			
Sample ID: D-23A Weld: Heat Fusion									
Side: A						Peel A			
Peel Strength (ppi)	103	108	101	97	106	103			
Peel Incursion (%)	<5	<5	<5	<5	<5				
Peel Locus Of Failure Code	SE	SE	SE	SE	SE				
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB				
Side: B						Peel B			
Peel Strength (ppi)	107	108	103	103	110	106			
Peel Incursion (%)	<5	<5	<5	<5	<5				
Peel Locus Of Failure Code	SE	SE	SE	SE	SE				
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB				
Shear						Shear			
Shear Strength (ppi)	125	125	124	123	127	125			
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	V			
S. L. I. B. DOD I W. I. J. H. J. F. J. J.									
Sample ID: D-23B Weld: Heat Fusion						Peel A			
Side: A	0.5	00	7.6	00	0.0				
Peel Strength (ppi)	95	99	76	99	93	92			
Peel Incursion (%)	<5	<5	40	<5	<5				
Peel Locus Of Failure Code	SE	SE	AD-BRK	SE	SE				
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB				
Side: B						Peel B			
Peel Strength (ppi)	107	98	99	95	102	100			
Peel Incursion (%)	<5	<5	<5	<5	<5				
Peel Locus Of Failure Code	SE	SE	SE	SE	SE				
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB				
Shear						Shear			
Shear Strength (ppi)	122	121	121	120	125	122			
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50				



TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18807

TEST REPLICATE NUMBER

		1631	REPLICATE	IUMBEK		
PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-48A Weld: Heat Fusio	n					
Side: A		-				Peel A
Peel Strength (ppi)	83	92	92	86	81	87
Peel incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	91	102	95	95	100	97
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	122	117	116	115	118	118
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: D-48B Weld: Heat Fusion						
Side: A	n					
	90	00	9.5		!	Peel A
Peel Strength (ppi)		99	85	95	82	90
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	92	107	113	104	105	104
	<5	<5	<5	<5	<5	
, ,	SE	SE	SE	SE	SE	
Peel Locus Of Failure Code			SE FTB	SE FTB	SE FTB	
Peel Locus Of Failure Code Peel NSF Failure Code	SE	SE				Shear
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	SE	SE				Shear 120

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS TRI Client: Geotechnology, Inc

Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18807

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-49B Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	77	82	58	88	85	78
Peel Incursion (%)	<5	<5	40	<5	<5	
Peel Locus Of Failure Code	SE	SE	AD-BRK	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	99	109	78	103	65	91
Peel Incursion (%)	<5	<5	<5	<5	<5	·
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	114	120	120	123	124	120
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: D-51A Weld: Heat Fusion	·				· · ·	
Side: A						Peel A
						reel A
Peel Strength (ppi)	103	107	107	84	109	102
	103 <5	107 <5	107 <5	84 10	109 <5	
Peel Incursion (%)						
Peel Incursion (%) Peel Locus Of Failure Code	<5	<5	<5	10	<5	
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 S E	10 AD-BRK	<5 SE	
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B	<5 SE	<5 SE	<5 S E	10 AD-BRK	<5 SE	102
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi)	<5 SE FTB	<5 SE FTB	<5 S E FTB	10 AD-BRK FTB	<5 SE FTB	102 Peel B
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%)	<5 SE FTB	<5 SE FTB	<5 SE FTB	10 AD-BRK FTB	<5 SE FTB	102 Peel B
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5 SE FTB 108 <5	<5 SE FTB	<5 SE FTB 104 <5	10 AD-BRK FTB 116 <5	<5 SE FTB	102 Peel B
Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE FTB 108 <5 SE	<5 SE FTB 113 <5 SE	<5 SE FTB 104 <5 SE	10 AD-BRK FTB 116 <5 SE	<5 SE FTB 103 <5 SE	102 Peel B
Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	<5 SE FTB 108 <5 SE	<5 SE FTB 113 <5 SE	<5 SE FTB 104 <5 SE	10 AD-BRK FTB 116 <5 SE	<5 SE FTB 103 <5 SE	102 Peel B 109

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS TRI Client: Geotechnology, Inc

Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18807

TEST REPLICATE NUMBER

		- 1231	TELLICATE			
PARAMETER	11	2	3	4	5	MEAN
Sample ID: D-51B Weld: Heat Fusion	<u> </u>					
Side: A						Peel A
Peel Strength (ppi)	115	116	113	110	115	114
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	99	117	110	105	105	107
Peel Incursion (%)	<5	<5	<5	<5	<5	<u> </u>
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	119	121	121	123	121	121
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	· · · · · · · · · · · · · · · · · · ·
Sample ID: D-57 Weld: Heat Fusion Side: A						Peel A
Peel Strength (ppi)	98	96	102	94	94	97
Peel Incursion (%)	<5	<5	<5	<5	<5	3,
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
ide: B						Peel B
Peel Strength (ppi)	92	93	96	91	96	94
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
ileai					r	
Shear Strength (ppi)	124	123	122	126	129	125

Date: 2015-11-12

Mail To:

Anna Saindon Geotechnology, Inc 11816 Lackland Road St. Louis, MO, 63146 Bill To:

Geotechnology, Inc Accounts Payable ap@geotechnology.com

, ,

Proj: J019896.05.2370, PO 42233

e-mail:a_saindon@geotechnology.com

Dear Ms. Saindon,

Thank you for consulting with TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

Project:

Hutsonville Ash Pond A

TRI Job Reference Number:

18823

Material(s) Tested:

(6) Heat Fusion Weld Seam(s)

Test(s) Requested:

SAME DAY Peel and Shear

(ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

Codes:

AD

Adhesion Failure (100% Peel)

BRK

Break in sheeting away from Seam edge.

SE

Break in sheeting at edge of seam.

AD-BRK

Break in sheeting after some adhesion failure - partial peel.

SIP

Separation in the plane of the sheet (leaving the bond intact).

FTB

Film tearing bond (all non "AD" failures).

NON-FTB

100% peel.

If you have any questions or require any additional information, please call us at 1-800-880-8378. Sincerely,

Jennifer Tenney

Sensy-Thomas

Project Manager

Geosynthetic Services Division

http://www.geosyntheticstestinc.com

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS TRI Client: Geotechnology, Inc

Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18823

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-14B1 Weld: Heat Fusion	n					
Side: A						Peel A
Peel Strength (ppi)	93	97	94	99	95	96
Peel Incursion (%)	<5	<5	<5	<5	< 5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B					_	Peel B
Peel Strength (ppi)	100	97	103	106	89	99
Peel Incursion (%)	<5	<5	<5	<5	30	
Peel Locus Of Failure Code	SE	SE	SE	SE	AD-BRK	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	120	116	115	114	113	116
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: D-23R1 Weld: Heat Firsio	n e					
	n					Deel A
Side: A		95	93	92	89 [Peel A
Side: A Peel Strength (ppi)	97	95	93	92	89 [Peel A
Side: A Peel Strength (ppi) Peel Incursion (%)	97 < 5	<5	<5	<5	<5	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	97 <5 SE	<5 SE	<5 SE	<5 SE	<5 SE	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	97 < 5	<5	<5	<5	<5	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B	97 <5 SE	<5 SE	<5 SE	<5 SE	<5 SE	93
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi)	97 <5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	93 Peel B
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%)	97 <5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	93 Peel B
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	97 <5 SE FTB 98 <5	<5 SE FTB	<5 SE FTB 97 <5	<5 SE FTB 102 <5	<5 SE FTB	93 Peel B
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	97 <5 SE FTB 98 <5 SE	<5 SE FTB 111 <5 SE	<5 SE FTB 97 <5 SE	<5 SE FTB 102 <5 SE	<5 SE FTB 102 [<5 SE	93 Peel B
Sample ID: D-23B1 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Peel NSF Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	97 <5 SE FTB 98 <5 SE	<5 SE FTB 111 <5 SE	<5 SE FTB 97 <5 SE	<5 SE FTB 102 <5 SE	<5 SE FTB 102 [<5 SE	93 Peel B 102

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS TRI Client: Geotechnology, Inc

Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18823

TEST REPLICATE NUMBER

PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-49B1 Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	90	84	91	87	86	88
Peel Incursion (%)	<5	50	<5	<5	<5	
Peel Locus Of Failure Code	SE	AD-BRK	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	106	102	110	107	105	106
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	111	115	111	118	110	113
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: D-58 Weld: Heat Fusion Side: A						Peel A
Peel Strength (ppi)	95	104	98	103	97	99
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	89	94	95	104	95	95
Peel Incursion (%)	<5	<5	<5	<5	< 5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	118	121	120	118	122	120
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	-

TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18823

TEST REDI ICATE NUMBER

		TEST	REPLICATE N	IUMBER		
PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-59 Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	81	96	89	90	91	89
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	90	85	91	82	92	88
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	122	123	125	123	123	123
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
					· · · · · · · · · · · · · · · · · · ·	
Sample ID: D-61 Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	102	97	105	99	97	100
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	98	101	94	102	99	99
Peel Incursion (%)	<5	<5	<5	<5	< 5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	136	131	130	128	131	131
	>50	>50			ı	

Date: 2015-11-13

Mail To:

Anna Saindon Geotechnology, Inc 11816 Lackland Road St. Louis , MO , 63146 **Bill To:**

Geotechnology, Inc Accounts Payable ap@geotechnology.com

, ,

Proj: J019896.05.2370, PO 42234

e-mail:a_saindon@geotechnology.com

Dear Ms. Saindon,

Thank you for consulting with TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

Project:

Hutsonville Ash Pond A

TRI Job Reference Number:

18835

Material(s) Tested:

(8) Heat Fusion Weld Seam(s)

Test(s) Requested:

SAME DAY Peel and Shear

(ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

Codes:

AD

Adhesion Failure (100% Peel)

BRK

Break in sheeting away from Seam edge.

SE

Break in sheeting at edge of seam.

AD-BRK

Break in sheeting after some adhesion failure - partial peel.

SIP

Separation in the plane of the sheet (leaving the bond intact).

FTB

Film tearing bond (all non "AD" failures).

NON-FTB

100% peel.

If you have any questions or require any additional information, please call us at 1-800-880-8378. Sincerely,

Jennifer Tenney

Service Theory

Project Manager

Geosynthetic Services Division

http://www.geosyntheticstestinc.com



AUSTIN, TX - USA ANAHEIM, CA - USA ANDERSON, SC - USA GOLD COAST - AUSTRALIA SUZHOU - CHINA

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS TRI Client: Geotechnology, Inc

Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18835

TEST REPLICATE NUMBER

		1121	IXEI EIÇAIE IX	- IOMBER		
PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-3A Weld: Heat Fusion						_
Side: A						Peel A
Peel Strength (ppi)	100	97	102	95	92	97
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Pee! NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	99	106	94	93	97	98
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	121	124	124	122	124	123
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
- 1 15 5 455 114 11 11 11 11						
Sample ID: D-14B2 Weld: Heat Fusio	on					DIA
Side: A	100	107	100	104		Peel A
Peel Strength (ppi)	103	107	102	104	105	104
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	110	106	105	103	106	106
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
						Shear
Shear						
Shear Shear Strength (ppi)	131	132	133	132	138	133



TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18835

TEST REPLICATE NUMBER

		1531	REPLICATE	NOMBEK		
PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-49B2 Weld: Heat Fusion	on					
Side: A						Peel A
Peel Strength (ppi)	106	112	105	115	106	109
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	105	106	113	101	111	107
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	121	131	122	123	123	124
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
				·		
Sample ID: D-60A Weld: Heat Fusior	1					
Side: A						Peel A
Peel Strength (ppi)	113	106	106	102	110	107
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	98	101	105	96	95	99
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
reel Locus Of railure Code						
	FTB	FTB	FTB	FTB	FTB	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	Shear
Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	FTB 127	FTB 130	FTB 131	FTB 127	FTB 133 [Shear 130

DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS TRI Client: Geotechnology, Inc

Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18835

TEST REPLICATE NUMBER

		TEST REPLICATE NUMBER					
PARAMETER	1	2	3	4	5	MEAN	
Sample ID: D-60B Weld: Heat Fusion							
Side: A						Peel A	
Peel Strength (ppi)	103	99	98	101	109	102	
Peel Incursion (%)	<5	<5	<5	<5	<5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Side: B						Peel B	
Peel Strength (ppi)	108	94	104	98	104	102	
Peel Incursion (%)	<5	<5	<5	<5	<5		
Peel Locus Of Failure Code	SE	SE	SE	SE	SE		
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB		
Shear						Shear	
Shear Strength (ppi)	131	131	134	136	140	134	
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50		
						Peel A	
Side: A	100	100	95	101	99	Peel A	
Side: A Peel Strength (ppi)	100 <5	100 <5	95 <5	101 <5	99 <5		
Side: A Peel Strength (ppi) Peel Incursion (%)							
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5	<5	<5	<5	< 5		
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE		
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B	<5 SE	<5 SE	<5 SE	<5 SE	<5 SE	99	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	99 Peel B	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%)	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	<5 SE FTB	99 Peel B	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	<5 SE FTB 93 <5	<5 SE FTB 93 <5	<5 SE FTB 88 <5	<5 SE FTB 85 <5	<5 SE FTB 92 <5	99 Peel B	
Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	<5 SE FTB 93 <5 SE	<5 SE FTB 93 <5 SE	<5 SE FTB 88 <5 SE	<5 SE FTB 85 <5 SE	<5 SE FTB 92 <5 SE	99 Peel B	
Sample ID: D-62 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Shear Shear Strength (ppi)	<5 SE FTB 93 <5 SE	<5 SE FTB 93 <5 SE	<5 SE FTB 88 <5 SE	<5 SE FTB 85 <5 SE	<5 SE FTB 92 <5 SE	99 Peel B 90	



TRI Client: Geotechnology, Inc Project: Hutsonville Ash Pond A

Material: 40 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 18835

TEST REPLICATE NUMBER

	TEST REPLICATE NUMBER					
PARAMETER	1	2	3	4	5	MEAN
Sample ID: D-63 Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	103	106	94	99	99	100
Peel Incursion (%)	<5	<5	<5	<5	<5	<u>. </u>
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	102	107	96	94	97	99
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	122	123	124	129	130	126
	. 50	. 50	>50	>50	>50	
Shear Elongation @ Break (%)	>50	>50	>30		>30	
Sample ID: D-64 Weld: Heat Fusion	>50	>50	>30		>50	Peel A
Sample ID: D-64 Weld: Heat Fusion	>50	94	95	86	93	Peel A
Sample ID: D-64 Weld: Heat Fusion Side: A Peel Strength (ppi)			2			
Sample ID: D-64 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%)	88	94	95	86	93	
Sample ID: D-64 Weld: Heat Fusion Side: A Deel Strength (ppi) Deel Incursion (%) Deel Locus Of Failure Code	88 <5	94 <5	95 <5	86 <5	93 (<5	
Gample ID: D-64 Weld: Heat Fusion Gide: A Deel Strength (ppi) Deel Incursion (%) Deel Locus Of Failure Code Deel NSF Failure Code	88 <5 SE	94 <5 SE	95 <5 SE	86 <5 SE	93 (<5 SE	
Sample ID: D-64 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B	88 <5 SE	94 <5 SE	95 <5 SE	86 <5 SE	93 (<5 SE	91
Sample ID: D-64 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi)	88 <5 SE FTB	94 <5 SE FTB	95 <5 SE FTB	86 <5 SE FTB	93 <5 SE FTB	91 Peel B
Sample ID: D-64 Weid: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%)	88 <5 SE FTB	94 <5 SE FTB	95 <5 SE FTB	86 <5 SE FTB	93 <5 SE FTB	91 Peel B
Sample ID: D-64 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code	88 <5 SE FTB 88 <5	94 <5 SE FTB 96 <5	95 <5 SE FTB 91 <5	86 <5 SE FTB 81 <5	93 (<5 SE FTB 93 (91 Peel B
Gample ID: D-64 Weld: Heat Fusion Side: A Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code	88 <5 SE FTB 88 <5 SE	94 <5 SE FTB 96 <5 SE	95 <5 SE FTB 91 <5 SE	86 <5 SE FTB 81 <5 SE	93 <5 SE FTB 93 <5 SE	91 Peel B
Shear Elongation @ Break (%) Side: A Peel Strength (ppi) Peel Locus Of Failure Code Peel NSF Failure Code Side: B Peel Strength (ppi) Peel Incursion (%) Peel Strength (ppi) Peel Incursion (%) Peel Strength (ppi) Peel Incursion (%) Peel Locus Of Failure Code Peel NSF Failure Code Peel NSF Failure Code Peel NSF Failure Code Peel NSF Failure Code Peel NSF Failure Code	88 <5 SE FTB 88 <5 SE	94 <5 SE FTB 96 <5 SE	95 <5 SE FTB 91 <5 SE	86 <5 SE FTB 81 <5 SE	93 <5 SE FTB 93 <5 SE	91 Peel B 90



16970-3 San Carlos Blvd., Suite 191 Ft Myers, FL 33908

WB Koester Construction LLC

Ameren Hutsonville Energy Center 15142 E 1900th Avenue Hutsonville, IL 62433

Ameren Ash Ponds Closure

Quality Control Project Book Project # 1000-332 QC Daily

	Date:	tot .28	0015		Install: Liner GCL Composite Géó-texdle	Geo-ne
1		Material	Daily Quantity	To Date Quantity	Other:	
•					Liner: Repaired Tie-in Boot Battening	Air test
					V- box Other:	
			-		Composite / Textile: Sewing / Heat bond Tie -seam	Repaired
					Other:	-
					Destuctive Sample : Passed %D	Petall Complete
					Falled	
					Weather AM	РМ
					Comment Sandbags	
	Date:	Dat 29'.	2015		Install: Liner GCL Composite Geo-textile	Geo-net
	M	laterial	Daily Quantity	To Date Quantity	Other:	
					Liner: Repaired Tie-in Boot Battening	Air test
					V- box Other:	
					Composits / Textile: Sewing / Heat bond Tie -seam	Repaired
					Other:	
						etall Complete
					Failed	
					Comment Sarabags, set up wedge,	PM
					clean-up trailer,	
-	Datas	Oct 30 2	אַרי			
r	Date:			ansaninasaninininasasanip	Install: Liner GCL Composite Geo-textile	Geo-net
	Ma	terial	Daily Quantity	To Date Quantity	Other:	
ŀ					Liner: Repaired Tie-in Boot Battening	Airtest
-					V- box Other:	—
					Composite / Textile: Sewing / Heat bond Tie -seam	Repaired
F					Destructive Sample : Passed % De	tail Complete
F					Falled	taii Compiete
 					Weather 57° AM	PM
					Comment	1-10-
6	Date:	०स. ३। '२	015		Install: Liner GCL Composite Geo-textile	Geo-net
	Mat		Daily Quantity	To Date Quantity	Other:	
		er 40m		41,228.5	Liner: Repaired Tie-in Boot Battening	Vairtest
					V- box Other:	بها ۱۳۱۰ تم
					Composite / Textile: Sewing / Heat bond Tie -seam	Repaired
					Other:	- Inopalica
						ail Complete
		9			Failed	
			1 1		Weather 57° windy AM	PM
					comment half day !!.	

QC Daily

Date: 1000	1, 2015		Install: X Liner GCL Composite Geo-textile Geo-ne
* Material	Daily Quantity	To Date Quantity	Other:
Liner 40 m	47,513	88,741,5	Liner: Repaired Tie-in Boot Battening Air test
			V- box Other:
	<u> </u>		Composite / Textile: Sewing / Heat bond . Tie-seam Repaired
			Other:
			Destuctive Sample : Passed % Detail Complete
			Falled
			WeatherAMPM
			Comment
Date: 1700 2.	2015		Install: Liner GCL Composite Geo-textile Geo-net
Material	Daily Quantity	To Date Quantity	Other:
			Liner: X Repaired Tie-in X Boot Battening X Air test
		100110111111111111111111111111111111111	V- box Other:
		•	Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other:
			Destuctive Sample : 13 Passed % Detail Complete
			Weather 54° AM 70° PM
			Comment
Date: Nov 3'			Install: Liner GCL Composite Geo-textile Geo-net
Material	Daily Quantity	To Date Quantity	Other:
		To Date Quantity 1月し, 343	
Material	Daily Quantity		Other: Liner: Repaired Tie-in Boot Battening Air test V- box Other: Composite / Textile: Sewing / Heat bond The -seam Repaired
Material	Daily Quantity		Other: Liner: Repaired Tie-in Boot Battening Air test V- box Other: Composite / Textile: Sewing / Heat bond The-seam Repaired Other:
Material	Daily Quantity		Other: Liner: Repaired Tie-in Boot Battening Air test V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destuctive Sample: Passed % Detail Complete
Material	Daily Quantity		Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destructive Sample: Passed % Detail Complete
Material	Daily Quantity		Composite / Textile: Destructive Sample: Other: Passed Passed AM PM Boot Battening Air test Battening Air test Battening Air test Failed Boot Battening Air test Passed Battening Air test Passed Repaired Passed Sewing / Heat bond Tie-seam Repaired Passed Sewing Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test Air test
Material	Daily Quantity		Composite / Textile: Sewing / Heat bond The-seam Repaired Other: Destructive Sample: Passed % Detail Complete
Material	Daily Quantity 87, Gol. 5		Composite / Textile: Destructive Sample: Other: Passed Passed Am PM PM Cother: Am PM Cother: Am PM Cother: Am Cother: Am Cother: Am Cother: Am Cother: Am Cother: Am Cother: Am Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother: Cother
Material Linca 40mil Date: Nov 4	Daily Quantity 87, Gol. 5		Composite / Textile: Destructive Sample: Boot Battening Air test Boot Battening Air test Boot Battening Air test Boot Battening Air test Boot Battening Air test Boot Battening Air test Beau Boot Battening Air test Repaired Repaired Boot Battening Air test Repaired Boot Battening Air test
Date: Nov 4	Daily Quantity 87, Gol. 5 2015 Daily Quantity 903, 961	136,343	Composite / Textile: Sewing / Heat bond The-seam Repaired Other: Destructive Sample: Passed % Detail Complete Comment Install: Liner GCL Composite Geo-textile Geo-net Cother: Repaired AM DETAILS GEO-textile Geo-net Install: Repaired The-in Boot Battening X Air test
Material Linca 40mil Date: Nov 4	Daily Quantity 87, Gol. 5 2015 Daily Quantity 903, 961 80, 190	To Date Quantity	Composite / Textile: Sewing / Heat bond The seam Repaired Other: Destructive Sample: Passed % Detail Complete Passed % Detail Complete Passed % Detail Complete AM 750 PM Comment Install: Liner GCL Composite Geo-textile Geo-net Other: Liner: Repaired Tie-in Boot Battening X Air test V- box Other:
Date: Nov 4	Daily Quantity 87, Gol. 5 2015 Daily Quantity 903, 961	136,343	Composite / Textile: Liner: Repaired Tie-in Boot Battening Air test V- box Other: Composite / Textile: Sewing / Heat bond The -seam Repaired Repaired Other: Passed Failed Weather AM Total PM Comment Install: Liner: Repaired Tie-in Boot Battening Air test V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired
Date: Nov 4	Daily Quantity 87, Gol. 5 87, Gol. 5 Daily Quantity QU3, 961 80, 190 21, 477,5	To Date Quantity	Composite / Textile: Liner: Repaired Tie-in Boot Battening Air test V- box Other: Composite / Textile: Sewing / Heat bond The -seam Repaired Repaired Passed Passed Passed Failed Failed Weather AM To PM Comment Install: Liner Repaired Tie-in Boot Battening Air test V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Repaired Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired
Date: Nov 4	Daily Quantity 87, Gol. 5 2015 Daily Quantity 903, 961 80, 190	To Date Quantity	Composite / Textile: Liner: Repaired Tie-in Boot Battening Air test V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destructive Sample: Passed Passed Passed Pilled Failed Weather AM To a Pilled Comment Install: Liner GCL Composite Geo-textile Geo-net Other: Liner: Repaired Tie-in Boot Battening Air test V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Composite / Textile: Destructive Sample: 10 Passed % Detail Complete
Date: Nov 4	Daily Quantity 87, Gol. 5 87, Gol. 5 Daily Quantity QU3, 961 80, 190 21, 477,5	To Date Quantity 481.961-5	Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destuctive Sample: Passed Sewing / Heat bond Tie-seam Repaired Other: Destuctive Sample: Passed Sewing / Heat bond Tie-seam Repaired Repaired Sewing / Heat bond Tie-seam Repaired Composite / Textile: Sewing / Heat bond Tie-seam Repaired Install: Liner GCL Composite Geo-textile Geo-net Other: Liner: Repaired Tie-in Boot Battening Air test V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destuctive Sample: IO Passed Setall Complete Failed
Date: Nov 4	Daily Quantity 87, Gol. 5 87, Gol. 5 Daily Quantity QU3, 961 80, 190 21, 477,5	To Date Quantity 481.961-5	Composite / Textile: Liner: Repaired Tie-in Boot Battening Air test V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destructive Sample: Passed Passed Passed Pilled Failed Weather AM To a Pilled Comment Install: Liner GCL Composite Geo-textile Geo-net Other: Liner: Repaired Tie-in Boot Battening Air test V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Composite / Textile: Destructive Sample: 10 Passed % Detail Complete

QC Daily

Date: Nov 5	78015		install: X Liner GCL Composite Geo-textile Geo-ne
Material	Daily Quantity	To Date Quantity	Other:
LineR	15,314	497, 275.5	Liner: Repaired Tie-in Boot Battening X Air test
ash Pond "D"			V- box Other:
	`		Composite / Textile: Sewing / Heat bond Tie -seam Repairer
			Other:
			Destuctive Sample : Passed % Detail Complete
			Failed
			Weather 55 cloudy AM 67 PM
			Comment
Date: 100. 1	'215		Install: Liner GCL Composite Geo-textile Geo-net
Material	Daily Quantity	To Date Quantity	Other:
		***	Liner: Repaired Tie-in Boot Battening Air test
			V- box Other:
			Composite / Textile: Sewing / Heat bond Tie-seam Repaired
		•	Other:
			Destuctive Sample : 16 Passed % Detail Complete
			3 Falled
			Weather 39 AM 59 PM
			Comment
man Man Ol.	11-		
Date: nov.9's	2016		Install: Liner GCL Composite Geo-textile Geo-net
Material	Daily Quantity	To Date Quantity	Other:
		To Date Quantity	
Material	Daily Quantity		Other:
Material	Daily Quantity		Other: Liner: X Repaired Tie-in Boot Battening XAir test
Material	Daily Quantity		Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other:
Material	Daily Quantity		Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destuctive Sample: 4 Passed % Detail Complete
Material	Daily Quantity		Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destructive Sample: 4 Passed % Detail Complete Failed
Material	Daily Quantity		Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destuctive Sample: 4 Passed % Detail Complete
Material	Daily Quantity		Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destuctive Sample: 4 Passed % Detail Complete Failed
Material Linck 40 mil	Daily Quantity U, 110		Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destructive Sample: 4 Passed % Detail Complete 3 Failed Weather 39 AM 55 PM
Material	Daily Quantity U, 110		Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destructive Sample: 4 Passed % Detail Complete 3 Failed Weather 39 AM 55 PM
Material Linck 40 mil	Daily Quantity U, 110		Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destructive Sample: 4 Passed % Detail Complete 3 Failed Weather 39 AM 55 PM Comment
Material Linck 40 mil Date: Y6V 10	Daily Quantity U, 110	To Date Quantity	Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destrictive Sample: 4 Passed % Detail Complete 3 Failed Weather 39 AM 55 PM Comment Install: Liner GCL Composite Geo-textile Geo-net
Material Linck 40 mil Date: Y6V 10	Daily Quantity U, 110	To Date Quantity	Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destructive Sample: 4 Passed % Detail Complete 3 Failed Failed Weather 39 D AM 55 PM Comment Install: Liner GCL Composite Geo-textile Geo-net Other:
Material Linck 40 mil Date: Y6V 10	Daily Quantity U, 110	To Date Quantity	Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destructive Sample: 4 Passed % Detail Complete 3 Failed Failed Weather 30 D AM 55 PM Comment Install: Liner GCL Composite Geo-textile Geo-net Other: Liner: X Repaired Tie-in Boot Battening Air test
Material Linck 40 mil Date: Y6V 10	Daily Quantity U, 110	To Date Quantity	Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destructive Sample: 4 Passed % Detail Complete 3 Failed Failed Weather 30 D AM 55 PM Comment Install: Liner GCL Composite Geo-textile Geo-net Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other:
Material Linck 40 mil Date: Y6V 10	Daily Quantity U, 110	To Date Quantity	Composite / Textile: Liner: X Repaired Tie-in Boot Battening X Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destructive Sample: 4 Passed % Detail Complete 3 Failed Failed Weather 39 D AM 55 PM Commennt Liner GCL Composite Geo-textile Geo-net Other: Liner: Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired
Material Linck 40 mil Date: Y6V 10	Daily Quantity U, 110	To Date Quantity	Composite / Textile: Sewing / Heat bond Tie-seam Repaired
Material Linck 40 mil Date: Y6V 10	Daily Quantity U, 110	To Date Quantity	Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destructive Sample: 4 Passed % Detail Complete 3 Failed Failed Weather 39 AM 55 PM Commennt Liner GCL Composite Geo-textile Geo-net Other: Liner: Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destructive Sample: Passed % Detail Complete
Material Linck 40 mil Date: Y6V 10	Daily Quantity U, 110	To Date Quantity	Other: Liner: X Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destuctive Sample: 4 Passed % Detail Complete Failed Weather 390 AM 55 PM Comment Liner: GCL Composite Geo-textile Geo-net Other: Liner: Repaired Tie-in Boot Battening Air test X V- box Other: Composite / Textile: Sewing / Heat bond Tie-seam Repaired Other: Destuctive Sample: Passed % Detail Complete Failed Failed Failed

QC Daily

Date: 10V II, 2015	Install: Liner GCL Composite Geo-textile Geo-ne
Material Daily Quantity To Date Quantity	Other:
	Liner: Repaired Tie-in Boot Battening Air test
	V- box Other:
	Composite / Textile: Sewing / Heat bond Tie -seam Repaire Other: COP .
	Destuctive Sample : Passed
	Weather 54 " Windy AM 57 PA
	Comment
Date: <u>Nov. 12'2015</u>	Install: Liner GCL Composite Geo-textile Geo-net
Material Dally Quantity To Date Quantity	Other:
	Liner: Repaired Tie-in Boot Battening Air test
	V- box Other:
	Composite / Textile: Sewing / Heat bond Tile -seam Repaired Other:
	Destuctive Sample : Passed % Detail Complete
	Failed
	Weather 54° wirdy AM 57 wirdy PM
	Commenut
Date: <u>Nov. 18' 201</u> 5	tnstall: Liner GCL Composite Geo-textile Geo-net
Material Daily Quantity To Date Quantity	Other:
	Liner: Repaired Tie-In Boot Battening Air test
	Composite / Textile: Sewing / Heat bond Tie-seam Repaired
	Other:
	Destuctive Sample : Passed % Detail Complete
	Failed
	WeatherAMPM
	Commenst
Date:	
Material Daily Quantity To Date Quantity	Install: Liner GCL Composite Geo-textile Geo-net
Don't Country TO Date Country	Liner: Repaired Tie-in Boot Battening Air test
	V-box Other:
	Composite / Textile: Sewing / Heat bond Tie -seam Repaired
	Other:
	Destuctive Sample : Passed % Detail Complete
	Failed
	Weather AM PM
	Comment

NIC	
SOF COIN D	
National Lining Systems ,	Inc.

Page:	1	of	1	
-				

Project Name:

AMEREN, ASh PINd A

QA/QC Name:

Michelle carmas Project Number: # 1000 - 332

Material Type: 40 mil

Fusion (PPI) 40 Min. Peel 80 Min. Shear

Extrusion (PPI) 52 Min. Peel 80

Test Date	Time	Material type	Op. Int	Mch.#	Set Temp	Speed / Preheat	Peel	Peel	Peel	Peel	Peel	Shear	Shear	Shear	Shear	Shear	P/F P=Pass F= Fail
Oct 1 30	9:50	18/5.	LP	MHID	850	13	100	105	90	94	94	140	140	149	133	133	
Oct /30	9:56	7/7	LP	W#10	850	ID	90	88 105	105	105	97	119	118	129	114	111	P
Oct 130	11:14	SIS	DE	W#11	850	13	95	91	93	92	105	128	126	125	WWW. CARDINGSON, MANAGEMENT		P
oct 1 30							93	92	101	156	80				150	120	P
Oct	00	8/2	<u>1</u> r	WH 102	858	14	88	83	92	81	81	121	117	123	_118	122	₽
130	10:40	TIT	JL	W#102	850	13	98	109	104	103	98	129	127	125	130	128	Р
Oct 130	1:25	SS	LP	W#10	850	13	85 91	78 88	98	90	85	106	108	106	107	112	P
oct 130	1:35	2 8	DE	MH 101	850	12	95 93	96	86	82 84	87 94	110	11)	108	109	114	
Oct / 30	1:45	SS	JL	N+/02	850	12	90	82 73	92	85 18	86 13	109	106				Р
Oct / 31	8:55	2 2					89 94	90	106	69 101	84			106	108	107	P
oct /31				N#101	850	10	93	87	97	94	104	128	132	136	133	126	Р
Oct	8:10	ST		IOI#W	850	9	87	101	94	100 100	98	142	140	148	14)	144	P
′3)	8:12	2/2	Jr I	N# 102	850	10	103	102 85	103	95 90	100	146	135	131	140	111	P
Det / 31	8:32	TIT	JL 1	N#102	850	8	95 83	100	85 96	74	112	130	145	143	139	138	
Oct / 31	9:30	SIT	JL I	N#102	850	7	93	108	98	99 88	102	137	135	129	136		P
ict /3)	10:30	2/2	LP	N#10	850	10 -	101	102	96	98	107			**************************************		134	P
eel / Shear =			1		e= F - Fusio		94	22	at	92	0.7	139	136	139	137	138	P

100	1
NS	
National Lining Systems, I	inc.

Page:	of	2	

Project Name:

Ameren, Ash Pond A

QA/QC Name:

Michelle Casimiro Project Number:

1000-332

Material Type: 40 mil

Fusion (PPI) 60 Min. Peel 80 Min. Shear

Extrusion (PPI) 52 Min. Peel 80 Min. Shear

Test Date	Time	Material type	Op. Int	Mch. #	Set Temp	Speed / Preheat	Peel	Peel	Peel	Peel	Peel	Shear	Shear	Shear	Shear	Shear	P/F P=Pass F= Fail
OCT /31	11:10	2 7	LP	W#10	850	8	107	88	107	101	101	187	130	135	134	129	
nov.	8:05	2/2	JL	W#102	850	9	89	88 88	75 97	97	98	133	128	127	122	120	P
nou /	8:15	3 3	DE	W#101	850	9	100	102	80	8 <u>≥</u> 90	105	129	128				P
1704/							86	87	79	92	103		11	129	127	118	7
	8:25	TIE	DE	h#ID	850	8	92	100	92	87	97	122	121	124	124	124	P
Don 1	9:05	TT	JL	₩#102	850	8	<u>85</u> 94	87 103	90	93	74 92	110	112	(12	118	116	P
ן / שסח	9:47	717	DE	WHID]	850	8	100	105	100	111	99	111	117	112 .	110	104	•
Dov/	1:15	SS	₽£	1011101	850	10	85	91	99	103	104 87	11/2	110	110	108		Р
nov /		0				, ,	96	91	96	85	89		1.0	110	100	109	P
	1:23	53	LP	MHID	850	10	<u>87</u> 84	83	94	85	95 87	118	108	121	120	116	P
ון / שמת	1:30	2/1	T	W#102	850	8	109	102	97	96	98	108	110	108	11)	109	P
nov / 1	1:40	2/2	JL	W# 102	850	ID	93	92	83 94	90	101	108	109	104	109	100	r
nov / 2	8:03	SIS					Π4 105	97	98 120	88 104	92					108	P
nov / 2				6 4 10	280	240	- Carlotte				128	132	124	117	97	129	P
	8:15	5/2	DE	6#120	240	220	105	91	110	111	112	127	121	125	1)7	124	P
nov/2	8:22	2/2	TC	G#19	240	220	103	66	101	97	78	128	129	118	119	123	
nou / 2	1:00	2/2	SS	G#10	280	240	100	93	101	14	100	103	SOI				₽
eel / Shear =	Pounds Pe				e= F - Fusio		Motoria					פטו	100	102	103	103	P

TENST	10	
5	NIS	
National Lining	Systems.	Inc.

Page:	of	3	
	 ~-		

Project Name:

Ameren. Ach Prod A

QA/QC Name:

Michelle Chrimina

Project Number: 쉭 1000 - 332

Material Type:

40 mil

Fusion (PPI) 60 Min. Peel 80

Extrusion (PPI) 52 Min. Peel 80

Min. Shear

Test Date	Time	Material type	Op. Int	Mch. #	Set Temp	Speed / Preheat	Peel	Peel	Peel	Peel	Peel	Shear	Shear	Shear	Shear	Shear	P/F P=Pass F= Fail
nov / 2	1:10	2/2	DE	G# 20	240	220	<u>વા</u>	96	Πр	86	म्।	108	106	104	108	109	P
nov / 3	8:19	SS	22	N#12	455	8	86 80	83 18	83 77	81	83 73	123	105	127	117	119	P
Nov / 3	8:00	sls	DE	D# 101	840	12	84	85 85	101	91.	101	83	125	93	119	120	P
nov / 3	8 :09	2 3	JL	N#102	850	10	107	93	112	106	90	133	128	111	125	129	P
DOV 1 3	8:47	TIE	JL	W#162	850	8	107	92	89	80	91	122	116	126	115	DID	P
nov / 3.	8:39	TIT	DE	101#10	84D	8	107	97	115	95	93	15	115	124	113	11)	P
nov 13	8:57	TIT	SS	N# 1/2	450	7	96	80	106	90	97 95	122	112	116	ルし	IIL	P
nov 13	9:06	sls	JL_	N#20	450	10	101 171	93	104 84	94	83 101	108	113	110	116	119	
nov 13	9:14	5/7	JL	₩# <i>&</i> 0	450	8	94	95 89	93 72	96	96 89	101	108	113	107	105	P
70V / 3	1:10	2/2	DE	1011	850	12	92 99 79	83 78 82	93	88	82 80	106	101	10/2	103	99	P
13	1:15	7/2	22	W#12	450	9	73 78	85 79	86 82	81 77	80 85	97	99	98	97	106	P.
101/3	1:20	2/2	LP	₩Ħ 20	450	10	89 79	78	73	<u>68</u> 79	86 72	108	106	107	100	110	P
nov /3	1:25	7/7	DE	N# 101	850	8	101	97	17 98	99	103	98	105	105	99	101	P
104 / 3	1:30	SIT	DE	N# 101	850	8	77	103	99 82	99	92	97	102	101	95	104	P
eel / Shear =	Pounds Pe	r Inch Widt	h I	Weld Tyr	e= F - Fusio	on / Ext - E	8η Material	75 Type=	86 - Toxtu	13	nc						P

A STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STA		
A NI	C	
CORO IV	ಲ	
National Lining Syste	ms, in	G.

Page.	of	4	
Page:	 OI	7	

Project Name:

AMERICA, AGA PIND A

QA/QC Name:

michelle Caremira

Project Number:

1000-332

Min. Shear

Material Type: Fusion (PPI) 60 Min. Peel 80 Min. Shear

40 mil Extrusion (PPI) 52 Min. Peel 80

Material Speed / **Test Date** Time Op. Int | Mch. # | Set Temp Peel Peel Peel P/F P=Pass Peel type Peel Shear Shear Shear Preheat Shear Shear F= Fail nou / 3 1:25 2.2 N#12 P nov 13 1:40 TIT 2.2 N#12 F nov 1 3 ZIT L.P 1:45 N# 20 P nov / 4 SS 8:25 D.E N#/02 P nov / 4 8:35 sIs S.S. IOL nov 14 P 8:45 5/5 J.L N# 20 P nov 1 4 9:01 N# 20 SIT J.L IDD P nov / 4 9:10 TIT N#101 DE P nov 14 9:17 SIT DE P 10V/ 4 7/1 9:22 M# 12 2.2 P nov 14 9:33 SIT SS. W#12 IDA P nov 14 10:30 7/7 JL W#20 P nov 14 1:45 2/2 2.2. 14 12 P 10V 14 2/2 1:50 DE WH120 P

Peel / Shear = Pounds Per Inch Width

Weld Type= F - Fusion / Ext - E Material Type= T- Textured/ S- Smooth

S N	C	
	0	
National Lining Systa	ems, in	C.

Page:	of	5

Project Name:

Ameron, ARA Prool A

QA/QC Name:

michelle Caronico

Project Number: ___

#1000-332

Material Type:

40 mil

Fusion (PPI) 60

Min. Peel 80

Extrusion (PPI) 52 Min. Peel 80

Test Date	Time	Material type	Op. Int	Mch. #	Set Temp	Speed / Preheat	Peel	Peel	Peel	Peel	Peel	Shear	Shear	Shear	Shear	Shear	P/F P=Pas
nov 1 4	2:00	TIT	DE	琳20	450	8	82	92	81	86	87	99	109	102	107		F= Fail
nov 14	2:06	SIT	DE	W# 20	450	8	84	83	76	81	76	109				101	P
70V /4	2:12	SIT	S.S.	W#12	450	8	80	84	91	84	94		98	112	דסו	99	P
16V /4	2:18						82	72	86	75	75	יסו	91	103	105	109	P
10V / 5		TIT		W#12	450	8	95	75	89	78	82	103	93	104	94	105	P
	8:30	2/2	D.E	W#20	450	9	85 91	85 85	82	80	86	118	101	121	113	120	P
100 /5	8:35	थे	J.L	W /2	450	9	82 80	85 14	73 71	85 78	78	119	113	1)1	117	110	
10V 15	9:18	\$7	JL	W# /2	450	7	77 84	70	88	77	82	98	102	115	104	116	7
10V / 7,	7:47	7 7	TC	G#20	250	220	89	90	67 75	88	73	104	106	11/2			P
DV / 77	8 :22	7/7	22	G#10	280	240	100	102	109	108	116	130	120			112	P
DV / 7	1:20	דןד	TC	S#20	2.50	220	113	110	115	116	110				119	113	P
ov / 7	1:38			3#10			108	110	10.3	102		117		102	107	114	P
ov 19		7)7			280	240			TO PROBLEM AND ADDRESS OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE P		113	109	104	110	107	106	P
			RT	34/20	250	२२० -	106	84	104	95	107	118	109	128	124	127	P
		7/7	22 E	ello	280	240	84	78	93	101	100	129	117	135	124	131	P
00,9		7 - 1			1	9	91	77	90	79	89	186	V02	110			•
31 / Shear =	Pounds Per	inch Width) W	eld Type	= F - Fusion	n/Ext-FA	laterial	79 Tuno- 7	86	81	92	-			X F Y	108	F

- NIC	
CIN 9	
National Lining Systems.	Inc.

Page: of	
rage: of	

Project Name:

Ameren, Ash Pand A

QA/QC Name:

Michelle Cammira

Project Number: 4 1000-332 Material Type:

40 mil

Fusion (PPI) 60 Min. Peel 80

Extrusion (PPI) 50 Min. Peel 80

Min. Shear

Test Date	Time	Material type	Op. Int	Mch.#	Set Temp	Speed / Preheat	Peel	Peel	Peel	Peel	Peel	Shear	Shear	Shear	Shear	Shear	P/F P=Pass
nou/9	1:45	T/T	RT	6#20	240	220	82	89	94	69	93	113	_///	118	109	119	
100/9	1:52	SIT	JL	W#20	450	8	87	79	88	82	78	112	101	//2	101	105	†
nov 1 9	2:10	T/T	22	G#10	280	240	105	74 109	97	90	120	116	104	111	115	120	Р
Nov / 10	8:10	TIT	22	G#10	280	240	129	112	135	113	/25	/33	/23	136	129	126	P
nov / 10	8:20	T/T	TC	G#20	240	ವ <u>ಾ</u> ಂ	100	87	74	104	97	122	116	123	1/2	125	P
NOV / 10	1:10		TC	G#20	240	220	85	97	104	103	114	120	123	's phonon order, and commonly become or	105	107	P
Nov / 10	1:20		22	5#10	280	240	85	82	95	89	82	108	108	99	103	105	P
nov / 11	8:00	TIT	Tc	6420	240	220	91	83	76	80	84	140	130			133	P
104/ 11	8:10	7/7	22	6#10		240	124	113	140	111	133	129	126	/22			P
nov/ 11	8:20	7/7	JL	W#12		6.5	110	99	108	161	113	134	/23	135		12)	P
nov/ 11	8:30	SIT			450	65	120	103	108	107 83	115	136		134		133	P
ון / עסח	11:20	T/7		W# 20	450	7	92	94	95 92	93 82	117	116			121	/35	P
nov / n	1:20	_1		W#12	450		104 94	84 86	97 97	83	94					126	P
nov / 11	1:25	7/7		\$#/D		65	94	88 93	95	94	98		109	108		109	P
eel / Shear =					e= F - Fusio	240 -			Albertus ammont guide Handles an		99	110	105	112	108	103	P

7		1		
- T		MI	C	
		I.M.	O	
National	Lining	Syste	ms.	Inc.

Page:		of

Project	Name:
---------	-------

Ameren - Ach Prod A

QA/QC Name:

Michelle Chrimino

Project Number: #1000 - 332 Material Type:

40 mic

Fusion (PPI) 60 Min. Peel 80

Extrusion (PPI) 52 Min. Peel 80

Test Date	Time	Material type	Op. Int	Mch. #	Set Temp	Speed / Preheat	Peel	Peel	Peel	Peel	Peel	Shear	Shear	Shear	Shear	Shear	P/F P=Pas F= Fail
NoV / 11	1:30	SIT	JL	W#/2	450	6.5	73	70	77	78	93	113	104	116	106	1/2	
nov / 11	3:18	7/7	Te	6#20	240	226	90 104	70 92	88 86	76 85	93 94	113	120	115	120	119	P
Nov / 12	8:11	T/T	Tc	6#20	240	220	92	85	102	101	114	114	109	102	111	120	P
Nov / 12	8:23	7/7	22	9#1D	280	240	100	77	92	88	96	100	98	125	104		P
nov / 12	8 :31	S/T		W#/2	450	6	99	79	97	81	81	126	107	102	1)1	/27	P
nov / 12	8:36	7 7		W#12			80	82 85	107	70 85	91					128	P
Nov / 12	1:27	7/7			450	6	88	90	101	87 91	92 88	13.8	119	128	124	198	P
nov / 12	1:32			5426	240	226	94	85				125	100	114	PO	/33	P
VOV/ 13		7/7		ς#10	280	240	82		91	71	82	/34	115	/08	דון	120	P
1	8:00	7/7	55	#10	280	240	82	80	80	49	12	99	107	111	112	17	P
	:					-				***************************************	***************************************						
/	:								***************************************	NATIONAL LINES OF THE SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND SECOND S							
	:					-											
/						-											
/ cel / Shear =	:																

usion / Ext - E Material Type= T- Textured/ S- Smooth

ENIS
National Lining Systems, Inc.

Panel Placement Log

Page:	1
-------	---

Ameren, Ash Pmd A Project Name:

Project Number: 1000 - 332

QA/QC Name:

Michelle Casimiro

Material Type:

	Secondary [] Filmary []							
Panel No.	Roll No.	Date	Length	Width	Square Feet	Comments		
Pi	4072	nov.4	624.5	22	13, 739	632 617		
P2	4073	1014	639	22	14, 058	645 633		
P3	4066	nov 4	654.5	22	14,399	6631646		
P4	4061	nov 4	670	22	14.740	6761664		
P5	4075	nov4	683.5	22	15,037	(40)17		
PG	3953	Nov4	679	22	14.938			
PT	3952	17014	694	22	15,268			
.P8	4065	Nov.4	693	22	15,246			
P9	4060	1014	688	22	15,136			
PID	4059	nov4	986	22	15,092			
PII	4062	nov.4	684	22	15,048			
PIZ	3958	Dov. 4	690	22	15, 180			
PB	3957	100v 4	(32,5	20	14, 322	451 614		
P14	3954	Nov.4	534	a2	11,748	203.951		
P 15	4081	Dct. 31	64	22	1,408			
P16	4081	Oct. 31	66	22	1,452			
PIT	4081	004.31	69	22	1,518			
P18	4081	Oct. 31	71	22	1,562			
P19	4081	00t.31	74	22	1,628	4		
P20	4081	Oct 31	77	22	1,694			
P21	4081	oct. 31	19	22	1,738			
P 22	4081	Oct . 31	81	22	1,782			
P 23	4074	Oct . 31	67.5	22	1,485	80 55		
P24	4074	Oct . 31	40	22	880	53 27		
P 25	4014	Dot.31	23 -	119.	. 218.5	Δ		
P26	4074	004.31	414	28	574	Δ		
P 27	40 14	Oct. 31	55	22	1,210	68 42		
P28	4074	Oct. 31	17.5	22	1,705	87 08		
P29	4074	Oct - 31	262	22	5,764			
P30	4074	Oct. 31	4	22	1,518			
PBI	4068	0d 31	189	22	4, 158			
P32	4068	Oct 31	252	22	5,544			
P33	4068	0d 31	233	22	5,126			
P34	4071	Oct 31	12	22	264	41,5>87		
P35	4071	hov 1	236	22	5,192			
P36	4071	nou. I	226	22	4,972			



Panel Placement Log

Page: 2

Project Name: Ameren, Kih Pmd A

Project Number: # 1000

4 1000 - 332

QA/QC Name: Michule CN4 mike

Material Type: 40 mil

Panel No.	Roli No.	Date	Length	Width	Square Feet	Comments
P37	4071	nov. 1	186	22	4,092	
P38	4081	nov. I	35	22	770	
P39	4070	nov. I	211	22	4,642	
P40	4070	1700.1	203	22	4.466	
P41	4070	nov. I	192	22	4,224	
P42	4070	NOU. I	61	22	1.342	
P43	4076	nou. I	123	22	2,706	
P44	4076	nov. 1	93	19	883.5	
P45	4076	nov. I	171	22	3,762	
P46	4076	nov.1	167	22	3,674	
P47	4076	nov. I	155	22	3,410	
P48	4076	nov. I	.26	22	512	
P49	4069	hou. I	117	22	2.574	
P50	4069	ו עסח	135	22	2,970	H7,5135
P51	4078	10v. 4	610	22	13, 420	
P52	4080	Nov 4	594.5	22	13, 079	
P53	4067	11044	579	22	12, 于38	
P.54	4063	Nov 4	490.5	22	10,791	
P55	4079	nov4	475	22	10,450	
P56	8955	nov4	456.5	22	10,043	
P57	8950	nov4	439.5	22	9,669	80,140
P58	8950	nov a	2425	22	5,335	251/234
P59	3955	nov 3	233	22	5,126	242/224
P60	4079	nov3	214	22	4, 708	224/204
961	4063	nov 3	201.5	22	4,433	207/196
P62	8102	nov3	179	22	3, 938	
P 63	3102	nov3	170	22	3,740	
P64	8102	nov3	172	೮೨	B;784	
P65	3102	Nov3	159	22	5,498	
P65 A	4064	nov3	8	22	176	
P66.	4064	Nov3	328.5	22	7, 227	
PWT	4064	novs	292.5	22	6,435	
P 68	4064	100.3	\$0	6	60	Δ
P.69	4064	nov.3	35	22	77D	20/19
P70	4077	DOV.3	56.5	22	1,243	50/20
Pn.	4077	Nov.3	66.5	22	1,463	

		NI	C	
	FE(@)	NI	and the same of the same	
National	Lining	Syste	ms, la	G.

Project Name:

Ameren, Ash Pond A

Panel Placement Log

Project Number: # 1000 - 332

Page: 3

QA/QC Name: Michalk Carmino Material Type: 40 mil

Panel No.	Roll No.	Date	Length	Width	Square Feet	Comments
772	अ 40गग	nov 3	7115	22	1,573	
P 73	4077	100.3	74	22	1,628	
P 74	4077	1013	74,5	22	1,639	
PUE	4077	hov.3	η4	22	1,428	
P76	4077	nov.3	72.5	22	1,595	
PTT	4011	nov3	69.5	22	1,529	
P 78	4077	DOV 3	59	22	1,298	
. P19	# 4058	nov 3	7	22	154	
P80	4958	1013	61.5	22	1,353	
P81	4058	1013	55.5	22	1,221	
782	4 958	10V3	26	9	117	Δ
P 83	4058	nov3	52	ವಿಷ	990	
P84	4058	nov 3	54	22	1, 188	
P 85	4058	1013	57	22	1,254	
P86	4 058	nov3	59	22	1,298	
P87	4058	nov3	61.5	22	1,353	
788	4058	nov3	29	9	130.5	A
P89	4058	nov.3	46	22	1,016	
P90	4058	nov. 3	64	22	1, 408	
Pai	4058	Nov.3	54	22	1,188	
P92	# 4069	nov.3	12	22	264	
P93	4069	Dov.3	67.5	22	1,485	
P94	4069	DOV. 3	67	22	1,474	
P95	4069	nov.3	65.5	22	1,441	
P96	4069	nov.3	65	22	1,430	
P97	4069	101.3	64	22	1, 408	
P98	4069	nov.3	19	22	418	21 [7]
P.99	# 4067	nov.3	43.5	22	957	45 42
P100	4067	nov.3	41.5	22	913	48 35
P 101	4078	POV. 3	14	22	9 08	18 10
Pion	4080	Nov.3	51.5	22	1,133	66/37
P 103	4080	NO1.3	26	22	572	27 15
P 104	4078	NOV.3	17	12	102	Δ 84.0012
P 105	# 4066	nov.4	17.5	22	38 5	23/12
P 106	# 4072	Dov 4	. <i>1</i> 4	22	908	20/8
P107	# 4073	nov4	25	22	550	30 20

			AT	C	
	(0)	F(O)	M	9	
-	Nationa	Lining	Syste	ıms,	inc.

Panel Placement Log

Page:	
i ago.	

Project Name:	Ameren -	Ash	Pond	A

Project Number: 4 1000 - 832

QA/QC Name: Michelle Cusimiro

Material Type: 40 mil

Panel No. Roll No. Date Length Width Square Feet Comments	Secondary[] Filliary[]									
P 100 3959	Panel No.	Roll No.	Date	Length	Width	Square Feet	Comments			
P 110	P 108	# 3959	nov. 4	36	22	792	42/30			
P 11	P 109	3959	nov.4	49.5	22	1,089	51 48			
P 112	P 110	3959	nov. 4	51.5	22	1, 133	52/51			
P 113 3954 NW.4 25 17 212.5 Δ P 114 3954 NW.4 32.5 22 715 44 21 P 115 3954 NW.4 32.5 22 757 44 12 P 115 3954 NW.4 43.5 22 957 44 12 P 116 3954 NW.4 20 16 160 Δ P 117 4078 NW.4 25 22 55D 27 123 P 117 4078 NW.4 25 22 55D 27 123 P 118 4079 NW.4 25 22 171 Δ P 120 2959 NW.4 26 9 117 Δ P 121 6959 NW.4 45.5 22 1,210 1 P 121 6959 NW.4 45.5 22 1,210 1 P 122 3959 NW.4 101 22 2,221 104	7111	# 8951	nov.4	61.5	22	1.253.	80 43 -			
P 114 39.54 P 11.6 32.5 22 715 44 21 P 115 69.54 Nov.4 43.5 22 9.57 44 143 P 116 69.54 Nov.4 20 16 160 Δ P 117 4 40.72 10.4 20 16 160 Δ P 117 4 40.72 10.4 20 16 160 Δ P 117 4 40.72 10.4 20 16 160 Δ P 118 4 30.59 10.4 20 11 Δ 21 21 21 22 21 21 22 21 21 21 22 21 21 21 22 21 21 21 21 21 21 21 21 21 21 21 21 21 21 21 21 21 21 21 21 21 21 21 21 22 21 22 22 22	P 112	# 3954	po1.4	40.5	22	891	44 37			
P 115 Θ954 Nov. 4 43.5 22 957 44 43 P 116 Θ954 Nov. 4 20 16 160 Δ P 117 # 4078 Nov. 4 25 22 550 27 23 P 118 # 3059 Nov. 4 25 22 550 27 23 P 118 # 3059 Nov. 4 25 22 17 22 34 32 P 119 3 959 Nov. 4 26 9 111 Δ P 121 6959 Nov. 4 26 9 111 Δ P 121 6959 Nov. 4 42.5 22 1.210 111 P 122 2959 Nov. 4 12.15 22 2.101 111 P 122 3959 Nov. 4 101 22 2.222 1.210 111 P 124 3959 Nov. 4 101 22 2.222 1.01 12 P 125 3950 Nov. 9 55.5	P113	3954	nov. 4	25	19	212.5	Δ			
P116 e954 100.4 20 16 160 B P117 # 4078 170.4 25 22 550 27/23 P118 # 3959 100.4 25 22 550 27/23 P119 3959 100.4 26 9 117 A P120 2959 100.4 26 20 1.210 1 P121 3959 100.4 25 22 1.210 1 P121 3959 100.4 25 22 1.210 1 P122 3959 100.4 121.5 22 2.423 129/11 P122 3959 100.4 111 22 2.442 116.10 P123 3959 100.4 111 22 2.442 116.10 P124 3959 100.4 112.5 22 1.75 178 P125 3959 100.4 19 22 1.738 20.16	P 114	3954	100.4	32,5	22	715	44 2!			
P117	P 115	<i>3</i> 954	nov.4	43.5	22	957	44/43			
P 18	P116	8954	10v.4	20	16	160	۵			
P P 3959 P P P P P P P P P	P117	# 4078	Nov. 4	25	22	550	27/23			
P120 2959 Nov 4 44.5 32 979	P 118	# 3959	17 DV 4	3 3	22	726	34 32			
P 12	P119	3959	nov 4	1	9	111	۵			
P122 3959	P120	3959	Nov4	44.5	32	979				
P123 3959 100 4 111 22 2,442 116 106 P124 3959 100 4 101 22 2,222 106 96 P125 8959 100 4 125 22 275 17 8 P126 4 3949 100 4 19 22 1,738 20 76 21.473 P120 4 3956 100 9 55.5 22 1,221 50/55 P129 4 3956 100 9 60 22 1,320 64/50 P129 3956 100 9 60 22 1,529 64/50 P130 3957 100 9 19.5 22 1,749 83/70 P131 3957 100 9 45 10 225 4 66 A P132 8957 100 11 417 10 225 4 66 A 66 67 67 67 67 67 67 67 67 67 67 67 67 67 67 67 67 67 67 67 <td< td=""><td>P 121</td><td>3959</td><td>nov4</td><td>55</td><td>22</td><td>1,210</td><td>10 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1</td></td<>	P 121	3959	nov4	55	22	1,210	10 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			
P124 3959 Nov 4 101 22 2,222 106 9L P125 8959 Nov.4 12.5 22 275 17 8 P126 # 3949 Pov.4 19 22 1.738 20 78 21.8773 P127 # 3956 Pov.4 19 22 1.738 20 78 21.8773 P128 # 3956 Pov.9 55.5 22 1.320 64 55 65 P129 3956 Pov.9 60 22 1.320 64 55 64 55 65 76 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 77 <td>P122</td> <td>8959</td> <td>hou 4</td> <td>121.5</td> <td>22</td> <td>a.673</td> <td>127)116</td>	P122	8959	hou 4	121.5	22	a.673	127)116			
P125 3949 Nov.4 12.5 22 215 178 21.4773 P126 # 3949 Nov.4 19 22 1.738 20 78 21.4773 P127 # 3956 Nov.9 55.5 22 1.221 50/55 P128 # 3956 Nov.9 60 22 1.320 04/51 P129 3956 Nov.9 60 22 1.529 04/55 P130 3951 Nov.9 19.5 22 1.749 83/76 P131 3951 Nov.9 33 4 66 A P132 3951 Nov.9 45 10 225 A 60 P133 40451 Nov.9 45 10 225 A 60 P133 40451 Nov.9 45 10 225 A 60 P134 3951 Nov.9 45 10 225 A 60 P135 3951 Nov.9 44 7 7 7 7 7 7<	P123	3959	101.4	111	22	2,442	116 106			
P12L # 3949 P0v.4 19 22 1.738 80 76 21.4743 P12T # 395L P0v.9 55.5 22 1.221 50 55 P128 # 395L P0v.9 60 22 1.320 04 55 P129 395L P0v.9 60 22 1.529 04 55 P130 395L P0v.9 19.5 22 1.529 04 75 P131 395L P0v.9 19.5 22 1.749 83 76 P131 395L P0v.9 33 4 66 A P132 395L P0v.9 45 10 225 A 60 P133 # 6951 P0v.11 31 31 31 325 42 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 44 <td< td=""><td>P124</td><td>3959</td><td>nov 4</td><td>101</td><td>22</td><td>2,222</td><td>106 96</td></td<>	P124	3959	nov 4	101	22	2,222	106 96			
P127 # 3956 100.9 55.5 22 1.221 50/55 P128 # 3956 100.9 60 22 1.320 04/51 P129 3956 100.9 60 22 1.529 04/55 P130 3956 100.9 19.5 22 1.749 83/76 P131 3956 100.9 33 4 66 A P131 3957 100.9 45 10 225 A 6.00 P132 3957 100.11 417 417 10 10 10 P133 \$100.11 417 417 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10	P125	8959	hov.4	12.5	22	275	17/8			
P128 #13956 100.9 60 22 1.320 64 51 P129 3956 100.9 69.5 22 1.529 64 75 P130 3956 100.9 19.5 22 1.749 83 76 P131 3956 100.9 33 4 66 A P132 3957 100.9 45 10 225 A 6.10 P133 #6951 100.11 417 10 225 A 6.10 P134 3951 10011 31 31 31 32 4 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 40 <td>P 126</td> <td># 3949</td> <td>Pov.4</td> <td>79</td> <td>22</td> <td>1,738</td> <td>80/78 21.4473</td>	P 126	# 3949	Pov.4	79	22	1,738	80/78 21.4473			
P129 3956 10019 695 22 1.529 64 75 P130 3956 10019 19.5 22 1.749 83 76 P131 3956 10019 33 4 66 A P132 8956 10019 45 10 225 A 6.100. P133 #6951 10011 417 P134 3951 10011 94' P136 8951 10011 62' P137 3951 10011 81 P138 3951 10011 81 P139 3951 10011 122 P140 3951 10012 287	P127	# 3956	nov. 9	55.5	22	1,221	50 55			
P130 3956 10019 19.5 22 1.749 83 76 P131 3956 1001.9 33 4 66 A P132 3956 1001.9 45 10 225 A 6.10. P133 #6951 1001.11 417 P134 3951 10011 31 P135 8951 10011 941 P136 8951 10011 62' P137 3951 10011 81 P138 3951 10011 170' P139 3951 10011 122 P140 3951 10012' 287	P128	# 3956	nov.9	60	22	1.320	14 51			
P131 8956 100.9 33 4 66 A P132 8956 100.9 45 10 225 A 6.10. P133 #2951 100.11 417 P134 3951 10011 31 P135 8951 10011 94' P136 8951 10011 62' P137 8951 10011 81 P138 3951 10011 170' P139 3951 10011 122 P140 8951 10012' 487	P129	3956	100.9	69.5	22	1,529	64 75			
P 132 8956 Nov.9 45 10 225 A 6.10- P 133 #6951 Nov.11 417 P 134 3951 Nov.11 81 P 135 8951 Nov.11 94' P 136 3951 Nov.11 62' P 137 3951 Nov.11 81 P 138 3951 Nov.11 170' P 139 3951 Nov.11 122 P 140 3951 Nov.12 287	P 130	3956	100.9	19.5	22	1,749	83/76			
P133 #8951 Nov. II 417 P134 3951 Nov. II 31 P135 8951 Nov. II 94' P13C 8951 Nov. II 62' P137 3951 Nov. II 81 P138 3951 Nov. II 170' P139 3951 Nov. II 122 P140 3951 Nov. II 122	P131	3956	nov.9	<i>3</i> 3	4	66				
P134 3951 NOV II 31 P135 8951 NOV II 94' P136 8951 NOV II 62' P137 3951 NOV II 81 P138 3951 NOV II 170' P139 3951 NOV II 122 P140 3951 NOV II 122	P 132	<i>8</i> 957	nov.9	45	10	225	V.110-			
P134 3951 NOV II 31 P135 8951 NOV II 94' P136 8951 NOV II 62' P137 3951 NOV II 81 P138 3951 NOV II 170' P139 3951 NOV II 122 P140 3951 NOV II 122										
P135 8951 NOVII 94' P13C 8951 NOVII 62' P137 8951 NOVII 81 P138 8951 NOVII 170' P139 3951 NOVII 122 P140 8951 NOVII 122	P133	# 6951	nov. 11	417						
P136 8951 POVI 62' Y (IAP STR IPS P137 8951 P10V 1170' P138 8951 P10V 1122 P140 8951 P10V 122 P140 8951 P10V 1287 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140 8951 P140	P134	3951	Nov 11	81						
P137 3951 Nov I) 81 P138 3951 Nov II 170' P139 3951 Nov II 12a P140 3951 Nov Ia' 287	P135	8951	Novil	94'						
P138 3951 Nov II 170' P139 3951 Nov II 122 P140 3951 Nov I2 287	P136	8951	novII	62'			Y CLAP STRIPS			
P 139 3951 NOV 11 122)	P137	8951	Nov 1)							
P140 3951 Nov 12' 287	P138	3951	11 VON	יסרו						
	P 139	3951		122						
P 141 6951 Nov 11 109	P140	3951	Nov la'	287						
	P 141	8951	Nov II	109						



Project Name: <u>Ameren - ash Pond A</u>

Project Number: # 1000 332

QA/QC Name: Michelle Casimiro

	Seam No.	Length	Date	Time	Operator Int.	Machine No.	Set Temp.	Speed / Preheat	Comments
ĺ	PI- P2	446	Oct . 30	10:42	LP	N#10	850	13	
	P2 - P3	440	oct. 30	11:00	DE	N# 11	850	13	
	P3 - P4	170	Oct. 30	10:31	JL	M# 109	850	13	
Ĩ	P3-P4	450	001.30	11:40	JL	W# 100	850	13	
	P4 - P5	443'	0ct 30	1:28	LP	W#10	850	13	
	P5.P6	440	Oct. 30	1.59	QT.	M # 109	\$5D	12	
ľ	P6-P7	436	Oct 30	1140	DE	101 # W	850	12	
	P7 - P8	434	oct. 30	2:32	LP .	W# 10	850	13	
	P8 - P9	433	001,30	2:55	DE	w# 101	850	12	
	P9- P10	482	Oct. 30	R 58	JL.	w#102	850	12	
	P10-P11	428	Oct. 30	3:43	JL	W#109	850	12	
	P11-P12	429	Oct. 30	3:45	PE	W# 101	850	12	
1	P12. P13	425	Dat. 30	4:25	JL	601 HW	850	12	
	P13- P14	2.55	08 80	4:30	DE	M#101	850	12	
4	P13 - P14	168	Oct.30	5.00	DE	N# 101	850	12	
	P14. P13	63	00131	8:15	DŁ	M4 101	850	18	
	P15. P16	65	001 31	8.05	ar	W# 102	850	10	
ı	PIL . PIT	68	Oct 31	8.30	DE	W41101	850	10	
ı	P17. P18	69	Dc1.31	8.34	51	WHIDD	850	10	
ŀ	P18 - P19	41	Oct. 31	8.48	DL	w#101	850	10	
l	P 19 - P20	74	Oct.31	8.47	ゴレ	w# 102	850	10	
l	P20-P21	77	Del 31	9 02	JL	100 FM	850	10	
l	P21- P22	79	00131	9 00	DE	101 th 01	850	10	
	P 22. P23	81	Oct 31	7:15	DE	W#101	ESD	10	
Ì	P23 - P24	53	001.81	9.30	DE	四书[0]	EGI	10	
ł	P24-P25	26	001.01	9:45	DE	W# 101	820	10	
l	P23. P28	32	001 31	10.06	JL	104 102.	837	מן	
l	P 23 - P 27	4	Oct #1	10:10	Q.1	Mal 105	850	1 >	
	P yu Pyn	23	0ct 81	10:19	TI	W#102	250	10	
	P24.P26		Del 31	10 15	VL.	W # 102	25n	10	
	P 25. P26	80	Oot 31	10:16	JL	W #102	850	177	
	P26. P27	41	00/ 31	950	JL	201世以	250	O	
Owing.	P217. P28	68	00/ 81	11:00	DŁ	W#101	850	10	
i	P28- P29	87	DN 31	10:10	DE	101 th th	800	10	
-	P29. P30	69	Det St	10:30	PE	W# 101	250	19	
	P29. P31		00. 31	10:3E	Dr.	N#101	850	1,0	



Project Name: America, Ash Pond A

QA/QC Name: Michelle Casimiro

Project Number: # 1000 -332

Seam No.	Length (If	Date	Time	Operator Int.	Machine No.	Set Temp, Fahrenheit	11 "	Comments
P30. P31	22	00131	10:43	JL	M# 103	850	10	
P30. P82	69	00131	11:05	DE	N 4101	850	10	
P31- P32	189	Oct. 81	11.15	DE	W# 101	850	10	
P32-P34	12	Oot. 31	10:24	LP	WHIO	&ভ্ৰম	10	
P82. P33	233	0d 31	10:27	LP	NHIO	850	10	
P33 - P54	22	001.91	10:28	27	W#100	850	10	
P22-P29		Oct. 31	10:51	36	W#102	850	10	
P21. P29	22	001.31	10:53	JL	W# 102	850	10	
P10. P29	17	Dd 31	11 14	LP	W# 10	850	10	
P19- P09	22	18.100	11:17	LP	W # 10	850	10	
P18. P29	22	Oct 31	11:21	中	MHID	850	ID	
P17-P29	22	Oct.31	11:24	LP	W# 10	81.50	16	
P16. P29	22	Det.81	11 257	LP	WHID	850	15	
PIS PRO	22	on1.81	11.33	LP	W#10	850	10	
P14-P34	22	001.31	11:37	LP	N#10	8570	10	2000,000 100 100 100 100 100 100 100 100
P14. P30	22	001.31	11:40	LP	N#10	850	10	
P14 - P30	212	Det. 81	11.43	LP.	的并的	850	70	
P14-P29	22	Oct. 31	11:46	LP	N#10	&50	10	
P 83-P 85	18	nou	8:30	JL.	M# 105	850	9	
P33-P35	211	NOV . 1	8.86	 ブ L	NH 102	850	9	
P34-P35	10'	NOV 1	9:00	JL	W#102	850	9	
P35-P36	226	nov.1	8:32	DE	101 #4	850	9	
P36. P37	185	nov 1	9:06	JL	N#109	850	9	
P36-P38	35	nou 1	9:30	JL	W#1102	850	9	
P37- P38	22	nov 1	9:07	DE	N#101	850	8	
P87-P39	185	nov 1	9:15	PE	N # 101	850	9	
P 08- P39	3 5	ו עסח	9:35	DE	W#101	850	9	
P39- P40	203	ן עסמ	9:40	JL	W#102	850	9	
940 - P41	192	NOU I	9:45	D€	W#101	850	9	**************************************
741- P42	61	nov 1	10:16	JL	04109	850	9	
P41 - P43	123	DDV I	10:24	JL	E01#W	820	9	
P42- P43	19'	nov 1	10:11	JL	N# 109	8.50	8	
P42- P45	61	nov 1	10:42	DE	W # 101	250	9	
P43- P45	<i>35</i>	nov 1	10.47	DE	の村101	850	9	
1943 P44	93	NOV 1	10:56	DE	101 HG	850	9	
P44-P45	82	nov I	10:35	DE	101 IFW	830	9	



Project Name:

Ameren, ash Prool A

QA/QC Name:

Michelle CASSIMIRD Project Number: __

1000 - 332

Seam No.	Length (If)	Date	Time	Operator Int.	Machine No.	Set Temp. Fahrenheit	Speed / Preheat	Comments
P45-P46	171	nov 1	10:40	JL	W#102	850	9	
P46- P47	155	nov 1	11:06	JL .	801 KM	850	9	
P47- P49		nov 1	11:25	DE	N# 101	850	9	
P48- P49	32	DON 1	11:40	DE	101 年 10 1	850	8	
P 47- P48	26	NOV 1	11:42	DE	N#101	850	9	
P 49. P50	ויון	Nov 1	11.29	JL	M #109	850	9	
P 48. P50	26	NOV 1	11:41	JL	W# 102	850	9	
P14- P50	24	noy 1	1:39	JL	W#102	850	8	
P14- P49	24	nov I	1:42	JL	M#105	850	8	
P14- P47	24	nov 1	1:45	7L	W #1 102	850	8	
P14- P46	24	nov 1	1:49	JL	W# 102	850	8	
P14- P40	32	nou 1	1:58	JL	W#100	850	£	
P14-P41	22	nov 1	1:57	JL	601#W	850	8	00.000000000000000000000000000000000000
P14- P40	22	nov 1	2:01	JL	W# 102	850	8	
P14- P39	22	nov 1	2.05	JL	W#102	850	8	
P14- P38	22	DOY 1	2:09	JL	W # 102	850	8 -	
P14- P36	22	nov 1	2:13	プレ	D#102	850	8	000 - 000 - 000 - 000 - 000 - 000 - 000 - 000 - 000 - 000 - 000 - 000 - 000 - 000 - 000 - 000 - 000 - 000 - 000
P14- P35	- 22	Nov 1	2.17	JL	W#102	850	R	
P1-P51	449	nou I	1:30	DE	NHIDI	850	10	
P51- P52	513	nov 1	1:31	LP	OJ FN	850	10	anadan asaya, wasan anin anada 2007 ilah siliyinda faran asay sayay wasan anga aning angay anin anan aning ani
P52- 753	504	nov I	ચ∶!5	DE	M #101	850	10	
P53-P54	495	nov 1	8:33	JL	WH 102	850	10	
P54-P55	484	nov 1	2:46	LP	W#10	850	10	**************************************
P.55. P56	464	nov I	3:20	DE	W #101	850	10	
P.56. P57	450	10V3	9:00	22	W # 12	455	8	
P57- P62	179	10V3	9:13	JL	N#102	850	10	
P 57- P58	251	nov.3	8.15	pe.	N H 10 1	840	12	
P58. P62	22	nov.3	10:04	SS	W#12	450	η	
P62-P63	170	nov 3	9:20	DE	101 #W	850	10	
P 59- PU3	22	nova	10.10	22	W# 12	450	7	
P59-P62	9	pov 3	9:35	DE	W#101	840	12	
P58 · P59	234	nov 3	8:16	JL	W#102	850	10	
P63-P64	170	novs	9.44	JL	W#20	450	10	
P59-P60	224	nov 3	8.20	22	W#12	455	8	
P 64- P 65	159	nov 3	9:05	DE.	101 #W	840	12	
P60. P64	22.	nov 3	10.22	22	W # 12	450	7	



Project Name: AmcRen, With Pond A

QA/QC Name: Michelle ChsimiPo

Project Number: # 1000 - 332

Seam No.	Length	Date	Time	Operator Int.	Machine No.	Set Temp.	Speed / Preheat	Comments
P60 - P61	204	POU 3	8:48	DE	W#1101	840	12	
P65- P65A	22	nov 3	10:12	DE	w# 101	840	8	
\$61-P65A	22	nov 3	10:27	22	W#12	450	7	
P65- P66	159	nov3	10:06	JL	N# 20	450	10	
P 65A- P66	7	nov 3	10:25	JL	OG HW	450	10	
P61- P66	196	nou 3	10:26	JL	W4120	450	10	
P 66. P67	311	NOV3	10:25	DE	W#1/01	840	12	
P67-P68	6	NOV 3	2:00	22	W# 12	450	9	
P67 P69	92	nov 3	2.07	22	W #12	450	9	
P67-P70	22	nova	2.10	22	W#12	450	9	
P67- P71	92	hora	2:13	22	W#12	457)	9	***************************************
P67- P72	22	nov.3	2:15	2.2	N#12	450	9	
P67- P73	aa	NOV 3	2:18	SD	N # 12	450	9	
P67. P74	ವಿವ	nov 3	ఇ .ఎస	SS	N#12	450	9	
P67-975	೩೩	nov 3	2:24	22	W#12	450	9	***************************************
P67- P76	22	nov 3	2:26	22	N + 12	450	9	
P67- P77	22	DOV 3	D: 28	85	N412	450	9	
P67- P79	22	NOV. 3	2:31	22	N#12	450	9	
P67- P80	22	nov.3	2.34	51.	N# 12	450	9	
P67-P81	22	nov 3	2:36	22	10세 12	430	9	
P68-969	20	NOV 3	10:47	SS.	N#12	450	9	
P 69- P70	50	nov 3	10:54	JL	W#20	45D	10	
P 70- P71	63	DOV 3	10:56	22	N# 12	455	8	
P71-P72	70	nov 3	11.06	JL	N#120	450	10	
P72-P73	73	nov 3	11.15	JL	N#120	450	10	
P73. P74	75	nov.3	11:05	DE	N#101	סווע	12	
P 74- P75	74	nov 3	11-18	DE	M=1101	840	12	
P 75- P76	74	nov 3	11:08	N	W# 12	455	8	
P76- P77	71	NOV 3	11:20	22	N#12	455	8	
PT1- P79	7	NOV 3	11.34	22	W#/2	455	8	
P 77. P78	61	nov 3	11:35	222	W#12	455	8	
P78- P79	22	nov 3	11:35	DE	W# 101	840	8	
P 79- P80	7	nov3	11:42	DE	W# 101	840	12	
P 78- P80	57	Nov 3	11:45	DE	N# 101	840	12	
P 80- P81	58	nov 3	11:34	JL	MHIDO	1/50	10	
P81-P82	26	NOV 3	11:50	JL	W# 20	450	8	



Project Name: Ameron, ash Pond A

QA/QC Name: Midhelle Casi mi R.o.

Project Number: - 1000 - 332

Seam No.	Length (lf)	Date	Time	Operator Int.	Machine No.	Set Temp. Fahrenheit	Speed / Preheat	Comments
P81. P83	26	nov 3	11:46	JL	M#20	450	8	
P82 - P83	24	nov 3	11:41	JL	N#20	450	8	
P83. P84	52	NW3	1:35	DE	N# 101	850	12	
P84- P85	56	nov 3	1:50	DE	W# 101	850	12	
P85- P86	58	1013	2:05	DŁ	W#101	850	12	
P86- P87	40	nov 3	1:47	LP	W #20	450	10	
P87- P88	28	11003	2.19	LP	N # 20	450	8	
P87-P89	34	nov3	2:14	LP	W # 20	450	ô	
P88- P89	29	NOV 3	2:03	LP	W#20	450	8	
P89- P90	63	nov 3	2:28	LP	W#20	450	1D	
P90-P92	11	POU 3	2:25	DE	W#101	850	12	
P90-P91	54	NOV. 3	2:27	DĿ	N# 101	857	12	
P91- P92	カ タ	DON 3	2:20	DE	W#101	850	8	
P92. P93	13	nov 3	2:43	LP	と生しり	450	10	
P91- P93	5 4	10V 3	2:46	LP	を生むり	450	10	
P93-P94	68	nov 3	2.45	DE	N# 101	850	12	
P 94- P95	66	DO1 3	8:05	DE	N#101	850	12	
P 95- P96	65	nov3	3:25	DŁ	N#101	850	12	
P 96- P97	65	10 V B	8:05	ac	とは 12	450	10	
P 97-99	42	104.3	3:23	22	W#12	450	10	
P 97- P98	21	10 V 3	3:27	SS	N# /⊃	450	10	
P 98- P99	22	NOV 3	3:20	DE	W#/0]	850	8	
P 98- P100	17	NOV 3	8:28	LP	W#20	450	10	
P99- P100	<i>3</i> 5	nov 3	8:25	LP	W#120	450	10	11.32
P99 P101	10	10V3	3:36	22	W#12	450	10	
P 100-101	22	DON 3	3:30	DE	W41101	850	8	
P 101 - 102	21	nov 3	3:40	Dł.	101 H: W	850	12	
P 100-102	48	NOV 3	3:42	PЕ	M #101	857)	12	
P102-102	37	nov3	3:44	LP	W#20	450	10	
P102-104	15	UON 3	3:54	LP	2年しり	450	e	
P67- P83	1/	nov 3	4:13	DE	W#1 /01	850	8	
P67-784	విశ్ర	POY 3	4:16	DE	W#101	850	8	
P67 P85	J	NOV 3	4:18	DE	N# 101	850	8	
P66-85	16	Nov 3	4: 19	DF	M #101	850	8	
P610- 810	21	nov 3	420	DL	W#101	850	8	
P61-87	28	DOV 3	4:22	DE	W#101	850	8	



Project Name: Ameken, Osh Pind A

Project Number: # 1000 - 330

QA/QC Name: Michelle CasimiRo

Seam No.	Length (If)	Date	Time	Operator	Machine	Set Temp.	Speed /	Comments
P61-P89	10	0013		Int.	No.	Fahrenheit	Preheat	
P 60:789	2	NOV 3	4:25	DE	N4101	850	8	
P 60. P90	2:2		4:26	DE	N# 101	850	8	
P 60. P92	η	nov.3			M=1/01	850	8	
P59- P92	16	nov.3	4:28	DE	M41 101	857	8	
P59.193	14	100.3 100 3	4:30 4:33	DŁ	M#101	857 857	8	
P58- P93	9	110V 3		DE	 	83 D		
P58. P94	20	100 3 100 3	4:32	DE	M4101	850	8	
750.94	2	nov 3	4:33 4:34	DE	W# 101	85D	8	
P37- 95	23	nr 3		DE	N # 101	850	8	
P57-96			4:35		W#101	850		
P56-96	J5 18	nov3	4:37	DE D±	N∰ (□)	800	<u> </u>	
P54. 97	13	nov 3						
7.55-97	10		4:40	DE	N# 101	85) 857	8	
P.55. 99	21	nov3 Nov3		D€		857	<u>ලි</u> ව	
			4:42	DE	WH/0)			
P54-101 P53-104	88	17013	4:47	D#		0.50	8	
P53-103	30	NOV 3	4:42	22	W #12	450	9	
		nov 3	4:39	22	W#112	450	9	
P53. 102	30	DOU. 3	4:35	22	N#12	450	9	
P1-P2	187	nov. 4	8:50	22	WH /2	4.50	8	
P2- P3	204	nov 4	8:55	JL_	1/ / / / / / / / / / / / / / / / / / /	450	10	
P3. P4	218	nov4	9:21	JL	N# 20	450	10	
P4-P5	237	nov4	9:30	22	W# 12	450	8	
PS.P6	232	nov4	9:30	DE	N#102	850	11	
P6- P7	:59	nov 4	10:00	JL	N# 20	450	10	
P6-P7	179	1004	10:15	<u>7</u> L	WH 20	450	10	
P7-P8	259	nov4	9:58	23	N# 15	450	8	
P8-P9	254	nov4	10:40	JL	N# 20	450	10	
P9-P10	251	nou 4	11:23	JL	N井 20	450	10	
P10- P11	253	DOV.4	11:33	22	W# 12	450	8	
P11-P12	261	nov4	11:55	DE	W# 102	850	11	
P5 P105	12	nov4	11:06	22	M#12.	450	8	
P 6- P105	22	nov4	10:58	SS .	N#12	450	8	
P7- P105	14	Nov4	11:05	22	N#12	450	8	
P105-P106	8	1004	11:04	SS	N#12	450	8	
P7-P106	22	nov4	10:44	SS	N#15	450	8	



Project Name: amchen, ash Pond A

QA/QC Name: Michelle Casimiro

Project Number: 세 1000 - 3원교

	Seam No.	Length (if)	Date	Time	Operator Int.	Machine No.	Set Temp. Fahrenheit		Comments
	P106- P107	20	1004	10:48	SS	4# 12	450	8	
	P8- P107	22	10v.4	10:35	22	W # 12	450	8	
	P107-P108	30	10v.4	11:13	JL	W#20	450	10	
	P9- P108	22	nov 4	11.13	SS	W# 12	45)	8	
	P9- P109	(,	NOV.4	11:48	JL	N# 20	450	9	
¥	P103. P109	42	DO 4.4	11:49	JL	N#120	450	10	
	P10- P109	22	nov 4	11:16	22	W#12	450	8	
	P109- P110	51	10v.4	11:29	22	W# 12	450	E	
	P11- P110	22	1004	11:21	22	W#12	450	8	
	P 110- P112	44	Nov.4	11:50	DE	W#101	850	1)	
	P12- P112	22	NOV.4	2:00	DE	N# 20:	450	8	
	P112-P113	25	1004	2:29	22	W#112	450	8	
	P112-P114	11	Nov. 4	2:31	38	w#1/2	450	8	
	P12-P114	22	no4.4	2:34	22	M # 12	450	8	
L	P12-P116	15	Nov. 4	2:44	22	W #12	450	8	
	P13. P116	1)	nov 4	3:83	32.	N#12	450	G _A	
L	P13- P118	93	nov4	3:4D	88	W#.12	450	8	
	P13- P120	9	NOV.4	8:41	22	N#12	450	8	
	P111- 121	22	NOV.4	3.42	22	W#12	450	8	
	P 113-114	21	Nov.4	2:11	2.8	W#12	450	8	
	P114-115	44	nov. 4	2:19	22	W#12	451	8	
	P115-116	20	NOV. 4	a:40	DE	W ± 20	450	8	
	P116-118	16	nov.4	a:50	22	N#12	450	8	
	P 115. 118	16	NOV. 4	2:52	22	W# 12	451)	8	
	P 115.117	27	Nov. 4	a:53	SS	N#12	450	8	
	P117-118	22	nov 4	2:45	DE	N#20	450	8	
	P118-120	34	nov.4	3.06	22	N#12	450	8	
L	P117-119	23	NOV. 4	3:10	22	N#12	450	8	
L	P119-120	24	nov 4	a:55	DE	N#20	450	8	
	P 120-121	55	Nov. 4	3".19	22	N#12	450	8	
	P12-P13	226	NOV. 4	f:44	DE	W#20	450	10	
	P13- P14	110	NOV. 4	B:25	22	W#12	450	10	
of.	P 52. 53	81	NOV.3	3.57	LP	M# 20	450	10	
L	P 51-52	90	NOV. 3	4:08	LP	W# 20	450	10	
	P 1-51	168	NOV. 4	9:30	DE	N 102	850	11	
	P14-111	22	NOV. 4	3:05	DE	N# 20	450	S	



Project Name: America, Ash Prod A

Project Number: # 1000 - 332

QA/QC Name: Michelle Caramiro

Seam No.	Length (If)	Date	Time	Operator Int.	Machine No.	Set Temp. Fahrenheit	Speed / Preheat	Comments
P13- 111	80	nov.4	3:18	DE	W#20	450	10	
P14-125	24	nov 4	3:25	DE	104 DD	450	8	
P14-124	24	nov.4	4:30	DE	NH 20	450	8	
P14- 123	24	Nov. 4	4:34	DE	w# 20	450	8	
P 14- 122	24	0044	4:38	DE	W# 20	450	8	
P 125-126	22	Nov. 4	4:15	22	W# 12	450	8	
P 124-126	80	nov 4	A:13	22	W#12	450	10	
P 124-125	17	NOV. 4	4:16	22	W#12	450	10	
P 103-124	106	Dov 4	4:10	DE	N# 20	450	10	
P 122-123	116	nou.4	3:54	22	N# 12	450	10	
P 50- 122	127	1014	3:55	DE	W# 20	450	10	
P121-127	5 5	11ov. 9	3:03	JL	WH 20	450	c _l	
P 127-128	56	100.9	a:11	JL	W# DD	450	9	
P 128- 129	64	NOV. 9	1:57	JL	MADO	450	9	
P129-13D	75	nov. 9	1:44	JL	W# DO	450	9	
P 130. 131	33	Dov. 9	2:47	ブレ	W# 20	450	9	
P 130. 132	44	nov.9	252	びレ	M # 50	450	9	
P 125-130	8	104.9	2:26	JL	W#20	450	9	
P 126-131	33	100.9	2:27	JL	M#120	450	9	
P 126-132	45	10v.9	2:32	T bur	W 41.20	450	9	
P111-127	22	1009	3:41	JL	N村 20	450	8	
P 111 - 128	25	nov 9	3:43	JL	W# 20	450	8	
P111- 129	15	nov.9	3:47	JL	M# 50	4.50	8	
P14-129	10	100.9	3:51	The	W # 20	450	8	
P14- 130	19	Nov.9	354	J1	W#120	450	8	
P64- 65A	(1)	Nov. 10	1:50	22	GN 10	280	240	
P61-64	5	nov 10	1:55	22	G # 10	280	240	



Project Name: Ameren , ash Pond A

Project Number:

QA/QC Name: Michelle Cammino

Material Type:

40 mil

Seam No.	Length (If)	Date	Time	Operator Int.	Machine No.	Set Temp. Fahrenheit	Speed / Preheat	Comments
P2- P133	417	nov 11	15:12	JL	W#12	450	6.5	
P 2 . P 184	31	Nov 11	10:06	JL	M#19	450	6.5	
P 3. P133	417	POVI	8:49	JL	W# 12	450	6.5	
P 3 - P134	31	NOV 11	9:57	JL	W# 12	450	65	
P 3. P 135	94	10V 11	1:32	J.	W#12	450	65	
P4- P135	94	nov 11	11:37	JL	W# 12	450	65	
P3- P138	170	nou II	8:23	JL	WHIZ	450	65	
P4- P138	170	nov 11	250	JL	W# 12	450	6.5	
P7- P139	122	nov II	3.59	JL.	W# /2	450	65	
P8. P139	122	nov II	4.24	JL	WHA	450	6.5	
P22- P137	81	Nov. II	2:00	DE	W# DO	450	7	
P 23- P137	81	nov 11	1:40	DE	W# 20	450	7	
P29- P136	62	Nov.II	11:40	DE	NHZO	450	7	
P 31- P136	62	nov.11	11:59	DE	W#20	450	7	
P7-140	287	Nov. 12	8:48	σL	W# 12	450	6	
P 8. 140	287	nov. 12	9:57	JL	W# /2	450	6	
P4-141	109	nov. 11	2:20	JL	V#12	450	6.5	445 - 446 - 4 m (4) / 400 / 4 (4) / 2/3 / 2/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 / 3/3 /
P5. 141	. 109	100 11	Q:00	JL	W#12	450	6.5	and with the same time to the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the contro
								· · · · · ·

							*	
							TO A COMPANY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF TH	
								44-6-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1

								The second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second secon



Project Name: America, Ash Prod A

QA/QC Name: Michelle Ossimiro

Project Number: #1000 - 333

Seam No.	Test Date	Tester Int.	Test Type A=Air V=Vacuum	Start Time	End Time	PSI Start	PSI End	Test P= Pass F=Fail	Test Length / Location
P13- P14	00131	LP	Α .	8:56	9:01	35	35	P	0.54
P13- P14	Oct 31	LP	Α	856	9:01	3 5	,35	P	54-67
P13-P14	1s toc	LP	Α	9:05	9:10	35	35	P	67. 240
P13. P14	Oct. 31	Tb.	A	9:14	9:19	35	34	P	240 - 255
P13- P14	Oct 21	LP	A	9:16	9:21	<u>ම</u> න	30	P	255 428
P12. P13	DC1 31	LP	A	9.06	9:31	35	34	P	0-16
P12- P13	00131	LP P	A	9:26	9:31	31	30	P	16-425
P11- P12	Oct 31	LP .	A	9:34	9:39	31	30	P	0 - 133
P11- P12	Oct 81	LP	Α	9.38	9.43	84	32	P	133 343
P16. P11	Oct 31	LP	A	9:43	9:48	34	34	P	0-428
P9- P10	Oct 31	LP	Α	9:50	9:55	33	83	P	0-439
P8- P9	POV 1	LP	A	7:27	7:32	32	32	P	0.433
P7- P8	novi	LP	Α	8:06	8:11	@ D	31	P	0.500
P7-P8	novi	LP	A	8:45	8'50	39	31	P	200 - 237
P7- P8	NOVI	LP	A	8:51	8.56	33	31	P	237 - 285
P7-P8	nov 1	1P	Α	9.01	9.06	33	31	P	318 - 355
P7-P8	POV 1	P	A	9:03	9:08	31	81	P	.355 - 434
P6. P7	novi	LP	Α	8:15	8:20	34	34	P	0-56
P6-P7	hov 1	LP	A	8:15	8.00	30	31	ρ	36- 92
P 6-P7	nov 1	LP	Α	8:23	8.28	35	85	P	9a- 176
P 6- P7	Nov 1	LP	A	8.30	8:35	34	34	P	176-214
P6. P7	ועסח	P	A	9:46	9.51	34	.3.3	P	214.296
P6-P7	DOVI	LP	A	9:44	9:49	32	31	P	396-349
P6- P7	nov 1	LP	A	9:33	9:38	33	33	P	849 . 372
P6- P7	novi	LP	A	9.33	9:38	22	32	P	372. 389 /389.406 00
PC. PT	nov I	LP	A	9.21	9:26	82	32	P	408-436
P5. P6	ו עסמ	LP LP	Ą	9:55	10:06	32	32	P	0-440
		LP	A	9:55	10:06	33	32	P	0-443
P4- P5	DOV 1	ピ	A	10:17	10.22	33	33	P	0-170 /170-444 (cap)
P3-P4	pov 1	LP	Δ.	10:06	10:11	34	33	P	0-17
Pa- P3	DOV 1	LP	A	10.17	10:21	32	31	P	17-291
PQ - P8	NOV 1		A	11:10	11:15	35	34	P	291. 337 (337.851/cvp)
72- P3	nov 1	LP			11.25	31	31	P	351-373
P2- P3	nov 1	LP	A	11:20		32	31	P	373- 440
P2-P3	novi	LP IS		11:11	11:16	35	32	P	0.446
P1-P2	Nov 1	Th.	A	10:24	10:29 10:49	35	34	P	1
P 40. P41	nove.	LP.	, ·	10.44	10.44	<i></i>		ľ	



Project Name: America, Ash Prod A

QA/QC Name: Inchelle Cousing Ro

Project Number: # 1000 - 330

Seam No.	Test Date	Tester Int.	Test Type A=Air V=Vacuum	Start Time	End Time	PSI Start	PSI End	Test P= Pass F=Fail	Test Length / Location
P39- P40	1002	LP	A	11:05	11:10	32	132	IP	
P 38 . P 39	nova	LP	A	11:14	11:19	32	31	P	
P 37- P38	Nova	LP	A	11:21	11:24	33	33	P	
P37- P39	NOV.2	LP	A	11:21	11:26	33	82	P	
P36- P38	1000	LP	Α	11:30	11:35	34	32	P	0-7
P36. P38	1000	LP	A	11:39	11.44	35	31	P	7- E.O.S
P36. P37	nova	LP	P	11:35	11:40	33	31	P	0-60
P36-P37	nova	LP	Α	8.43	8:48	30	30	P	60-125
P86- P37	1000	LP	A	8:55	9:00	29	~28	P	105- E 05
P35- P3L	1000	20	A	11:43	11:48	34	83	P	0-153
P 35- P36	(1019	LP	Α	8:58	9:03	31	30	P	153- E.O.S
P34. P85	DONS	LP	A	11:49	11:54	33	33	P	
P32. P34	17002	LP	A	1:27	1:32	33	31	P	
P33-35	1002	LP	A	1:12	1:17	32	32	P	0-209
P 83 . P 85	1002	LP	Α	9:01	9:06	31	29	P	609- FO-2
P33. 84	nova	LP	Α	1:12.	1:17	32	32	P	
P32-33	100 2	LP	A	1.30	1:35	35	34	12	
P30-31	nov2	LP	A	3:03	3:08	30	30	P	
P29.80	nove	LP	Α	1:46	1:51	31	28	P	
P14-P41	nov 2	LP	Α	10:33	10.38	34	32	P	
P1440	nou 2	LP	Α	10:50	10:56	33	32	p	
P14-P39	NOV 2	LP	Λ	11:06	11:10	33	32	P	
P14-738	1002	LP	٨	11:14	11:19	32	32	P	
P14. P36	10V 2	LP	Α	11:43	11:48	32	32	P	
P14-P35	nov e	LP	Α	11:49	11:54	31	31	P	
P14- P34	וגעסון	LP	Α	1:12	1:17	31	30	Ť	
P 14. P32	nova	LP	PA	1:27	1:32	34	32	P	
P14. P30	nov 2	LP	Α	1:34	1:39	32	31	P	
P14 - P29	nov2	LP	Ą	1:46	1:51	32	31	P	
	nov 2	LP		1:57	2:02	33	31	P	
P16- P29	nova	LP		2:09	2:14	31	30	P	
	nov2	LF	A	2:19	2:24	34	<i>3</i> 3	Р	
P18-P29		LP	A	N	400	*	-	F	ND A.T) CAP 22'
P19- P29		LP		9:11	3:16	31	31	P	
P 20-29	nov2	LP		8:24	3:29	31	29	?	
P 21- P29	nova	LF	Α	5:33	3:38	29	26	P	



Project Name:	Ameren,	Ash Pr	nol	Þ
OA/OC Name	Midrelle	Casima	27	

Project Number: # 1000 - 339

Seam No.	Test Date	Tester Int.	Test Type A=Air V≡Vacuum	Start Time	End Time	PSI Start	PSI End	Test P= Pass F=Fall	Test Length / Location
P22. P29	11002	LP	Α	8.43	9:48	30	30	P	-
P23- P28	house	LP	A	5:53	5:58	83	32	P	0-10
P23-P28	nova	LP	A	4:09	4:14	32	31	P	10- E.O.S
P24. 727	nova	W	Α	4:17	482	30	31	P	
P24. P26	nova	LP	A	4:17	4:22	30	29	P	
P25- P26	nova.	LP	A	4:29	4:34	33	32.	P	
P 24- P 25	nova	LP	A	4:35	4:40	30	36	ρ	0-12 /12-E O.S cap B'
P26-P27	1012	LP	A	4:19	4:24	32	29	P	0.21 /21- EOS cap 21
P27-P28	nov 2	LP	A	4:09	4:14	30	28	P	
P 28- P29	Dov 2	LP	Α	3:53	3:58	.31	30	P	
P14-P15	nova.	LP	Α	2:03	2:08	32	32	P	
P15- P16	Dov a.	LP	Α	0:09	2:14	31	30	P	
P16. P17	DOV 2	LP	A	2:25	2:30	31	28	Р	
P17-P18	1012	LP	Ą	2:25	2.30	31	80	P	
P 18- P19	DOY 2	LP	Ą	3:19	8:24	31	29	P	
P19- P20	DOUR	LP	A	3:30	8:25	32	80	P	
P 20. P21	1012	L.P	Α	3.26	3.31	30	28	P	
P 21- P22	1012	LP	Α	4:03	4:08	31	29	P	
P 22. P23	nova	LP	Α	8.43	3:48	30	20)	P	
	nuv a	LP	Α	4:09	4.14	30	29	P	
	nova	LP	A	2:56	8:01	30	29	P	0-59
	nov 3	LP	Α	9:28	9:33	30	30	P	59-79
P 29- P31	No/ 3	LP	A	9.33	9:38	30	30	P	79- E.O.S
	nor 3	LI'	Α	8:37	8 42	31	29	P	0 - 28
	nov 3	LP	A	8:32	8 07	30	30	P	28-43
	nov9	LP	A	8:22	8:27	8.18	27	P	43- E.O.S
	17013	LP	A	8:02	8:07	30	29	P	
	riev 8	LP	A	8:02	8:07	32	30	P	
	DOV 3	LP	Α	10:16	10.21	33	82	P	
P43. P45		P	A	7:52	17:57	33	31	P	
	nou 3	LP	À	7:52	7:57	91	3)	P	
	nov9	LP	A	7:52	7:57	32	3)	þ	0-19
	nov3	LP		8:04	8.09	31	31	P	19-605
P46. P40		LP		10:11	10:16	33	33	P	
	NOV3	LF		10.08	10:13	32	3/	P	
	17013	LF	Α	10:05	10:10	3 3	32	7	



Project Name: Amenen,

Ash Proof A

Project Number:

4 1000 - 332

QA/QC Name: Michelle CASIMIRO

40 mil Material Type:

Seam No.	Test Date	Tester Int,	Test Type A=Air V=Vacuum	Start Time	End Time	PSI Start	PSI End	Test P= Pass F=Fail	Test Length / Location
PAR- ILEO	nov 3	LP	Α	9:48	9:53	33	31	p	
P 48 - P49	1013	1.5	A	7:32	7:37	32	30	P	
P47-48	1013	LP	Α	7:40	7:45	31	31	P	
40.50	nov 3	10	Α	7:32	7:37	31	31	P	
P14- 49	nov3	LP	A	9: 48	9:53	83	31	P	
P14-47	NOV3	LP	A	9:54	9:59	35	34	P	
P14. 46	1013	LP	Α	10:08	10:13	31	.31	P	
P14-42	1013	LP	A	10:58	10.33	33	32	9	
P 67- 68	NOV4	LP	A	1:46	1:51	30	29	P	
P 67- 69	nov4	18	Α	2:45	\$ 50	30	30	Р	
P67- 70	nov 4	LP	Α	2:48	253	29	28	P	
P67-71	17044	LP	A	2:56	3:01	30	29	P	
P67-72	0014	LP	Α	3:01	3:06	30	30	P	
P67-73	DOV 4	2.P	A	3:08	3:13	29	29	P	
P 67-74	Doy 4	LP	Α	3:09	3.14	30	30	P	
P67-75	1004	LP.	Α	2:53	2:58	30	30	P	
D67-76	1)0v4	LP	Α	3.42	8:47	28	28	P	
P67-77	nov 4	LP	Α	3:42	3.47	30	30	P	
P 67- 79	10v4	LP	A	3:42	3:47	30	29	P	
P 67-80	Y7014	LP	A	3:58	4 03	30	30	P	
P 67- 81	Doy 4	LP	A	3.58	4.03	31	30	P	
P67-83	nova	LF	A	4:09	4:14	29	29	P	
P67-84	10014	LP	A	4:17	4:02	38	2.8	P	
P 67-85	10014	LP	Α	4:17	4:22	29	29	P	
P66-85	1004.4	LP	A	4:29	4:34	29	29	P	
P 66-86	nov A	LP	Α	4:29	4:34	30	29	Р	
P61-87	pov5	LP	A	7:50	7:55	30	29	Р	0-11
P61-87	nov5	LP	Α	7:50	755	30	30	P	N-E-O-C
P87-89	nov 5	LP	Α	8:14	8: 19	2.9	29	P	
P61-89	nw5	LP	A		8:13	30	29	P	
P60-90	nov5	LP	Α	8:17	8:55	29	29	P	
	novs	LP	A		8.25	29	28	P	
	12043	LP	Α	8:26	8:31	29	28	P	
P59.93		LF	A	8:44	8:49	30	29	P	
P58-93		LP	A	8:44	8:49	29	28	P	
P58-94		LJ"	A	9:15	9:20	30	30	P	



Project Name:	A meken,	Ash Prod	A
---------------	----------	----------	---

Project Number: # 1000 - 832

QA/QC Name: Michelle CasimiRo Material Type: 40 mil

Seam No.	Test Date	Tëster Int.	Tast Type A=Air V=Vacuum	Start Time	End Time	PSI Start	-PSI End	Test P= Pass F=Fall	Test Length / Location
P57-95	nov5	LP	A	9:15	9:20	28	28	P	
P57-96	Specific Control	} —	130~	ÿ-	160	i ace	-	*100-3	5' cap
P56-96	1015	P	A	9:26	9:31	30	30	P	
P56-97	1015	LP	A	9:30	P:35	29	29	P	
P 55.97	nov 5	LP	A	9:26	9.31	30	28	P	
P55-99	DOUS	LP	A	1:59	2:04	29	29	P	
P54-101	DOV5	LP	Α	10:07	10:12	30	30	P	
P68-69	10015	L?	A	2:45	2:50	31	31	P	
P69.70	nov 5	LP	A	2.45	250	28	28	P	
P70.71	1015	LP	A	2:56	3:01	30	29	Y	
P71-72	0005	LP	A	3:01	8:06	30	28	P	
P72.73	1005	LP	Α	3:05	3:10	30	29	P	
P13-74	1005	LP	A	3:09	8:14	28	28	P	
1P74-75	nov5	LP	A	3:12	3.17	29	29	P	
P75.76	11015	LP	A	2.53	2:58	30	80	P	
P76-77	nous	LP	A	3:42	8:47	30	29	P	
P77-78	10015	LP	A	351	3:56	30	30	P	
P17-19	DOUG	LP	A	351	3:5%	31	30	P	
P78-80	1005	LP	Α	3.51	354	31	30	p	
P79.80	nov5	LP	A	858	4:03	29	28	£)	
P78-79	nov5	LP	A	3.51	3.56	30	29		
P80-81	10015	LP	A	3:58	4:03	80	29	9	
P81-82	novb	LP	A	4.08	4:13	29	29	4 >	
P82-83	17015	S		4:08	4:13	29	29	12	
P83-84	DOVE	LP		4:17	4:22	29	28	P	
P84-85	1013	1.5	Λ	4:17	4:22	30	30	p	
P85.86	nov5	LP	A	7:40	7:45	80	29	P	
P86-87	NOV5	1.17		7:50	7:55	29	29	[>	
P87-88	nov 5	P	A	7:58	8:03	89	29	р	
P88-89	DOV 5	LP		7:58	8:03	29	28	P	
P89-90	DOUS	Tb	A		8:13	31	30	٧	0-12
P89-90	nov 5	Tb.		8:17	8.22	80	80	ř	12.803
	2005	LP		8:17	8:22	ಖ 9	28	ĵ)	
P92-93	nov5	LP		8:32	8.37	28	28	P	
P90-91		LP			8:28	29	29	7	0-41
	hovb	is.	A		8:41	30	80	P	41-508



Project Name: American Ash Prod A QA/QC Name: Michelle CasimiRo

Project Number: # 1000 - 332

Seam No.	Test Date	Tester Int.	Test Type A=Air V=Vacuum	Start Time	End Time	PSI Start	PSI End	Test P= Pass F=Fail	Test Length / Location
P91-93	Nov5	rb	A	8:32	8:37	30	29	P	
P93-94	NOV 5	LP	A	8.48	8:53	28	28	P	0-33
P93-94	10V5	LP	A	8:58	9:03	80	30	Р	83- E.O.S
194-95	nov5	LP	A	9.15	9:20	29	29	P	
P95.96	Nov 5	LP	A	9:15	9:20	29	28	P	
P96.97	novs	LP	A	9:27	9:32	30	29	P	
P97-99	novs	LP	A	9:36	9:41	29	2.8	P	
P97-98	10015	LP	A	9:36	9:41	29	2.8	P	
P98-100	1015	18	A	9:43	9:48	28	28	P	
P 98-99	nov5	LP	A	9:86	9:41	29	28	P	
P 99-100	10015	P	A	9:43	9:48	30	28	P	0.23
P99-100	1005	图	Α	9.59	10:04	29	28	P	28- EO.S
Paq.101	1015	1.9	A	Server	(6-7			-	10' CAP NO A.T
P 100 101	novs	LP	A	10:06	10:11	29	29	P	
P101-102	184.5	LP	Λ	10:06	10:11	30	29	P	
P 100.102	nov.5	LP	٨	9:56	10:01	28	28	P	0-24
P 100-102	1)045	LP	A	9:55	10:00	30	29	Р	24-34
P 100-102.	MONE	LP	A	9:53	9:58	30	29	P	84-E O.S
P 102-103	1704.5	LP	Α	7.30	7:35	29	28	P	
P 103-104	100 B	LP	A	7:30	7:35	30	30	P	
P 53-102	Chris	中	A	10.10	10:15	31	30	P	
P 53-103	7200 5	LP	Α	7:30	7:35	30	29	P	
P 53-104	1,0045	LP	Α	7:30	7:35	29	29	ρ	
P1-51	No14	D	Α	8:02	8:07	29	28	р	0-12
P1-51	nov4	LP	A	8:02	8:07	30	30	gi ^o	12-24
P 1-51	nov4	LD	Α	10:35	10:40	201	2.8	Р	24.392 /392-403 cap
P 1-51	nov4	LD	À	10:35	10:40	30	මර	P	403-451
P1-51	nov4	LP	Α	7:48	77:53	31	31	p	451-515
P1-51	nov 4	LD	A	7:48	7:53	30	30	P	515-531
P1-51	nov.4	LP	A	7:58	8:03	80	29	P	531-568
	200.4	LP		7:58	8:03	29	29	p	568-576
	100 H	LP	Α	7:58	8:03	29	28	P	576-595
P1-51	10v 4	LP		7:58	8:03	30	80	P	595. E.OS
P51-52	Dov4	LP			7:58	31	3)	P	0-97
P51-52		LP			10:50	30	29	P	97- 5/3
P.51-52	Dory	LP	A	7:41	7:46	28	28	i² l	513-524



Project Name: America Ash Prod A

QA/QC Name: Michelle Casimir o

Project Number: # 1000 - 333

Seam No.	Test Date	Tester Int.	Test Type A=Air V=Vacuum	Start Time	End Time	PSI Start	PSI End	Test P≃ Pass F=Fail	Test Length / Location
P51-52	nov4	LP	A	17:46	1:51	30	29	P	594- EDS
P52.53	DOV4	LP	A	7:57	8:02	30	29	P	0-40
P52-53	MOV4	LP	A	7:33	17:38	30	30	P	40-88
P52-53	nov 4	LP	A	11:64	11:09	29	28	P	88-332
P52-53	170V4	LP	A	11:02	11:07	30	30	P	832.377
P 52-53	nov4	IP	P	10:51	10:56	29	29	P	377 - 504
P52-53	nov 4	LP	L_{ζ}	7:41	7:46	30	30	P	504-E 0.5
P53-54	nov 4	LP	A	11:2-	11:32	28	28	P	0-185
P53-54	Mov 4	LP	A	11:16	11:21	29	29	P	185- E.O.S.
P54-55	170V4	LP	A	11:31	11:36	30	2.8	P	
P55-56	1004	P	A	11:36	11:35	31	30	P	0.62 162-74 (cap)
P55-56	1004	B	A	7:28	П:33	3/	3/	P	M4-200
P55-57	10014	1P	A	7:41	7:46	30	28	P	200- B.O.S.
P56-517	nov4	LP.	A	1:17	1:22	30	29	P	
P57- 62	1004	LP	A	1:09	1:14	30	30	P	
PC2-63	10×4	LP	Α	1:50	1.55	28	28	P	
P63-64	00v 4	LP	Α	150	155	29	29	P	
P64-65	Dov 4	18	A	2:21	2:26	28	27	Р	
P 65-66	Dov 4	LP	Α	1:24	1:29	'a9	28	P	0-112
P 45-66	17014	LP	A	1:53	1:58	30	29	P	112. E O.S
P58-62	Nov 4	P	A	1:09	1:14	3/	8/	Р	*
P59-62	100 H	18	Α	/:33	1:38	29	38	P	
P 57-58	nov 4	LP	A	1:09	1:14	30	29	P	
P 58-59	Nov 4	LP	A	8:44	8:49	30	28	P	0-8
P58-59	nov4	LP	A	8:58	9:03	28	28	P	8.28
P58.59	nov4	LP	A	9:07	9:12	29	28	P	28-37
P 58-59	170v 4	LP		1:31	1:36	30	30	Р	87-13/
P 58-59	nov4	19	A	1:3/	1:36	30	29	P	131.192
P58 59	nov 4	LP	Α	1:39	1:44	29	28	P	192. E 0 S .
P59-63	nov4	Tb		1:43	1:48	29	29	P	
P59-60	nov4	LP	A	2:16	2:21	28	28	Ø	0.27
P59-60	17004	LP		2:24	2:29	30	30	P	47-EOS
P60-64	May4	LP		2:00	2:05	30	30	P	
P60-61	Dov 4	18		2:24	2:29	29	29	P	
P66-65A	nov 4	LP	A	Q:33	8:38	28	28	P	
P64-65A	nov4	15	A	\$1.00°	green.		_		cap.





Project Name: Armcken, Ash And A

Project Number: # 1000 - 332

QA/QC Name: michelle Casimino Material Type: 40 mil

Seam No.	Test Date	Tester Int.	Test Type A=Air V=Vacuum	Start Time	End Time	PSI Start	PSI End	Test P= Pass F=Fail	Test Length / Location
P65-65A	nov 4	LP	Α	2:16	2:21	30	30	,p	
P65A-61	Nov 4	LP	A	****	# ₃ qs		-		Cap 22'
P61-66	1044	LP	A	4:33	2:38	60	28	P	
P66-67	1004	LP	A	4:29	4:34	30	29	P	0-133
P66-67	nov4	LP	A	2:35	2:40	28	28	P	133-182
P 66-67	nov4	LP	A	1:24	1:29	30	29	P	182- E O.S
P1-2	1007	LP	Α	8.10	8:15	81	30	P	446-EOS
P2-3	DIVI	LP	A	8:10	8:15	29	28	P	445-EOS
P3-4	7 400	LP	A	8:10	8:15	30	29	P	446 - E.O.S
P4-5	nov T	LP	A	8.10	8.15	29	29	P	445- EOS
P5-6	nov7	LP	A	8:23	8:28	31	31	P	440-497
P5-6	novi	18	A	8:23	8:28	29	29	P	497. 508
P5.6	noy 7	LP	A	8:23	8:58	30	30	P	508.519
95-6	Dova	LP	A	8:23	8.28	30	29	37	519.575
P5-6	MOV 9	LP	A	8.36	8:41	30	30	P	575-606
P5-6	nov 7	WP	Α	8:36	8.41	29	28	P	606.644
P.5-6	100 T	LP	À	8:36	8.41	31	80	P	644-670
P.5-6	nov 7	LP	A	8.47	8:52	29	28	P	670- E O.S
P6.7	novi	19	A	9:10	9:15	31	30	P	436-497
P6-7	10017	LP	A	9:06	9:11	30	29	P	497- EOS.
P11-8	1007	LP	A	8.56	9.01	29	29	P	434 - E 0'S
P8-9	0017	LP	A	9:08	9:13	30	29	9	435 - 600
P8-9	100 T	LP	A	9:19	9:24	28	28	P	600 - £ 05
129-10		LP	A	9:24	9.29	29	28	P	433. FOS
P10-11	10v 7	LP	A	9:29	9:34	30	30	p	429- E.D.S
P 11-12		LP	A	9:44	9:49	29	28	P	430- EOS
1	nova	LÍ	A	10:44	10:49	29	28	p	405-E0s
P12-13	ר עממ			11:39	11:44	80	29	P	A28-486
P13-14	nov 7	LP	A	11:39	11:44	31	81	P	486-498 / 498-509(0)
P13-14	0007	LP	A		2:11	30	29	0	509-E-0.S.
P13-14	()0V 7	LP LP	A.	11:30	11 35	29	29	P	0-67
P13-111	nova		Â	11.30	11:35	28	27	P	64 E.O.S.
PIB-III	DOV 7	LP			11:37	29	29	Ó	
P 14.111	pov7	LP	Δ	11:92	2:34	30	30	10	
P112-113		IS 10	A	2:29	11:06	30	30	P	
P11/2~ 114		IP IP	<u>A</u>	11:01	10:41	81	30	P	
P12-114	nov7	ιŝ	A	10:36	10.41	\$ 1	1	1 3	



Project Name: Ameken, Ash Prod A

QA/QC Name: Michelle Casimiro

Project Number: # 1000 - 832

Seam No.	Test Date	Tester Int.	Test Type A=Air V=Vacuum	Start Time	End Time	PSI Start	PSI End	Test P= Pass F=Fail	Test Length / Location
P12-116	nov.9	LP	Α	10:44	10:49	30	30	P	
P13-116	novy	LP	A	11:01	11 06	29	29	P	
P113-114	nov7	LP	P ₃	10:36	10:41	29	29	P	
P114- 115	nov 7	LP	A	10:44	10:49	30	28	P	
P 115 - 117	ויעסנו	LP	Λ	10:52	15:57	30	29	P	
P115.116	nou 7	B	A	10:44	10:49	28	28	P	
P115-118	NOUT	LP	A	10:52	10 57	28	28	8	
P116-118	nouT	LP	L_1	10:52	10:57	31	30	P	
P 117-118	nov 7	LO	Ą	10:52	10:57	80	28	P	
P117-119	nour	LP	A	11:16	11:15	30	29	P	
P 118-120	nov 7	w	A	11-10	11 15	30	30	P	
P 119-120	nov 7	P	Д	11:10	11:15	29	29	P	
P 120-121	nov 7	W.	A	11:12	11:17	30	30	P	
P13-118	nov 7	IP.	Α	11:01	11:66	28	28	7	
P13-120	Nov 7	LP	Α	11:01	11:06	29	98	P	
P111-121	Dov 9	18	A	11 30	11:35	28	28	P	
P 14 - 125	0007	P	A	1:24	1:29	29	58	P	
P14-124	nov7	LP	A	1:24	1:29	30	28	P	
P 14 - 123	1007	LP	A	1:15	1:20	29	29	P	
P14-122	Pou 7	LP	Α	1:15	1:20	29	28	P	
P125-126	0017	LP	Α	1:31	1:36	30	29	P	
P 124 - 125	100 T	LD	Ą	1.24	1.29	30	29	P	
D124-126	novi	LP	Α	1131	1:36	28	28	P	
P123-124	nov 7	LP	Д	1:24	1:29	30	29	Ρ	
P 122-123	COUNT	LP	А	1:15	1:20	30	29	Р	
P 50 · 122	Doy 11	LP	Α	1:15	1:20	80	,30	9	
196-105	nova	LP	A	9:06	9:11	91	81	Р	
P5-105	17 vell	LP	Α	8.36	8.41	28	28	Р	
PT- 105	Nov 7	LP	A	8:47	8:52	30	30	Р	
P 105-106	Dovin	LP		8:47	8:52	80	29	P	
	100.17	LP	Α	8:47	850	29	28	P	
P166-107	nov1	LP	Α	9:01	9:06	29	28	P	
P8- 107	Puol	LP	Α	8.5%	9:01	30	30	7	
P107-108	nova	LP	À	8 56	9.01	28	28	P	
P9-108	100 T	LP		9:19	9:24	30	30	P	
P9-109	nova	P	Α	9:14	9:19	30	29	P	



Project Name: America. Ash Drind A

Project Number: # 1000 - 332

QA/QC Name: Michelle Casimiro

Seam No.	Test Date	Tester Int.	Test Type A=Air V=Vacuum	Start Time	End Time	PSI Start	PSI End	Test P= Pass F=Fail	Test Length / Location
P 108 - 109	Dond	LP	Α	9:19	9:24	38	27	P	
p 10. 109	nova	LP	Α	9:29	9:34	20	80	P	
P 109-110	1007	LP	A	9:29	9.34	28	28	P	
P11-110	nov n	LP	A	9:44	9:49	30	30	P	
P 12 110	רי עפרו	LP	A	9:44	9:49	30	30	P	
P 110-112	nov 7	LP	A	9:54	9:59	30	30	P	
P 12 - 112	nova	LP	A	10:36	10:41	30	29	P	
P81-83	Novi	LP	A	4:08	4:13	30	30	P	
P121-127	nov 9	LP	P	330	3.35	30	30	P	
P 128 - 129	nov of	L)	Α	4:25	9:30	201	29	P	
P 129. 130	1009	LP	A	2:25	2:30	29	28	P	0-26
P 129.130	1019	LP	A	2:25	2:30	30	30	P	26-E.O.S.
P 125-130	nov 9	r),	A	4:07	4:12	28	28	þ	
P130-131	17019	LP	Α	3:08	3:13	29	29	C	
P131-182		-	(ga)	ev.	2	_	yes.	use .	cop 4'
P 130-132	1200 9	LP	Α	3:08	3:13	29	28	P	
9 126.131	nover	J.	Α	3:14	3:19	31	30	P	
P126.132	nova	LP	A	3:14	3:19	Ra	29	1-3	
P 111-127	nova	LP	A	3.58	4:03	30	29	P	
PIII- 128	17019	NP.	A	3:58	4:03	29	29	P	
P 111- 129	10017	W	A	358	4:03	30	29	P	
P14. 129	nove	LP	A	8:58	4:03	29	28	Į.	
P 14 - 180	11019	LP	A	4:07	4:12	31	30	ρ	
P2. P133	NovII	LP	A.	11:47	11:52	29	29	P	
P 2. P134	Novii	LP	Α	1:05	1:10	30	30	P	5-20
P 2- 134	nov 11	LP	A	1:05	1:10	30	29	P	20-E.O.S
P3. 133	novII	LP	Ą	11:47	11:52	29	28	P	
P8- 184	Nov. 11	LP	A	1:05	1:10	28	28	P	
Pa- 185	novii	LP	Α	1:52	1:57	30	30	P	
	DOVII	LP	A	12:57		30	29	P	
PB-138	novil	LP	A	3:52	357	31	30	P	
	Novii	LP	A	3:40	3:45	29	26	ρ	0-55
P4-188	DOUB	LP.	A	3.40	8:45	30	30	P	55·86
P4-138	// Von	LP		J:40	8:45	28	28	P	86-95
	DOY ?!	LP	A	3:40	2:45	29	29	P	95- E.04
	hovii	LP	A	4:27	4:32	06	30	P	



Project Name: Ameren, Ash Pmd A

QA/QC Name: Michelfe Casimira

Project Number: # 1000 - 332-

Seam No.	Test Date	Tester Int.	Test Type A=Air V=Vacuum	Start Time	End Time	PSI Start	PSI End	Test P= Pass F=Fail	Test Length / Location
P8. P 139	10011	LP	Α	4:44	4:49	29	29	P P	
P28-137	Nov. 11	LP	A	बः 42	a:47	28	2.8	P	0-11
P 28. 137	nov.11	LP	Α	a 35	2:40	30	29	₽	11-E-05
p 82-187	11 VON	LP	Α	2:35	2:40	30	29	P	0.29
P 22-137	nov II	LP	A	2:35	2:40	29	28	P	29-56
P 22 - 137	DOV !!	LP	A	8:35	2:40	29	8.9	P	56- E.O.S.
	NOV. 11	LP	Α	2:06	2:11	29	29	7	
P31-136	NOU 11	LP	A	2:06	2:11	30	29	P	
P4-141	Nov II	LP	À	3:00	3:05	29	29	P	
P5-141	nov 11	LP	A	6:00	8:05	30	30	P	
₹7.140	MOV. 12	LP	A	9:44	9:49	30	30	P	
P8-140	NOV. 12	LP	A	10:59	11:04	28	27	P	
9 14 - 50	1003	LP	A	7:29	7:94	9)	30	P	0.7
14-50	110V3	P	Α	stan	Paulo.	-	Pres.	en	7- = OS (QAP) R-50
P 31-32	Nov 3	LP	Α .	7:30	7:35	29	29	P	
P 91-92	1015	LP	٨	8:23	B:28	30	30	P	1
P127-129	nov 9	LP	Α	2.25	8:30	30	30	P	
		-							
			1						
								1	

PINE	
National Lining Systems, i	AC.

Page:	of	1
-		

Project Name:

Ameren - Ash PMA A

QA/QC Name:

Michelle Casimira

Project Number: # 1579 332

Material Type:

Fusion (PPI) 40 Min. Peel 80 Min. Shear

Extrusion (PPI) 52 Min. Peel 80

DS No.	Date	Seam No.	Op. Int	Mch No.	Location	Peel	Peel	Peel	Peel	Peel	Peel	Shear	Shear	Shear	Shear	Shear	Result P=Pass F= Fail
	nov _{IS}	Po IP,	LP	WAY 13	P1/P2 @ 275	774 75	94 96	81 92	80 93	<u>৭০</u> ৭৪		130	125	PO	140	120	P
	nov, a	P3 1 P2	DΕ	WHI IOI	Pal P3 @ 33	ESSENSON PROPERTY.		TOTAL PROPERTY.	CONTRACTOR OF STREET			7					‡
	00010	P4 1 P\$	01	WH 105	P1/P3 (9 400'	AND PROPERTY AND A SOCIETY	State and protection	- Milatonia Astrologia	d # 500 MANUS POSICIÓN INC. 4 CH	A Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission of the Commission	Maria Maria Maria Maria Maria Maria Maria Maria Maria Maria Maria Maria Maria Maria Maria Maria Maria Maria Ma	10	AP				F
		L	17	12H/10	P4/PS (9 340)		alatar est Paris en en est estado en	nen Pombo sombo toine suu	nocin 34 Denil Alcoholije i ca	rjaminės ir Malėjoja dandarį da 1941	na manaka pada jinanan je jada je						F
	Nov,	P4 1 _{P5}	LP	µ#/∆		විට විධ	88 92	85 27	86 78	78 8 <i>2</i> -	Note & Briefly of Angel Printer, Co.	105	113	102	111	109	P
	noula	P4 1 P5	LP,	W# 10		ans succession	and the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of t	nter (in planta) in each	Tomas and the same of the	illiohelmhillameisseasi	Chaleff - ghalf it is and be consulted as a						pa-
	nov 12	P5 1 PG	J.L.	144 /OJ	75/P6 @ 340'	26	100 91	100 99	94 82	90 9a	n of record representation of the second	119	RD	125	118	119	P
	108/2	P6 / P7	DE	(## 10)	P6/P7 @ 275'	97	9½ 100	(0) (S0)	95 29	/03 89	militari da malanta de demokratika e esta e	1/7	118	130	135	/2o	Fair
η	esse ²	27 1 PS	10		P7/P8 @ 420	**************************************	Proceed designation of the second	попининальный сколь с	Additional estate (Constanting Man	reproduction of contract contracts.	Virgin principals (a constru) 0	A	P			
	902 1,2	P8 1 90	D.E		18/19 367	84 86	98 88	86 90	86 92	85 82	chem-sensormedia.	101	ে	112	//0	101	P
	ALV 19	P9 / P10	J. L.	W#108	Pa/ PIO @ 410	71 94	7-8 73	79 84	85 83	78 79		113	108	119	//3	110	P
	001/19		D.E.	W#10I	P11/P10 9 000	94 90	84 93	88 94	78 89	95 82	errolanie dali mazina tempo	/17	109	108	107	111	P
4 may 2	00213	1 10		W#102	P10/ p11 @ 10	96	91 85	93	7/ ₈ /	93	n we constructed a new party	1/2	109	118	1/3	112	P
12	1202/2	0.4	J.L	w#102	P12 P13 9 30	9 6 85	93	92	90	95 94		109	120	123	106	107	P

Per Inch W Weld Type= F - Fusion / Ex Material Type= T- Textured/ S- Smooth

SINS	
National Lining Systems, In	IG.

Page:	of	4
-	The state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the s	***************************************

Project Name:

Ameron. Ach Pmd A

QA/QC Name:

michelle Carmika

Project Number:

1000-332

Material Type:

40 mil

Fusion (PPI) 40 Min. Peel 20 Min. Shear Extrusion (PPI) 52 Min. Peel 20 Min. Shear

DS No.	Date	Seam No.		Mch No.		Peel	Peel	Peel	Peel	Peel	Peel	Shear	Shear	Shear	Shear	Shear	Result P=Pass F= Fail
13	noy 2		D.E	W# 101	P13/ P14 @ 200	87	90	90	86 85	85 91	Abbiellings, compa	101	101	107	104	109	P
14	Oct 131		D.E	W#10]	P22/P23 550	80	80 82	74	95 93	83	and the second	105	109	99	103	91	7
15	Oct / 31	P-29 / 31	D.E	W# (0)	P39/31 @ 20	90	78	97	94	96	O Per Paris Service de l'American de la constant de la constant de la constant de la constant de la constant de	SA	MPLE		LED	7.	F
15A	oct 131	830 / 32	DE	W# 10 1		103	85 90	85 92	85 90	100	Sedente Military (Sedente State Se	107	11‡	104	110	1/0	p
	Oct 131	Pag 131	DE	101#u		107	108	114	103	116	STATE COLUMN STATE STATE STATE STATE STATE STATE STATE STATE STATE STATE STATE STATE STATE STATE STATE STATE S	דיוו	100	98		119	P
16	Det 131	P.23/28	J.L	W# 102	P23/28 Ø 15	88	99 93	86	96	96	to an edging in society and con-	91	115	98	120	103	P
	Oct 131	P29 / 17	Tb.		P24/H @ 10	84 90	98 103	84 90	93 98	90	in kometokikuscom nestamen sen	114	99	109	98	101	P
		P36 139	JL			93 75	71 70	9δ 9ξ	86	96	CONTROL OF SHOWING HOSE	110	107	108	99	1/2	P
	nou 13	P41/43	J.L	w#1/02	P41/43 @ 25	87 89	73 97	88 94	89 92	92	and the second second second second	125	100	108	110	<i>Ili</i>	P
	nov 13	P 14 1 50	J.L	W# /02	P14/50 0 R	98 84	106	99	99	95 88	чин апаминула x // г	99	99	105	107	101	P
21	100/3	R53 / 54	J.L	w#102	P53/54 @ 100	90 95	86	85 7's	96	85 97	M in high the court of the court	109	104	D)		107	P
22	100/2	P37 / 38	D.E	w#/01	P37/38 @ 12'	101	99	114 105	109	110 95	Bressies ductourige annual					103	P
		P43/45	DE	N# IOI	P43/45 @ 20'	- 6	A		255	15	actoristican flavorable III	•			on many in the commence of the con-	>	F
23A	nov 1 1c	P43 45	DE	w∄/D≀		100	86 93	93	89	99		103	102	94	109	126	P

Peel / Shear = Pounds Per Inch Width

See See See See See See See See See See	1		
	MIC		
COTTO	INIT		
National Lining	Systems.	Inc.	
Photo to an Alberta	4 2		

P	age:	of	3

Project Name:

Ameren, Ash Prod A

QA/QC Name:

michally CASO MIEN Project Number: # 1000 - 332

Material Type: 40 mu

Fusion (PPI) 60 Min. Peel 80 Min. Shear

Extrusion (PPI) 521 Min. Peel 20 Min. Shear

DS No.	Date	Seam No.	Op. Int	Mch No.	Location	Peel	Peel	Peel	Peel	Peel	Peel	Shear	Shear	Shear	Shear	Shear	Result P=Pass F= Fail
23 B	nov	P43/45	DE	MHIOI		91	90	106	07	92							-
						99	84	189	87	87							F
24	nov/4	P1 /51	DE	4101	P1/51@ 250	83 85	93	99	82	93 78	THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAME	_ಕ ರಕ	101	110	100	108	P
25	nov ₁₄	P52 / 53	ÞE	# 101	752/53@ 490	96	88	91 84	91	83 84	ecourton endecité des s'au	100	101	110	10-3	109	P
26	1	P51 / 52	UP	#10	REI/52 @ 400	97 80	77 82	91	86	95 84	SIGNA CERCENTE ESPACIAL PER ESPAC	108	100	109	99	106	P
27		P54 /55	LP	#16	P54 SS @ 559	14 78	89	82	98 82	70 93	Marie and morning to the second of	1) }	102	112	100	103	P
28	nov 14	P55 / 56	DE	#101	P55 54 @100	82 89	91	88 85	92 90	95 87	New two broken to the second of	108	102	108	101	105	P
29	nov/4	P.55 / 56	J.L	4102	P55 5 9 420'	97 91	74 92	92	66	85 91	no titi di missione stanonno.	and a second	103	104	114	114	P
	nov/2	P3 /cap	88	-Op#10	12%	89	89	87	68	93	Coloration of Australia Special	94	107	101	102	93	р
	nov _{la}	65 /6!	DE	V4101		103 95	91 94	94 104	195 112	9L 87		122	129	124	125	127	P
	nov14	58 159	JL	N#102	P58 59 @ 15D	83 85	୫୫ ମମ	85 90	89 79	84 92	THE THE PROPERTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY O	111	100	112	101	112	P
33	Donla	P65 / 66	JL	W# 20	P65/66 @ 100	92	95 89	9: 97	95 88	\$17 95	MALE Special States and the special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special special sp	108	ספן	lia	105	lo/	P
34	noul 9	980 /81	JL	W# 20	P81 82 @ 15'	88 96	93 82	90	39	94	Andrewson on the control of the security	128	125	136	130	122	P
	nov/4	P66/67	D.E	w#/C)	P66/67 @ 100	94	97	98	94 96	103	r Beldelijke bilar Nije de je anago ya i	116	105			[][]	<u>.</u>
36	Por 13	P78 /80	DE		P16 80 0 30.	103	105 95	94	97 105	91	a far describe a la proposition de la page	124	126	123	122	122	O

Peel / Shear = Pounds Per Inch Width

		S. A.		
	6	MI	C	
	L	IW		
National	Lining	Syste	ms,	inc.

Fusion (PPI) 60 Min. Peel 90' Min. Shear

Page:	of	4

Project Name:

America, put prod A

QA/QC Name:

midnelle Casamira

Project Number: 대 100년 결정

Material Type: ____

40 mil

Extrusion (PPI) 52 Min. Peel 85 Min. Shear

DS No.	Date	Seam No.		Mch No.	Location	Peel	Peel	Peel	Peel	Peel	Peel	Shear	Shear	Shear	Shear	Shear	Result P=Pass F= Fail
37	nov/ 17	P162/100	DE	W#IOI	P100/102 \$ 20"	92	89 9 0	115 95	90	9୩ ଜୃ	SPECIAL Medital and Company (4)	121	127	123	119	127	P
38	nov 17	P54 /101	DE	C EW	P5# /101 @ 10"	109	95 93	98	100	93 93	ner i communicación descrip	105	105	97	104	98	p
39	pov/4	P56 1 57	J.L	w#102	P50/57 @ 50'	87 91	74	92	lele lele	25 91	halana da karanga karanga da karanga karanga da karanga karanga karanga karanga karanga karanga karanga karang	100	103	104	114	31:	P
40	nev/7	P75, 76	2.2	W#12	P75 76 0 40'	88 92	82 93	85 92	81	94	*Chaptellines, events	104	105	IDD	122	J21	P
41	11/7	P67/75	55	412	P67/75 9 10'	89	85	89	94	98 89	MATERIA SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVICE SERVIC	114	184	tu	185	199	P
42	11/7	P87/88	UP		P87/88 @ 15'	100	98	92	97	99: 93	**************************************	رع:	124	45	120	123	P
43	11/7	P 52/53	LP		P52/53 @ 40	98	91	95	87	91	Not spirote amount or service.	125	112	118	112	115	ρ
44	11/7	P3 / 4	JL		P3 4 @ 50'	96	84 93	87	84	84	PPER DEN EN EN EN EN EN EN EN EN EN EN EN EN E	120	114	113	113	102	P
45	1-17	P8/9	JL		P8/9 @ 100	98	91	93	88 96	81	No. of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the con		115	122	117	123	P
16	" /7	P108/109	JL		P108/104@ 15'		97 83	96	89	92	Set Conservation (Sec. 1984)	126	117				P
47	11 /7	P5/6	30		P5/6 @ 100	86	85	99	87 92	83	Manufacture a new p		131	128		120	P
48	117	P14 / 11)	30		PH/11/80 10'	105		103	90	162	MATERIAL SERVICE AND ADMINISTRA	124			122		P
49	" 17	P12 / 122			P14/22 910	102	61	96	97 86 84	104						124	P
50	11 /7	P4/5	S'5 :		P4/5 @ 150'	100		ĢÜ	95	80	State Calendaria da la Japanda da		107			128	P

F-WC
SOFTO INTO
National Lining Systems, Inc.

Page:	of	ی
•		

Project Name:		Project Number:	
QA/QC Name:		Material Type:	-
	Fusion (PPI) 60 Min. Peel 80 Min. Shear		_

DS No.	Date	Seam No.	Op. Int	Mch No.		Peel	Peel	Peel	Peel	Peel	Peel	Shear	Shear	Shear	Shear	Shear	Result P=Pass F= Fail
51	nov ₁ 7	Pa /108	22	W#12	*9/168 @ 10'	8n 115	109	97 84	8L 90	120 117	all desirations and the second sections and the second sections and the second sections are second sections as the second section section section sections are second sections as the second section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section section s	123	127	131	126	124	
	novin	P12/13	22	N#12-	P12/13 @ 200	100	94 85	99 92	90	93 96	Mark Anna Mark Postantina	125	120	133	127	118	P
53	nov 17	P118 /120	Z.	W#12	P118/120 @ 16'	101	91	106	9 9	100	white water the above	126	/3/	128	24	130	P
54	16/10	Pad /3D	30	¥20	P27/30 10	101	91	100	100	99	· Mat wortenamenmore ex	126	131	128	124	130	P
55	11/10	Pad / lon	ゴ レ	亡 も2	P90/100 00 30	103	87 89	(10	105 89	91	ESPERA PIEC ADMINIS PROMES.	315	133	109	172	11.5	P
56	11/18	APD / SD	55	710	AS' Prod D / DX'	109	101	98	ा १०५	97 85	PESS TRANSPORTER	123	109	124	115	105	P
57	01/11	121 /127	ゴレ		P121/127 @ 25'	94	78	80	81	97,	Stratuturius es sonorta de en 1840.	1050	110	114	112	114	P
58	(J) \ 13	3 /133		N. Control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the con	4.	90 ax	J0 &1	84	38	48	C.C. Marketon Co.C. Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communication of the Communicat	118	183	118	104	1120	ρ
59	tl / 11	2 /133	SV	412		70	84 84	44 80	00	97 84		109	20	n4	182		P
60	ii /si	31 /136	DE	₹50	69'W	% ↑	21	-	Z.	49	CROSSIPANISM DELINICATION	, ,	2	,,,	10 -	1(5	*
(g)	11/44	Δ.		412		90	A STATE OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PAR	8 1/	85	al	The state of the state of		1,21	123	126		FAIL
A-A	11/10	22 / 23	DE	¥101	urder R 375	91,	84	97	80	90	March (Complete March)	118				128	P
51×	11 /ib	9 1 108		412	87/2107 & JEB	124	103	48	00 00	1/0		10%	6.L				P
	11/10	9 1/108	7/	24.		100	98	104	<i>५७७</i>	105		104		180	0,8	108	P

Peel / Shear = Pounds Per Inch Width



Project Name:				Project Number:	6	
QA/QC Name:				No.		
				Material Type:	***************************************	
	Fusion (PPI) 60	Min. Peel 80	Min. Shear	Extrusion (PPI) 52	Min. Peel 80	Min. Shear

Seam No.	Test Date	Tester Int.	Weld Type	Operator Int.	Machine No.	Peel	Peel	Peel	Peel	Peel	Peel	Shear	Shear	Shear	Shear	FTP Result	Result P=Pass F= Fail
140 8	11-12	D.C	T -	ベト	214	48	95 98	98	95	95	nen er et ille hell koloni en elektroni	122	90	182	122	D	V = 1, C.1.
1401-	S. C. Carrier	And the second second	6/1	3~	412	91	87	00	87	100		113	100	11/6	108	F	
1371 12	manage and districts		TIT	3€	420	86	97	13	ક હ	<i>ବର୍</i>	white determinant and a second section	127	130	124	128	50	
134/31	A Section of Persons	College College	7/4	DE	₽ 50	8.9	99	145	જુલ	88	Hamman old songarizhan	(17)	115	1,721	are to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to the land to	و	
21/32		The state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the s	6,5	70	# 101	101	95	92	74	45	Мететратина измания парачала	111	106	NO2		3	
			511	0.6	£ 20	88	710	801	ery Ell	71		120	99	114	10.8	,	
415		Party and and and and and and and and and and			4.107	112	109	105	85	9)		109	122	118	12.2	1	
13/111	nov	Do	2/2	Dŧ		98	80	90	81	η5		14	104	104	101		
144]	10012	DC		DE	A 20	00	80	OZ.	manni Mannin	61	en era und enden hilligheit in de benen begreiet eine	MATERIAL TOTAL STREET, STREET, STREET, STREET, STREET, STREET, STREET, STREET, STREET, STREET, STREET, STREET,	· · · · · · · · · · · · · · · · · · ·	Park Million of Prince of Company			***************************************
1/139	nov 12	JC	SIT	JL	# 12	90	85	45	96	79	Semā (referi) ar tenori, ir tenberostranijas v	112	107	120	127		
136/31		*****	200			A.Z.	agai	837	21	0.5	The state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the s					f	
14/103	NOV 12	DC	\$17			Street,	Politica NAME for the superior of the superior (superior	COOK	and the second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second s	ocas.	NOTE THE REAL PROPERTY OF	decree.	WMA	Allies	200	*	
120/110	NOW (D	⊅ €	1			7,0	2/	45	85	92		43	101	106	19344	*	
Z >	NOV 2	DC.				-00/	88	92	*****	108		** ***********************************	Commission de la commission de de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la commission de la com	et wette		7	
	14/125 13/31 21/22 14/125 6/5 13/11 14/123 14/123 14/123 120/10	140 8 11-12 140 17 1 137 22 1 136 31 1 21/22 1 141 125 1 13/111 100 10 141 124 100 12 136 31 100 12 136 31 100 12 136 31 100 12 141 123 100 12	140 8 11-12 D.C 140 17 .	140 8 11-12 D.C Th 140 17 1 6 17 131 122 1 7/1 134 31 7/1 21/22 65 14/125 1 55 13/11 100 10 DC 5/5 14/124 10012 DC 5/7 136/31 14/123 10012 DC 5/7 14/123 10012 DC 5/7	140 8 11-12 D.C T/7 SV 140 17	140 8 11-12 D.C T/7 SV \$1/2 130 120 T/7 BE \$120 \$1/2 DE \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1/2 \$1	140 8 11-12 D.C TH SL \$10 97 97 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187	140 8		140 8 11-12 D.C T T SL \$12 42 85 98 95 95 140 17 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187 187	140 8	140 8 11-12 D.C T 1 1 2 4 1 4 7 4 8 5 4 8 7 7 7 8 7 7 7 8 7 7	140 8 11-12 D. C T 3	140 8 11-12 DC T17 SV \$10 98 95 95 95 96 97 150 150 151 122 171 T50 150 151 152 150 151 151 150 151 152 150 151 151 150 151 151 150 151 151 150 151 151 151 150 151 151 150 151 151 151 151 150 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151 151	140 8	140 8	140 8

Peel / Shear = Pounds Per Inch Width

Weld Type= F - Fusion / Ext - Extrusion

and the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of th	S.		
	MI	C	
LO HO	IM	0	
National Lining	Syste	ms.	inc.

Page:		of	1
	-	-	

Project Name:

Ameren, Ash Prod A

QA/QC Name:

Michelle Casimiro

Project Number: - - ₹ 1000 - 332

Material Type: 40 mil

Repair No.	Seam / Panel No.	Date	Operator Int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Tester	Result P=Pass
2	1/2	1104.2	DE	G# 20	1X1	P	6 J. AT	סו עטמ	RJ	F=Fail
3	112	NOV. 2	PE	G# 20	&X5	DS-1	270'0	100010	RI	P
4	112	100 2	DE	G#20	IXI	P	446'n	Nev 10	RJ	P
5	2/8	1012	22	6410	2x8	P	440'n	1705 19	RJ	ρ
	2/3	nov 2	28	G#10	(X)	P	34ain	DOVIO	RJ	P
6 7	213	NOV. 2	22	G#10	DXE	cap	272'n	povio	RJ	P
8	2/3	100.2	22	3#10	183	P	Sal, M	nov 10	RJ	P
	2/3	1002	22	G# /D	QX5	DS-2	224'n	100/0	RJ	P
9	\$ 13	NOV. 2	SS	G# 10	2×4	P	17'n / 17'n of R10	Nov 19	RJ	12
/0	2/3	nov 2	DE	6#20	1x2	P	@ S.AT	Novio	RJ	P
1/	3/4	nov 2	28	G#10	2123	aap	(230' cap) 170/n-400'n	nov 10	RT	Р
12	3 14	Nov 2	22	G#10	2X5	DS-3	403'n	DOV 10	RI	12
13	- / .	Non 11	JL	MH l9	3×91	CAP	444'n 42'n of RIZ 1 1AP		/-	i
14	4 /5	,	_	-		CAP	442'n J 641	Y		
		nov a	22	<i>ज्म</i> ।0	ax5	DS-4	858'n	novio	KJ	P
16	4 15	nova		6#20	2X5	P	@ S. AT	1009	RT	į7
17	51	MOV 2		G#120	IXI	P	1'n/2'E of R-16	1009	KJ	1
18	5 16	100 Z	DE	#20	174	p	@ S. 4T	17007	RJ	, ,
19	5 16	1002	20	6410	2×5	DS-5	340'n	10010	RJ	
	5 16	DOUZ		#10	3X4		440'n	10010	RS	P
2/	P=Patch DS	nov2	tive Test I		2×2	P	429'n	Nov 10	137	P

atch DS= Destructive Test Location

ESTA NIS	<u> </u>
National Lining Systems	, inc.

Page:		of_	2
-------	--	-----	---

Project Name:

Ameren, Ash Pmd A

QA/QC Name:

Tipped. SHIP Michelle Casimiro

Project Number:

#1000-332

Material Type:

40 mil

Repair	Seem / De la					ary[]P	rimary[]	aterial Type:	10 mil	
No.	Seam / Panel No.	Repair Date	Operator Int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Tester	Resu P=Pa
22	617	hov. a	DE	#20	IX20	cap	400'n 17'n of R23			F=Fa
23	6/7	nova	DE	#20	/X2	P	376n 124'n of R24	nov q	RT	P
24	617	Nov 2	DE	#20	17.5	P	352'n 24's of R23	Nov 9	-	2
25	6 /	nov 2	DE	#20	8X4	Boot	311'n 3'N of P17	Nor 9	RJ	P
26	6/7	nov2	DE	#20	ax2	P	300'n 29'n of R27	DH 9	RI	7
27	6 17	nov2	DE	#120	2X5	DS-6	270'n 29'n of R28	17019	RJ	P
28	6 17	nov 2	DE	#20	/X1	P	243'n 126'n of R.29	rioug	RJ	P
29	6/7	Dova	DE	# 20	11/2	P	217'n 37'n of R-30	11019	67	P
30	617	nova	DE	#20	IXA	P	I79'n	Dat 9	KT.	3
31	6 17	nov 2	DE	430	144	P	95'n	rosa	ŔŢ	P
82	6 17	NOV 2	DE	#20	1X2	P	59'n	Prova	RS	r
33	617	nov 2	DE	#20	110	P	@ S.AT	10019	KJ*	P
34	7 18	nov 2	DE	并是山	17.3	P	6 S.AT	1017	RJ	P
35	7 18	nov a	DE	#20	1×2	P	200'n 38's of R36	1934	RT	P
36	718	nova	TC	#19	1×2	P	238'n 38'n ot R35	2/3/2	A.	Đ I
37	7 18	nova	TC	#19	1X34	Cap		113. 9	K.	P
38	7 18	nova	DE		272	P	285'n - 320'n 355'n	10019	87	P
39	7/8			-		DS-7A		Nov 9	RY	P
40	7 18	1	_	-		DS 7	11007110 1 101			
4)	718	-	-	_	-	DS-7B	414'n / 14'n of R39		-	
42	8/9	nov a	†c	#19	2×5	DS-8	430'n / 12'n ot R40 /			
air Type	P=Patch DS	= Destruc		cation		173-0	314'n	liong	RJ	₽

a Carrier and a second	5		
COHO	IVI	9	
National Lining	Syste	ms.	Inc.

Page:	 of	3
	 COMMON	

Project Name: QA/QC Name:

1

ameren, ash Prnd A

Michelle Casimps

Project Number:

#1000-332

Material Type:

40 mil

					Seconda	ary P	rimary []			
Repair No.	Seam / Panel No.	Repair Date	Int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Tester Int.	Result P=Pass
43	8/9	nov 2	DE	4120	2 ×5	P	1'n @ 2-AT	Not to	RT	F=Fail
44	9/10	nov2	TC	#19	2X5	DS-9	408'n	Day 10	RT	j P
45	10 / 11	1002	TC	419	2X3	. Ъ	428'n	flow D		
46	10/11	nov 2	33	#10	215	DS-11	12'n		RT	2
47	11/12	Cvon	22	# 10	123	P	133'n 64's of R48	N28 5	RJ	
48	11 / 12	Cay 2	22	410	2X5	DS-10	198'n 1 64'n of R47	Nov. 10	85	Ÿ
49	12 / 13	nov 12	SZ	並/0	2X7	DS-12	21'7	NOV 10	RJ	P
উষ	14 /	DOVA	22	#Ito	2X3	Boot	168'n 11'E	Nos. 12	RJ	P
51	14/	DOV 2	22	#ID	11/10	P		1001.12	83	- P
52	14/	nov.2	22	#10		P	168'n	nov. 10	P.	12
53	13:/14	nov 2	22	#10	2×6	P	169'n 6'E	17 m 13	4.	P
54	13 / 14	nov 2			IX1		184'n j 14'n of R51	Nov 10	Rj	3
55			22	#10	2X5	DS-13	200'n 15'n of R53	1900 3	RI	F
5%	13/14	no 17	TC	#20	5x6	Boot	357n	Boy 10	RJ	p
57	13/14	MOV7	TO	#20	IX.I	Р	366'n	1700 10	RT	7
	14/49/50	nov 7	TC	#20	2X9	Cap	18' cap 6'S 6+ R139	100 10	1:	P
58	14 / 50	NOV 7	TC	#20	3×9	DS-20	J	Nov.10	RI	P
	14/47/49	DONS	22	#10	2×3	P	J	10019	AT	15
60	14/46/47	nov2	22	#10	2X5	P	IJ	1100 g		
	14/42 45/	1002	23	# 10	2X4	P	Ŋ		P.	9
62	14/41/42	nov 2	22	#10	2×3	P	Ŋ	nn.9	R.T	į,
63	14/40/41	1002	22	#/0	QX5	P	77	Nov. 9	RJ	P
nair Type	P-Patch De	2 0 - 1						1001.7	R-	

Repair Type P=Patch DS= Destructive Test Location

e alans	
National Lining Systems.	Inc.

Page:		of	4	
	Water Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the	-		

Project Name:

ameren, ash find A

QA/QC Name:

Michelle CAMMIRO Project Number:

#1000-332

Material Type: 40 mil

					Second	ary[]P	rimary []			
Repair No.	Seam / Panel No.	Repair Date	Operator Int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Tester	Result P=Pass
64	14/39/40	nov 2	22	中10	2X3	P	D			F=Fail
65	14/38/39	hov 2	22	#/0	2X3	P	V	10019	RJ	P
66	14/36/38	nov 2	22	#10	IXT	P	17	nou 9	RJ	P
67	14/35/36	nova	TT.	#10	2×3	P	U	nov 9	RJ	Р
68	14/34/85	nov 2	22	# 10	21/3	P		1019	RJ	P
69	14/32/34	17002	22	#10	IX2	P	IJ	noug	RJ	P
70	14/30/32	Pour	22	410	11/2		TJ	10019	RJ	P
7}		nov 2	22	#18		P	U	nova	RJ	ρ
12	14/15/29	מעם	DE	-	/X2	Р	TI	nov of	RJ	P
73	14 / 15	משוח א		#20	/x3	Р	び	nova	RI	P
94			DE	# 20	1X5	<u>P</u>	@3.A7	nova	RJ	P
75	15/16/29	Nov 2	DE	-H 20	2×3	P	73	nova	RJ	P
76	16/17/29	nov 2	DE	#20	2X5	P	TJ	nov of	RJ	P
	16/17	nor 7	52	#10	IXI	P	9 S.A7	1009	RJ	ρ
ne.	-	nov 7	22	#10	/X/	P	@S.A7	Nov 9	RJ	P
78	18/19	nov7	22	#10	IXI	P	5'7	1000	RJ	P
119		nov7	22	#10	/X/	P	@S.AT	nova		10
80	21/22	nov 7	22	#10	1X1	P	5'2		RJ	1
	17/18/19/29	nov7	22	#10	2×34	cap	11'E of R75	Novg	RJ	Р
82	19 129	1000	DE	420	2X4	P	5'E 04 RE/	Mov 9	RJ	p
	19/20/29	nova	DE	#20	2X2	P	77	nou 9	RJ	P
	20/21/29	004 T	28	# 10		Cap	77/15'54 883	1049	RJ	٩
раіг Туре	P=Patch DS	= Destruc	tive Test I	ocation		- 4	10 00 00 000	nova	RJ	P



Project Name:

Repair / Vacuum Test Log

Page: 💍

Ameren, Ash ProdA

Project Number: #1000 - 332

QA/QC Name: Michelle CASOMIRA

Material Type: 40 mil

Repair No.	No.	Dat		Operato	Machine No.	Repair Size (If	Repai		Test	Test	Tester	Resul
35	7 21-22-2		7 10:05	8.8	410	2412			Date	Time	Int.	P=Pas F=Fai
86	22-23-28	29 nov'	7 10:15	SS	#10	2×13	Cap	TJ 21'E of R84	nova		N	P
87	23/28	DOVE	7 10:30	88	#//0	4X4	1	Ū	1100 9		RI	P
88	23-2407-0	8 hovy		22	#10	2X5	DS-16	9'SE of R86	11049		RJ	P
89	24-26-2	7 nov 7		22		2×11	P	8'SE of R87	1019		RJ	P
90	24-25-20		1 10	28	#10	2X3	P	TJ	11009		RI	P
91	24-25	nou 1	111111	32	#10	2%6	P	6'SE of R89	6009		RJ	
92	25.26	Deta	17.10	23	#10	2×14	cap	II nE	1019			P
93	26.27	1017	11 32		#/0	2×2	P	15'SE of R90 /6 SE M	1009		RJ	P
94	29-31	1007		22	#/0	2×16	cap	7'SE / 20'SE DI DEG	nova		RJ	Р
95	29-31	nov 7	2:01	22	# 10	1×7	P	1	nov9		R1	P
96	29-31	DOVT	2 05	28	# 10	2.49	DS 15	R-94-99	+		RJ	P
91	29-31	100 T	2.01	22	并加	1X6	P		nova		RJ	P
98	Q9-31		2:01	22	#10	2X5	DS-15A	3'6 East. 97	nova		RJ	P
99	29-31	DOVZ	0.01	22	#10	IXII	DS-JS-B	0 2021. 81	nova		KI	P
100	-	1007	2:01	25	#10	2.10	Can		nova		RI	Þ
101	29-31	nov 7	10:25	22	#10	ax6	P	18'5 -1 2:01 (5-1	nova		RI	P
	29-31	nov 7	9:42	22	#10	ax6	P	18'E of RIO) 155' WOLL P.99	17020		27	P
		nov 7	8:53	22	#10 .	4X5	P	18 M of K 100	nova		RJ	۵
	30-31-32	Doy 7	9:05	22		217	P	V	17349		RJ	P
104		nov. 7	9-11	28		2×3	P	T	nova		01	P
105	32-33-34	nov 2	3:30	CE			P	14 W of R/DZ	1.249			p
air Type ation	P=Patch D: TJ=T Joint	S= Destru	ctive Test Lo					TO	nova		/ /	P



Page:	6

Project Name:

Ameren. Ash Omd A

QA/QC Name:

Michelle CasimiRD

Project Number:

1000 - 332

Material Type:

40 mil

Repair No.	Seam / Panel No.	Repair Date	Time	Operator Int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Test Time	Tester Int.	Result P=Pas
106	33-34-35	nov 2	3:20	22	# 10	2x3	P	Ū	Dova		in-r	F=Fail
1017	39-35	nov.7	11:15	Tc	#20	2X4	P	16' W of R108/19' E AT	nov 9		RT P-	Р
108	33- 95	10V7	11:18	TC	#20	IXI	P	1'E AT / 16'E of R107	nov 9	***************************************	R	Р
109	35-36	nov.7	11:10	Te	#120	2X4	P	@ E. AT	100 g		RJ	P
110	35-36	Nov 7	11:00	TC	#20	2X6	P	8'w of R109			K	P
11/	35-36	NOW 7	10:42	TC	420	/x2	P	62'N of RHO	nover		RJ	P
112	36-38	NOV 2	3.15	SS	# 10	QX3	P	6' W Of R113	nova		87	P
113	36-37-38	Nov. 2	3:11	25	#10	2X3	₽	TI	Nova		P.T	P
114	37-38	Pora	3:06	22	#i 10	2×5	DS-22	9'N of R113 / 7'S of R115	Nova		R	P
115	37-38-39	nov 2	3:10	23	41 lo	2x2	P	N	Dova		RJ	P
116	36-37	nov 7	10.30	Te	1120	2×9	P	24'w of R117	Nova		RJ	Р
117	86-37	DOV7	10:40	TC	#20	2×5	DS-18	28' w of R118	Dova		RJ	P
118	36-37	nov 7	10:45	те	#20	/X2	P	54' N Of R119 61'W	nova		RJ	P
119	36-37	די מסח	10:55	ТС	420	219	P	@ E.AT	ATTIG		RJ	P
120	37-39	nov 7	10:50	TC	420	2X4	P	@ E.AT	Dova		RI	P
12)	40-41	nov 7	10:0%	Te	#20	278	P		10v9		RJ	P
122	41-43	NOV7	1:25		#20	IXI	P	67'E OFR63 125'N	Nov. 12		RJ	P
123	41-43	1017	9./2		#20	2×6	DS-19	@ E. AT	NOV 16		RJ	P
124	41-42-43	nov7	8:10		#20	5,3	P P	26'W / 26'W of R122	Dord		RJ	P
125	41-42	nov7	8:06	Tc :	#20			T	nova		RT	P
126	41-42	NOV7	8:01		# 20			17 w of R124 / 14 E of R126	8019		RJ	P
air Type	P=Patch DS	= Destruc			7 4.0	2X4	7	14'N 01 R 125	1:019		RJ	P



Page:	7
-------	---

Project Name:

Ameren, Ash Pmd A

QA/QC Name:

Michelle Casamira

Project Number: 세 1000 - 333

Material Type:

40 mil

Secondary [] Primary []

Repair No.	Seam / Panel No.	Date	Repair Time	Operator Int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Test Time	Tester Int.	Result P=Pass F=Fail
27	P41-42	nou 7	7:55	TC	#20	IK/	P	beside R-62	nov.9		RJ	P
128	P42.43.45	104.7	8:35	te	#20	3×4	P	TJ	nou 9	THE RESERVE THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND DESCRIPTION OF THE PROPERTY AND D	RJ	P
129	P43.45	10V 7	8:39	1c	#20	2×5	DS-23B	1'E of R 128 / 113'W)	nov 9		RJ	P
130	P 43.45	nov 7	8:51	70	#20	2X5	DS-23	102'W Cap-26			RJ	8
13/	P 43-45	nov 7	8:53	To	#20	2×10	DS-23 A	92'W /92'W.118'W	1.00		RJ	P
132	P 43-45	100 7	8:51	Te	#20	3X5	P	108'W	nov 9		RT	P
133	P43.44.45	nov 7	9.18	TC	#20	2X3	P	N	nova		RT	P
134	P 43-44	1007	9.21	Te	#20	2X6	P	19'E 6+ R 133 /63'W	nova	The state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the s	RJ	D
135	P43-44	nou 7	9:35	Tc	#20	/x7	P	GEAT	nova		RŢ	P
/26	P 46-47	nov 17	9.43	Te	#20	2×10	P	@ E. AT	nove		RJ	P
137	P 47-48-49	NOV 9	9:45	<i>T</i> C	#20	2X24	P	TJ and cap	0009		RJ	5
138	P48-49-50	10v 7	2:36	To	#20	2.83	Р	Ŋ	nova		RJ	P
139	P14-50-122	Nov 7	2:10	TC	#20	SXS	P	V	nov 9		RS	P
140	P14-122	16V 7	2.20	7c	#20	2X5	DS-49	413'N /7'N of R139	nova		RJ .	P
141	P14-122-123	hov. 7	೩:23	Te	#20	2X3	P	D	nova			9
142	P14-123-124	101.7	2:26	Te	420	IXI	P	N	1019		RT	P
143	P14-124-125	nova	2:40	Te	#20	2X3	P	N	nova		RJ 07	P
144	P 124-125-126	nov.7	2:48	Tc	#20	/xa	P	T	1009		RJ RJ	P
145	P50-122	Dov 7	1:30	TC	#20	IXI	P	5'W 6 E AT	1009			P
145	P126-131-132	noy 7	9:40	TC	#20	2X4	P	TJ	nov 9		R.T	
147	P130-131-132	nov 7	9:38	7c	# 20	2×6	P	TJ	11049		RJ RJ	P

Repair Type P=Patch DS= Destructive Test Location

TJ=T Joint AT=Anchor Trench EXT=Extrusion Weld Location



Page:	_8_
-------	-----

Project Name: QA/QC Name:

Ameren, Ash Prool A

Michalle Casamian

Project Number: # 1700-332

Material Type: 40 mil

Repair	Seam / Panel	Danst					dary[]	Primary []	THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE S			
No.	No.	Date	Repair Time	Operator	Machine No.	Repair Size (if		Location	Test	Test	Tester	Resu P=Pa
148	121-126-130	MOV 10	9:20	To	#20	2X6	P		Date	Time	Int.	F=Fa
149	14-125-130	100 10	9:10	70	#20	2×3	P	\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	11/10		RJ	P
150	14-129-130	nov 10	9:55	Te	#20	IXT		7.7	11/10		RJ	P
15/	129-130	10V10	9:50	7c	#20	11/2-	P	U	10V.10		RJ	P
152	14-111	DOV. 10	10:05	TC	#20		P	48'W / 27'E OF RISD	104.10		RI	P
/53	14-111	POV 7	4:05	TC	#20	3X8	P		פן עסת		RJ	D
154	13-14-111	nov. 10	10:05	7c		2X5	DS-48	Cap cross seam '24	NOV 10		RI	D
155	111-128-129	Nov. 10		7c.	#20	2×12	DS-48.B		כז עפרו		RJ	7
15%	111-127-128	NOV. 10	10:30	To	#20	2X3	P	TJ	100 10		RJ	P
157	111-121-127	NOV.10	10:34		#20	RXII	cap	U	DOV 10		RT	P
158	10	Nov 10	10:46	TC	# 20	3X4	P	TJ	10V 10		RT	?
	10:	hov 7		TC	#20	2/12	DS-48 A	601'N-613'N CAP	100.10		RJ	P
160	100	Nov 7	4:25	7c	#20	2x3	P	TJ	100 10		RT	P
161		nov 9	4:27	7c	#20	1×1	P	U	novio		RJ	P
162			7:55	RT	#26	2X4	P	630'N/9'W OF RIW	10010		KJ KJ	P
		nov 9	7:45	RT	#20	ax3	P	IJ	170410		R.T	2
			7:50	RT	#20	SXS	P	77	100/10	16.		9
110		nov9	9:00		#20	4×9	P	U	10010		R.T	- (
		70V9	9 05		#20	IXI	P	U	130113		RI	P
167		2019	8:15		# 25	IXI	P	N	17000		RJ	
	- 10 10 10	7049			#20	2×4	205-53	4'w of R168 /25'E of R160			RT	P
	P=Patch DS:	70V 9	8:10	RT	#20 .	2×6	P	N	novin		RI RI	P



Page:	9

Project Name:

Ameren, Ash Pmd A

QA/QC Name:

Michelle Casamiro

Project Number: # 1000 - 33≥

Material Type:

40 mil

Secondary [] Primary []

Repair No.	Seam / Pane No.	Repair Date	Repair Time	Operator Int.	Machine No.	Repair Size (If)	Repair	Location	Test Date	Test Time	Tester	Result P=Pass
169	119-120	nov9	8:45	RT	#20	ax4	P	14'E of R168 / 3'W	N D (15		0-	F≃Fail
170	117-119	1019	8.48	RT	#20	141	P	@ E A7	nov 10		RJ	P
171	115-117	1009	8:50	RT	#20	11/2	P	⊕ E.AT	novio		RJ	P
172	114-115	1019	8:55	RT	#20	/X/	P	@ E AT	100115		RJ	Þ
173	1/2-1/3	1009	9:15	RT	#20	2X5	P	@ N.E AT	noulo		RJ	P
174	112-113-114	10049	9:10	R7	#20	IXI	P	N N. Z N N N N N N N N N N N N N N N N N	1704 10		RT	P
175	12-112-114	nov 9	9:05	RT	#20	1x2	P	77	Dov 10		RJ	P
176	11-12-110-112	104.9	9.20	RT	# 20	2111	Plcap	77	novia	***************************************	RJ	P
177	110-112	1019	9.23	RT	#20	/X/	P		Noy 10		RJ	P
178	110-112	nov9	9:25	RT	#20	2X3	P	12'w of \$178	Day to		RJ	P
179	109-110	nova	9:30	RT	#20	/x2	P	Ø N.E AT	100110		RJ	P
180	10-11-109-116	100 IC	1:05	7c	#20	2×4	P	G N.E AT	nov 10		RJ	P
181	9-10-109	100 ID	1:16	7c	#20	142	P		NOV 10		AJ	P
182	9-108-109		1:13	Te	#20			TJ	novio		RJ	P
183	9-108	10V 10	1:23	TC	#120	1X2	P		110010		RJ	P
184	9-108	nov 10	1:27	Tc	#20	1 7.7	DS-5/A		fioy 10		RJ	þ
185	9-108	POULD	1:30	Te		5×4	DS-51	cap cross seam 20'	110110		RI	P
186	108-109	10v.9			#20	1 X8	DS-51B		110v 10		BI	Р
187	107-108		9:25	R7	#20	2 X5	D3-46	19'W / 22' E of RIEZ	17.00 10		RJ	P
188		nov.7	4:35	SS	#/6	IX3	P	ONE AT	רו ניפת		RJ	P
189	7-8-106-107	nov 7	4:30	86	#10	3×8	P	TJ	nove		RJ	Р
	P=Patch D		4:23		#10	8×4	P	TJ.	novis		N	P



Page:	10
-------	----

Project Name: QA/QC Name: AMEREN, ASh Prod A

Michile Casimira

Project Number:

#1000 -332

40 mil Material Type:

Secondary [] Primary []

							, [] ,	imary []				
Repair No.	Seam / Panel No.	Repair Date	Repair Time	Operator Int.	Machine No.	Repair Size (If)		Location	Test Date	Test Time	Tester Int.	Result P=Pass
190	105-106	10 V 7	4:24	8હ	#10	142	P	@ N.AT	novio		RJ	F=Fail
191	7-105-106	nov 7	4:21	22	# 10	18.2	P	T	סו עדסת		RJ	P
192	6-7-125	nov 7	4:20	88	# 10	2.X5	P	70	POVIO			,
193	5-6-105	nov 7	4:17	20	#10	2,82	P	77			RJ	P
194	5-6	Nov. 7	4.16	22	#10	2x5	P	671 N/5'W of RP3	· 100 10		RJ	P
195	5.6	nov 7	4:12	2.2	#10	17.2	P	644'N/27'W of R194	nov 10	-	RJ 7	P
196	14-13-111	povy	4:06	To	420	/X2	P	TI	nov 10		RJ	P
197	13-14	nov 9	3.50	To	#20	RXII	Cap		00 10		RJ	P
198	13-14	noy 7	3.45	Te	425	172	P	500'N 10'N 0+ R198	10V 10		RJ	P
199	13-14	nov 7	2:53	70	#20	2×3	P	487'N/ 10'S 04 R197	101 10		RJ	P
200	12-13	nov 7	3:00	7c	#20		P	423'N	11/10		RJ	P
201	11-12	nou 7	3:05	Te		273		425'N	11/10		RJ	P
202	11-12	Nov 12			#20	2x2	P	47'1	11/10		RJ	P
203	10-11		2:10	66	#/0	IX/	P	344'N	hov 12		RI	Р
	9-10	nov 7	3:10	70	#20	2x2	P	429'N baside R45	11/15		RJ	P
204	8-9	nev 1	3:18	Te	#20	3×4	P	432'N	"/15		RJ	P
		nou9	10:00	RT	#20	2×3	P	603'N 63'N of R 206	11-10		RJ	P
206	8-9	1009	10:05	RT	#20	2X5	DS-45	538 W	11-10		RJ	P
207	8-9	Nov7	8:20	TC	#20	213	P	483 W	11-10		RJ	P
208	6-7	ף עפרן	3:45	23	#10	3 X5	Boot	498'N	11-10		RJ	P
209	6-7	nov-1	2:32	SS	#10	2X5	P	436'N	11-10		RJ	P
\$210	5-6 P=Patch D	DOU7	2:58	8ડ	#10	1×1	P	497'N 10'S OF RZII	11-10		RI	P

Repair Type P=Patch DS= Destructive Test Location



Page: 11

Project Name:

Ameren, Ash Pmd A

QA/QC Name:

Michelle CASIMIRS Project Number: 4 1000 - 332

Material Type:

40 mu

Secondary [] Primary []

Repair No.	Seam / Pane No.	Repair Date	Repair Time	Operator Int.	Machine No.		Repair	Primary [] Location	Test Date	Test Time	Tester	Result P=Pass
211	5-6	Nov. 7	2:59	88	# 10	1×1	P	507'N 10'N 0+ R 210	DI VIA		12	F=Fail
212	5-6	nov 7	3:00	2.2	# 10	145	P	519'N 12'N of R211	nov 10		KJ	P
813	5-6	nov 7	3.12	20	410	2X5	DS-47	533'N 14'N of R212	hov 10		RJ D=	P
214	5-6	nov 7	4:09	22	# /6	142	P	575'N 30'8 of R 215	100 18		RT	P
215	5-6	nov 7	4:10	88	#10	1.45	P	606'N 30'N of R214			N	
216	45		cap-					444'N cap	Nov 10		RJ	P
217	4-5	10019	10:10	RT	#20	2X5	DS50	588 'N	nov 13		0.7	
218	3-4	nov 11	11 35	22	#10	2 X5	DS-44	490'N			RJ 0:	ρ
219	1-51	nov 9	19:20	RT	#20	11/2	P	595'N 120'N 6+ R220	No4 10		RJ N-	<u>p</u>
220	1-51	nov9	10 25	RT	#120	11/2	P	576'N	770470		RJ	P
221	1-51	nov 9	10:30	RT	#20	· IXI	P	I67'N	novio		RI	<u>P</u>
222	1-51	1049	10:35	RT	#20	142	P	552'N	170413		RI	P
223	1-51	nov 9	10:40	RT	#20	172	P	531 N	170110		RI	P
224	1-51	nova	10:45	RT	#20	/×i	P	515'N	nou in		RI	P
225	1-51	nov. 11	11:28	20	#10	2×3	P	449'N	1704 10		RI	2
226	1-51	100.9	4:15	22	#10	2412	cop	391'	Nov. 11		1.5	P
227	1-51	novII	11:00	22	최/0	2×5	DS-24	195'N	110V 10		RT	P
228	1-51	Nov II	9:25	SS	#/0	IX3	P	24'N	Nov ij		15 J	P
229	1-51	nov 11	9:32	\$5	#10	212	P	13'N	nov 11		RI	P
230	1-51	nov 11		85	# 10	IXS	P		no√ !!		RJ	P
23/	51-52	NOV 11	10:48	22	# 10	212	P	9 S.AT	novn		RJ	P
pair Type	P=Patch D	S= Destruc	tive Test L				1	98 N	POVE		RJ	تز



Page: 12

Project Name:

AMERINI ART Prind A

QA/QC Name:

Middle CosmiRa

Project Number: # 1000 -332

Material Type:

40 mil

Secondary [1 Primary [1

Repair No.	Seam / Panel No.	Repair Date	Repair Time	Operator Int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Test Time	Tester Int.	Result P=Pass F=Fail
232	P51-52	nov.9	4:20	22	#10	2¥5	DS-26	404'N	DO4 10		RJ	P
233	51-52	nov 9	10:50	RT	#20	285	P	514 N	Nov 10		RJ	P
234	51-52	nov.9	10:55	RT	#20	242	P	523'N 110'N 24 R233	10v 10		RT	P
235	52-53	nov 9	11:05	RT	#20	245	P	@ N.AT	10V 10		RJ	P
236	52-53	100 × 9	11:00	RT	#20	2 K5	DS-43	568'N	ADU ID		RJ	P
237	52-53	10009	11 30	RT	#20	3×5	P	505'N	Nov 10		RJ	P
238	52-53	1009	11:35	RT	#20	&X5	DS-25	485'N	floi fo		RJ	P
239	52.53	nov 9	11:40	RT	#20	5×6	Boot	318'N	00V 10		RI	P
240	52-53	nov 9	3:16	Œ	#10	2X3	P	333'N	1000 10		RY	P
241	52-53	nov. u	10:50	28	410	11/2	P	88'N	100/11	***************************************	RJ	Р
242	52-53	Nov. II	10°55	SS	#10	2×6	P	46'N	ho√ II		PS	P
243	53-54	Dod n	9:01	88	#110	IXI	P	3'N	וו עסמ		RI	P
244	53-54	Nov II	8:19	22	OI共	2X5	DS-21	100'N	nov 11		RJ	P
245	53-54	nov 9	3.15	SS	#10	2×4	P	311 'N	1704 11		RJ	2
246	54-55	P von	3:10	වර්	#10	2%5	DS-27	244'N	10V 11	***************************************	RJ	P
247	55-56	nov 11	8:50	වව	410	IXI	P	7'2	10v.11		RJ	P
248	55-56	nov 11	8:25	22	#10	2X5	DS-28	120'N	flov II		RJ	P
249	55-56	nov.9	3:04	28	#10	3Y3	P	264'N	novio		RI	p
250	55-56	nov9	8.50	RT	# 20	૨૫૩	P	390'N - 402'N	וז עפח		RJ	P
961	55-57	nov9	8:15	RT	#20	2×6	DS-29	421'N	nov 11		RI	P
252	56-57	Novil	8:35	SS	#10	2×5	DS-39	55'N	10011		RI	P

Repair Type P=Patch DS= Destructive Test Location

TJ=T Joint AT=Anchor Trench EXT=Extrusion Weld Location



Page: 13

Project Name:

Ameren, Ash Prod A

QA/QC Name:

Michelle CASMIRS Project Number: # 1000 -332

Material Type:

40 mil

Secondary [] Primary []

Repair No.	Seam / Pane No.	Repair Date	Repair Time	Operator Int.	Machine No.	Repair Size (If)	Repair	Location	Test Date	Test Time	Tester	Result P=Pass
253	57-62	nov ti	8:34	22	#10	IX)	P	@ SAT	Nov il		RJ	F=Fail
254	57-58-62	100 10	11:17	22	#10	ex3	P	TJ	10011			P
455	57-58	1) OV 10	2:49	22	#10	2×3	P	241'N) 60'N O+ R254	Nov 11		RJ O''	P
256	57-58	nov 9	2:35	SS	#10	243	P	58N of R 255			RJ OF	
257	57-58	nov 9	2:30	222	#10	IXA	P	16'n of R256	Noy II		RJ	P
258	58-59	10V 10	8:32	SS	#10	1×1	P	21'n of R259 139in	17001!		RJ	P
259	58-59	1009	2:23	22	# (D	1×2	P	8' Not R260 1370'n	nove		RJ	P
260	58-59	nova	2:24	22	#10	1×2	P	33'N of R261 1363'n	1000		RJ	P
261	58-59	nova	2:25	22	ĦIO	142	P		Nov ii		Ŋ	P
262	58-59	no. 9	2:28	23	#10	245		7'Not R262 1327'n	nov ii		RJ	P
263	58-59	100 9	2:37	88	#10	2×3	DS-32	57'N of R263 /320'n	novii		RJ	P
264	58-59	nov 9	2:45	88	前的	IXI		7'N of R264 / 262'n	1)04 1		RJ	P
245	58-59	DON 10	11:10	20	#10		P	47'n of R265 / 255'n	1001		RJ	P
266	58-59-62	Dow 10	11:15	25		273	Р	33'n of R266 210'n	Poy 11		RJ	P
267	59-62-63	100 10			#10	5X6	boot	TJ, 182'n 8'n of R267	1)08 1)		RJ	P
268	62-63	nov to	5:00	88	# 10	5 ₇ 5	P	TJ	nov 11		RJ	P
269	63-64	-		225	#16	IXI	P	6) SAT	noun		RI	ρ
270	59-60-63-64	Nov to	4:44		#1 (Q	1X/	Р	94.20	nov 11		RJ	Р
		nov 10	11:30	2.2	井10	4×5	P	TJ	nov n		RJ	P
271	59-60	nov io	11:32	SS	# 10	IXI	P	25'N 0+ R270	104 11		R	ρ
272	59-60	nov 9	2:48	23	#10	13.5	P	94'N of R271	nou 11		27	2
273	60-61 e P=Patch D	Nov 10	11-01	35	#10	2×5	DS-31	859'N 187'N OF R874	nov II		RO	P



Page: 14

Project Name: QA/QC Name:

Ameren, Ash Pmd A

Michelle Casimiro

Project Number:

月 1000-332

Material Type:

40 mil

Secondary [] Primary []

Repair No.	Seam / Panel No.	Repair Date	Repair Time	Operator int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Test Time	Tester Int.	Result P=Pass F=Fail
274	60-61-64	NOU ID	1:30	22	#10	183	Р	IJ	hov II		RJ	Р
275	65A-61-64-66	Nov 10	1:45	22	#10	2×24	cap	cross seam /TJ	170V.13		RJ	P
276	64-65-65A	Nov 10	150	22	#10	1X2	F	UT.	11 VON		RJ	Р
277	64-65	פו מסת	4:35	22	#10	IX1	P	@ S AT	nov II		RJ	Р
278	65-66	10V 10	4:30	223	#10	IXI	P	© S'AT	17.0 V II		RJ	P
279	65-66	10V 10	3:39	22	#10	2X6	DS-33	95'N	nou 11		RJ	P
280	65-66	nov ID	3:35	22	# 10	2×4.	P	111 N 11'N of R279	Nov 11		RJ	P
281	65-65A-66	Nov 10	2:15	22	#16	axa	P	TJ	1704 11		RJ	Р
282	66-67	nov 10	2:36	22	#10	axa5	cap	175'N-200'N 47'n of R283	nov 11		RJ	P
283	66-67	Nov 10	3:34	22	# 10	283	P	126 N / 14 N O + R 284	hov 11		RI	P
284	66-67	NOV. 10	3:40	22	#10	2X5	DS-35	109'N	Nov II		RJ	P
285	66-67	NOV 10	4:25	22	#10	2×6	P	6 S.AT	nov #		RJ	P
28L	67-68	nov 10	4:22	22	#10	1×1	P	@ Southwest A.T	11 VOY		P.J	P
287	67-68-69	Nov 10	4:20	22	4/0	axa	P	IJ	DBV !!		RJ	P
288	67-69-70	DON 10	4:02	28	#10	2X3	p	U	novii		RY	P
289	67-70-71	NOV 10	4:00	22	#10	2x2	P	U	1100 - 1!		R)	P
290	67-71-72	novid	3:55	SS	410	1×2	P	IJ	Nov II		4%	P
291	67-12-13	NOV ID	3:54	22	#/0	/x2	Р	ŢŢ	MOV II		1/3	P
292	67-13-74	Nov 10	3:51	7.2	#16	1×1	7	TJ	100/11		ŔŢ	P
293	67-74-75	MOV ID	3:19	SS	# 10	2X3	P	TJ	Nov #		27	P
294	74-75	NOV 10	3:16	22	#10	142	P	38'N of R 193 34'E	NOV 11		97	9

Repair Type P=Patch DS= Destructive Test Location

\	1
	RIC
COHO	IA TO
National Lining	Systems, Inc.

Project Name: QA/QC Name:

Ameren, Ash Pmd A

Michelle Casamiro

Project Number: + 1000 - 332

Material Type: 40 mul

Secondary [] Primary []

Repair No.	Seam / Panel No.	Repair Date	Repair Time	Operator Int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Test Time	Tester Int	Result P=Pass F=Fail
295	74-75	NOV-10	3:14	22	非的	IXI	P	@ W.AT	100 12		RJ	P
296	15-76	novio	3:10	22	#10	2X5	DS-40	39'E 31'w o+ R 297	1700 12		RJ	P
297	67-75-76	10V 10	3:00	22.	井口	IXI	P	घ	POUL		N	P
298	67-75	NOV ID	3.03	22	#10	2X5	DS-41	8'N of R:293	nov II		RJ	P
299	67-76-77	חסע וס	2:39	\$\$	# 10	IX I	P	V	Nov!		M	P
300	67-77-79	nou 10	2:38	22	410	142	P	N	Doy 11		RJ	P
301	17-18-19	NOU ID	2:42 .	22	#10	2X6	P	U	110 × 12		RJ	9
<i>90</i> 2	78-80	110U. 10	10:55	SS	#10	2X5	PS-36	19'E / 32'W of R303	Doy II		RJ	9
303	18-19-80	110U. 10	2:43	.03	# 10	Ι×Ι	P	IJ	nov II		RJ	P
304	67-79-80	Nov 10	2:37	22	410	1x2	P	U	Dou !!		RJ	P
305	67-80-81	פו עפח	2:36	SS	#10	(×)	₽	U	ון עכת		RT	P
306	80-81	100 10	10:50	22	#10	1X3	P	@W AT	Dov fi		RJ	P
307	81-82	NOV 10	10:49	SS	# 10	2X5	DS-34	10'E / 12'W of R308	1704 11		RJ	P
308	81-82-83	DON 10	10:48	28	# 10	exe.	P	IJ	1701 11		RJ	P
309	67-81-83	nou 10	10:35	22	#10	2x3	P	IJ	Day of		R	P
31D	67-83-84	Nov 10	10:52	હહ	#10	1×1	P	TJ	1900 11		RI	P
311	67-84-85	מן עסת	10:31	22	#10	219	P	TJ .	1738 11		RJ	P
812	84-85	NOV 10	9:55	કડ	#16	IXI	p	@ W.AT	Nov 12		RJ	P
313	85-86	NOV 10	9:51	22	#10	1×2	P	⊚ w. AT	10V 12		RI	?
34	66-67-85	10U.10	10:38	28	# 10	}×1	P	び	10v 11		RI	P
35	66-85-86	nov. 10	10:15	22	#10	3x4	P	ひ	NOV 11		RI	P

Repair Type P=Patch DS= Destructive Test Location

\	C-1
	MIC
	IAI
National Lining	Systems, Inc.

Page: 16

Project Name: QA/QC Name:

Ameren. Ash Pmd A

Michelle CasmiRD

Project Number: # 177) - 332

Material Type: ___ 40 mil

Secondary [] Primary []

Repair No.	Seam / Panel No.	Repair Date	Repair Time	Operator Int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Test Time	Tester Int.	Result P=Pass F=Fail
316	61-66-86-87	Nov. 10	10:08	22	#/0	1×4	P	IJ	Dov #		RJ	P
317	86-87	100.10	9:44	æ	#10	17.5	P	7'E of R318 /21E	10v 11		RJ	P
318	86-87	NOV. 10	9.45	22	#10	1X2	P	9'E of R319 / 12'E	Nov II		RJ	P
319	86-87	nov 10	9:47	22	410	182	P	2'E /9'w 04 R318	DOVE		RJ	P
320	61-87	NOV. 10	10:06	SS	#10	1X2	P	9'N of R316	Poul		RJ	P
321	61-87-89	A0V-10	4:30	22	#10	1×4	P	U	Nov #		RJ	P
300	87-88-89	NOV- 10	9:15	W.	#10	3X8	P	TJ	7702 0		RJ	P
323	87-88	104.10	9.25	22	#/0	2X5	DS-42	16'E / 6'NW of R 322	1775 19		R7	P
854	87-88	10V 10	9.26	22	#10	fXI	P	1'NW 14'W of R323	107 "		RJ.	P
325	88-89	104 10	9:35	22	#/0	1×1	P	@ NW AT	Abr n		RJ	P
35%	89-90	NOV 10	11:56	22	井心	2X4	P	@ NW A.T.	Dav#		RI	P
327	89-90	NOU 10	8:48	S	#10	/X2	P	11'NW of R328 /50'S	Davit		RY	D
328	60-61-89-90	NOU ID	4:32	SS.	410	1×4	P	V	004 11		27	P
829	60-90-92	חו טפו	4:34	22	+10	IXI	P	IJ	nov II		RT	ν
330	59-60-92	10010	4:35	æ	#10	[X]	P	V	novil		RI	P
33)	190-91-92	nov 10	4:37	32	#10	IXI	P	IJ	nov 11		RJ	P
გ ვვ	90-91	Pov 10	8.55	22	#10	2x3	P	12's /40'N of R331	Nov II		KJ	P
333	91-93	nov II	10:00	20	#10	2X4	P	@ N.AT	Nov. 11		RJ	P
334	91-93	Nov 1D	8:20	22	# /0	/X/	P	4'N 04 R335	nov. 11		Rj	P
335	91-92-93	104.10	8:18	W	#10	1X/	P	N	100 1/		RI	P
336	59-92-93	nov 10	4:45	22	#10	219	P	73	nov 11		R	P

Repair Type P=Patch DS= Destructive Test Location



Page:	17	
-------	----	--

Ash Pond A **Project Name:**

Project Number: # 1000 - 330

QA/QC Name:

MidHIK CASMIRO

Material Type: 40 mil

Secondary [] Primary []

Repair No.	Seam / Panel No.	Repair Date	Repair Time	Operator Int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Test Time	Tester Int.	Result P=Pass
337	.59-93	1150 10	4:47	223	#10	2×4	p	8's of R338 / beside R336		THIS	时	F=Fail
338	58-59-93	Nov. 16	4.51	22	#10	axa	p	N	Nov I!		RJ	
339	58-93-94	1704 10	3:28	22	±110		P	V	Nou II			P
	93-94	Nov. 10	8:30	22		8X i	P		Nov 11		RJ	P
340			1		4 ID	2X4	8	33'S 31'N of R 339	Nov II		KJ	P
84)	95-96	NOV- 10	3:00	28	#16	1X]	Р	4's	Nov 11		RJ.	P
342	57-58-94-95	flov of	3.25	RT	#20	axs	P	U	Nov II		RI	P
343	56-57-95-96	nov 9	9-10	RT	# 26	8X7	2	ਧ	1700 11		KU	Р
344	56-96-97	10v.9	2:30	RT	# 20	2X4	P	U	nov II		RJ	ρ
345	35.56-97	Nov 9	8:26	RT	# 20	2X2	P	TJ	170011		RI	Þ
346	55-97-99	nov 9	2:23	RT	420	242	P	т	Nov 11		12.7	P
347	97-98-99	nor 9	2:40	RT	#20	[×]	P	T	hov 11		Ŕĵ	P
348	99-98	nov9	2:45	RT	#20	1× i	₽	9'N of R347	Mov 11		RJ	P
349	97-98	nov 9	250	RT	4130	1×3	7	(9 NAT	Nov 11		RJ	P
350	98-100	nov 9	a:10	RT	#20	1X3	P	6 N.AT	nov a		RJ	P
351	98-99-100	nava	2:05	RT	4120	jX l	P	য	Dov II		RJ	P
352	99-100	noi 9	2:08	RT	420	1×1	P	11 N of R553	Nov II		RJ	P
353	99-100-101	nou 9	2:13	RT	#20	AX ID	P-Carp	TI beside R 254	nov 11		RJ	ρ
354	54,-55-99-101	novo	2 20	RT	#20	Syn	TP -		Mov 11		RJ	P
355	54-101	nov 9	1:40	RT	#20	2¥5	PS-38	9'E of R354 / 3'W of R356	nov II		63	P
356	53-54 -101-107	nov. 9	11:40	RT	#20	344	P		Oov #		KJ	P
357	100-101-102	nov 9	1:35	RT	#20	242	P	T	Dove		43	P

Repair Type P=Patch DS= Destructive Test Location

	1
	MIC
	IMIO
National Lining	Systems, Inc.

	10
Page:	18

Project Name:

Ameren, Ash Pmd A

QA/QC Name:

Michelle Casimiro

Project Number: # 1777 - 3-32

Material Type: ____

40 mil

Secondary [] Primary []

Repair No.	Seam / Panel No.	Repair Date	Repair Time	Operator Int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Test Time	Tester Int.	Result P=Pass F=Fail
358	100-102	Nov 9	1.45	RŢ	村20	Q.X5	08-37	16'N of R357	10010		RJ	P
359	100-102	nou 9	1:55	RT	#20	ΙΧΙ	Y	2'N of R358	10010		RJ	P
360	100 - 102	nov-9	2:00	RT	#20	142	P	Tin of R359	104.10		N	P
361	102-103-104	nov H	10:30	22	#16	4×27	Extension Patch	@ P AT	100 10		RJ	P
362	53-104	nov 9	1120	RT	# 20	1×5	P	@ N.AT	104.10		RJ	P
363	53-103-104	nov9	11:10	RT	420	axa	P	U	NOV. 10		RJ	P
364	53-102-103	nov 9	11:25	RT	420	2X2	P	म्	DOVID		RJ	P
365	3-4-135	nov. 12	8:10	22	4110	4x4	P	445'n	NN. 12		RJ	P
366	Q-3 -133	nov 11	1:45	22	#10	4×4	P	443'n	NOU. 1]	·	RJ	P
367	P3-133	nov. 12	9:15	22	#10	3×5	DS-58	314'n	100.12		RJ	ندَم
368	P-2- 133	hov 12	9.10	SS	#10	872	DS-59	321'N	10112		RJ	P
369	P31-136	flov H	3:20	To	#20	IXI	P	105'N 2'N of R370	10 V 12		KJ	P
370	P 29-136	אן עסר	8:25	TC	#20	/XI	P	105'w 12's of R369	nov 12		RJ	P
371	P31- 136	nov II	8:30	To	#20	2X5	P	46'w	nov 12		RJ	P
372	29-136	nov 11	3:34	70	#20	1×1	P	49'W	10012		RJ	P
873	31-136	NOU II	4:25	TC	#20	2×5	DS-60	69'W	novii		RI	P
374	22-137	NOU II	3:40	TC	#20	1×2	P	80'N / 1'W of R375	novi		FJ	P
37 5	23-28-137	NOU II	a:45	TC	# 20	2X3	P	V	NOV 12.		RJ	P
<i>376</i>	22-137	navu	3:50	TC	#20	125	P	61'N	novia		RI	P
377	22-137	nov II	3:55	70	#20	145	P	55 'N	1101 12		KJ	P
378	22-137	Day 11	4:06	TC	#120	1X3	P	29'N	Nov 10		RI	P

Repair Type P=Patch DS= Destructive Test Location



Page:	19

Project Name: Ameren,

QA/QC Name:

Ash Pmd A

Michelle CasimiRa

Project Number: # 1000 - 332

Material Type: ___ 40 mil

Secondary [] Primary []

Repair No.	Seam / Panel No.	Repair Date	Repair Time	Operator Int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Test Time	Tester Int.	Result P=Pass F=Fail
379	23-137	nov II	4:05	TC	#20	122	P	u'n	nov II		Rī	Р
380	22-137	Nov II	4:10 .	TO	#20	133	P	@ N.E AT	D6V 11		RJ	P
381	23-137	Dou II	443	TC	# 20	1×1	P	O N. AT	nov ii		87	Р
382	30-31-32	nou II	9:04	TC	#20	5 897	Cap	157'w-253'w	וועסת		RI	Р
383	21-22	Noy 12	9:56	TC	#20	3×24	D14 B1	cap 0-24'n	NOV.12		RJ	P
384	2-3-134	NOV 12	11-40	22	平10	3×4	P	31'N	NOV 12		RI	P
385	3-134	Nov 12	11:45	22	#1 10	2×6	P	25'n- 30'n	novia		RI	P
386	2-134	Nov.12	10:4L	228	al 10	11/1	P	22'n	10112		RJ	P
387	2-134	DON 13-	10:55	22	和D	IXI	P	3'n	nov 12		AT	P
318	3- 34	NOV 12-	10:51	22	4l 10	1×2	P	2'n	1001 12		RJ	P
389	3.138	hov 12	11:05	22	#10	1X1	P	4'n	nov 12		KI	P
390	4-138	Nov 12	11-05	Ø	410	KI	7	2'n	nov a		RI	P
391	4-138	NOV 12	10:35	22	#ID	а×з	P	56'n	Mov p		/J	P
392	4-138	hov 12	10:29	22	书[0	11/2	P	88'n	170116		R7	P
393	4-138	101 12	10:28	22	-排10	IXA	P	96'n	Nov. 12		RĪ	P
394	4-138	NOV 12	10:21	35	#16	2×5	DS-61	131 'n	מ עטוו		KJ -	P
395	4-138	Don 15	10:15	22	书10	IX I	P	16(1'r) ·	13:1/2		1	ρ
396	3-138	novia	โอ:โน	22	#10	/XI	P	16ብ' _D	Nov 12		RI	P
397	3-4-135	100 12	8:30	22	#16	3¥5	7	352'n	May 12		RJ	Р
398	4-141	Nov 12-	8:12	SS	#10	I(x)	P	446'0	1901 p		RJ	P
399	5-141	nov 12	8:17	28	# 10	18.1	P	445'n .	7139 IB		RJ	p

Repair Type P=Patch DS= Destructive Test Location



Page: 💛

Project Name: A mcRen. Ash Prod A

QA/QC Name: Michelle Casimiro

Project Number: 4 1000 - 332

Material Type: 40 ml

Secondary [] Primary []

Repair No.	Seam / Panel No.	Repair Date	Repair Time	Operator Int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Test Time	Tester Int.	Result P=Pass F=Fail
400	4-5-141	nov-12	8:37	22	# 1b	4X4	P	340'n	10712		RJ	P
401	4-5	Dog 12.	8:45	22	OIF	1×2	P	319'n	NW 12	7	Ŋ	P
402	4-5	nov 12	9:26	22	410	IXA	P	294'n	NN 12		RJ	P
403	4-5	nov 12	9:22	22	#10	JX I	P	275'n	1101/2		KJ	P
404	8-140	00V-12	1:45	22	#10	QX5	DS-63	207 n	1001 12		RJ	?
405	7-140	Nov . 12	1:40	25	410	2×5	DS-64	162'n	10112		RJ	P
406	η-140	novia	11:33	હર	410	IXI	P	6'n	nov 12		RJ	P
407	8-140	NOV 12	11:35	ટડ	410	182	P	3'n	novia		RJ	P
408	31-136	NOV 12	10:30	TC	# 20	2×44	cap	43'w. 92'w under cap P-136	10V. 12		P.J	P
409	7-189	nov. 12	1:59	22	梨10	2X5	DS-62	367'n	nov 12		RJ	P
410	7-139	Nov. 12	10:00	22	#10	1X1	P	320'N	10012		KI	P
41)	8-139	NOV 12	10:02	22	#10	iX]	P	319'N	בונים		RJ	P
412	P3-cap	Dov 11	2:40	28	#10	2X5	DX-30	312'11	UNIB		87	P
413	7-146	nov 12	1:40	88	#10	1×1	P	286'n	11N 12		KJ	F
414	8-140	nou 12	1:43	22	#10	1×2	P	287'n	NOV 12		kJ.	P
415	5-6	nou 12	2:20	<i>SS</i>	#10	8X5	DS-3A	9'1)	UMB		RI	P
416	5-6	nov 12	11:15	22	#10	1XI	P	5'N .	10V.12		RJ	P
417	52-53	Nov 11	9:07	22	村口	(X)	P	1'N	nov. n		RJ	₽
418	71-139	nov ia	9:38	28	#10	13(1	P	437'N	NOV 12		RI	Ÿ
419	8-139	Nov 12	9:30	22	#10	IXI	P	437'N	INA		K.J	P
400	119-120	100 10	11:20	arte C	#20	RXID	功%88	cap 5-21'NE /1'N of R167	1100.10	dis	N	P

Repair Type P=Patch DS= Destructive Test Location



Page:	2	ļ	

Project Name:

Ameren, Ash Prod A

QA/QC Name:

Michalle CASIMIRA **Project Number:**


1000-382

Material Type: 40 mill

Secondary [] Primary []

Repair No.	Seam / Panel No.	Repair Date	Repair Time	Operator Int.	Machine No.	Repair Size (If)	Repair Type	Location	Test Date	Test Time	Tester Int.	Result P=Pass F=Fail
421	121-127	Nov 10	10:35	Tc	# 20	Ixa	P	9' NE of R422	110V. 16		RJ	P
422	121-127	10¥ 10	10:38 .	Tc	#20	SXS	P	G NE AT	nov. ro	***************************************	RJ	P
423	121-129	סו עסמ	11:15	TC	#20	215	03-57	22'N of R157	100,10		RJ	P
424	128-129	Nov 10	#120	To	#20	ax4	P	ONE AT	1000 12		RJ	P
425	31-136	10112	3:26	22	#10	2X11	DS-60 B		100 /2		RJ	P
426	22-137	nov 12	3:28	ŞS	#10	2×17	TCAP	cap 11'N-28'N	nov 12		RJ	P
427	22. 137	nor 12	3:40	ाट	#20	2X5	DS-GOA		100.12		RJ	P
428	42-45	nov 10	3:05	TC	#20	2X8	D23B1	cap I'w of RI28	1001.12		RJ	P
429	42-45	nov 10	3:06	TC	# 20	145	P	heside R 428	DOV-10		RJ	P
430	Pio	no+ 7	3:15	TO	#20	1X1	P	430'N 8'N 04 R 203	100/10		RJ	P
431	14-124	Nov. 10	2:00	To	#120	3x 24	Cap	cross seam	no / 10		RJ	P
432	14- 123	Day 10	1:57	TC	#20	2X20	ts 49B) cross seam	10v 10		RJ	₽
433	14.122	סו צפרו	2:30	TC	#20	2X12	CAP	J cross Seam	nov 10		RJ	P
434	14-122	חו עסת	2:31	TC	#20	2×7	can	cross seam	10V 10		RT	P
435	14.125	10V. 13	8:30	22	#1D	2×21	DS-49B2	cap cross seam	Nov 13		RT	P
136	14-124	nov 12	9:50	Tc	#20	3X23	DS-49B1	cap cross som	100.12		R	P
437	21-22.	10v 13	36:3	22	#10	2X18	DS-1482	cap 23.41'N	Nov. 13		RJ	P
438	22-23	nou 1	11 15	22	#10	2X5	DS-14	50 'N	Nov !2		RJ	P
439	17-29	nov 7	13:17	22	# 10	2X5	DS-17	10' E of R75	nov ia		RI	P
440	12-13	10V 12	2:08	gs	# 10	2×5	DS-52	200'n	nov 12		RJ	9
441	C1-64-65A	nov 10	155	22	HIO	2x12	cap	TT	nov 12		RJ	P

Repair Type P=Patch DS= Destructive Test Location



SIMS	
	•
National Lining Systems, Inc) Par

Panel Placement Log

Page:	
-------	--

Project Name: Ameren _ Ash Pond D

QA/QC Name: Michelle Casimiro

Project Number: 4 | 1000 - 332

Material Type: 40 mi)

Secondary [] Primary []

		3600	ndary []	, instary			
Panel No.	Roll No.	Date	Length	Width	Square Feet	Comments	
191	# 3949	nov.5	45	22	990		
P2	3949	NOV.5	Al	22	902		
P3	3949	nov.5	છ૧	22	814		
P4	3949	nou5	36	22	792		
P5	3949	Nov. 5	14	5	35	Δ	
P6	3949	101.5	35	೩ ೩	סחוד		
PT	3949	10 y. 5	.48.5	22	1,067	45/52	
P8	3949	Nov.5	54	22	1, 188	52/56	
P9	8949	2001	ত্য	22	1, 254	56 58	
PID	3949	POV.5	58.5	22	1,287	58 59	
PII	3949	nov 5	.59	22	1,298		
P12	# 8951	Nov.5	<u>585</u>	22	1,287	58 59	
PB	3951	100.5	56.5	22	1, 243	58 55	
P14	8951	nov 5	54,5	22	1, 199	55 54	
P15	3957	Nov.5	54	22	1, 188	15.314	
			67				
20							



Seaming Log

Project Name:	Ameren.	Ash	Pand D
•	***************************************		

Project Number: # 1000 - 392

QA/QC Name: Michelle Casimiro . Material Type: 40 mil

Seam No.	Length (lf)	Date	Time	Operator Int.	Machine No.	Set Temp. Fahrenheit	H .	Comments
P1- P2	45	nov.5	8:45	DE	NH 20	450	9	
P2. P3	41	NOV.5	9:00	DE	W# 20	450	9	
P3. P4	37	1015	8:57	72	M# 12	450	9	
P4-P6	25	nov.5	9:28	JL	M# 15	450	9	
P 4- P5	13	00v.5	9:32	JL	M#12	450	η	
P5. P6	14	100.5	9:06	JL	W# 12	450	7	
P6-P7	45	nov.5	9:13	DE	N#20	450	9	
P7- P8	52	pov. 5	9:24	DE	W# 2D	450	9	
P8-P9	56	DOV. 5	9:38	DE	N# 20	450	9	
P9- P10	58	NOU. 5	9:39	JL	W# 12	450	9	
P10 - P11	59	NOV. 5	9:55	DE	N# 20	450	9	
P11- P12	59	Nov.5	9:57	JL	N# 12	450	9	
P12- P13	58	nov.5	10:13	DE	W# 20	450	9	
P13- P14	35	DOV. 5	10:08	JL	N#12	450	9	
914-P15	54	nov.5	10:18	JL	W#12	450	9	
			-					
						5.4	7	
			Marie Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the Company of the					
							_	
							1	



Project Name: QA/QC Name: Ameren, Ash Pind D

Michelle CasimiRd

Project Number: 1000-332

Material Type: 40'mil Textured HDPE Liner

Seam No.	Test Date	Tester Int.	Test Type A=Air V=Vacuum	Start Time	End Time	PSI Start	PSI End	Test P= Pass F=Fail	Test Length / Location
P1-P2	Nov. 7	LP	Α	3:32	3:37	28	28	P	
P2- P8	. Nov. 7	LP	A	S: 25	3:30	29	29	P	
73-P4	POU 7	LP	A	3:25	3:30	32	3/	7	
P4-P6	nov7	LP	A	3:12	3:17	82	32	P	
P4-P5	DOUT	LP	Α	3:25	3:26	28	27	P	
P 5. PL	nou 7	LP	Α	8.25	3:30	28	28	P	
P 6 . P7	nov 7	LP	Α	1:18	1:23	29	29	P	
P7 - P8	POV. 7	LP	A	3:12	3:17	30	28	P	
P8_P9	nov.7	LP	Α	8:12,	3:17	31	30	₽	
P9-P10	nov 7	LP	Α	3:00	3:05	31	ತಶ	P	
P10-P11	NOV 7	LP	A	3-00	3:05	28	28	P	
P11- P12	nova	LP	Α	3:00	3:05	30	29	P	
() P12-13	POVT	LP	Α	3:00	ð:05	29	29	P	7
P13-14	nov7	LP	Α	2:4b	2:45	29	28	P	
P14-15	1017	LP	Α	2:40	2:45	29	29	P	
				-					
				7.					
					-				· ·
								43	
				591.					,
				-					*
,									
							- 2		
	-								
								7	
		35.7							
)——				-					-

the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the construction of the co	2
	MIS
National Linin	y Systems, luc.

Project Name:

QA/QC Name:

ameren, ash Pond D

Michelle Casimiro

Repair / Vacuum Test Log

Page:	of

ash Pond "D"

Project Number: # 1000 - 332

Material Type: 40 mil

Secondary [] Primary []

Result P=Pass F=Fail	Tester Int.	Test Date		Location	Repair Type	Repair Size (If)	Machine No.	Operator Int.	Repair Date	Seam / Panel No.	Repair No.
P	RJ	11/9		TJ	P	3×5	410	22	Nov 9	1/2	1
P	RJ	11/9	1	19'N	DS-54	2×5	d 10	22	1009	2/3	2
P	RJ	11/9		3's of P4	P	3×4	# 10	T.	Nov9	existing liner	3
P	RJ	11/9	/	T	P	axa	410	ટર	1049	4/5/6	4
ρ	RJ	11/9	/	8' N	P	1×1	#10	28	nova	6/7	5
P	RJ	11/9	_	5's of PG 120'E of R3	P	1×3	410	28	nova	existing, lineR	6
P	RJ	11/9	/	19'E of RG	P	4110	410	22	nova	7 to existing	7
P	RJ	11/9		(OX) 12'E of R7	DS-5L	245	#10	SS.	Mov9	8 / EXIST	8
Р	RJ	"/9	/	is of RID	17:-	· 3×7	#10	u	nov 9	Existing inea	9
P	RJ	11/9	/	I'N of Pg	P	1x /	#/0	28	Nov 9	Existing lines.	10
Р	RŢ	11/4	/	6'E of RID	P	2 × 1	#110	22	Nov 9	Existing liner	11
P	RJ	11/9	/	25' N	DS-55	ax5	#10	22	10v9	9/10	12
P	RJ	11/9	/	l'n	P	21/2	#1/6	N	nov 9	12/13	13
P	RJ	11/9		3's of P13	P	1X2	#10	W	nov 9	existingliner	14
P	RJ	11/9	/.	2'n of R14	P	<i>t</i> X/	410	22	nov 9	existing liner	15
P	RT	11/9		10'w of R17 /20'E OF R15	P	aya	#10	20	NOV 9	Sisting liner	16
ρ	RJ	11/9	/	10' E of RIL	P	272	41/0	22	Mar 9	existing Linea	17
P	RT	11/9		8'S of P15	?	2X7	#10	22	1100 9		18
P	KI	11/9	@the-in	So. Edge P-14/rvP-150	Ext.	322'	¥10	22	Puoli	A	10
										1	
		*	* ****							/	

Repair Type P=Patch DS= Destructive Test Location

NORTH

LEGEND

Panel Number P-1...P-15
40 mil Textured HDPE Liner
Fusion Seam
Destructive Tests DS-54, DS-55, DX-56 △
Extrusion Weld
Patch



	PROJECT: Crawford County, Illinois							
ANIS	Hutsonville Power Station - Ameren - Slope From Ash Pond "D							
National Lining Systems, Inc. 16870-3 San Carlos Blvd., Suite 191 Ft Myers, Fl. 33908			ASBU	ILT DRAWING				
Phone: (863)248-0850 Fax: (863)248-0851	Size	PSCM No.		Drawing No.	š/A	Rev.		
DRAWN BY: MST	Scale:	1" = 50"	DATE:	December 31, 2015	Sheet: 1 of 1			

APPENDIX E INSTALLER CERTIFICATION



INSTALLER CERTIFICATE OF ACCEPTANCE (Form CQAP-4.1)

INSTALLER: National Lining Systems	DATE: 11/5/2015
GEOSYNTHETIC MATERIAL: 40 mil HDPE	, ,
AREA ACCEPTED:	
Ash Pond D slope at the Bottom Ash Po	nd
Ash Pond D slope at the Bottom Ash Po (Panels 1D-15D)	
INSTALLER: The undersigned authorized representative of the Installer certifies that the substrate for the above referenced area and has found the surface to be accept above referenced geosynthetic material on the date so noted.	at he has visually inspected able for installation of the
The Installer shall be responsible for the integrity and suitability of the finished geos date to completion of the installation.	ynthetic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	
Printed Name of Installer's Authorized Representative:Kha mKh so	a Thayravauh
Title of Installer's Authorized Representative:	
Date:	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia: Jessie Hahn	
Date: 11/5/2015	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	

Rev. 0



INSTALLER CERTIFICATE OF ACCEPTANCE (Form CQAP-4.1)

INSTALLER: WB Koester	DATE: 11/20/2015
GEOSYNTHETIC MATERIAL: Protective Cover	1 1
AREA ACCEPTED:	
Ash Pond D Slope	
INSTALLER: The undersigned authorized representative of the Installer certifies that he the substrate for the above referenced area and has found the surface to be acceptable above referenced geosynthetic material on the date so noted.	has visually inspected for installation of the
The Installer shall be responsible for the integrity and suitability of the finished geosynthe date to completion of the installation.	tic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	
Printed Name of Installer's Authorized Representative: Chris Atkinson	<i>.</i> -
Title of Installer's Authorized Representative:	·
Date: 11 20 15	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia: Jessie Hahn	
Date: 11 / 20 / 15	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	



INSTALLER CERTIFICATE OF ACCEPTANCE (Form CQAP-4.1)

INSTALLER: National Lining Systems DATE: 10/3015
GEOSYNTHETIC MATERIAL: 40 mil HDPE
AREA ACCEPTED:
Panel 1 through 14
INSTALLER: The undersigned authorized representative of the Installer certifies that he has visually inspected the substrate for the above referenced area and has found the surface to be acceptable for installation of the above referenced geosynthetic material on the date so noted.
The Installer shall be responsible for the integrity and suitability of the finished geosynthetic material from this date to completion of the installation.
CERTIFICATION OF ACCEPTANCE:
Signature of Installer's Authorized Representative:
Printed Name of Installer's Authorized Representative: Kham Khoun Thay ravanh
Printed Name of Installer's Authorized Representative: Kham Khoun Thay ravanh Title of Installer's Authorized Representative: NLS Construction Mg.
Date:
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:
Signature of CQA Officer-in-Absentia (if applicable):
Printed Name of CQA Officer-in-Absentia:
Date:
Signature of CQA Officer:
Printed Name of CQA Officer:
Date:



INSTALLER CERTIFICATE OF ACCEPTANCE (Form CQAP-4.1)

INSTALLER: National Gining Systems	DATE : 10/31/15
GEOSYNTHETIC MATERIAL: 40 mil HDPE	,
AREA ACCEPTED: SouthEast Corner (Panels 15-34)	
INSTALLER: The undersigned authorized representative of the Installer certifies that he substrate for the above referenced area and has found the surface to be acceptable above referenced geosynthetic material on the date so noted.	ne has visually inspected e for installation of the
The Installer shall be responsible for the integrity and suitability of the finished geosynt date to completion of the installation.	hetic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative: Printed Name of Installer's Authorized Representative: Title of Installer's Authorized Representative:	nayravanh
Date:	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia:	
Date: 10130115	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	



INSTALLER: National Lining Systems	DATE : 11/01/2015
GEOSYNTHETIC MATERIAL: 40 mil HDPE	
AREA ACCEPTED:	
East Panels 35 - 56	
INSTALLER: The undersigned authorized representative of the Installer certifies that the substrate for the above referenced area and has found the surface to be accepted above referenced geosynthetic material on the date so noted.	at he has visually inspected able for installation of the
The Installer shall be responsible for the integrity and suitability of the finished geosy date to completion of the installation.	nthetic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	
Printed Name of Installer's Authorized Representative:	hayravanh
Title of Installer's Authorized Representative:	
Date:	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia:	
Date: 11 01 2015	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	



INSTALLER CERTIFICATE OF ACCEPTANCE

(Form CQAP-4.1) INSTALLER: National Lining Systems DATE: 11/3/2015 GEOSYNTHETIC MATERIAL: 40 mil AREA ACCEPTED: Southwest corner of Ash Pond A Panels 57-104 INSTALLER: The undersigned authorized representative of the Installer certifies that he has visually inspected the substrate for the above referenced area and has found the surface to be acceptable for installation of the above referenced geosynthetic material on the date so noted. The Installer shall be responsible for the integrity and suitability of the finished geosynthetic material from this date to completion of the installation. **CERTIFICATION OF ACCEPTANCE:** Signature of Installer's Authorized Representative: Printed Name of Installer's Authorized Representative: Construction Title of Installer's Authorized Representative: Date: 1/-3-15 CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER: Signature of CQA Officer-in-Absentia (if applicable): Printed Name of CQA Officer-in-Absentia: Jessie Hahr Signature of CQA Officer: Printed Name of CQA Officer:

B-3



INSTALLER: National Lining Systems DATE: 11/04/20	15
GEOSYNTHETIC MATERIAL: 40 mil HDPE	
Pavels 105 - 128 and The north end of Panels 1-14 and	
INSTALLER: The undersigned authorized representative of the Installer certifies that he has visually inspected the substrate for the above referenced area and has found the surface to be acceptable for installation of the above referenced geosynthetic material on the date so noted.	
The Installer shall be responsible for the integrity and suitability of the finished geosynthetic material from this date to completion of the installation.	
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	
Printed Name of Installer's Authorized Representative: Khamkhoun Thayraranh	
Title of Installer's Authorized Representative:	
Date:	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia: Jessie Hahr	
Date: 11/04/2015	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	



INSTALLER: National Lining Systems	DATE: 11/9/15
GEOSYNTHETIC MATERIAL: 40 mil textured HDPE	, (
AREA ACCEPTED:	
Panels 127-132	
INSTALLER: The undersigned authorized representative of the Installer certifies that the substrate for the above referenced area and has found the surface to be acceptable above referenced geosynthetic material on the date so noted.	he has visually inspected ble for installation of the
The Installer shall be responsible for the integrity and suitability of the finished geosyr date to completion of the installation.	thetic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	
Printed Name of Installer's Authorized Representative: Knam Klison	(haylavant)
Title of Installer's Authorized Representative:	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia: Jessie Hakn	1
Date: 11/9/15	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	

Rev. 0



INSTALLER: WB Koester DATE: 11/23	/2015
GEOSYNTHETIC MATERIAL: Protective Cover	
AREA ACCEPTED:	
Road (3' thick minimum) from crown of East side of Ash Pond A	
extending towethe crown of Ash Pond A, reaching about half-way.	
INSTALLER: The undersigned authorized representative of the Installer certifies that he has visually inspet the substrate for the above referenced area and has found the surface to be acceptable for installation of the above referenced geosynthetic material on the date so noted.	
The Installer shall be responsible for the integrity and suitability of the finished geosynthetic material from the date to completion of the installation.	nis
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	
Printed Name of Installer's Authorized Representative: Chris FAKinson	
Title of Installer's Authorized Representative:	
Date: 1 23 5	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia:	
Date: 11/23/2015	
Signature of CQA Officer:	
Printed Name of CQA Officer:	- This is a second
Date:	



INSTALLER: WB Koester	DATE: 11/24/2015
GEOSYNTHETIC MATERIAL: Protective Cover	
AREA ACCEPTED:	
Completed horgeshoe-Shaped haul road on liner and	
covered enclarea enclosed by road. (Road is bet on East 1	ween ramps ever of Ash Pond A.)
INSTALLER: The undersigned authorized representative of the Installer certifies that the substrate for the above referenced area and has found the surface to be acceptal above referenced geosynthetic material on the date so noted.	
The Installer shall be responsible for the integrity and suitability of the finished geosyl date to completion of the installation.	nthetic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	~
Printed Name of Installer's Authorized Representative:	15600
Title of Installer's Authorized Representative: Forcma	
Date:11 24 15	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia: Jessie Hahn	
Date: 11/24/15	
Signature of CQA Officer:	The second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second secon
Printed Name of CQA Officer:	
Date:	



INSTALLER: WB Koester	DATE: 11/25/15
GEOSYNTHETIC MATERIAL: Protective Cover	,
AREA ACCEPTED: Extension of arc-shaped road to crest of Ash P	ond A.
INSTALLER: The undersigned authorized representative of the Installer certifies that he the substrate for the above referenced area and has found the surface to be acceptable fabove referenced geosynthetic material on the date so noted.	has visually inspected or installation of the
The Installer shall be responsible for the integrity and suitability of the finished geosynthe date to completion of the installation.	tic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	
Printed Name of Installer's Authorized Representative:	00
Title of Installer's Authorized Representative: Foreman	
Date: 11 25 15	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia: Jessie Hahn	
Date: 11/25/2015	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	



INSTALLER: WB Hoester	DATE : 11/30/1
GEOSYNTHETIC MATERIAL: Top Soil	
AREA ACCEPTED: Demotered han road, removed from borrow field.	top 5011
INSTALLER: The undersigned authorized representative of the Installer certifies that he the substrate for the above referenced area and has found the surface to be acceptable f above referenced geosynthetic material on the date so noted.	
The Installer shall be responsible for the integrity and suitability of the finished geosynthe date to completion of the installation.	tic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	~
Printed Name of Installer's Authorized Representative: Chris Atkins	000
Title of Installer's Authorized Representative: Forema	
Date: 11/30/15	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia: 58th Larm ble	and the second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second s
Date: 11/30/2015	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	



NSTALLER: WB Koester	DATE: 12/01/15
GEOSYNTHETIC MATERIAL: Protective Soil Cover	
AREA ACCEPTED: Hanled shale to support 2 Mad; On Ash Landfill A and borrow -Hauled & placed Potential So Tand fill A on the norm west slope.	repair Hauf V field Hauf il cover on A
INSTALLER: The undersigned authorized representative of the Installer certifies that the substrate for the above referenced area and has found the surface to be acceptatabove referenced geosynthetic material on the date so noted.	t he has visually inspected ble for installation of the
The Installer shall be responsible for the integrity and suitability of the finished geosy date to completion of the installation.	nthetic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	/ (, (, , , , , , , , , , , , , , , ,
Printed Name of Installer's Authorized Representative: Chris Att	hinson
Title of Installer's Authorized Representative:	
Date: 12/01/15	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia: Seth Lamble	/
Date: 12/01/15	
Signature of CQA Officer:	
Printed Name of CQA Officer:	MANAGEMENT AND AND THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF THE CONTROL OF TH
Date:	



INSTALLER: WB Koester	DATE: 12-2-2015
GEOSYNTHETIC MATERIAL: Protective Cover	
AREA ACCEPTED: Protection soil cover placed on	Ash
Landfill A, minimum 3°, on North west & 519 pes.	north east
Shale was placed on but some	/
Shale was placed on han room provide Stable ramp. INSTALLER: The undersigned authorized representative of the Installer certifies that he the substrate for the above referenced area and has found the surface to be acceptable above referenced geosynthetic material on the date so noted.	e has visually inspected
The Installer shall be responsible for the integrity and suitability of the finished geosynthetate to completion of the installation.	netic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	
Printed Name of Installer's Authorized Representative:	156m
Title of Installer's Authorized Representative: Fore waw	
Date: 12 [2 [15	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	The mag
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia: Seth Lambe	
Date: 12-2-2015	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	



INSTALLER: W.B. Koester	DATE: 12-3-15
GEOSYNTHETIC MATERIAL: Protective Cover	
AREA ACCEPTED: Protective cover (3'thick minimum WEST Side of Ash Pond A extend 5lope of Ash Pond A, reaching abo) from comm of ling along the west at halfway,
INSTALLER: The undersigned authorized representative of the Installer certifies that the substrate for the above referenced area and has found the surface to be accepted above referenced geosynthetic material on the date so noted.	at he has visually inspected able for installation of the
The Installer shall be responsible for the integrity and suitability of the finished geosy date to completion of the installation.	ynthetic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	
Printed Name of Installer's Authorized Representative: Chris Atkin	506
Date: 12/3/(5 CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	Ce
Printed Name of CQA Officer-in-Absentia: Seth Lamble	
Date: 12-3-15	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	



INSTALLER: W.B. Koester	DATE: 12-4-15
GEOSYNTHETIC MATERIAL: <u>Protective</u> Cove	
AREA ACCEPTED: Protective cover (3' thick mi crown of landfill, extending along Nest Slope of Ash Pond A, re	the east slope and aching about halfway.
INSTALLER: The undersigned authorized representative of the Installer certifies the substrate for the above referenced area and has found the surface to be acceptabove referenced geosynthetic material on the date so noted.	at he has visually inspected table for installation of the
The Installer shall be responsible for the integrity and suitability of the finished geos date to completion of the installation.	synthetic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	<u>~</u>
Printed Name of Installer's Authorized Representative: Chris QHC;	nsow
Title of Installer's Authorized Representative: Forcmaw	
Date: 12 4 15	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER: Signature of CQA Officer-in-Absentia (if applicable): Printed Name of CQA Officer-in-Absentia: Date: 12-4-2015	The state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the s
0	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	



INSTALLER: WB Koester DATE: 12-5-19
GEOSYNTHETIC MATERIAL: Protective Cover
AREA ACCEPTED: Protective cover (3 thick minimum) from country that the protective cover (3 thick minimum) from country that the protective along the west slope of a country that the protective cover that the protective cover the installer certifies that he has visually inspected the substrate for the above referenced area and has found the surface to be acceptable for installation of the above referenced geosynthetic material on the date so noted.
The Installer shall be responsible for the integrity and suitability of the finished geosynthetic material from this date to completion of the installation.
CERTIFICATION OF ACCEPTANCE:
Signature of Installer's Authorized Representative: Chris Atkinson
Title of Installer's Authorized Representative: Foreman
Date: 12-5-15
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:
Signature of CQA Officer-in-Absentia (if applicable):
Printed Name of CQA Officer-in-Absentia: Seth Lamble
Date: 12-5-15
Signature of CQA Officer:
Printed Name of CQA Officer:
Date:



NSTALLER: WB Koester DATE: 12-6-	15
GEOSYNTHETIC MATERIAL: Protective Cover	Index dylectopes
AREA ACCEPTED: Protective COVER (3' thick minimum) from of land fill, extending along the west slope and slop of Ash Pond A, reaching about halfway Folded lever material of Asthmest corne south boundary of Ash Pond A landfill with Potestine a NSTALLER: The undersigned authorized representative of the Installer certifies that he has visually inspected the substrate for the above referenced area and has found the surface to be acceptable for installation of the above referenced geosynthetic material on the date so noted. The Installer shall be responsible for the integrity and suitability of the finished geosynthetic material from this	cr
date to completion of the installation.	
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	
Printed Name of Installer's Authorized Representative: Chris Arkinson	
Title of Installer's Authorized Representative: Foreman Date: 12-6-15	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia: Seth Lamble Date: 12-6-15	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	



INSTALLER: WB Koester	DATE: 12/07/15
GEOSYNTHETIC MATERIAL: Protective Cover	
extended on the top (crown) and moved to sow and along the west slope of ash pand A of a little over half way. Folded level material of south east Ash Pond A, with the Protective cover in place. INSTALLER: The undersigned authorized representative of the Installer certifies that the substrate for the above referenced area and has found the surface to be acceptable above referenced geosynthetic material on the date so noted.	or included of the
The Installer shall be responsible for the integrity and suitability of the finished geosyldate to completion of the installation.	nthetic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	insow
Title of Installer's Authorized Representative: Foreman Date: 12/7/15	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia: Cassandra Baresel Date: 12/7/15	The state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the s
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	



INSTALLER: WB HOESTEY DATE: 12/08/15
GEOSYNTHETIC MATERIAL: Protective Cover
AREA ACCEPTED: Placed Protective Covern in Ash Pond A Land. He from the excovated material of the borrow field. The protective cover was placed to me north moving around to the Westa little over center of Ash fund A. Folded level material of the Northeast and south boundaries of Ash pond A landfill. 1816 JdS INSTALLER: The undersigned authorized representative of the Installer certifies that he has visually inspected the substrate for the above referenced area and has found the surface to be acceptable for installation of the above referenced geosynthetic material on the date so noted.
The Installer shall be responsible for the integrity and suitability of the finished geosynthetic material from this date to completion of the installation.
CERTIFICATION OF ACCEPTANCE:
Signature of Installer's Authorized Representative:
Title of Installer's Authorized Representative: Foreman
Date: 12/8/15
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER: Signature of CQA Officer-in-Absentia (if applicable):
Printed Name of CQA Officer-in-Absentia:
Date: 12/9/15
Signature of CQA Officer:
Printed Name of CQA Officer:
Date:



INSTALLER: WB Yoester DATE: 12/09/13
GEOSYNTHETIC MATERIAL: Protective Cover
AREA ACCEPTED: Placed Protective Cover in Ash Pond A landfill from the borro field excovation. The protective cover was placed on the West of northwest areas of the Ash Pond A just over the half way mark. Northwest areas of the Ash Pond A just over the half way mark. Folded level material on the North boundines of 1sh fond A landfill, all with the South East. 2488 Yds INSTALLER: The undersigned authorized representative of the Installer certifies that he has visually inspected the substrate for the above referenced area and has found the surface to be acceptable for installation of the above referenced geosynthetic material on the date so noted.
The Installer shall be responsible for the integrity and suitability of the finished geosynthetic material from this date to completion of the installation.
CERTIFICATION OF ACCEPTANCE:
Signature of Installer's Authorized Representative: Chris A+Kinsan
Title of Installer's Authorized Representative: Forence N
Date: 12/9/15
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:
Signature of CQA Officer-in-Absentia (if applicable):
Printed Name of CQA Officer-in-Absentia: <u>(a.S.Sandra Barese)</u> Date: <u>/2/9/(S</u>
Signature of CQA Officer:
Printed Name of CQA Officer:
Date:



INSTALLER: WB Koester	DATE: 12/10/15
GEOSYNTHETIC MATERIAL: Protective Cover	
AREA ACCEPTED: Placed Protective Cover in Ash Pond Cover Material from borrow field. The Pro Was place on the West & Northwest of	A landfill. Food of the Ash Pond
1	2832 yds
INSTALLER: The undersigned authorized representative of the Installer certifies that the substrate for the above referenced area and has found the surface to be accepta above referenced geosynthetic material on the date so noted.	the has visually inspected ble for installation of the
The Installer shall be responsible for the integrity and suitability of the finished geosy date to completion of the installation.	nthetic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	No
Printed Name of Installer's Authorized Representative:	· ns ow
Title of Installer's Authorized Representative: Forcmaw	
Date: \2 (\0)\S	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia: <u>Cassandra Baresel</u>	
Date: 12/10/15	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	



INSTALLER: WE KOESTET	DATE: 12/11/15
GEOSYNTHETIC MATERIAL: Protective Cover	
AREA ACCEPTED: Placed Protective cover on the of Ash Pond A Landfill. Material used was field.	West and Northwest from the porrow
2	73L YDS
INSTALLER: The undersigned authorized representative of the Installer certifies to the substrate for the above referenced area and has found the surface to be acceptabove referenced geosynthetic material on the date so noted.	hat he has visually inspected ptable for installation of the
The Installer shall be responsible for the integrity and suitability of the finished ged date to completion of the installation.	osynthetic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative:	
Printed Name of Installer's Authorized Representative: Chris Atkins	οω
Title of Installer's Authorized Representative:	
Date: 12/11/15	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia: <u>Cassandra Barese</u>	
Date: 12/11/15	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	community of the second of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Contr



Koester DATE: 12/12/15 AREA ACCEPTED: Protective cover was placed on the North and are around to the south west of Ash Pond A landfill. INSTALLER: The undersigned authorized representative of the Installer certifies that he has visually inspected the substrate for the above referenced area and has found the surface to be acceptable for installation of the above referenced geosynthetic material on the date so noted. The Installer shall be responsible for the integrity and suitability of the finished geosynthetic material from this date to completion of the installation. **CERTIFICATION OF ACCEPTANCE:** Signature of Installer's Authorized Representative: Printed Name of Installer's Authorized Representative: Title of Installer's Authorized Representative: Foreman CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER: Signature of CQA Officer-in-Absentia (if applicable): Signature of CQA Officer: Printed Name of CQA Officer:



INSTALLER: WB Koester	DATE: 12/13/15
GEOSYNTHETIC MATERIAL: Projective Cover	
AREA ACCEPTED: Placed protective cover corner boundrie and around to the ulandfill	on the north w Jest. of Ash Pa
INSTALLER: The undersigned authorized representative of the Installer certifies that the substrate for the above referenced area and has found the surface to be accepted above referenced geosynthetic material on the date so noted.	at he has visually inspected able for installation of the
The Installer shall be responsible for the integrity and suitability of the finished geosy date to completion of the installation.	nthetic material from this
CERTIFICATION OF ACCEPTANCE:	
Signature of Installer's Authorized Representative: Chris A+Kin	Soin
Title of Installer's Authorized Representative: Foremaw	
Date: 12 13 15	
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:	** *** *** 1
Signature of CQA Officer-in-Absentia (if applicable):	
Printed Name of CQA Officer-in-Absentia: Cassandra Barese	/
Date: 12/13/15	
Signature of CQA Officer:	
Printed Name of CQA Officer:	
Date:	



INSTALLER: WD KOESZER DATE: 12/15/1
GEOSYNTHETIC MATERIAL: Protective Cover
area accepted: Placed protective cover to the west are along the Northwest Level.
INSTALLER: The undersigned authorized representative of the Installer certifies that he has visually inspected the substrate for the above referenced area and has found the surface to be acceptable for installation of the above referenced geosynthetic material on the date so noted.
The Installer shall be responsible for the integrity and suitability of the finished geosynthetic material from this date to completion of the installation.
CERTIFICATION OF ACCEPTANCE:
Signature of Installer's Authorized Representative:
Printed Name of Installer's Authorized Representative: Chris Atkinson
Title of Installer's Authorized Representative: Foreman
Date: 12 15 15
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:
Signature of CQA Officer-in-Absentia (if applicable):
Printed Name of CQA Officer-in-Absentia: <u>Cassandra</u> , Barese Z
Date: 12/15/15
Signature of CQA Officer:
Printed Name of CQA Officer:
Date:



INSTALLER: WB Koester DATE: 12/16/1
GEOSYNTHETIC MATERIAL: Protective Cover
AREA ACCEPTED: Placed protective cover West to the level of Southwest to the level of Ash Pond A.
INSTALLER: The undersigned authorized representative of the Installer certifies that he has visually inspected the substrate for the above referenced area and has found the surface to be acceptable for installation of the above referenced geosynthetic material on the date so noted.
The Installer shall be responsible for the integrity and suitability of the finished geosynthetic material from this date to completion of the installation.
CERTIFICATION OF ACCEPTANCE:
Signature of Installer's Authorized Representative:
Printed Name of Installer's Authorized Representative: Chris AHKINSOW
Title of Installer's Authorized Representative: Forenau
Date: 12 14 15
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER:
Signature of CQA Officer-in-Absentia (if applicable):
Printed Name of CQA Officer-in-Absentia: Cassandra Baresel Date: 12/16/15
Signature of CQA Officer:
Printed Name of CQA Officer:
Date:



INSTALLER: WB KOESTEr DATE: 12-17-
GEOSYNTHETIC MATERIAL: Protective Cover
AREA ACCEPTED: Placed protective cover west to the level and South west to the level, of Ash Pond A Scraped & graded placed protective cover of Ash Pond Ar INSTALLER: The undersigned authorized representative of the Installer certifies that he has visually inspected the substrate for the above referenced area and has found the surface to be acceptable for installation of the above referenced geosynthetic material on the date so noted.
The Installer shall be responsible for the integrity and suitability of the finished geosynthetic material from this date to completion of the installation.
CERTIFICATION OF ACCEPTANCE:
Signature of Installer's Authorized Representative: Chris A+kinson
Title of Installer's Authorized Representative: Foreman
Date: 12-17-15
CERTIFICATE OF ACCEPTANCE RECEIVED BY CQA OFFICER: Signature of CQA Officer-in-Absentia (if applicable):
Printed Name of CQA Officer-in-Absentia: Seth Lamble
Date: 12-17-15
Signature of CQA Officer: Printed Name of CQA Officer:
Date:

APPENDIX F CALIBRATIONS

R. M. Wester and Associates, Inc.

UNITS: PCF

GAGE MODEL: C-MC3

SER: 30059559

CALIB DATE: 03/18/15

CALIB BAY: 1

SOURCE TYPE:

GAMMA NEUTRON

STD COUNT: DENSITY:

23996

SERIAL:

C59559

A59559

MOISTURE: 9500

** DENSITY CALIBRATION DATA **

DEPTH	MAGNESIUM 110.9	MAGN/ALUM 137.5	ALUMINUM 169.3	LIMESTONE 139.5	GRANITE 163.9
BS	17590	13156	9721	11500	9822
AC	34866	26390	19101	23670	19129
2	76432	55564	37135	50047	36888
4	67692	46511	28804	40268	28521
6	49332	31369	17725	26627	17818
8	31305	18347	9861	15454	9617
10	18817	10399	5600	8475	5557
12	11073	6226	3611	5100	3674

** DENSITY PERFORMANCE at 2000 kg/m^3 [125 pcf] **							
DEPTH	Α	В	C	CR	PREC	CE	RMSE
BS	3.42096	59.63820	0.17841	1.65	0.35	3.47	3.55
AC	5.32480	77.83057	0.12569	1.47	0.26	2.02	2.08
2	12.61018	84.89296	-0.32048	1.42	0.15	0.96	1.01
4	13.96427	71.82388	-0.27715	1.52	0.14	1.47	1.49
6	14.51101	57.13665	-0.11316	1.69	0.14	1.59	1.61
8	15.56107	43.09917	0.04512	2.01	0.15	0.76	0.82
10	15.50197	35.00970	0.07913	2.36	0.18	1.53	1.58
12	10.69081	32.67261	0.07496	2.51	0.25	2.35	2.40

** MOISTURE CALIBRATION DATA **

LOW W HIGH W 0.0 33.0

5975.0 488.0

** MOISTURE PERFORMANCE at 160 kg/m^3 [10pcf] **

A(F)	B(E)	CR	PREC	RMSE
57.06920	2.93156	2.91	0.14	0.31

R. M. Wester and Associates, Inc.

UNITS: SI

GAGE MODEL: C-MC3

SER: 30059559

CALIB DATE: 03/18/15

CALIB BAY: 1

SOURCE TYPE: SERIAL:

GAMMA NEUTRON

STD COUNT:

DENSITY:

23996 MOISTURE: 9500

C59559 A59559

** DENSITY CALIBRATION DATA **

DEPTH	MAGNESIUM 1777	MAGN/ALUM 2203	ALUMINUM 2712	LIMESTONE 2235	GRANITE 2625
BS	17590	13156	9721	11500	9822
AC	34866	26390	19101	23670	19129
50	76432	55564	37135	50047	36888
100	67692	46511	28804	40268	28521
150	49332	31369	17725	26627	17818
200	31305	18347	9861	15454	9617
250	18817	10399	5600	8475	5557
300	11073	6226	3611	5100	3674

	** I	DENSITY PEF	RFORMANCI	E at 2000 k	g/m^3 [125	pcfl **	
DEPTH	Α	В	C	CR	PREC	CE	RMSE
BS	3.42096	0.95528	0.17841	1.65	5.65	55.66	56.80
AC	5.32480	1.24669	0.12569	1.47	4.10	32.32	33.35
50	12.61018	1.35982	-0.32048	1.42	2.42	15.38	16.13
100	13.96427	1.15047	-0.27715	1.52	2.22	23.53	23.94
150	14.51101	0.91521	-0.11316	1.69	2.22	25.46	25.85
200	15.56107	0.69036	0.04512	2.01	2.45	12.10	13.06
250	15.50197	0.56079	0.07913	2.36	2.95	24.56	25.26
300	10.69081	0.52335	0.07496	2.51	3.99	37.67	38.50

** MOISTURE CALIBRATION DATA **

LOW W HIGH W 0.0 528.0 488.0 5975.0

** MOISTURE PERFORMANCE at 160 kg/m^3 [10pcf] **

A(F)	B(E)	CR	PREC	RMSE
57.07	46.959	2.91	2.2	5.0

R. M. WESTER and ASSOCIATES, INC

215 Indacom Drive St. Peters, MO 63376 (636) 928-9628 www.rmwester.com

RADIOACTIVE SEALED SOURCE LEAK TEST REPORT

Test Date:	March 20, 2015	Analytical Date:	March 20, 2015		
Source Identification:					
Manufacturer:	CPN	Model No.:	MC3		
Mach S/N:	M30059559				
Radionuclide:	Cs-137	Activity:	10.0 mCi		
		Source S/N:	C9559		
Radionuclide:	Am-241/Be	Activity:	50.0 mCi		
		Source S/N:	A9559		
	Sample Submitted By:	Kenneth Bachmann, H	ealth Physicist		
	Facility:	Geotechnology, Inc.			
	Address:	11 French Village Indus	strial Park		
		Fairview Heights, IL 62	208		
required by the United Sused in testing the seale	urce listed above has be States Nuclear Regulator d source reveals the pres 10 ⁻⁵ µCi of loose conta	y Commission. The anal- sence of $\leq 7.75 \times 10^{-5}$ μC	ysis of the wipe material		
(X) This sour	ce is acceptable for cont	inued use.			
() This source has been found to have a level of loose contamination greater than 0.005 μCi of removable radioactive materials, and should be removed from service immediately.					
(N/A) Operatio	nal and performance che	eck of shutter mechanism	m satisfactory.		
Nest Leak T	est Date: September 20	0, 2015			
Ana	alysis By: Kenneth Bach	nmann			
Revie	ewed By:	M			

Your Equipment

Demtech Services, Inc.

Placerville, California, USA

CALIBRATION CERTIFICATE

Device Calibrated: Range:	S-Type load cell 0 - 750 lbs. Tension	©alibrat	ion Apparatus:
lodel Na:	M2405-750#	Pro-Cal	unit, model TC-0100/A
Serial No:	241288		25
VD Module Model No:		Dead Weight:	Reference Cell:
VD Module Serial No:	T-029	W1 2	R1 2
Channel No:	4509241288 N/A	W2 152 W3 302	R2 152 R3 302
ndicator reading with no load:	0	- Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Cont	
	Offset 1,808537 s	Scale: 5.042961	- 8
andian's Parameter		<u> </u>	oursed.
pplied Force ibs:	Cell Response:	Deviation Error:	
2	2	0.00	
102	52	0.00	
152	102 152	0.00	
202	202	0,00	
252	252	0.00	
302	302	0,00	
		or (% 0.00%	

This calibration conforms to the standards set by ASTM E4 and is traceable to NIST standards

Note: A/D Module and lead cell above have been systems calibrated and are considered a matched pair. In general, calibrated A/D Modules and load cells are not interchangeable.

Date:

04/27/15

Demtech Services, Inc. Placerville, California, USA

CALIBRATION CERTIFICATE

Tensiometer Model:	Pro-Tester T-0100	
Device Calibrated: Range:	S-Type load cell 0 - 750 lbs. Tension	Galibration Apparatus:
Model No: Serial No:	M2405-750# 667871	Pro-Cal unit, model TC-0100/A
A/D Module Model No; A/D Module Serial No; Channel No:	T-029 V 2711667871 V	Weight: Reference Cell: V1 2 R1 2 V2 152 R2 152 V3 302 R3 302
Indicator reading with no load:	0	
Offset:	2.703394 Scale:	3.183917
Applied Force Jbs.	Cell Response: Devia	tion Error:
2 52 102 152 202 252 302	52 0. 102 0. 152 0. 202 0. 252 0.	00 00 00 00 00 00
Temperature at time of calibration: Exitation Voltage:	Total Deviation Error (%): 0.0 73 degrees F 5 V DC	0%

This calibration conforms to the standards set by ASTM E4 and is traceable to NIST standards.

Note: A/D Module and load cell above have been systems calibrated and are considered a matched pair. In general, calibrated A/D Modules and load cells are not interchangeable.

Date:

04/27/15

Demtech Services, Inc. Placerville, California, USA

CALIBRATION CERTIFICATE

Tensiometer Model:	Pro-Tester T-0100			
Device Calibrated; Range: Model No:	S-Type load cell 0 - 750 lbs. Tension M2405-750#		tion Apparatus:	100/Δ.
Serial No:	667871	,,,,,,	divide transfer to the	100/7
A/D Module Model No: A/D Module Serial No; Channel No:	T-029 2711667871 N/A	Dead Weight: W1 2 W2 152 W3 302	Reference R1 R2 R3	Cell: 2 152 302
Indicator reading with no load:	.0			
Öffset:	2.703394 Scal	3.183917		
Applied Force lbs:	Cell Response:	Deviation Error		
2 52 102 152	2 52 102 152	0;00 0.00 0.00 0.00		*
202 252 302	202 252 302	0.00 0.00 0.00		
	Total Deviation Error (%):	0.00%		
Temperature at time of calibration: Exitation Voltage:	73.degrees F 5 V DC			
This calibration conforms to the stand				
Note: A/D Module and load call above	e have been systems calibrated an ated AD Modules and load cells a			
The state of seas. It general comp	STEA LAD MINATION WILL TO SERVE SI	e-riet interchangeable.		
	1/1			

Date:

04/27/15



Device Calibrated: Instron 5kN	Bldg A, Conf Lab, Rm 137	
TRI ID: 57419	Serial No: 57419	Model No: Instron 5kN
Range, lbs: 1,124	Readability, lbs: 0.01	Max. Allowable Error: ±1%

Calibration Equipment Used: Futek 10K Calibration Load Cell
Serial No: 398111 Calibration Due: 3-16-2016 Uncertainty: 2.92 lbs

COMPRESSION - AS FOUND - RUN 1

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
51.0	51.3	0.3	0.5	Υ
102.5	102.9	0.4	0.4	Y
200.5	201.1	0.6	0.3	Y
409.0	410.6	1.6	0.4	Y
601.0	603.1	2.1	0.3	Y
822.0	825.0	3.0	0.4	Y
1000.0	1004	4.0	0.4	Υ
-				

Temp: 20.0°C, Rel. Humidity: 51%, Thermo/Hygro S/N: 130561731, Cal. Due: 9-24-2015

Notes: Calibrated on Cal Load Frame

Cal. Procedure: 30SOP-CAL-100	
bration Due Date: 4-7-2016	
Review Date: 4-23-2015	

GeosyntheticTesting.com

Certificate No: C15-308



Device Calibrated: Instron 5kN	Bldg A, Conf Lab, Rm 137	
TRI ID: 57419	Serial No: 57419	Model No: Instron 5kN
Range, lbs: 1,124	Readability, lbs: 0.01	Max. Allowable Error: ±1%

Calibration Equipment Used: Fi	utek 10K Calibration Load Cell	
Serial No: 398111	Calibration Due: 3-16-2016	Uncertainty: 2.92 lbs

COMPRESSION - AS FOUND - RUN 2

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
55.0	55.2	0.1	0.3	Y
103.0	103.3	0.3	0.3	Y
202.0	202.3	0.3	0.1	Y
402.0	402.8	0.8	0.2	Y
608.0	609.7	1.7	0.3	Y
815.0	817.5	2.5	0.3	Y
1022.0	1025	3.0	0.3	Y
	-	2		

Temp: 20.0°C, Rel. Humidity: 51%, Thermo/Hygro S/N: 130561731, Cal. Due: 9-24-2015

Notes: Calibrated on Cal Load Frame

Calibration Performed by: Wil	lard White	Cal. Procedure: 30SOP-CAL-100	
Calibration Date: 4-7-2015 Calibra		tion Due Date: 4-7-2016	
Signature of Calibrator:	W. white		
Calibration Reviewed by:	Redrard S. Jany	Review Date: 4-23-2015	
		Certificate No. C15-308	

GeosyntheticTesting.com

Certificate No: C15-308



Device Calibrated: Metrox 1K Load Cell - Station 1		Bldg A, Conf Lab, Rm 137
TRI ID: M750660 Serial No: M750660		Model No: 1000
Range, lbs: 1,000	Readability, lbs: 0.01	Max. Allowable Error: ±1%

Calibration Equipment Used: Futek 1K Calibration Load Cell			
Serial No: 555581	Calibration Due: 3-16-2016	Uncertainty: 0.169 lbs - Tension	

TENSION - AS FOUND - RUN 1

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
56.00	55.73	-0.27	-0.48	Υ
101.30	100.81	-0.49	-0.48	Υ
253.00	252.29	-0.71	-0.28	Y
524.00	523.32	-0.68	-0.13	Y
760.00	758.89	-1.11	-0.15	Υ
1018.00	1016.24	-1.76	-0.17	Υ
	6			

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes:

Calibration Performed by: Willard White		Cal. Procedure: 30SOP-CAL-101	
Calibration Date: 6-4-2015 Calibration I		Due Date: 6-4-2016	
Signature of Calibrator:	W. white		
Calibration Reviewed by:	Runned X. Jany	Review Date: 6-24-2015	
	1 05 2		

GeosyntheticTesting.com

Certificate No: C15-476



Device Calibrated: Metrox 1K Load Cell - Station 1		Bldg A, Conf Lab, Rm 137
TRI ID: M750660 Serial No: M750660		Model No: 1000
Range, lbs: 1,000	Readability, lbs: 0.01	Max. Allowable Error: ±1%

Calibration Equipment Used: Futek 1K Calibration Load Cell		
Serial No: 555581	Calibration Due: 3-16-2016	Uncertainty: 0.169 lbs - Tension

TENSION - AS FOUND - RUN 2

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
50.00	50.15	0.15	0.30	Y
104.50	104.36	-0.14	-0.13	Y
253.00	252.79	-0.21	-0.08	Y
510.50	509.64	-0.86	-0.17	Y
761.00	765.47	4.47	0.59	Υ
1007.00	1011.17	4.17	0.41	Υ
	,			
Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015				

Notes:

Calibration Performed by: Willa	ard White	Cal. Procedure: 30SOP-CAL-101
Calibration Date: 6-4-2015 Calibration Due		Due Date: 6-4-2016
Signature of Calibrator:	W. white	
Calibration Reviewed by:	Richard of Joney	Review Date: 6-24-2015
	2 of 2/	C48C4-N C1E 4EC

GeosyntheticTesting.com

Certificate No: C15-476



Device Calibrated: No Name (GeoTac?) 1K Load Cell - Station 2		Bldg A, Conf Lab, Rm 137
TRI ID: 278882 Serial No: 278882		Model No: 1000
Range, lbs: 1,000	Readability, lbs: 0.01	Max. Allowable Error: ±1%

Calibration Equipment Used: Futek 1K Calibration Load Cell				
Serial No: 555581	Calibration Due: 3-16-2016	Uncertainty: 0.169 lbs - Tension		

TENSION - AS FOUND - RUN 1

Reference	Device		1	
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
54.00	53.96	-0.04	-0.07	Υ
101.30	101.36	0.06	0.06	Y
251.00	250.62	-0.38	-0.15	Υ
500.00	499.21	-0.79	-0.16	Υ
748.00	746.80	-1.20	-0.16	Y
1005.00	1003.47	-1.53	-0.15	Y

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes:

Calibration Date: 6-4-2015 Calibration Due Date: 6-4-2016 Signature of Calibrator:	Cal. Procedure: 30SOP-CAL-101		
Signature of Calibrator:	Calibration Due Date: 6-4-2016		
Signature of Camprator.			
Calibration Reviewed by: Review Date: 6-24-2015	3		

GeosyntheticTesting.com

Certificate No: C15-475



Device Calibrated: No Name (G	Bldg A, Conf Lab, Rm 137	
TRI ID: 278882 Serial No: 278882		Model No: 1000
Range, lbs: 1,000 Readability, lbs: 0.01		Max. Allowable Error: ±1%

Calibration Equipment Used: Futek 1K Calibration Load Cell
Serial No: 555581 Calibration Due: 3-16-2016 Uncertainty: 0.169 lbs - Tension

TENSION - AS FOUND - RUN 2

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
53.50	53.45	-0.05	-0.09	Y
102.60	102.87	0.27	0.26	Υ
254.00	254.65	0.65	0.26	Y
501.00	500.73	-0.27	-0.05	Υ
761.00	759.91	-1.09	-0.14	Y
1002.00	1000.44	-1.56	-0.16	Υ

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes:

Calibration Performed by: Willard White		Cal. Procedure: 30SOP-CAL-101	
Calibration Date: 6-4-2015 Calibration I		Due Date: 6-4-2016	
Signature of Calibrator:	W. white		
Calibration Reviewed by:	Robert S. Jones	Review Date: 6-24-2015	
	2 of 2/	Certificate No: C15-475	

GeosyntheticTesting.com



Device Calibrated: Trancell Ted	Bldg A, Conf Lab, Rm 137	
TRI ID: 226110006267 Serial No: 226110006267		Model No: BSS-1K
Range, lbs: 1,000 Readability, lbs: 0.01		Max. Allowable Error: ±1%

Calibration Equipment Used: Futek 1K Calibration Load Cell				
Serial No: 555581 Calibration Due: 3-16-2016 Uncertainty: 0.169 lbs - Tension				

TENSION - AS FOUND - RUN 1

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
49.50	49.35	-0.15	-0.30	Υ
109.70	109.17	-0.53	-0.48	Y
250.70	250.24	-0.46	-0.18	Υ
502.00	500.48	-1.52	-0.30	Υ
762.00	759.70	-2.30	-0.30	Υ
1005.00	1002.46	-2.54	-0.25	Υ
				7
				2

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes:

Calibration Performed by: Willard White		Cal. Procedure: 30SOP-CAL-101
Calibration Date: 6-4-2015	Calibration I	Due Date: 6-4-2016
Signature of Calibrator:	Dhite	
Calibration Reviewed by: Rahm	A X. Jany	Review Date:
	18-50	

GeosyntheticTesting.com

Certificate No: C15-477



Device Calibrated: Trancel	Bldg A, Conf Lab, Rm 137	
TRI ID: 226110006267 Serial No: 226110006267		Model No: BSS-1K
Range, lbs: 1,000	Readability, lbs: 0.01	Max. Allowable Error: ±1%

Calibration Equipment Used: Fu	utek 1K Calibration Load Cell	
Serial No: 555581	Calibration Due: 3-16-2016	Uncertainty: 0.169 lbs - Tension

TENSION - AS FOUND - RUN 2

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
50.50	50.35	-0.15	-0.30	Y
102.70	102.69	-0.01	-0.01	Y
253.00	253.23	0.23	0.09	Y
503.00	502.48	-0.52	-0.10	Y
756.00	755.71	-0.29	-0.04	Y
1003.00	1002.46	-0.54	-0.05	Y

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes:

Calibration Performed by: Willard White	Cal. Procedure: 30SOP-CAL-101
Calibration Date: 6-4-2015	Calibration Due Date: 6-4-2016
Signature of Calibrator: Www.	lite
Calibration Reviewed by: Rushard	A. Jany Review Date:
· · · · · · · · · · · · · · · · · · ·	2 of 2/ Certificate No: C15-477

GeosyntheticTesting.com



Device Calibrated: Metrox 1K Load Cell - Station 4		Bldg A, Conf Lab, Rm 137
TRI ID: M750717 Serial No: M750717		Model No: 1000
Range, lbs: 1,000 Readability, lbs: 0.01		Max. Allowable Error: ±1%

Calibration Equipment Used: Futek 1K Calibration Load Cell Serial No: 555581 Calibration Due: 3-16-2016 Uncertainty: 0.169 lbs - Tension

TENSION - AS FOUND - RUN 1

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
54.20	54.07	-0.13	-0.24	Υ
100.90	100.55	-0.35	-0.35	Y
253.00	253.16	0.16	0.06	Y
499.50	499.74	0.24	0.05	Y
747.84	748.30	0.46	0.06	Y
1008.10	1008.51	0.41	0.04	Y
	-			

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes:

Calibration Performed by: Willard White Calibration Date: 6-4-2015 Calibration D		Cal. Procedure: 30SOP-CAL-101
		Due Date: 6-4-2016
Signature of Calibrator:	D. white	
Calibration Reviewed by:	chard of Jany	Review Date: 6-24-2015
	1 of 2	Certificate No: C15-478

GeosyntheticTesting.com

Certificate No: C15-478



Device Calibrated: Metrox 1K Load Cell - Station 4		Bldg A, Conf Lab, Rm 137
TRI ID: M750717 Serial No: M750717		Model No: 1000
Range, lbs: 1,000	Readability, lbs: 0.01	Max. Allowable Error: ±1%

Calibration Equipment Used: Futek 1K Calibration Load Cell				
Serial No: 555581 Calibration Due: 3-16-2016 Uncertainty: 0.169 lbs - Tension				

TENSION - AS FOUND - RUN 2

Reference	Device			-
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
55.80	55.85	0.05	0.09	Y
104.60	104.60	0.00	0.00	Υ
250.00	249.62	-0.38	-0.15	Υ
500.00	501.76	1.76	0.35	Υ
756.00	755.92	-0.08	-0.01	Υ
1011.40	1011.60	0.20	0.02	Y
				:

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes:

Calibration Performed by: Willard White		Cal. Procedure: 30SOP-CAL-101	
Calibration Date: 6-4-2015		libration Due Date: 6-4-2016	
Signature of Calibrator:	W. white		
Calibration Reviewed by:	Redrand S. Jong	Review Date: 6-24-2015	
Calibration Reviewed by:	_ Richard & Jong _	Review Date: 6-24-2015	

GeosyntheticTesting.com

Certificate No: C15-478



Device Calibrated: Metrox 1K Load Cell - Station 5		Bldg A, Conf Lab, Rm 137
TRI ID: M750662 Serial No: M750662		Model No: 1000
Range, lbs: 1,000	Readability, lbs: 0.01	Max. Allowable Error: ±1%

Calibration Equipment Used: Futek 1K Calibration Load Cell				
Serial No: 555581	Calibration Due: 3-16-2016	Uncertainty: 0.169 lbs - Tension		

TENSION - AS FOUND - RUN 1

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
52.20	52.23	0.03	0.06	Υ
100.90	100.91	0.01	0.01	Y
253.70	254.07	0.37	0.15	Y
502.00	502.34	0.34	0.07	Y
753.70	754.07	0.37	0.05	Y
1009.00	1008.65	-0.35	-0.03	Y
	p.			

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes:

Calibration Date: 6-4-2015 Calibratio	on Due Date: 6-4-2016
Signature of Calibrator: W. white	
Calibration Reviewed by: Robert A. Jacey	Review Date: 6-24-2015

GeosyntheticTesting.com

Certificate No: C15-479



Device Calibrated: Metro	Bldg A, Conf Lab, Rm 137	
TRI ID: M750662 Serial No: M750662		Model No: 1000
Range, lbs: 1,000	Readability, lbs: 0.01	Max. Allowable Error: ±1%

Calibration Equipment Used: Futek 1K Calibration Load Cell				
Serial No: 555581	Calibration Due: 3-16-2016	Uncertainty: 0.169 lbs - Tension		

TENSION - AS FOUND - RUN 2

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
56.00	55.78	-0.22	-0.39	Y
105.00	104.97	-0.03	-0.03	Υ
254.00	254.06	0.06	0.02	Y
504.00	505.58	1.58	0.31	Y
758.00	759.64	1.64	0.22	Y
1025.00	1026.38	1.38	0.13	Y

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes:

Calibration Performed by: Willard White		Cal. Procedure: 30SOP-CAL-101	
Calibration Date: 6-4-2015 Calibration		Due Date: 6-4-2016	
Signature of Calibrator:	W. White		
Calibration Reviewed by:	Rectard St. Jany	Review Date: 6-24-2015	
		Certificate No: C15-479	

GeosyntheticTesting.com



Device Calibrated: Transducer Techniques - Wall Station 1		Bldg A, Conf Lab, Rm 137	
TRI ID: 303331 Serial No: 303331		Model No: SB0-1K	
Range, lbs: 1,000 Readability, lbs: 0.01		Max. Allowable Error: ±1%	

Calibration Equipment Used: Futek 1K Calibration Load Cell			
Serial No: 555581	Calibration Due: 3-16-2016	Uncertainty: 0.1690 lbs - T	

TENSION - AS FOUND

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
52.30	52.00	-0.30	-0.57	Y
101.00	100.60	-0.40	-0.40	Y
250.90	249.10	-1.80	-0.72	Y
503.00	499.00	-4.00	-0.80	Y
771.00	763.70	-7.30	-0.95	Υ
1005.50	995.00	-10.50	-1.04	N
				1
			2	

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes:

Calibration Performed by: Willard White Calibration Date: 6-8-2015 Calibration		Cal. Procedure: 30SOP-CAL-101	
		Due Date: UNACCEPTABLE	
Signature of Calibrator:	W. white		
Calibration Reviewed by:	Rechard A. Joney	Review Date: 6-24-2015	
	1 of 3	Certificate No. C15-480	

GeosyntheticTesting.com

Certificate No: C15-489



Device Calibrated: Transducer Techniques - Wall Station 1 Bldg A, Conf Lab, Rm 137			
TRI ID: 303331	Serial No: 303331	Model No: SB0-1K	
Range, lbs: 1,000	Readability, lbs: 0.01	Max. Allowable Error: ±1%	

Calibration Equipment Used: Futek 1K Calibration Load Cell			
Serial No: 555581	Calibration Due: 3-16-2016	Uncertainty: 0.1690 lbs - T	

TENSION - AFTER ADJUSTMENT - RUN 1

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
50.60	50.80	0.20	0.40	Y
107.00	107.40	0.40	0.37	Y
250.60	251.20	0.60	0.24	Y
509.80	509.20	-0.60	-0.12	Y
759.20	755.20	-4.00	-0.53	Y
1007.20	1003.50	-3.70	-0.37	Y
			7	

Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015 **Temp: 20.3°C**

Notes: New Cal Factor = 0.031947

Calibration Performed by: Willard White Calibration Date: 6-10-2015 Calibration		Cal. Procedure: 30SOP-CAL-101 Due Date: 6-10-2016	
Calibration Reviewed by:	ward St. Jarry	Review Date: 6-24-2015	
	2 of 3	Certificate No: C15-489	

GeosyntheticTesting.com



Device Calibrated: Transducer Techniques - Wall Station 1		Bldg A, Conf Lab, Rm 137	
TRI ID: 303331 Serial No: 303331		Model No: SB0-1K	
Range, lbs: 1,000	Readability, lbs: 0.01	Max. Allowable Error: ±1%	

Calibration Equipment Used: Futek 1K Calibration Load Cell

Serial No: 555581 Calibration Due: 3-16-2016 Uncertainty: 0.1690 lbs - T

TENSION - AFTER ADJUSTMENT - RUN 2

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
55.70	55.60	-0.10	-0.18	Υ
100.80	101.10	0.30	0.30	Y
257.20	257.20	0.00	0.00	Y
512.00	513.30	1.30	0.25	Υ
755.60	755.90	0.30	0.04	Y
1012.00	1010.80	-1.20	-0.12	Y
,				9

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes: New Cal Factor = 0.031947

Calibration Performed by: Willard White		Cal. Procedure: 30SOP-CAL-101	
Calibration Date: 6-10-2015 Calibration Du		e Date: 6-10-2016	
Signature of Calibrator:	Wullite		
Calibration Reviewed by:	Robert X Jong	Review Date: 6-24-2015	
	3 of 3	Certificate No: C15-489	

GeosyntheticTesting.com



Device Calibrated: Transducer	Bldg A, Conf Lab, Rm 137		
TRI ID: 303327 Serial No: 303327		Model No: SB0-1K	
Range, lbs: 1,000 Readability, lbs: 0.01		Max. Allowable Error: ±1%	

Calibration Equipment Used: Futek 1K Calibration Load Cell		
Serial No: 555581	Calibration Due: 3-16-2016	Uncertainty: 0.1690 - T

TENSION - AS FOUND - RUN 1

Reference	Device	11		
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
54.00	54.00	0.00	0.00	Y
102.00	102.00	0.00	0.00	Y
245.00	245.00	0.00	0.00	Y
503.40	503.40	0.00	0.00	Y
758.00	757.50	-0.50	-0.07	Y
1025.00	1024.20	-0.80	-0.08	Y

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Cal Factor = 0.032541Notes:

Calibration Performed by: Willard White Calibration Date: 6-10-2015 Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibration Calibrat		Cal. Procedure: 30SOP-CAL-102	
Calibration Reviewed by: Rochers	1 St. Jany	Review Date: 6-24-2015	
	1 of 2	Certificate No. C15-487	

GeosyntheticTesting.com

Certificate No: C15-487



Device Calibrated: Transducer Techniques - Wall Station 2		Bldg A, Conf Lab, Rm 137	
TRI ID: 303327 Serial No: 303327		Model No: SB0-1K	
Range, lbs: 1,000 Readability, lbs: 0.01		Max. Allowable Error: ±1%	

Calibration Equipment Used: Futek 1K Calibration Load Cell		
Serial No: 555581	Calibration Due: 3-16-2016	Uncertainty: 0.1690 - T

TENSION - AS FOUND - RUN 2

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
52.00	52.00	0.00	0.00	Y
98.40	98.50	0.10	0.10	Υ
253.20	253.30	0.10	0.04	Υ
501.00	501.10	0.10	0.02	Y
753.00	752.50	-0.50	-0.07	Y
1005.00	1004.30	-0.70	-0.07	Y
1				

Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015 Temp: 20.3°C

Notes: Cal Factor = 0.032541

Calibration Performed by: Willard White Calibration Date: 6-10-2015 Calibration D		Cal. Procedure: 30SOP-CAL-101 Due Date: 6-10-2016	
Calibration Reviewed by:	ward S. Jany	Review Date: 6-24-2015	
	2 of 2	Certificate No: C15-487	

GeosyntheticTesting.com

Certificate No: C15-487



Device Calibrated: Transducer	Bldg A, Conf Lab, Rm 137		
TRI ID: 312656 Serial No: 312656		Model No: SB0-1K	
Range, lbs: 1,000 Readability, lbs: 0.01		Max. Allowable Error: ±1%	

Calibration Equipment Used: Futek 1K Calibration Load Cell		
Serial No: 555581	Calibration Due: 3-16-2016	Uncertainty: 0.1690 lbs - T

TENSION - AS FOUND - RUN 1

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
54.30	54.40	0.10	0.18	Y
102.00	102.00	0.00	0.00	Y
251.00	251.70	0.70	0.28	Y
505.00	506.00	1.00	0.20	Y
750.00	752.10	2.10	0.28	Y
1016.00	1017.20	1.20	0.12	Υ

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes: Cal Factor = 0.032925

Calibration Performed by: Willard	l White	Cal. Procedure: 30SOP-CAL-101	
Calibration Date: 6-8-2015 Calibratio		n Due Date: 6-8-2016	
Signature of Calibrator:	Wwhite		
Calibration Reviewed by:	Endrand of Jany	Review Date: 6-24-2015	
	1 of 2	Certificate No. C15 400	

GeosyntheticTesting.com

Certificate No: C15-490



Device Calibrated: Transducer	Bldg A, Conf Lab, Rm 137	
TRI ID: 312656 Serial No: 312656		Model No: SB0-1K
Range, lbs: 1,000	Readability, lbs: 0.01	Max. Allowable Error: ±1%

Calibration Equipment Used: Futek 1K Calibration Load Cell			
Serial No: 555581 Calibration Due: 3-16-2016		Uncertainty: 0.1690 lbs - T	

TENSION - AS FOUND - RUN 2

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
49.90	50.00	0.10	0.20	Y
103.30	103.70	0.40	0.39	Υ
252.00	252.80	0.80	0.32	Y
502.00	503.10	1.10	0.22	Y
755.00	756.40	1.40	0.19	Y
1005.00	1006.50	1.50	0.15	Y

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes: Cal Factor = 0.032925

Calibration Performed by: Wil	lard White	Cal. Procedure: 30SOP-CAL-101
Calibration Date: 6-8-2015 Calibration		bration Due Date: 6-8-2016
Signature of Calibrator:	W. white	
Calibration Reviewed by:	Rechard S. Ja	Review Date: 6-24-2015
		Certificate No: C15-490

GeosyntheticTesting.com



Device Calibrated: Transducer Techniques - Wall Station 4		Bldg A, Conf Lab, Rm 137	
TRI ID: 303329 Serial No: 303329		Model No: SB0-1K	
Range, lbs: 1,000 Readability, lbs: 0.01		Max. Allowable Error: ±1%	

Calibration Equipment Used: Futek 1K Calibration Load Cell		
Serial No: 555581 Calibration Due: 3-16-2016		Uncertainty: 0.1690 lbs - T

TENSION - AS FOUND - RUN 1

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
52.00	51.70	-0.30	-0.58	Υ
103.00	103.10	0.10	0.10	Y
251.00	249.80	-1.20	-0.48	Υ
506.00	503.30	-2.70	-0.53	Y
760.00	754.70	-5.30	-0.70	Y
1012.00	1004.50	-7.50	-0.74	Y
				8
			9	
			X.	

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes: Cal Factor = 0.031979

Calibration Performed by: Willard V	Vhite	Cal. Procedure: 30SOP-CAL-101	
Calibration Date: 6-10-2015	Calibration 1	alibration Due Date: 6-10-2016	
Signature of Calibrator:	Dushite		
Calibration Reviewed by:	March S. Jany	Review Date: 6-24-2015	
	(1 of 2)	C 1100 1 37 C11 100	

GeosyntheticTesting.com

Certificate No: C15-488



Device Calibrated: Transducer Techniques - Wall Station 4		Bldg A, Conf Lab, Rm 137	
TRI ID: 303329 Serial No: 303329		Model No: SB0-1K	
Range, lbs: 1,000	Readability, lbs: 0.01	Max. Allowable Error: ±1%	

Calibration Equipment Used: Fu	utek 1K Calibration Load Cell	
Serial No: 555581	Calibration Due: 3-16-2016	Uncertainty: 0.1690 lbs - T

TENSION - AS FOUND - RUN 2

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
52.10	52.70	0.60	1.15	OK/RSL
112.60	113.00	0.40	0.36	Y
256.00	256.10	0.10	0.04	Y
514.00	512.30	-1.70	-0.33	Y
756.50	752.80	-3.70	-0.49	Y
1015.00	1008.70	-6.30	-0.62	Y

Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015 Temp: 20.3°C

Notes: Cal Factor = 0.031979

Calibration Performed by: Willan	rd White	Cal. Procedure: 30SOP-CAL-101	
Calibration Date: 6-10-2015 Calibration		Due Date: 6-10-2016	
Signature of Calibrator:	W. white		
Calibration Reviewed by:	Restrant S. Jany	Review Date: 6-24-2015	
	2 of 2	Certificate No: C15-488	

GeosyntheticTesting.com



Device Calibrated: Transducer Techniques - Wall Station 5		Bldg A, Conf Lab, Rm 137
TRI ID: 312657	Serial No: 312657	Model No: SB0-1K
Range, lbs: 1,000	Readability, lbs: 0.01	Max. Allowable Error: ±1%

Calibration Equipment Used: Futek 1K Calibration Load Cell		
Serial No: 555581	Serial No: 555581 Calibration Due: 3-16-2016	

TENSION - AS FOUND - RUN 1

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
48.70	48.60	-0.10	-0.21	Υ
124.00	123.30	-0.70	-0.56	Y
256.60	254.20	-2.40	-0.94	Y
523.00	517.30	-5.70	-1.09	N
782.00	774.30	-7.70	-0.98	Y
1022.00	1007.40	-14.60	-1.43	N
				8

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes: As Found Cal Factor = 0.032050

Calibration Performed by: Will	lard White		Cal. Procedure: 30SOP-CAL-101
Calibration Date: 6-10-2015		Calibration	n Due Date: UNACCEPTABLE
Signature of Calibrator:	W.W.s	rite	
Calibration Reviewed by:	Redward.	1. Jany _	Review Date: 6-24-2015
		/ 1 of 3-7	C 1100 1 37 C11 101

GeosyntheticTesting.com

Certificate No: C15-491



Device Calibrated: Transducer Techniques - Wall Station 5		Bldg A, Conf Lab, Rm 137
TRI ID: 312657	Serial No: 312657	Model No: SB0-1K
Range, lbs: 1,000	Readability, lbs: 0.01	Max. Allowable Error: ±1%

Calibration Equipment Used: Futek 1K Calibration Load Cell		
Serial No: 555581 Calibration Due: 3-16-2016		Uncertainty: 0.1690 lbs - T

TENSION - AFTER ADJUSTMENT - RUN 1

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
58.90	58.60	-0.30	-0.51	Υ
100.40	100.30	-0.10	-0.10	Υ
256.50	256.50	0.00	0.00	Υ
510.00	509.50	-0.50	-0.10	Υ
774.50	774.30	-0.20	-0.03	Y
1025.00	1023.80	-1.20	-0.12	Y
			•	

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes: New Cal Factor = 0.031649

Calibration Performed by: Willard White	Cal. Procedure: 30SOP-CAL-101
Calibration Date: 6-10-2015	Calibration Due Date: 6-10-2016
Signature of Calibrator:	hite
Calibration Reviewed by: Richard	A. Josep Review Date: 6-24-2015
	2 of 3 Certificate No: C15-491

GeosyntheticTesting.com



Device Calibrated: Transducer Techniques - Wall Station 5		Bldg A, Conf Lab, Rm 137
TRI ID: 312657	Serial No: 312657	Model No: SB0-1K
Range, lbs: 1,000	Readability, lbs: 0.01	Max. Allowable Error: ±1%

Calibration Equipment Used: Futek 1K Calibration Load Cell
Serial No: 555581 Calibration Due: 3-16-2016 Uncertainty: 0.1690 lbs - T

TENSION - AFTER ADJUSTMENT - RUN 2

Reference	Device			
Load	Value	Error	Error	Acceptable
(lbs)	(lbs)	(lbs)	(%)	Y/N
53.90	53.90	0.00	0.00	Υ
110.00	110.00	0.00	0.00	Y
256.00	257.00	1.00	0.39	Y
508.20	508.70	0.50	0.10	Υ
749.40	750.00	0.60	0.08	Υ
1008.00	1008.90	0.90	0.09	Υ Υ

Temp: 20.3°C Rel. Humidity: 47% Thermo/Hygro S/N: 130561731 Cal. Due: 9-24-2015

Notes: New Cal Factor = 0.031649

Calibration Performed by: Willard	l White	Cal. Procedure: 30SOP-CAL-101	
Calibration Date: 6-10-2015 Calibrat		tion Due Date: 6-10-2016	
Signature of Calibrator:	W. white		
Calibration Reviewed by:	Exchand & Jany	Review Date: 6-24-2015	
	(3 of 3)	C 455 4 37 C4 = 404	

GeosyntheticTesting.com



Device Calibrated: Corner 5-Station UTM		Bldg A, Conf Lab, Rm 137
TRI ID: TRI-004 Serial No: N/A		Model No: Instron 5565
		Max. Allowable Error: ±1%

Calibration Equipment Used: Fowler 42-in Reference Calipers		
Serial No: 000239	Calibration Due: 6-20-2015	Uncertainty: 0.0025 in

CROSSHEAD EXTENSION

Reference	Device			
Extension	Value	Error	Error	Acceptable
(in)	(in)	(in)	(%)	Y/N
1.0040	1.008	0.004	0.4	Υ
2.0000	2.004	0.004	0.2	Y
3.9975	4.002	0.004	0.1	Y
10.0000	10.010	0.010	0.1	Y
19.9910	20.000	0.009	0.0	Y
29.8610	29.850	-0.011	0.0	Y
13.6285	13.630	0.002	0.0	Y
20.0555	20.070	0.015	0.1	Y

Temp: 21.8°C, Rel. Humidity: 42%, Thermo/Hygro S/N: 101460584, Cal. Due: 3-8-2015

Notes: Reset gauge length on Instron after adjusting calipers at 30 inches

Calibration Performed by: Willard Whit	te	Cal. Procedure: 30SOP-CAL-106
Calibration Date: 2-9-2015	Calibration	Due Date: 2-9-2016
Signature of Calibrator:	white	
Calibration Reviewed by:	must for Jany	Review Date: 2-17-2015

GeosyntheticTesting.com Certificate No: C15-092
TRI Environmental, Inc. / 9063 Bee Caves Road / Austin, TX 78733 / 512-263-2101 / FAx 512-263-2558



Device Calibrated: Corner 5-Station UTM		Bldg A, Conf Lab, Rm 137
TRI ID: TRI-004 Serial No: N/A		Model No: Instron 5565
		Max. Allowable Error: ±1%

Calibration Equipment Used: Accusplit 625XCL Stopwatch Serial No: N/A Calibration Due: 11-5-2015 Uncertainty: 0.05 sec

CROSSHEAD EXTENSION RATE (SPEED)

UTM Speed Setting (in/min): 2.00000

Extension	Elapsed	Actual		
Instron Value	Stopwatch Time	Speed	Error	Acceptable
(in)	(s)	(in/min)	(%)	Y/N
1.000	0.00			
3.000	59.75	2.01	0.4	Υ
5.000	119.72	2.00	0.2	Υ
7.000	179.84	2.00	0.1	Υ

UTM Speed Setting (in/min): 12.00

Extension	Elapsed	Actual		
Value	Time	Speed	Error	Acceptable
(in)	(s)	(in/min)	(%)	Y/N
1.000	0.00			
7.000	30.07	11.97	-0.2	Υ
13.000	60.16	11.97	-0.3	Υ
19.000	90.18	11.98	-0.2	Υ

Temp: 21.8°C, Rel. Humidity: 42%, Thermo/Hygro S/N: 101460584, Cal. Due: 3-8-2015

Notes:

Calibration Performed by: Willar	White	Cal. Procedure: 30SOP-CAL-106
Calibration Date: 2-9-2015	5 Calibration Due Date: 2-9-2016	
Signature of Calibrator:	Wushite	
Calibration Reviewed by:	Entered \$ 052 Jany	Review Date: 2-17-2015

Geosynthetic Testing.com Geosynthetic1 esting:com Certificate No: C15-092
TRI Environmental, Inc. / 9063 Bee Caves Road / Austin, TX 78733 / 512-263-2101 / FAx 512-263-2558



Device Calibrated: Isle 5-Station UTM		Bldg A, Conf Lab, Rm 137
TRI ID: TRI-719 Serial No: N/A		Model No: N/A
Range, in: 0-24	Readability, in: .001	Max. Allowable Error: ±1%

Calibration Equipment Used: F	owler 42-in Reference Calipers	
Serial No: 000239	Calibration Due: 6-20-15	Uncertainty: 0.0025 in

CROSSHEAD EXTENSION

D - f	D		1	
Reference	Device			
Extension	Value	Error	Error	Acceptable
(in)	(in)	(in)	(%)	Y/N
0.4830	0.4830	0.000	0.00	Υ
0.9955	1.0000	0.004	0.45	Y
2.0030	2.0100	0.007	0.35	Y
5.0165	5.0270	0.010	0.21	Y
10.0220	10.0370	0.015	0.15	Y

Temp: 20.9°C, Rel. Humidity: 45%, Thermo/Hygro S/N: 101460584, Cal. Due: 3-18-2015

Notes: Used "D638@2" for 2-in/min; "Grab Tens" for 12in/min.

Calibration Performed by: Willard Wh	te Cal. Procedure: 30SOP-CAI	L-106
Calibration Date: 2-4-2015	Calibration Due Date: 2-4-2016	
Signature of Calibrator:	White	
200	Review Date: 2-17-2015	

GeosyntheticTesting.com Certificate No: C15-074
TRI Environmental, Inc. / 9063 Bee Caves Road / Austin, TX 78733 / 512-263-2101 / FAx 512-263-2558



Device Calibrated: Isle 5-Station UTM		Bldg A, Conf Lab, Rm 137
TRI ID: TRI-719 Serial No: N/A		Model No: N/A
Range, in: 0-24	Readability, in: .001	Max. Allowable Error: ±1%

Calibration Equipment Used: Accusplit 625XCL Stopwatch		
Serial No: N/A	Calibration Due: 11-5-2015	Uncertainty: 0.005 sec

CROSSHEAD EXTENSION RATE (SPEED)

UTM Speed Setting (in/min): 2.00000

Extension	Elapsed	Actual		
Value	Time	Speed	Error	Acceptable
(in)	(s)	(in/min)	(%)	Y/N
1.000	0.00			
3.000	60.32	1.99	-0.5	Y
5.000	120.26	2.00	-0.2	Υ
13.000	360.08	2.00	0.0	Υ

UTM Speed Setting (in/min): 12.00

Extension	Elapsed	Actual	-	196
Value	Time	Speed	Error	Acceptable
(in)	(s)	(in/min)	(%)	Y/N
1.000	0.00			
7.000	30.01	12.00	0.0	Υ
13.000	60.02	12.00	0.0	Υ
19.000	90.03	12.00	0.0	Y

Temp: 20.9°C, Rel. Humidity: 45%, Thermo/Hygro S/N: 101460584, Cal. Due: 3-18-2015

Notes: Used "D638@2" for 2-in/min; "Grab Tens" for 12in/min.

Calibration Performed by: Willard White		Cal. Procedure: 30SOP-CAL-106	
Calibration Date: 2-4-2015	Calibration I	Due Date: 2-4-2016	
Signature of Calibrator:	Wushite		
Calibration Reviewed by:	Rechard Fof Facy Geosynthetic Testing.com	Review Date: 2-17-2015	
	Geosynthetic Testing.com	Certificate No · C15-074	



Device Calibrated: Mitutoyo Digital Indicator on GT-009 Base		Bldg A, Conf Lab, Rm 137
TRI ID: 17495	Serial No: 17495	Model No: ID-C112E
Range, in: 0-0.5	Readability, in: 0.000005	Max. Allowable Error: ±0.0004-in

DIGITAL INDICATOR

Calibration Equipment Used: M	litutoyo Gage Block Set	
Serial No: TRI-660/790547	Calibration Due: 6-19-2017	Uncertainty: 2.5 u

Reference	Device			
Length	Value	Error	Error	Acceptable
(in)	(in)	(in)	(%)	Y/N
0.05000	0.05015	0.00015	0.3	Υ
0.10000	0.10015	0.00015	0.1	Υ
0.15000	0.15030	0.00030	0.2	Y
0.20000	0.20035	0.00035	0.2	Y
0.25000	0.25025	0.0002	0.1	Y
0.30000	0.30035	0.00035	0.1	Y
0.35000	0.35055	0.00055	0.2	Y
0.40000	0.40040	0.00040	0.1	Y
0.45000	0.45050	0.00050	0.1	Y

Temp: 21.4°C, Rel. Humidity: 45%, Thermo/Hygro S/N: 122437978, Cal. Due: 8-12-2015

Notes: Calibrated on BT-009 Base with D5994 Setup

Calibration Performed by: Willard White	Cal. Procedure:30SOP-CAL-101
Calibration Date: 2-25-2015	Calibration Due Date: 2-25-2016
Signature of Calibrator: W. W. W.	ite
Calibration Reviewed by: Rectard A.	Date Reviewed: 2-27-2015
	Contificate No. C15 120