

Table 3-1

**MONITORING WELL AND PIEZOMETER CONSTRUCTION DATA
CHAMPAIGN MGP SITE
CHAMPAIGN, ILLINOIS**

MW / PZ NUMBER	DATE INSTALLED	TOTAL DEPTH FEET (BGS)	CONSTRUCTION TYPE	SCREEN INTERVAL FEET (BGS)	SURFACE ELEVATION
UMW-117	4/15/2008	15.0	PVC-2"	5.0 - 15.0	737.81
UMW-118	4/14/2008	15.0	PVC-2"	5.0 - 15.0	736.43
UMW-119	5/7/2008	15.0	PVC-2"	5.0 - 15.0	737.09
UMW-120	4/9/2008	15.0	PVC-2"	5.0 - 15.0	737.53
UMW-121	4/16/2008	15.0	PVC-2"	5.0 - 15.0	738.80
UMW-300	5/8/2008	45.0	PVC-2"	35.0 - 45.0	736.79
UMW-301	5/6/2008	45.0	PVC-2"	35.0 - 45.0	736.43
UMW-302	4/15/2008	45.0	PVC-2"	35.0 - 45.0	738.88
UMW-303	4/17/2008	45.0	PVC-2"	35.0 - 45.0	737.38
UMW-304	4/16/2008	45.0	PVC-2"	35.0 - 45.0	738.37

PVC - Polyvinyl Chloride.

SS - Stainless Steel.

BGS - Below Ground Surface.